

| Activity ID                                     | Activity Name                                            | Dur  | Start       | Finish      | 2026                                                                 |     |     |
|-------------------------------------------------|----------------------------------------------------------|------|-------------|-------------|----------------------------------------------------------------------|-----|-----|
|                                                 |                                                          |      |             |             | Jul                                                                  | Aug | Sep |
| HKT2 Final Push Programme DD 30Jun26            |                                                          | 1676 | 19-Feb-23 A | 21-Sep-27   |                                                                      |     |     |
| Construction                                    |                                                          | 372  | 03-Nov-25 A | 09-Nov-26   |                                                                      |     |     |
| Trunk Road T2                                   |                                                          | 372  | 03-Nov-25 A | 09-Nov-26   |                                                                      |     |     |
| 01 West Ventilation Building - WVB              |                                                          | 170  | 02-Mar-26 A | 19-Aug-26   |                                                                      |     |     |
| WVB - Remaining works after FSI                 |                                                          | 170  | 02-Mar-26 A | 19-Aug-26   |                                                                      |     |     |
| External Works                                  |                                                          | 170  | 02-Mar-26 A | 19-Aug-26   |                                                                      |     |     |
| WVB1950                                         | WVB - Fence Wall (KFR Side)                              | 133  | 02-Mar-26 A | 13-Jul-26   | <div></div> WVB - Fence Wall (KFR Side)                              |     |     |
| WVB1960                                         | WVB- Gate Design Confirmation                            | 0    |             | 30-Jun-26*  | WVB- Gate Design Confirmation                                        |     |     |
| WVB1970                                         | WVB - Gate Fabrication and Installation                  | 50   | 01-Jul-26   | 19-Aug-26   | <div></div> WVB - Gate Fabrication and Installation                  |     |     |
| Final works                                     |                                                          | 112  | 20-Apr-26 A | 10-Aug-26   |                                                                      |     |     |
| WVB1980                                         | WVB - Road Side Kerb and Channel (EVA side)              | 71   | 20-Apr-26 A | 30-Jun-26 A | WVB - Road Side Kerb and Channel (EVA side)                          |     |     |
| WVB1990                                         | WVB - Road Side Kerb and Channel (KFR side)              | 30   | 01-Jun-26 A | 30-Jun-26 A | WVB - Road Side Kerb and Channel (KFR side)                          |     |     |
| WVB1880                                         | WVB - Backfilling and Subbase                            | 13   | 01-Jul-26*  | 13-Jul-26   | <div></div> WVB - Backfilling and Subbase                            |     |     |
| WVB2000                                         | WVB - Remaining Soft Landscape                           | 31   | 01-Jul-26   | 31-Jul-26   | <div></div> WVB - Remaining Soft Landscape                           |     |     |
| WVB1860                                         | WVB - Flexible Pavement                                  | 8    | 14-Jul-26   | 21-Jul-26   | <div></div> WVB - Flexible Pavement                                  |     |     |
| WVB1930                                         | WVB - Handover with HyD                                  | 20   | 22-Jul-26   | 10-Aug-26   | <div></div> WVB - Handover with HyD                                  |     |     |
| WVB1901                                         | KD-29 - Completion of Section 9G - Remaining Landscape   | 0    |             | 31-Jul-26*  | ◆ KD-29 - Completion of Section 9G - Remaining Landscape             |     |     |
| 02 AtGrade Road -AGR                            |                                                          | 44   | 11-Jun-26 A | 24-Jul-26   |                                                                      |     |     |
| Kiosk                                           |                                                          | 6    | 01-Jul-26   | 06-Jul-26   |                                                                      |     |     |
| AGR1110                                         | Kiosk - Reday for FSI                                    | 6    | 01-Jul-26   | 06-Jul-26*  | <div></div> Kiosk - Reday for FSI                                    |     |     |
| AGR - Road & Drainage works                     |                                                          | 6    | 19-Jul-26   | 24-Jul-26   |                                                                      |     |     |
| AGR1150                                         | AGR - Remaining Barrier (after ramp demobilisation)      | 6    | 19-Jul-26   | 24-Jul-26   | <div></div> AGR - Remaining Barrier (after ramp demobilisation)      |     |     |
| AGR - Road Lighting                             |                                                          | 30   | 11-Jun-26 A | 10-Jul-26   |                                                                      |     |     |
| AGR1160                                         | AGR & DPR - Road Lighting Installation                   | 30   | 11-Jun-26 A | 10-Jul-26   | <div></div> AGR & DPR - Road Lighting Installation                   |     |     |
| Temporary Ramp for CKR Opening                  |                                                          | 24   | 25-Jun-26 A | 18-Jul-26   |                                                                      |     |     |
| A229450400                                      | DPR - WB Temp. Ramp demolision (after last usage of MSV) | 24   | 25-Jun-26 A | 18-Jul-26   | <div></div> DPR - WB Temp. Ramp demolision (after last usage of MSV) |     |     |
| 03 Depressed Road - DPR                         |                                                          | 153  | 01-Mar-26 A | 31-Jul-26   |                                                                      |     |     |
| DPR - Road Works                                |                                                          | 153  | 01-Mar-26 A | 31-Jul-26   |                                                                      |     |     |
| Rising Main                                     |                                                          | 30   | 01-Jul-26   | 30-Jul-26   |                                                                      |     |     |
| A229450410                                      | DPR - Civil - Central Divider                            | 30   | 01-Jul-26   | 30-Jul-26   | <div></div> DPR - Civil - Central Divider                            |     |     |
| Movement Joint and Cut-off Drain                |                                                          | 153  | 01-Mar-26 A | 31-Jul-26   |                                                                      |     |     |
| A229451140                                      | DPR - MJ & Cut-off Drain Westbound batch 1               | 122  | 01-Mar-26 A | 30-Jun-26 A | DPR - MJ & Cut-off Drain Westbound batch 1                           |     |     |
| A229451160                                      | DPR - MJ & Cut-off Drain Eastbound batch 1               | 79   | 13-Apr-26 A | 30-Jun-26 A | DPR - MJ & Cut-off Drain Eastbound batch 1                           |     |     |
| A229451150                                      | DPR - MJ & Cut-off Drain Westbound batch 2               | 31   | 01-Jul-26   | 31-Jul-26   | <div></div> DPR - MJ & Cut-off Drain Westbound batch 2               |     |     |
| A229451170                                      | DPR - MJ & Cut-off Drain Eastbound batch 2               | 31   | 01-Jul-26   | 31-Jul-26   | <div></div> DPR - MJ & Cut-off Drain Eastbound batch 2               |     |     |
| 06 Launching Shaft & C&C Tunnel - LSCC          |                                                          | 234  | 01-Dec-25 A | 22-Jul-26   |                                                                      |     |     |
| LSCC - Backfilling & Dwall Dismantling          |                                                          | 234  | 01-Dec-25 A | 22-Jul-26   |                                                                      |     |     |
| LSCC1000                                        | Demoliton of Strutting Beams, C&C Bulkhead Wall          | 234  | 01-Dec-25 A | 22-Jul-26   | <div></div> Demoliton of Strutting Beams, C&C Bulkhead Wall          |     |     |
| 07 Tunnel Sub-sea (TSS)                         |                                                          | 165  | 10-Mar-26 A | 21-Aug-26   |                                                                      |     |     |
| TSS - TBM Excavation from Kai Tak               |                                                          | 165  | 10-Mar-26 A | 21-Aug-26   |                                                                      |     |     |
| Eastbound - TBM S1282                           |                                                          | 165  | 10-Mar-26 A | 21-Aug-26   |                                                                      |     |     |
| TBM2 Rescue                                     |                                                          | 165  | 10-Mar-26 A | 21-Aug-26   |                                                                      |     |     |
| Seawall Reinstatement                           |                                                          | 165  | 10-Mar-26 A | 21-Aug-26   |                                                                      |     |     |
| A229451030                                      | Final Works                                              | 165  | 10-Mar-26 A | 21-Aug-26   | <div></div> Final Works                                              |     |     |
| A229451040                                      | Target Handover to VTC                                   | 0    |             | 19-Jul-26*  | ◆ Target Handover to VTC                                             |     |     |
| 09 Cross Passages                               |                                                          | 14   | 01-Jul-26   | 14-Jul-26   |                                                                      |     |     |
| Cross Passages @ TSS & CKL Tunnel (CP7 to CP33) |                                                          | 14   | 01-Jul-26   | 14-Jul-26   |                                                                      |     |     |
| CP26 by Mini TBM                                |                                                          | 14   | 01-Jul-26   | 14-Jul-26   |                                                                      |     |     |
| A8300                                           | CP26 - E&M Installation                                  | 14   | 01-Jul-26   | 14-Jul-26   | <div></div> CP26 - E&M Installation                                  |     |     |
| CP28 by D&Br                                    |                                                          | 14   | 01-Jul-26   | 14-Jul-26   |                                                                      |     |     |

| Activity ID                                          | Activity Name                                                     | Dur | Start       | Finish      | 2026                                                                              |                                                                                 |                    |
|------------------------------------------------------|-------------------------------------------------------------------|-----|-------------|-------------|-----------------------------------------------------------------------------------|---------------------------------------------------------------------------------|--------------------|
|                                                      |                                                                   |     |             |             | Jul                                                                               | Aug                                                                             | Sep                |
| TD1300                                               | CP28 - E&M Installation                                           | 14  | 01-Jul-26   | 14-Jul-26   | <div></div> CP28 - E&M Installation                                               |                                                                                 |                    |
| CP29 by D&Br                                         |                                                                   | 14  | 01-Jul-26   | 14-Jul-26   |                                                                                   |                                                                                 |                    |
| TD1390                                               | CP29 - E&M Installation                                           | 14  | 01-Jul-26   | 14-Jul-26   | <div></div> CP29 - E&M Installation                                               |                                                                                 |                    |
| 10 East Ventilation Building - EVB                   |                                                                   | 122 | 01-Jun-26 A | 30-Sep-26   |                                                                                   |                                                                                 |                    |
| VO - Recovery Vehicle Base (RVB) Construction        |                                                                   | 122 | 01-Jun-26 A | 30-Sep-26   |                                                                                   |                                                                                 |                    |
| EVB1715                                              | RVB - Strudtual Works and Canopy                                  | 70  | 01-Jun-26 A | 09-Aug-26   | <div></div> RVB - Strudtual Works and Canopy                                      |                                                                                 |                    |
| EVB1630                                              | RVB - Drainage works                                              | 21  | 10-Aug-26   | 30-Aug-26   |                                                                                   | <div></div> RVB - Drainage works                                                |                    |
| EVB1695                                              | RVB - Paving works                                                | 31  | 31-Aug-26   | 30-Sep-26   |                                                                                   |                                                                                 | <div></div>        |
| 11 Tunnel E&M Installation                           |                                                                   | 122 | 29-Mar-26 A | 28-Jul-26   |                                                                                   |                                                                                 |                    |
| WB - E&M Works                                       |                                                                   | 106 | 29-Mar-26 A | 12-Jul-26   |                                                                                   |                                                                                 |                    |
| WB - HV Cabling & HV Power On                        |                                                                   | 12  | 01-Jul-26   | 12-Jul-26   |                                                                                   |                                                                                 |                    |
| TE1220                                               | WB Tunnel - Final HV Power On Change Over                         | 12  | 01-Jul-26   | 12-Jul-26   | <div></div> WB Tunnel - Final HV Power On Change Over                             |                                                                                 |                    |
| WB - LV Cabling & LV Power On                        |                                                                   | 29  | 02-Jun-26 A | 30-Jun-26 A |                                                                                   |                                                                                 |                    |
| E&MC1190                                             | WB SUS to CP2 - E&M Installation (Final Stage)                    | 29  | 02-Jun-26 A | 30-Jun-26 A | WB SUS to CP2 - E&M Installation (Final Stage)                                    |                                                                                 |                    |
| WB - Below Road Level E&M Installation               |                                                                   | 99  | 29-Mar-26 A | 05-Jul-26   |                                                                                   |                                                                                 |                    |
| MiMEP                                                |                                                                   | 99  | 29-Mar-26 A | 05-Jul-26   |                                                                                   |                                                                                 |                    |
| TF070                                                | WB TSS - Service Gallery E&M Installation                         | 99  | 29-Mar-26 A | 05-Jul-26   | <div></div> WB TSS - Service Gallery E&M Installation                             |                                                                                 |                    |
| EB - E&M Works                                       |                                                                   | 62  | 28-May-26 A | 28-Jul-26   |                                                                                   |                                                                                 |                    |
| EB - HV Cabling & HV Power On                        |                                                                   | 23  | 12-Jun-26 A | 04-Jul-26   |                                                                                   |                                                                                 |                    |
| TE1190                                               | EB Tunnel - Permanent HV Cable laying (Final Section)             | 20  | 12-Jun-26 A | 01-Jul-26   | <div></div> EB Tunnel - Permanent HV Cable laying (Final Section)                 |                                                                                 |                    |
| TE230                                                | EB Tunnel - Final HV Power On Change Over                         | 3   | 02-Jul-26   | 04-Jul-26   | <div></div> EB Tunnel - Final HV Power On Change Over                             |                                                                                 |                    |
| EB - LV Cabling & LV Power On                        |                                                                   | 42  | 13-Jun-26 A | 24-Jul-26   |                                                                                   |                                                                                 |                    |
| E&MC2120                                             | EB TSS - Final TVS Damper Installation (subject to OHVD Cleanin   | 23  | 13-Jun-26 A | 05-Jul-26   | <div></div> EB TSS - Final TVS Damper Installation (subject to OHVD Cleaning)     |                                                                                 |                    |
| E&MC1100                                             | EB TSS - CP16-20 E&M installation                                 | 34  | 21-Jun-26 A | 24-Jul-26   | <div></div> EB TSS - CP16-20 E&M installation                                     |                                                                                 |                    |
| E&MC1120                                             | EB TSS - CP20-28 - E&M installation                               | 24  | 01-Jul-26   | 24-Jul-26   | <div></div> EB TSS - CP20-28 - E&M installation                                   |                                                                                 |                    |
| E&MC2130                                             | EB - LV Power On                                                  | 0   |             | 05-Jul-26   | ◆ EB - LV Power On                                                                |                                                                                 |                    |
| E&MC2100                                             | EB TSS - E&M Installation CP28 to EVB for Zone C/D VAC T&C        | 19  | 06-Jul-26   | 24-Jul-26   | <div></div> EB TSS - E&M Installation CP28 to EVB for Zone C/D VAC T&C            |                                                                                 |                    |
| EB - Below Road Level E&M Installation               |                                                                   | 62  | 28-May-26 A | 28-Jul-26   |                                                                                   |                                                                                 |                    |
| MiMEP                                                |                                                                   | 39  | 28-May-26 A | 05-Jul-26   |                                                                                   |                                                                                 |                    |
| TE1230                                               | EB TSS - Final MiMEP Connection (by BYME)                         | 39  | 28-May-26 A | 05-Jul-26   | <div></div> EB TSS - Final MiMEP Connection (by BYME)                             |                                                                                 |                    |
| FS Room                                              |                                                                   | 28  | 01-Jul-26   | 28-Jul-26   |                                                                                   |                                                                                 |                    |
| TC150                                                | EB TBM Tunnel - FS Control Room E&M Installation                  | 28  | 01-Jul-26   | 28-Jul-26   | <div></div> EB TBM Tunnel - FS Control Room E&M Installation                      |                                                                                 |                    |
| Low Point Sump                                       |                                                                   | 19  | 01-Jul-26   | 19-Jul-26   |                                                                                   |                                                                                 |                    |
| TE190                                                | EB TSS - Low Point Sump installation CP27                         | 14  | 01-Jul-26   | 14-Jul-26   | <div></div> EB TSS - Low Point Sump installation CP27                             |                                                                                 |                    |
| TE250                                                | EB TSS - Low Point Sump T&C CP27                                  | 5   | 15-Jul-26   | 19-Jul-26   | <div></div> EB TSS - Low Point Sump T&C CP27                                      |                                                                                 |                    |
| 12 Projectwide Installation by Others (TCSS/MNO/FNO) |                                                                   | 211 | 15-Mar-26 A | 11-Oct-26   |                                                                                   |                                                                                 |                    |
| TCSS Tunnel Installation                             |                                                                   | 75  | 10-Jun-26 A | 23-Aug-26   |                                                                                   |                                                                                 |                    |
| Radio System Installation                            |                                                                   | 75  | 10-Jun-26 A | 23-Aug-26   |                                                                                   |                                                                                 |                    |
| TCSS1040                                             | TCSS Installation concurrent with E&M installation (Radio System) | 75  | 10-Jun-26 A | 23-Aug-26   | <div></div> TCSS Installation concurrent with E&M installation (Radio System)     |                                                                                 |                    |
| TCSS1050                                             | Radio System Ready before BTP T2 FSI                              | 0   |             | 23-Aug-26*  | ◆ Radio System Ready before BTP T2 FSI                                            |                                                                                 |                    |
| FNO (Fixed Network Operator)                         |                                                                   | 135 | 30-May-26 A | 11-Oct-26   |                                                                                   |                                                                                 |                    |
| FNO1000                                              | FNO Cable Containment Installation at EVB                         | 61  | 30-May-26 A | 29-Jul-26   | <div></div> FNO Cable Containment Installation at EVB                             |                                                                                 |                    |
| FNO1040                                              | FNO Cable Laying at WVB                                           | 29  | 01-Jul-26   | 29-Jul-26   | <div></div> FNO Cable Laying at WVB                                               |                                                                                 |                    |
| FNO1010                                              | FNO Cable Containment Installation at WB                          | 29  | 30-Jul-26   | 27-Aug-26   |                                                                                   | <div></div> FNO Cable Containment Installation at WB                            |                    |
| FNO1050                                              | FNO Cable Laying at EVB                                           | 29  | 30-Jul-26   | 27-Aug-26   |                                                                                   | <div></div> FNO Cable Laying at EVB                                             |                    |
| FNO1020                                              | FNO Cable Containment Installation at EB                          | 29  | 28-Aug-26   | 25-Sep-26   |                                                                                   |                                                                                 | <div></div> FNO Ca |
| FNO1060                                              | FNO Cable Laying at WB & EB                                       | 45  | 28-Aug-26   | 11-Oct-26   |                                                                                   |                                                                                 | <div></div>        |
| MNO (Mobile Network Operator)                        |                                                                   | 199 | 15-Mar-26 A | 29-Sep-26   |                                                                                   |                                                                                 |                    |
| MNO1000                                              | MNO - WB & EB Cable Containment Installation + Cable Pulling W    | 139 | 15-Mar-26 A | 31-Jul-26   | <div></div> MNO - WB & EB Cable Containment Installation + Cable Pulling WVB-CP19 |                                                                                 |                    |
| MNO1010                                              | MNO - WB & EB Cable Containment Installation + Cable Pulling at   | 30  | 01-Aug-26   | 30-Aug-26   |                                                                                   | <div></div> MNO - WB & EB Cable Containment Installation + Cable Pulling at WVB |                    |
| MNO1020                                              | MNO - WB & EB Cable Containment Installation + Cable Pulling at   | 30  | 31-Aug-26   | 29-Sep-26   |                                                                                   |                                                                                 | <div></div>        |

| Activity ID                                                    |                                                              | Activity Name | Dur         | Start       | Finish                                                              | 2026 |     |     |
|----------------------------------------------------------------|--------------------------------------------------------------|---------------|-------------|-------------|---------------------------------------------------------------------|------|-----|-----|
|                                                                |                                                              |               |             |             |                                                                     | Jul  | Aug | Sep |
| 13 Projectwide Final Works (Cladding & Pavement)               |                                                              |               | 372         | 03-Nov-25 A | 09-Nov-26                                                           |      |     |     |
| Cladding                                                       |                                                              |               | 372         | 03-Nov-25 A | 09-Nov-26                                                           |      |     |     |
| Eastbound (Target 95% Completion before FSI)                   |                                                              |               | 297         | 03-Nov-25 A | 26-Aug-26                                                           |      |     |     |
| Typical Subframe & Cladding                                    |                                                              |               | 297         | 03-Nov-25 A | 26-Aug-26                                                           |      |     |     |
| TCSS EB Target Return Date                                     |                                                              |               | 10          | 07-Jul-26   | 17-Jul-26                                                           |      |     |     |
| TR1000                                                         | TCSS EB - Return CP21-24                                     | 0             |             | 07-Jul-26*  | ◆ TCSS EB - Return CP21-24                                          |      |     |     |
| TR1020                                                         | TCSS EB - Return CP27-29                                     | 0             |             | 17-Jul-26*  | ◆ TCSS EB - Return CP27-29                                          |      |     |     |
| TR1010                                                         | TCSS EB - Return CP24-27                                     | 0             |             | 17-Jul-26*  | ◆ TCSS EB - Return CP24-27                                          |      |     |     |
| TR1030                                                         | TCSS EB - Return CP29-31                                     | 0             |             | 17-Jul-26*  | ◆ TCSS EB - Return CP29-31                                          |      |     |     |
| Final VE Panel (CPS, NCPS, Tym Area)                           |                                                              |               | 57          | 01-Jul-26   | 26-Aug-26                                                           |      |     |     |
| VE10781                                                        | VE Panel - EB TSS CP20-21                                    | 7             | 01-Jul-26   | 07-Jul-26   | VE Panel - EB TSS CP20-21                                           |      |     |     |
| VE11040                                                        | VE Panel - EB CP0 to CP7 Remaining                           | 49            | 01-Jul-26   | 18-Aug-26   | VE Panel - EB CP0 to CP7 Remaining                                  |      |     |     |
| VE11010                                                        | VE Panel - EB TSS CP21-24                                    | 21            | 08-Jul-26   | 28-Jul-26   | VE Panel - EB TSS CP21-24                                           |      |     |     |
| VE11020                                                        | VE Panel - EB TSS CP24-27                                    | 40            | 18-Jul-26   | 26-Aug-26   | VE Panel - EB TSS CP24-27                                           |      |     |     |
| VE10120                                                        | VE Panel - EB TSS CP27-30                                    | 33            | 25-Jul-26   | 26-Aug-26   | VE Panel - EB TSS CP27-30                                           |      |     |     |
| VE11030                                                        | VE Panel - EB TSS CP30 to EVB                                | 33            | 25-Jul-26   | 26-Aug-26   | VE Panel - EB TSS CP30 to EVB                                       |      |     |     |
| EB CPS (include Niche)                                         |                                                              |               | 46          | 16-May-26 A | 30-Jun-26 A                                                         |      |     |     |
| VE10811                                                        | VE Panel - EB CP7 to CP8 Remaining                           | 46            | 16-May-26 A | 30-Jun-26 A | VE Panel - EB CP7 to CP8 Remaining                                  |      |     |     |
| EB NCPS (include Niche)                                        |                                                              |               | 240         | 03-Nov-25 A | 30-Jun-26 A                                                         |      |     |     |
| VE10611                                                        | VE Panel - EB TSS CP16-20 (NCPS)                             | 240           | 03-Nov-25 A | 30-Jun-26 A | VE Panel - EB TSS CP16-20 (NCPS)                                    |      |     |     |
| VE10581                                                        | VE Panel - EB SUS to CP8 (NCPS)                              | 68            | 24-Apr-26 A | 30-Jun-26 A | VE Panel - EB SUS to CP8 (NCPS)                                     |      |     |     |
| Westbound (Target 95% Completion before FSI)                   |                                                              |               | 147         | 25-Mar-26 A | 18-Aug-26                                                           |      |     |     |
| Typical Subframe & Cladding                                    |                                                              |               | 147         | 25-Mar-26 A | 18-Aug-26                                                           |      |     |     |
| TCSS WB Target Return Date                                     |                                                              |               | 0           | 10-Jul-26   | 10-Jul-26                                                           |      |     |     |
| TR1040                                                         | TCSS WB - Return CP28-29                                     | 0             |             | 10-Jul-26*  | ◆ TCSS WB - Return CP28-29                                          |      |     |     |
| Final VE Panel (CPS, NCPS, Tym Area)                           |                                                              |               | 49          | 01-Jul-26   | 18-Aug-26                                                           |      |     |     |
| VE10180                                                        | VE Panel - WB TSS CP25-28                                    | 21            | 01-Jul-26   | 21-Jul-26   | VE Panel - WB TSS CP25-28                                           |      |     |     |
| VE10771                                                        | VE Panel - WB TSS EVB-CP29                                   | 21            | 01-Jul-26   | 21-Jul-26   | VE Panel - WB TSS EVB-CP29                                          |      |     |     |
| VE11060                                                        | VE Panel - WB TSS CP0-CP7 Remaining                          | 49            | 01-Jul-26   | 18-Aug-26   | VE Panel - WB TSS CP0-CP7 Remaining                                 |      |     |     |
| VE11050                                                        | VE Panel - WB TSS CP28-29                                    | 14            | 22-Jul-26   | 04-Aug-26   | VE Panel - WB TSS CP28-29                                           |      |     |     |
| WB CPS (include Niche)                                         |                                                              |               | 84          | 08-Apr-26 A | 30-Jun-26 A                                                         |      |     |     |
| VE10022                                                        | VE Panel - WB CP0 to CP7 (CPS) (Phase 2)                     | 84            | 08-Apr-26 A | 30-Jun-26 A | VE Panel - WB CP0 to CP7 (CPS) (Phase 2)                            |      |     |     |
| VE10471                                                        | VE Panel - WB TSS CP20-25 (CPS)                              | 56            | 06-May-26 A | 30-Jun-26 A | VE Panel - WB TSS CP20-25 (CPS)                                     |      |     |     |
| WB NCPS (include Niche)                                        |                                                              |               | 98          | 25-Mar-26 A | 30-Jun-26 A                                                         |      |     |     |
| VE10711                                                        | VE Panel - WB CP0 to CP7 (NCPS) (Phase 1)                    | 98            | 25-Mar-26 A | 30-Jun-26 A | VE Panel - WB CP0 to CP7 (NCPS) (Phase 1)                           |      |     |     |
| VE10731                                                        | VE Panel - WB TSS CP20-24 (NCPS)                             | 49            | 13-May-26 A | 30-Jun-26 A | VE Panel - WB TSS CP20-24 (NCPS)                                    |      |     |     |
| Remaining Typical & Non-Typical Cladding (before road opening) |                                                              |               | 75          | 27-Aug-26   | 09-Nov-26                                                           |      |     |     |
| VE11000                                                        | VE Panel - All Remaining Cladding                            | 75            | 27-Aug-26   | 09-Nov-26   |                                                                     |      |     |     |
| Pavement                                                       |                                                              |               | 139         | 13-Apr-26 A | 29-Aug-26                                                           |      |     |     |
| Westbound (TSS to CKL)                                         |                                                              |               | 24          | 15-Jul-26   | 07-Aug-26                                                           |      |     |     |
| PAV10090A                                                      | Pavement - WB Top Layers CP7-18                              | 14            | 15-Jul-26   | 28-Jul-26   | Pavement - WB Top Layers CP7-18                                     |      |     |     |
| PAV10090B                                                      | Pavement - WB Top Layers CP18-EVB                            | 14            | 25-Jul-26   | 07-Aug-26   | Pavement - WB Top Layers CP18-EVB                                   |      |     |     |
| Eastbound (TSS to CKL)                                         |                                                              |               | 64          | 27-Jun-26 A | 29-Aug-26                                                           |      |     |     |
| PAV40040                                                       | Pavement - EB Initial Layers TSS CP16-24                     | 12            | 27-Jun-26 A | 08-Jul-26   | Pavement - EB Initial Layers TSS CP16-24                            |      |     |     |
| PAV40060                                                       | Pavement - EB Initial Layers TSS EVB to CP30                 | 7             | 09-Jul-26   | 15-Jul-26   | Pavement - EB Initial Layers TSS EVB to CP30                        |      |     |     |
| PAV40070                                                       | Pavement - EB Initial Layers TSS CP24-30                     | 7             | 26-Jul-26   | 01-Aug-26   | Pavement - EB Initial Layers TSS CP24-30                            |      |     |     |
| PAV10090C                                                      | Pavement - EB Top Layers CP7-18                              | 14            | 04-Aug-26   | 17-Aug-26   | Pavement - EB Top Layers CP7-18                                     |      |     |     |
| PAV10090D                                                      | Pavement - EB Top Layers CP18-EVB (include Branch Tunnel, S0 | 16            | 14-Aug-26   | 29-Aug-26   | Pavement - EB Top Layers CP18-EVB (include Branch Tunnel, S01, EVB) |      |     |     |
| AGR to LSCC                                                    |                                                              |               | 30          | 31-Jul-26   | 29-Aug-26                                                           |      |     |     |
| PAV20010                                                       | Pavement - EB/WB AGR-LSCC Initial & Top Layers               | 30            | 31-Jul-26   | 29-Aug-26   | Pavement - EB/WB AGR-LSCC Initial & Top Layers                      |      |     |     |
| TKOLTT Interchange (Top Layer Only)                            |                                                              |               | 103         | 13-Apr-26 A | 24-Jul-26                                                           |      |     |     |



| Activity ID                                              | Activity Name                                                 | Dur | Start       | Finish      | 2026                                                                      |                                |                                 |
|----------------------------------------------------------|---------------------------------------------------------------|-----|-------------|-------------|---------------------------------------------------------------------------|--------------------------------|---------------------------------|
|                                                          |                                                               |     |             |             | Jul                                                                       | Aug                            | Sep                             |
| PAV30000                                                 | Pavement - TKOLTT Interchange Top Layer                       | 103 | 13-Apr-26 A | 24-Jul-26   | Pavement - TKOLTT Interchange Top Layer                                   |                                |                                 |
| Temporary Road Marking & Resurfacing                     |                                                               | 33  | 01-Jul-26   | 02-Aug-26   |                                                                           |                                |                                 |
| PAV40050                                                 | Pavement - Temporary Road Marking on Base Layer               | 33  | 01-Jul-26   | 02-Aug-26   | Pavement - Temporary Road Marking on Base Layer                           |                                |                                 |
| 14 Projectwide Testing and Commisioning                  |                                                               | 267 | 09-Feb-26 A | 02-Nov-26   |                                                                           |                                |                                 |
| FS Water                                                 |                                                               | 124 | 28-May-26 A | 28-Sep-26   |                                                                           |                                |                                 |
| TE210                                                    | EB TSS - Window for Final (FS Water) MiMEP Connection & Contr | 34  | 28-May-26 A | 30-Jun-26 A | EB TSS - Window for Final (FS Water) MiMEP Connection & Connection to CKL |                                |                                 |
| FSW10                                                    | FS Water - WWO 46 - Part IV Submission                        | 0   |             | 30-Jun-26 A | FS Water - WWO 46 - Part IV Submission                                    |                                |                                 |
| FSW20                                                    | FS Water - WSD Pipeline Inspection                            | 60  | 01-Jul-26   | 29-Aug-26   | FS Water - WSD Pipeline Inspection                                        |                                |                                 |
| FSW30                                                    | FS Water - Water Sampling                                     | 30  | 30-Aug-26   | 28-Sep-26   |                                                                           |                                |                                 |
| FSW40                                                    | FS Water -Issurance of WWO 46 Part V(b) (subj. to WSD)        | 0   |             | 28-Sep-26   |                                                                           |                                |                                 |
| Road Safety Audit (RSA)                                  |                                                               | 92  | 03-Aug-26   | 02-Nov-26   |                                                                           |                                |                                 |
| RSA1000                                                  | RSA - Site Inspection (by MVA)                                | 3   | 03-Aug-26   | 05-Aug-26   |                                                                           | RSA - Site Inspection (by MVA) |                                 |
| RSA1010                                                  | RSA - Report Issurance (by MVA)                               | 30  | 06-Aug-26   | 04-Sep-26   |                                                                           |                                | RSA - Report Issurance (by MVA) |
| RSA1020                                                  | RSA - Response Report Issue (by AECOM)                        | 14  | 05-Sep-26   | 18-Sep-26   |                                                                           |                                | RSA - Response Report I         |
| RSA1030                                                  | RSA - TD Review Reports and Approval (Assume 2 rounds)        | 45  | 19-Sep-26   | 02-Nov-26   |                                                                           |                                |                                 |
| Early E&M T&C (Level 1-Level 2 Testing)                  |                                                               | 147 | 09-Feb-26 A | 05-Jul-26   |                                                                           |                                |                                 |
| Westbound (Unfinished scope to be continue in Final T&C) |                                                               | 147 | 09-Feb-26 A | 05-Jul-26   |                                                                           |                                |                                 |
| ETC1000                                                  | WB- Tunnel Damper Function Test                               | 147 | 09-Feb-26 A | 05-Jul-26*  | WB- Tunnel Damper Function Test                                           |                                |                                 |
| ETC1010                                                  | WB- Tunnel Lighting Functional Test                           | 131 | 25-Feb-26 A | 05-Jul-26*  | WB- Tunnel Lighting Functional Test                                       |                                |                                 |
| ETC1020                                                  | WB- Cable Insulation Test                                     | 128 | 28-Feb-26 A | 05-Jul-26*  | WB- Cable Insulation Test                                                 |                                |                                 |
| ETC1040                                                  | WB- AFA System Functional Test                                | 88  | 09-Apr-26 A | 05-Jul-26*  | WB- AFA System Functional Test                                            |                                |                                 |
| ETC1050                                                  | WB- AQMS/CMCS Point to Point Test                             | 69  | 28-Apr-26 A | 05-Jul-26*  | WB- AQMS/CMCS Point to Point Test                                         |                                |                                 |
| ETC1100                                                  | WB- Fire Hydrant Pump Functional Test                         | 21  | 15-Jun-26 A | 05-Jul-26*  | WB- Fire Hydrant Pump Functional Test                                     |                                |                                 |
| Eastbound (Unfinished scope to be continue in Final T&C) |                                                               | 128 | 28-Feb-26 A | 05-Jul-26   |                                                                           |                                |                                 |
| ETC1030                                                  | EB- Tunnel Damper Function Test                               | 128 | 28-Feb-26 A | 05-Jul-26*  | EB- Tunnel Damper Function Test                                           |                                |                                 |
| ETC1060                                                  | EB- Tunnel Lighting Functional Test                           | 65  | 02-May-26 A | 05-Jul-26*  | EB- Tunnel Lighting Functional Test                                       |                                |                                 |
| ETC1070                                                  | EB- AQMS/CMCS Point to Point Test                             | 60  | 07-May-26 A | 05-Jul-26*  | EB- AQMS/CMCS Point to Point Test                                         |                                |                                 |
| ETC1080                                                  | EB- AFA System Funtional Test                                 | 58  | 09-May-26 A | 05-Jul-26*  | EB- AFA System Funtional Test                                             |                                |                                 |
| ETC1090                                                  | EB- Cable Insulation Test                                     | 37  | 30-May-26 A | 05-Jul-26*  | EB- Cable Insulation Test                                                 |                                |                                 |
| Final E&M/VAC T&C (Level 1-3 Testing)                    |                                                               | 49  | 06-Jul-26   | 23-Aug-26   |                                                                           |                                |                                 |
| Detailed 49d T&C Programme                               |                                                               | 49  | 06-Jul-26   | 23-Aug-26   |                                                                           |                                |                                 |
| EB OHVD Level Final Installation                         |                                                               | 18  | 06-Jul-26   | 23-Jul-26   |                                                                           |                                |                                 |
| DFTC1010                                                 | OHVD - Final Tunnel Lighting Installation                     | 11  | 06-Jul-26   | 16-Jul-26   | OHVD - Final Tunnel Lighting Installation                                 |                                |                                 |
| DFTC1000                                                 | OHVD - Final Cable Termination for Damper                     | 18  | 06-Jul-26   | 23-Jul-26   | OHVD - Final Cable Termination for Damper                                 |                                |                                 |
| DFTC1020                                                 | OHVD - Final Cable Termination for Lighting                   | 7   | 17-Jul-26   | 23-Jul-26   | OHVD - Final Cable Termination for Lighting                               |                                |                                 |
| EB Road Level Final Installation                         |                                                               | 20  | 06-Jul-26   | 25-Jul-26   |                                                                           |                                |                                 |
| DFTC1030                                                 | Road Level CPS - Final Cable Pulling CP26 to CP29             | 17  | 06-Jul-26   | 22-Jul-26   | Road Level CPS - Final Cable Pulling CP26 to CP29                         |                                |                                 |
| DFTC1060                                                 | Road Level NCPS - Final FS Niche Installation                 | 20  | 06-Jul-26   | 25-Jul-26   | Road Level NCPS - Final FS Niche Installation                             |                                |                                 |
| EB Service Gallery Level Final Installation              |                                                               | 22  | 06-Jul-26   | 27-Jul-26   |                                                                           |                                |                                 |
| DFTC1070                                                 | SG -Final FS System Installation                              | 20  | 06-Jul-26   | 25-Jul-26   | SG -Final FS System Installation                                          |                                |                                 |
| DFTC1080                                                 | SG - Final Foam System Installation                           | 5   | 06-Jul-26   | 10-Jul-26   | SG - Final Foam System Installation                                       |                                |                                 |
| DFTC1100                                                 | SG - Final E&M Zone Switches Board                            | 15  | 06-Jul-26   | 20-Jul-26   | SG - Final E&M Zone Switches Board                                        |                                |                                 |
| DFTC1110                                                 | SG - Final Cable Termination                                  | 22  | 06-Jul-26   | 27-Jul-26   | SG - Final Cable Termination                                              |                                |                                 |
| Projectwise Testing                                      |                                                               | 49  | 06-Jul-26   | 23-Aug-26   |                                                                           |                                |                                 |
| OHVD Level                                               |                                                               | 49  | 06-Jul-26   | 23-Aug-26   |                                                                           |                                |                                 |
| FTC1050A                                                 | WB Tunnel Zone A - TVS Flow Test                              | 9   | 06-Jul-26   | 14-Jul-26   | WB Tunnel Zone A - TVS Flow Test                                          |                                |                                 |
| FTC1050B                                                 | WB Tunnel Zone B - TVS Flow Test                              | 10  | 15-Jul-26   | 24-Jul-26   | WB Tunnel Zone B - TVS Flow Test                                          |                                |                                 |
| FTC1050C                                                 | EB Tunnel Zone C - TVS Flow Test                              | 10  | 25-Jul-26   | 03-Aug-26   | EB Tunnel Zone C - TVS Flow Test                                          |                                |                                 |
| FTC1050D                                                 | EB Tunnel Zone D - TVS Flow Test                              | 10  | 04-Aug-26   | 13-Aug-26   | EB Tunnel Zone D - TVS Flow Test                                          |                                |                                 |
| FTC1050E                                                 | EB/WB - Final System Integrated Test                          | 10  | 14-Aug-26   | 23-Aug-26   | EB/WB - Final System Integrated Test                                      |                                |                                 |
| Road Level                                               |                                                               | 49  | 06-Jul-26   | 23-Aug-26   |                                                                           |                                |                                 |

| Activity ID |                                                                | Activity Name                                                     | Dur  | Start       | Finish     | 2026                                                                                                 |                                                                   |                                                     |
|-------------|----------------------------------------------------------------|-------------------------------------------------------------------|------|-------------|------------|------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------|-----------------------------------------------------|
|             |                                                                |                                                                   |      |             |            | Jul                                                                                                  | Aug                                                               | Sep                                                 |
|             | DFTC1040                                                       | Road Level CPS - Final Cable Level 1& 2 Testing (Insulation Test) | 20   | 06-Jul-26   | 25-Jul-26  | <div></div>                                                                                          | Road Level CPS - Final Cable Level 1& 2 Testing (Insulation Test) |                                                     |
|             | DFTC1160                                                       | TBM Tunnel - Water Pressure Test & Pump System Test               | 29   | 06-Jul-26   | 03-Aug-26  | <div></div>                                                                                          | TBM Tunnel - Water Pressure Test & Pump System Test               |                                                     |
|             | FTC1060                                                        | TBM Tunnel - Tunnel Lighting T&C                                  | 26   | 17-Jul-26   | 11-Aug-26  | <div></div>                                                                                          | TBM Tunnel - Tunnel Lighting T&C                                  |                                                     |
|             | DFTC1050                                                       | Road Level - Final LV (Sub-Main) Power On                         | 1    | 26-Jul-26   | 26-Jul-26  | <div></div>                                                                                          | Road Level - Final LV (Sub-Main) Power On                         |                                                     |
|             | FTC1020                                                        | TBM Tunnel - Emergency Power Supply System T&C                    | 28   | 27-Jul-26   | 23-Aug-26  | <div></div>                                                                                          | TBM Tunnel - Emergency Power Supply System T&C                    |                                                     |
|             | FTC1040                                                        | TBM Tunnel - AFA Function Test                                    | 28   | 27-Jul-26   | 23-Aug-26  | <div></div>                                                                                          | TBM Tunnel - AFA Function Test                                    |                                                     |
|             | Service Gallery Level                                          |                                                                   | 49   | 06-Jul-26   | 23-Aug-26  |                                                                                                      |                                                                   |                                                     |
|             | DFTC1140                                                       | SG - Final FS AFA and FS Water System Test                        | 24   | 06-Jul-26   | 29-Jul-26  | <div></div>                                                                                          | SG - Final FS AFA and FS Water System Test                        |                                                     |
|             | DFTC1090                                                       | SG - Final FS Level 1 & 2 Testing (Functional)                    | 14   | 26-Jul-26   | 08-Aug-26  | <div></div>                                                                                          | SG - Final FS Level 1 & 2 Testing (Functional)                    |                                                     |
|             | DFTC1130                                                       | SG - Final Air Flow Measurement                                   | 23   | 26-Jul-26   | 17-Aug-26  | <div></div>                                                                                          | SG - Final Air Flow Measurement                                   |                                                     |
|             | DFTC1120                                                       | SG - Final Electrical Level 1 & 2 Testing (Functional)            | 25   | 28-Jul-26   | 21-Aug-26  | <div></div>                                                                                          | SG - Final Electrical Level 1 & 2 Testing (Functional)            |                                                     |
|             | DFTC1150                                                       | SG - Emergency Power Supply System T&C                            | 25   | 30-Jul-26   | 23-Aug-26  | <div></div>                                                                                          | SG - Emergency Power Supply System T&C                            |                                                     |
|             | Pre-Level 3 Testing                                            |                                                                   | 41   | 26-May-26 A | 05-Jul-26  |                                                                                                      |                                                                   |                                                     |
|             | A229451300                                                     | WB Tunnel Zone A - Pre-Level 3 TVS Test                           | 41   | 26-May-26 A | 05-Jul-26  | <div></div>                                                                                          | WB Tunnel Zone A - Pre-Level 3 TVS Test                           |                                                     |
|             | 15 Projectwide Statutory Inspection and Handover               |                                                                   | 85   | 19-Jul-26   | 12-Oct-26  |                                                                                                      |                                                                   |                                                     |
|             | Proposed Tunnel Fire Services Inspection (subject to FSD)      |                                                                   | 50   | 23-Aug-26   | 12-Oct-26  |                                                                                                      |                                                                   |                                                     |
|             | FSI1110                                                        | FSI - FS501 Submission                                            | 0    |             | 23-Aug-26  |                                                                                                      | ◆ FSI - FS501 Submission                                          |                                                     |
|             | FSI1100                                                        | Time Risk Allowance for FS501 Endorsement                         | 3    | 24-Aug-26   | 26-Aug-26  |                                                                                                      | <div></div> Time Risk Allowance for FS501 Endorsement             |                                                     |
|             | FSI1000                                                        | Fire Service Inspection Period by FSD (subject to FSD)            | 47   | 27-Aug-26   | 12-Oct-26  |                                                                                                      |                                                                   | <div></div>                                         |
|             | Proposed 47d FSI Detail Programme (subject to FSD arrangement) |                                                                   | 38   | 26-Aug-26   | 03-Oct-26  |                                                                                                      |                                                                   |                                                     |
|             | FSI1090                                                        | FSI - Endorsement                                                 | 0    |             | 26-Aug-26  |                                                                                                      | ◆ FSI - Endorsement                                               |                                                     |
|             | FSI1010                                                        | FSI - FS Installation inspection at Service Gallery               | 13   | 27-Aug-26   | 08-Sep-26  |                                                                                                      | <div></div>                                                       | FSI - FS Installation inspection at Service Gallery |
|             | FSI1020                                                        | FSI - FS Installation inspection at Road Tunnel                   | 13   | 27-Aug-26   | 08-Sep-26  |                                                                                                      | <div></div>                                                       | FSI - FS Installation inspection at Road Tunnel     |
|             | FSI1030                                                        | FSI - FS Smoke Extraction and Tunnel Ventilation System inspecti  | 13   | 09-Sep-26   | 21-Sep-26  |                                                                                                      |                                                                   | <div></div> FSI - FS Smoke E                        |
|             | FSI1040                                                        | FSI - FS SES-HD Intergration Test & Architectural Inspection      | 6    | 22-Sep-26   | 27-Sep-26  |                                                                                                      |                                                                   | <div></div> FS                                      |
|             | FSI1050                                                        | FSI - Tunnel Emergency Power Supply, Tunnel Foam and CO Ser       | 6    | 28-Sep-26   | 03-Oct-26  |                                                                                                      |                                                                   | <div></div>                                         |
|             | Incentive Payment Milestones                                   |                                                                   | 52   | 19-Jul-26   | 09-Sep-26  |                                                                                                      |                                                                   |                                                     |
|             | IPM0021                                                        | M3 - Seawall Reinstatment Area ready for handover to VTC & EB     | 0    |             | 19-Jul-26* | ◆ M3 - Seawall Reinstatment Area ready for handover to VTC & EB Remaining CW Completed (OHVD closed) |                                                                   |                                                     |
|             | IPM0031                                                        | M4 - FS501 Submitted & T&C Completed                              | 0    |             | 09-Sep-26* |                                                                                                      | ◆ M4 - FS501 Submitted & T&C Completed                            |                                                     |
|             | Outstanding Works                                              |                                                                   | 1676 | 19-Feb-23 A | 21-Sep-27  |                                                                                                      |                                                                   |                                                     |
|             | T2 Remaining Works                                             |                                                                   | 265  | 23-Feb-26 A | 14-Nov-26  |                                                                                                      |                                                                   |                                                     |
|             | Lam Chak Street / Kai Hing Road Modification                   |                                                                   | 153  | 30-Apr-26 A | 30-Sep-26  |                                                                                                      |                                                                   |                                                     |
|             | LCS/KHR Modification (KD-19)                                   |                                                                   | 153  | 30-Apr-26 A | 30-Sep-26  |                                                                                                      |                                                                   |                                                     |
|             | Stage 2 Works - New Roundabout                                 |                                                                   | 153  | 30-Apr-26 A | 30-Sep-26  |                                                                                                      |                                                                   |                                                     |
|             | LCS10028                                                       | LCS/KHR - Advanced Drainage Construction                          | 123  | 30-Apr-26 A | 31-Aug-26  | <div></div>                                                                                          | LCS/KHR - Advanced Drainage Construction                          |                                                     |
|             | LCS10020                                                       | LCS / KHR - Site Formation                                        | 30   | 01-Sep-26   | 30-Sep-26  |                                                                                                      | <div></div>                                                       |                                                     |
|             | Site Demobilization & Land Lot Handover                        |                                                                   | 265  | 23-Feb-26 A | 14-Nov-26  |                                                                                                      |                                                                   |                                                     |
|             | Barging Point at Portion P                                     |                                                                   | 30   | 28-Aug-26   | 03-Oct-26  |                                                                                                      |                                                                   |                                                     |
|             | BP1000                                                         | Barging Point - Dismantling                                       | 30   | 28-Aug-26   | 03-Oct-26  |                                                                                                      | <div></div>                                                       |                                                     |
|             | Area 3B-2                                                      |                                                                   | 76   | 01-Aug-26   | 31-Oct-26  |                                                                                                      |                                                                   |                                                     |
|             | SY1000                                                         | Precast Storage - Gantry Crane Decommissioning                    | 76   | 01-Aug-26*  | 31-Oct-26  |                                                                                                      | <div></div>                                                       |                                                     |
|             | Area 3B-3                                                      |                                                                   | 31   | 02-Jul-26   | 06-Aug-26  |                                                                                                      |                                                                   |                                                     |
|             | MP1010                                                         | Mortar Plant - Site clearance                                     | 31   | 02-Jul-26   | 06-Aug-26  | <div></div>                                                                                          | Mortar Plant - Site clearance                                     |                                                     |
|             | Area 3B-4                                                      |                                                                   | 107  | 01-Jul-26   | 15-Oct-26  |                                                                                                      |                                                                   |                                                     |
|             | A229451110                                                     | Tunnel IS/CP/Plant Storage Area Clearance                         | 92   | 01-Jul-26*  | 30-Sep-26  | <div></div>                                                                                          |                                                                   |                                                     |
|             | A229451260                                                     | Tower Crane Demobilisation                                        | 45   | 01-Jul-26*  | 14-Aug-26  | <div></div>                                                                                          | Tower Crane Demobilisation                                        |                                                     |
|             | A229451280                                                     | External Team Amenities Clearance                                 | 61   | 01-Aug-26*  | 30-Sep-26  |                                                                                                      | <div></div>                                                       |                                                     |
|             | A229451270                                                     | Fireboard Worshop Demobilisation                                  | 36   | 10-Sep-26*  | 15-Oct-26  |                                                                                                      |                                                                   | <div></div>                                         |
|             | Area 3E-1                                                      |                                                                   | 265  | 23-Feb-26 A | 14-Nov-26  |                                                                                                      |                                                                   |                                                     |
|             | A229451290                                                     | External Team Amenities Clearance                                 | 61   | 01-Aug-26*  | 30-Sep-26  |                                                                                                      | <div></div>                                                       |                                                     |
|             | Temporary CLP 132kV Substation                                 |                                                                   | 265  | 23-Feb-26 A | 14-Nov-26  |                                                                                                      |                                                                   |                                                     |

| Activity ID | Activity Name                     | Dur                                                            | Start | Finish      | 2026      |                                                                  |     |
|-------------|-----------------------------------|----------------------------------------------------------------|-------|-------------|-----------|------------------------------------------------------------------|-----|
|             |                                   |                                                                |       |             | Jul       | Aug                                                              | Sep |
|             | CLP1010                           | Cabling laying and connection at Lam Chak Street               | 128   | 23-Feb-26 A | 30-Jul-26 | Cabling laying and connection at Lam Chak Street                 |     |
|             | CLP1020                           | De-energization and deobilization of 132kV transformer         | 77    | 31-Jul-26   | 31-Oct-26 |                                                                  |     |
|             | CLP1030                           | De-energization and deobilization of 11kV transformer          | 107   | 31-Jul-26   | 14-Nov-26 |                                                                  |     |
|             | Area 3E-2                         |                                                                | 129   | 02-May-26 A | 05-Oct-26 |                                                                  |     |
|             | STP1000                           | Slurry Treatment Plant - Dismantling                           | 98    | 02-May-26 A | 27-Aug-26 | Slurry Treatment Plant - Dismantling                             |     |
|             | STP1010                           | Slurry Treatment Plant Area - Site clearance                   | 31    | 28-Aug-26   | 05-Oct-26 |                                                                  |     |
|             | Maintanance Period                |                                                                | 1676  | 19-Feb-23 A | 21-Sep-27 |                                                                  |     |
|             | S20 Establishment (KD-30)         |                                                                | 1230  | 19-Feb-23 A | 02-Jul-26 |                                                                  |     |
|             | A20602                            | Road S20 - Establishment Period                                | 1230  | 19-Feb-23 A | 02-Jul-26 | Road S20 - Establishment Period                                  |     |
|             | MP30                              | KD-30 - Completion of Section 10A - Road S20 Establishment wor | 0     |             | 02-Jul-26 | KD-30 - Completion of Section 10A - Road S20 Establishment works |     |
|             | HBR/CYS/WCR Establishment (KD-35) |                                                                | 365   | 02-Jul-26   | 21-Sep-27 |                                                                  |     |
|             | MP35                              | HBR / CYS / WCR Junction Moditication - Establishment works    | 365   | 02-Jul-26   | 21-Sep-27 |                                                                  |     |
|             | LCS/KHR Establishment (KD-32)     |                                                                | 365   | 01-Jul-26   | 30-Jun-27 |                                                                  |     |
|             | MP32                              | LCS / KHR - Portion N2 - Establishment works                   | 365   | 01-Jul-26   | 30-Jun-27 |                                                                  |     |





| Activity ID | Activity Name                                                | Original Duration                                                     | Early Start | Early Finish | Late Start | Late Finish | Actual Start | Actual Finish | Predecessor Details                | 2026                                                       |     |     |     |
|-------------|--------------------------------------------------------------|-----------------------------------------------------------------------|-------------|--------------|------------|-------------|--------------|---------------|------------------------------------|------------------------------------------------------------|-----|-----|-----|
|             |                                                              |                                                                       |             |              |            |             |              |               |                                    | Jul                                                        | Aug | Sep | Oct |
|             |                                                              |                                                                       |             |              |            |             |              |               |                                    | 55                                                         | 56  | 57  | 58  |
|             | SC2400                                                       | SCT of Speed Enforcement System                                       | 102         | 01-Aug-26    | 23-Nov-26  | 22-Aug-25   | 28-Nov-25    | 21-Aug-25     | DS8860: FS                         |                                                            |     |     |     |
|             | SC2390                                                       | Site Installation of Speed Enforcement System                         | 11          | 01-Aug-26    | 13-Aug-26  | 23-Jun-25   | 30-Sep-25    |               | SW2330: SS                         |                                                            |     |     |     |
|             | SC2410                                                       | Reliability Test of Speed Enforcement System                          | 28          | 13-Oct-26    | 14-Nov-26  | 01-Aug-25   | 02-Sep-25    |               | TC1470: SS                         |                                                            |     |     |     |
|             | Cost Center M - Power Distribution System                    |                                                                       | 397         | 01-Aug-26    | 29-Oct-26  | 01-Apr-24   | 31-Jul-26    | 01-Apr-24     |                                    |                                                            |     |     |     |
|             | SC2480                                                       | Site Installation of Power Distribution System                        | 98          | 01-Aug-26    | 28-Aug-26  | 01-Apr-24   | 31-Jul-26    | 01-Apr-24     | SW1920: SS, SW2250: SS, SW1650: SS |                                                            |     |     |     |
|             | SC2500                                                       | SCT of Power Distribution System                                      | 74          | 01-Aug-26    | 29-Oct-26  | 15-Jul-25   | 28-Nov-25    |               | TC1030: SS                         |                                                            |     |     |     |
|             | Cost Center N - Government Optical Fibre System              |                                                                       | 66          | 01-Aug-26    | 20-Oct-26  | 10-Sep-25   | 02-Oct-26    |               |                                    |                                                            |     |     |     |
|             | SC2570                                                       | Site Installation of Government Optical Fibre System                  | 20          | 01-Aug-26    | 24-Aug-26  | 10-Sep-25   | 24-Sep-25    |               | SW1200: SS                         |                                                            |     |     |     |
|             | SC2590                                                       | SCT of Government Optical Fibre System                                | 18          | 28-Sep-26    | 20-Oct-26  | 08-Nov-25   | 02-Oct-26    |               | TC1230: SS                         |                                                            |     |     |     |
|             | Operation Facilities                                         |                                                                       | 561         | 01-Aug-26    | 14-Nov-26  | 02-Jan-25   | 31-Oct-26    | 31-Dec-24     |                                    |                                                            |     |     |     |
|             | SC2680                                                       | Site Installation of Operation Facilities                             | 0           | 01-Aug-26    | 18-Aug-26  | 02-Jan-25   | 31-Oct-26    | 31-Dec-24     | EM1120: FS                         |                                                            |     |     |     |
|             | SC2720                                                       | SAT of Operation Facilities                                           | 28          | 13-Oct-26    | 14-Nov-26  | 01-Aug-25   | 02-Sep-25    |               | TC1470: SS                         |                                                            |     |     |     |
|             | Design & Submissions                                         |                                                                       | 304         | 01-Aug-26    | 01-Aug-26  | 27-Aug-24   | 25-Jul-26    | 29-Aug-23     |                                    |                                                            |     |     |     |
|             | FSP Submissions (42 Working Days after Commencement of FSP)  |                                                                       | 304         | 01-Aug-26    | 01-Aug-26  | 27-Aug-24   | 25-Jul-26    | 29-Aug-23     |                                    |                                                            |     |     |     |
|             | FSP Batch 1 Submission                                       |                                                                       | 304         | 01-Aug-26    | 01-Aug-26  | 27-Aug-24   | 25-Jul-26    | 29-Aug-23     |                                    |                                                            |     |     |     |
|             | Central System                                               |                                                                       | 304         | 01-Aug-26    | 01-Aug-26  | 27-Aug-24   | 25-Jul-26    | 29-Aug-23     |                                    |                                                            |     |     |     |
|             | Traffic Plan Review & Combine                                |                                                                       | 140         | 01-Aug-26    | 01-Aug-26  | 27-Aug-24   | 27-Aug-24    | 28-Dec-23     |                                    |                                                            |     |     |     |
|             | DS7300                                                       | Traffic Plan Review & Combine Workshop                                | 140         | 01-Aug-26    | 01-Aug-26  | 27-Aug-24   | 27-Aug-24    | 28-Dec-23     | DS1830: FS 22                      |                                                            |     |     |     |
|             | IT Security Risk Assessment Plan                             |                                                                       | 30          | 01-Aug-26    | 01-Aug-26  | 25-Jul-26   | 25-Jul-26    | 29-Aug-23     |                                    |                                                            |     |     |     |
|             | DS7440                                                       | Approval on IT Security Risk Assessment Plan                          | 30          | 01-Aug-26    | 01-Aug-26  | 25-Jul-26   | 25-Jul-26    | 29-Aug-23     | DS7430: FS                         |                                                            |     |     |     |
|             | Interface Coordination & Integration with Other Parties      |                                                                       | 72          | 01-Aug-26    | 27-Oct-26  | 06-Apr-24   | 03-Jul-24    |               |                                    |                                                            |     |     |     |
|             | Interfacing Coordination with T2                             |                                                                       | 72          | 01-Aug-26    | 27-Oct-26  | 06-Apr-24   | 03-Jul-24    |               |                                    |                                                            |     |     |     |
|             | Preliminary Interfacing Management Plan (PIMP)               |                                                                       | 72          | 01-Aug-26    | 27-Oct-26  | 06-Apr-24   | 03-Jul-24    |               |                                    |                                                            |     |     |     |
|             | DS6890                                                       | Prepare & Submit PIMP with T2                                         | 24          | 01-Aug-26    | 28-Aug-26  | 06-Apr-24   | 04-May-24    |               | DS2680: FS 211                     |                                                            |     |     |     |
|             | DS6900                                                       | Comment on PIMP with T2                                               | 24          | 29-Aug-26    | 25-Sep-26  | 06-May-24   | 03-Jun-24    |               | DS6890: FS                         |                                                            |     |     |     |
|             | DS6910                                                       | Resubmit PIMP with T2                                                 | 12          | 28-Sep-26    | 12-Oct-26  | 04-Jun-24   | 18-Jun-24    |               | DS6900: FS                         |                                                            |     |     |     |
|             | DS6920                                                       | Approval of PIMP with T2                                              | 12          | 13-Oct-26    | 27-Oct-26  | 19-Jun-24   | 03-Jul-24    |               | DS6910: FS                         |                                                            |     |     |     |
|             | SAT Plan Submissions                                         |                                                                       | 52          | 01-Aug-26    | 09-Sep-26  | 03-Apr-25   | 22-Aug-25    | 24-Jun-26     |                                    |                                                            |     |     |     |
|             | Central System                                               |                                                                       | 48          | 01-Aug-26    | 20-Aug-26  | 12-Jul-25   | 31-Jul-25    | 26-Jun-26     |                                    |                                                            |     |     |     |
|             | DS9410                                                       | Resubmission of SAT Plan for Central System                           | 12          |              |            |             |              | 26-Jun-26     | 23-Jul-26                          | DS3530: FS                                                 |     |     |     |
|             | DS9420                                                       | Approval of SAT Plan for Central System                               | 24          | 01-Aug-26    | 20-Aug-26  | 12-Jul-25   | 31-Jul-25    | 24-Jul-26     |                                    | SC1090: FF, DS9410: FS                                     |     |     |     |
|             | Detection System                                             |                                                                       | 52          | 01-Aug-26    | 09-Sep-26  | 03-Apr-25   | 15-May-25    | 24-Jun-26     |                                    |                                                            |     |     |     |
|             | DS9380                                                       | Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion) | 24          |              |            |             |              | 24-Jun-26     | 09-Jul-26                          | DS9370: FS                                                 |     |     |     |
|             | DS9470                                                       | Resubmission of SAT Plan for Detection System                         | 12          | 01-Aug-26    | 12-Aug-26  | 03-Apr-25   | 15-Apr-25    | 10-Jul-26     |                                    | DS9380: FS                                                 |     |     |     |
|             | DS9480                                                       | Approval of SAT Plan for Detection System                             | 24          | 13-Aug-26    | 09-Sep-26  | 16-Apr-25   | 15-May-25    |               |                                    | DS9470: FS, SC2130: FF                                     |     |     |     |
|             | Manual Fallback Control System                               |                                                                       | 48          | 01-Aug-26    | 20-Aug-26  | 04-Aug-25   | 22-Aug-25    | 26-Jun-26     |                                    |                                                            |     |     |     |
|             | DS9430                                                       | Resubmission of SAT Plan for Manual Fallback Control System           | 12          |              |            |             |              | 26-Jun-26     | 23-Jul-26                          | DS3890: FS                                                 |     |     |     |
|             | DS9440                                                       | Approval of SAT Plan for Manual Fallback Control System               | 24          | 01-Aug-26    | 20-Aug-26  | 04-Aug-25   | 22-Aug-25    | 24-Jul-26     |                                    | SC2270: FF, DS9430: FS                                     |     |     |     |
|             | Route-wide Traffic Test Plan Submission                      |                                                                       | 48          | 01-Aug-26    | 09-Sep-26  | 18-Jul-25   | 26-Aug-25    | 23-Jun-26     |                                    |                                                            |     |     |     |
|             | DS9450                                                       | Resubmit Route-wide Traffic Test Plan                                 | 24          | 01-Aug-26    | 12-Aug-26  | 18-Jul-25   | 29-Jul-25    | 23-Jun-26     |                                    | DS7540: FS                                                 |     |     |     |
|             | DS9460                                                       | Approval of Route-wide Traffic Test Plan                              | 24          | 13-Aug-26    | 09-Sep-26  | 30-Jul-25   | 26-Aug-25    |               |                                    | DS9450: FS                                                 |     |     |     |
|             | Training Document & O&M Manual Submission for T2/TKOLTT TCSS |                                                                       | 65          | 01-Aug-26    | 17-Oct-26  | 06-Jun-26   | 22-Aug-26    |               |                                    |                                                            |     |     |     |
|             | DS3980                                                       | Submit Document for System Description                                | 6           | 01-Aug-26    | 07-Aug-26  | 06-Jun-26   | 12-Jun-26    |               |                                    | DS3580: SS 30                                              |     |     |     |
|             | DS4010                                                       | Submit System Administration Manual                                   | 11          | 08-Aug-26    | 20-Aug-26  | 13-Jun-26   | 26-Jun-26    |               |                                    | DS3980: FS                                                 |     |     |     |
|             | DS4020                                                       | Submit Training Manual                                                | 48          | 21-Aug-26    | 17-Oct-26  | 27-Jun-26   | 22-Aug-26    |               |                                    | DS4010: FS                                                 |     |     |     |
|             | Site Installation and Testing & Commissioning                |                                                                       | 762         | 01-Aug-26    | 07-Dec-26  | 17-Dec-24   | 31-Oct-26    | 26-Dec-24     |                                    |                                                            |     |     |     |
|             | Portion 4 - TKO-LTT (LT Interchange)                         |                                                                       | 342         | 01-Aug-26    | 14-Nov-26  | 21-Mar-25   | 31-Oct-26    | 30-Jun-25     |                                    |                                                            |     |     |     |
|             | SW1020                                                       | Inpect Civil Provisions & Submit Inspection Report                    | 12          |              |            |             |              | 30-Jun-25     | 30-Jun-26                          | DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS, AC1030: SS |     |     |     |
|             | SW1030                                                       | Rectify Civil Provision Defects by Others                             | 18          |              |            |             |              | 15-Jul-25     | 30-Jun-26                          | SW1020: FS                                                 |     |     |     |
|             | Installation Works                                           |                                                                       | 312         | 01-Aug-26    | 25-Sep-26  | 21-Mar-25   | 07-Nov-25    | 25-Aug-25     |                                    |                                                            |     |     |     |
|             | SW1050                                                       | Install Equipment Racks                                               | 24          |              |            |             |              | 25-Aug-25     | 22-Jul-26                          | SW1040: SS                                                 |     |     |     |





| Activity ID                      | Activity Name                                       | Original Duration                                      | Early Start | Early Finish | Late Start | Late Finish | Actual Start | Actual Finish | Predecessor Details                                                                                                                | 2026 |     |     |     |
|----------------------------------|-----------------------------------------------------|--------------------------------------------------------|-------------|--------------|------------|-------------|--------------|---------------|------------------------------------------------------------------------------------------------------------------------------------|------|-----|-----|-----|
|                                  |                                                     |                                                        |             |              |            |             |              |               |                                                                                                                                    | Jul  | Aug | Sep | Oct |
|                                  |                                                     |                                                        |             |              |            |             |              |               |                                                                                                                                    | 55   | 56  | 57  | 58  |
|                                  | SW1060                                              | Install CCTV Camera                                    |             |              |            |             | 25-Aug-25    | 22-Jul-26     | DS4090: FS, DS6440: FS, SW1040: SS, SW1930: SS                                                                                     |      |     |     |     |
|                                  | SW1070                                              | Install Detection Camera                               |             |              |            |             | 25-Aug-25    | 22-Jul-26     | DS4490: FS, DS6440: FS, DS7500: FS, SW1040: SS, SW1930: SS                                                                         |      |     |     |     |
|                                  | SW1110                                              | Install Traffic Control Devices                        |             |              |            |             | 25-Aug-25    | 22-Jul-26     | DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS, SW1930: SS                                                                         |      |     |     |     |
|                                  | SW1190                                              | Install OHVD                                           |             |              |            |             | 15-Jan-26    | 19-Jul-26     | SC2120: FF, DS4490: FS, DS8460: FS                                                                                                 |      |     |     |     |
|                                  | SW1090                                              | Install Video Wall Equipment (Administration Building) |             |              |            |             | 15-May-26    | 30-Jun-26     | SC1330: FF, DS4440: FS, DS4340: FS, DS4440: FF, SW1040: SS 68, SW1930: SS 68                                                       |      |     |     |     |
|                                  | SW1100                                              | Install Server Equipment                               |             |              |            |             | 15-May-26    | 30-Jun-26     | DS4440: FS, DS4340: FS, SW1050: FS                                                                                                 |      |     |     |     |
|                                  | SW1170                                              | Install Manual Barriers                                |             | 01-Aug-26    | 04-Aug-26  | 21-Mar-25   | 24-Mar-25    |               | SW1140: SS 18                                                                                                                      |      |     |     |     |
|                                  | SW1200                                              | Install GOFS                                           |             | 01-Aug-26    | 25-Sep-26  | 10-Sep-25   | 07-Nov-25    |               | EM1630: FS, DS8560: FS                                                                                                             |      |     |     |     |
|                                  | SW1120                                              | Install Equipment in Kiosk C                           |             | 05-Aug-26    | 25-Aug-26  | 25-Mar-25   | 15-Apr-25    |               | DS4340: FS, DS4440: FS, SW1050: FS, SW1170: FS                                                                                     |      |     |     |     |
| Site Commissioning Test          |                                                     | 88                                                     | 01-Aug-26   | 14-Nov-26    | 07-May-25  | 28-Nov-25   | 01-Feb-26    |               |                                                                                                                                    |      |     |     |     |
| TC1060                           | SCT of Detection System                             | 24                                                     | 01-Aug-26   | 14-Nov-26    | 05-Jul-25  | 17-Oct-25   | 01-Feb-26    |               | TC1040: SS 10, SW1180: FS, SW1070: FS, DS3290: FS, SW1990: FS, DS9200: FS                                                          |      |     |     |     |
| TC1040                           | SCT of CCTV System                                  | 20                                                     | 01-Aug-26   | 05-Sep-26    | 25-Jun-25  | 31-Jul-25   | 03-Feb-26    |               | SW1940: FS, DS8940: FS, SW1180: FS, SW1060: FS, SW1990: FS                                                                         |      |     |     |     |
| TC1080                           | SCT of Traffic Control Devices                      | 35                                                     | 01-Aug-26   | 29-Aug-26    | 31-Oct-25  | 28-Nov-25   | 27-Feb-26    |               | SC1230: FF, SW1180: FS, SW1110: FS, SW1990: FS, DS9280: FS                                                                         |      |     |     |     |
| TC1030                           | SCT of Power Distribution System                    | 15                                                     | 01-Aug-26   | 18-Aug-26    | 15-Jul-25  | 31-Jul-25   |              |               | SW1180: FS 30, SW1040: FS, SW1930: FS, SW1990: FS 30, DS9040: FS                                                                   |      |     |     |     |
| TC1010                           | SCT of ET System                                    | 11                                                     | 14-Sep-26   | 25-Sep-26    | 07-May-25  | 19-May-25   |              |               | DS8960: FS, SW1180: SS 36, SW1120: FS, SW1100: FS 1, SW1990: SS 36, SW1960: FS 16                                                  |      |     |     |     |
| TC1090                           | SCT of Central System                               | 28                                                     | 13-Oct-26   | 14-Nov-26    | 01-Aug-25  | 02-Sep-25   |              |               | DS8740: FS, DS8760: FS, SW1180: FS, SW1100: FS, SW1120: FS, TC1030: FS, TC1040: FS, DS3050: FS, SW1990: FS, SW1960: FS, TC1220: SS |      |     |     |     |
| Site Commissioning Test Report   |                                                     | 57                                                     | 19-Aug-26   | 27-Oct-26    | 03-Oct-26  | 31-Oct-26   |              |               |                                                                                                                                    |      |     |     |     |
| DS4800                           | Submit Power Distribution System SCT Test Report    | 24                                                     | 19-Aug-26   | 15-Sep-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1030: FS                                                                                                                         |      |     |     |     |
| DS4900                           | Submit Traffic Control Devices SCT Test Report      | 24                                                     | 31-Aug-26   | 28-Sep-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1080: FS                                                                                                                         |      |     |     |     |
| DS4840                           | Submit CCTV System SCT Test Report                  | 24                                                     | 07-Sep-26   | 06-Oct-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1040: FS                                                                                                                         |      |     |     |     |
| DS4810                           | Submit ET System SCT Test Report                    | 24                                                     | 28-Sep-26   | 27-Oct-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1010: FS                                                                                                                         |      |     |     |     |
| Portion 1 - SouthApron Up to SUS |                                                     | 336                                                    | 01-Aug-26   | 14-Nov-26    | 09-Apr-25  | 31-Oct-26   | 24-Mar-25    |               |                                                                                                                                    |      |     |     |     |
| SW1210                           | Inspect Civil Provisions & Submit Inspection Report | 12                                                     |             |              |            |             | 24-Mar-25    | 30-Jun-26     | AC1000: SS                                                                                                                         |      |     |     |     |
| SW1220                           | Rectify Civil Provision Defects by Others           | 18                                                     |             |              |            |             | 07-Apr-25    | 30-Jun-26     | SW1210: FS                                                                                                                         |      |     |     |     |
| Installation Works               |                                                     | 216                                                    | 01-Aug-26   | 20-Aug-26    | 11-Jun-25  | 31-Oct-26   | 02-Jul-25    |               |                                                                                                                                    |      |     |     |     |
| SW1270                           | Install Traffic Control Devices                     | 36                                                     |             |              |            |             | 02-Jul-25    | 22-Jul-26     | SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1240: SS, SW1250: SS, SW1230: SS 30, SW2010: SS, SW2000: SS 30                   |      |     |     |     |
| SW1280                           | Install Equipment in Kiosk F                        | 15                                                     | 01-Aug-26   | 20-Aug-26    | 11-Jun-25  | 30-Jun-25   | 13-May-26    |               | SC1080: FF, SC1330: FF, DS4340: FS, DS4440: FS, SW1240: FS, SW1250: FS, SW1230: SS 24                                              |      |     |     |     |

| Activity ID                                            | Activity Name                                                    | Original Duration | Early Start | Early Finish | Late Start | Late Finish | Actual Start | Actual Finish | Predecessor Details                                                                                                    | 2026 |     |     |     |
|--------------------------------------------------------|------------------------------------------------------------------|-------------------|-------------|--------------|------------|-------------|--------------|---------------|------------------------------------------------------------------------------------------------------------------------|------|-----|-----|-----|
|                                                        |                                                                  |                   |             |              |            |             |              |               |                                                                                                                        | Jul  | Aug | Sep | Oct |
|                                                        |                                                                  |                   |             |              |            |             |              |               |                                                                                                                        | 55   | 56  | 57  | 58  |
| SW1330                                                 | Install Manual Barriers                                          | 18                | 01-Aug-26   | 20-Aug-26    | 12-Oct-26  | 31-Oct-26   | 29-Jul-26    |               | SW1300: FS, SW1310: FS, SW1280: SS                                                                                     |      |     |     |     |
| Site Commissioning Test                                |                                                                  | 88                | 01-Aug-26   | 14-Nov-26    | 09-Apr-25  | 02-Sep-25   | 01-Feb-26    |               |                                                                                                                        |      |     |     |     |
| TC1190                                                 | SCT of Detection System                                          | 24                | 01-Aug-26   | 14-Nov-26    | 21-May-25  | 02-Sep-25   | 01-Feb-26    |               | TC1170: SS 9, SC2140: FF, SW1250: FS, DS3290: FS, DS9200: FS                                                           |      |     |     |     |
| TC1170                                                 | SCT of CCTV System                                               | 20                | 19-Aug-26   | 05-Sep-26    | 09-Apr-25  | 26-Apr-25   | 03-Feb-26    |               | SC1500: FF, DS8940: FS, TC1160: FS, SW1240: FS, SW2010: FS                                                             |      |     |     |     |
| TC1210                                                 | SCT of Traffic Control Devices                                   | 35                | 01-Aug-26   | 29-Aug-26    | 04-Aug-25  | 01-Sep-25   | 27-Feb-26    |               | SC1230: FF, SW1270: FS, SW1300: FS, SW1310: FS, DS9280: FS                                                             |      |     |     |     |
| TC1160                                                 | SCT of Power Distribution System                                 | 15                | 01-Aug-26   | 18-Aug-26    | 15-Jul-25  | 31-Jul-25   |              |               | SC2500: FF, SW1340: FS, SW1350: FS, SW1320: FS, SW2060: FS, SW2070: FS, SW2050: FS, DS9040: FS                         |      |     |     |     |
| TC1140                                                 | SCT of ET System                                                 | 11                | 14-Sep-26   | 25-Sep-26    | 07-May-25  | 19-May-25   |              |               | SC1750: FF, DS8960: FS, SW1340: FS, SW1350: FS, TC1010: SS, SW2060: FS, SW2070: FS                                     |      |     |     |     |
| TC1220                                                 | SCT of Central System                                            | 28                | 13-Oct-26   | 14-Nov-26    | 01-Aug-25  | 02-Sep-25   |              |               | TC1190: FF, SC1100: FF, SC2260: FF, DS8740: FS, DS8760: FS, TC1160: FS, TC1170: FS, SW1280: FS, DS3050: FS, SW2030: FS |      |     |     |     |
| Site Commissioning Test Report                         |                                                                  | 57                | 19-Aug-26   | 27-Oct-26    | 03-Oct-26  | 31-Oct-26   |              |               |                                                                                                                        |      |     |     |     |
| DS4950                                                 | Submit Power Distribution System SCT Test Report                 | 24                | 19-Aug-26   | 15-Sep-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1160: FS                                                                                                             |      |     |     |     |
| DS5030                                                 | Submit Traffic Control Devices SCT Test Report                   | 24                | 31-Aug-26   | 28-Sep-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1210: FS                                                                                                             |      |     |     |     |
| DS4970                                                 | Submit CCTV System SCT Test Report                               | 24                | 07-Sep-26   | 06-Oct-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1170: FS                                                                                                             |      |     |     |     |
| DS4930                                                 | Submit ET System SCT Test Report                                 | 24                | 28-Sep-26   | 27-Oct-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1140: FS                                                                                                             |      |     |     |     |
| Portion 2 - Tunnel Section, Service Gallery, WVB & EVB |                                                                  | 762               | 01-Aug-26   | 26-Nov-26    | 17-Dec-24  | 31-Oct-26   | 26-Dec-24    |               |                                                                                                                        |      |     |     |     |
| Tunnel Section                                         |                                                                  | 536               | 01-Aug-26   | 23-Nov-26    | 17-Dec-24  | 31-Oct-26   | 26-Dec-24    |               |                                                                                                                        |      |     |     |     |
| Tunnel Section - CP7 to CP11                           |                                                                  | 121               | 01-Aug-26   | 23-Nov-26    | 14-Feb-25  | 31-Oct-26   | 16-Jun-26    |               |                                                                                                                        |      |     |     |     |
| East Bound                                             |                                                                  | 95                | 01-Aug-26   | 23-Nov-26    | 15-Mar-25  | 28-Nov-25   | 13-Jul-26    |               |                                                                                                                        |      |     |     |     |
| CP Side                                                |                                                                  | 95                | 01-Aug-26   | 23-Nov-26    | 23-Jun-25  | 28-Nov-25   |              |               |                                                                                                                        |      |     |     |     |
| SW2330                                                 | Install SEC Camera - CP7 to CP11                                 | 17                | 01-Aug-26   | 20-Aug-26    | 23-Jun-25  | 12-Jul-25   |              |               | EM1130: FS, DS7410: FS, SW2300: FS, AC1050d: SS                                                                        |      |     |     |     |
| SW2330a                                                | SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11 | 71                | 01-Aug-26   | 26-Oct-26    | 23-Jun-25  | 13-Sep-25   |              |               | SW2330: SS                                                                                                             |      |     |     |     |
| SW2330b                                                | SEC Camera - Physical Inspection and Function Test - CP7 to CP11 | 50                | 23-Sep-26   | 23-Nov-26    | 29-Sep-25  | 28-Nov-25   |              |               | SW2330a: FF 24                                                                                                         |      |     |     |     |
| OHVD                                                   |                                                                  | 15                |             |              |            |             | 13-Jul-26    | 29-Jul-26     |                                                                                                                        |      |     |     |     |
| SW4090                                                 | Install LCX Cable - CP7 to CP11                                  | 15                |             |              |            |             | 13-Jul-26    | 29-Jul-26     | SW4080: FS, SW4170: FS, SW4270: FS, SW4130: FS 15                                                                      |      |     |     |     |
| Service Gallery                                        |                                                                  | 75                | 01-Aug-26   | 30-Oct-26    | 15-Mar-25  | 18-Jun-25   |              |               |                                                                                                                        |      |     |     |     |
| SW2340e                                                | ET - Physical Inspection - CP7 to CP11                           | 25                | 01-Aug-26   | 29-Aug-26    | 01-Apr-25  | 06-May-25   |              |               | SW2340d: FS                                                                                                            |      |     |     |     |
| SW2390a                                                | Install LCX Cable - CP7 to CP11                                  | 61                | 01-Aug-26   | 13-Oct-26    | 15-Mar-25  | 02-Jun-25   |              |               | SW2390: SS 25                                                                                                          |      |     |     |     |
| SW2390b                                                | Install RAD Feeder Cable - CP7 to CP11                           | 61                | 01-Aug-26   | 13-Oct-26    | 15-Mar-25  | 02-Jun-25   |              |               | SW2390a: SS                                                                                                            |      |     |     |     |
| SW2390c                                                | Install RAD Equipment & Coupler - CP7 to CP11                    | 51                | 29-Aug-26   | 30-Oct-26    | 14-Apr-25  | 18-Jun-25   |              |               | SW2390b: SS 24                                                                                                         |      |     |     |     |
| SW2390d                                                | RAD Connection & SCT - CP7 to CP11                               | 26                | 29-Aug-26   | 29-Sep-26    | 14-Apr-25  | 19-May-25   |              |               | SW2390c: SS, SW4090: SS                                                                                                |      |     |     |     |
| West Bound                                             |                                                                  | 121               | 01-Aug-26   | 23-Nov-26    | 14-Feb-25  | 31-Oct-26   | 16-Jun-26    |               |                                                                                                                        |      |     |     |     |
| CP Side                                                |                                                                  | 121               | 01-Aug-26   | 23-Nov-26    | 07-Aug-25  | 31-Oct-26   | 16-Jun-26    |               |                                                                                                                        |      |     |     |     |
| SW3240b                                                | ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11         | 71                | 01-Aug-26   | 16-Sep-26    | 14-Aug-26  | 30-Sep-26   | 16-Jun-26    |               | SW3230a: SS                                                                                                            |      |     |     |     |
| SW3230                                                 | Install SEC Camera - CP7 to CP11                                 | 17                | 01-Aug-26   | 20-Aug-26    | 07-Aug-25  | 26-Aug-25   |              |               | SW3200: FS, AC1050d: SS                                                                                                |      |     |     |     |
| SW3230a                                                | SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11 | 71                | 01-Aug-26   | 26-Oct-26    | 07-Aug-25  | 31-Oct-25   |              |               | SW3230: SS                                                                                                             |      |     |     |     |
| SW3240c                                                | ET - Physical Inspection - CP7 to CP21                           | 25                | 17-Sep-26   | 17-Oct-26    | 02-Oct-26  | 31-Oct-26   |              |               | SW3240b: FS                                                                                                            |      |     |     |     |
| SW3230b                                                | SEC Camera - Physical Inspection - CP7 to CP21                   | 25                | 26-Oct-26   | 23-Nov-26    | 31-Oct-25  | 28-Nov-25   |              |               | SW3230a: FF 24                                                                                                         |      |     |     |     |
| Service Gallery                                        |                                                                  | 75                | 01-Aug-26   | 30-Oct-26    | 14-Feb-25  | 19-May-25   |              |               |                                                                                                                        |      |     |     |     |



| Activity ID                                | Activity Name                                                 | Original Duration                                        | Early Start | Early Finish | Late Start | Late Finish | Actual Start | Actual Finish | Predecessor Details                                                                    | 2026           |     |     |     |  |  |
|--------------------------------------------|---------------------------------------------------------------|----------------------------------------------------------|-------------|--------------|------------|-------------|--------------|---------------|----------------------------------------------------------------------------------------|----------------|-----|-----|-----|--|--|
|                                            |                                                               |                                                          |             |              |            |             |              |               |                                                                                        | Jul            | Aug | Sep | Oct |  |  |
|                                            |                                                               |                                                          |             |              |            |             |              |               |                                                                                        | 55             | 56  | 57  | 58  |  |  |
|                                            | SW3240e                                                       | ET - Physical Inspection & Functional Test - CP7 to CP11 | 25          | 01-Aug-26    | 29-Aug-26  | 01-Apr-25   | 06-May-25    |               |                                                                                        | SW3240d: FS    |     |     |     |  |  |
|                                            | SW3290b                                                       | Install RAD Feeder Cable - CP7 to CP11                   | 25          | 01-Aug-26    | 29-Aug-26  | 14-Feb-25   | 14-Mar-25    |               |                                                                                        | SW3290a: SS    |     |     |     |  |  |
|                                            | SW3290c                                                       | Install RAD Equipment & Coupler - CP7 to CP11            | 25          | 31-Aug-26    | 29-Sep-26  | 15-Mar-25   | 14-Apr-25    |               |                                                                                        | SW3290b: FS    |     |     |     |  |  |
|                                            | SW3290d                                                       | RAD Connection & SCT - CP7 to CP11                       | 24          | 02-Oct-26    | 30-Oct-26  | 16-Apr-25   | 19-May-25    |               |                                                                                        | SW3290c: SS 26 |     |     |     |  |  |
| Tunnel Section - CP11 to CP16              |                                                               | 15                                                       |             |              |            |             | 13-Jul-26    | 29-Jul-26     |                                                                                        |                |     |     |     |  |  |
| East Bound                                 |                                                               | 15                                                       |             |              |            |             | 13-Jul-26    | 29-Jul-26     |                                                                                        |                |     |     |     |  |  |
| OHVD                                       |                                                               | 15                                                       |             |              |            |             | 13-Jul-26    | 29-Jul-26     |                                                                                        |                |     |     |     |  |  |
| SW4180                                     | Install LCX Cable - CP11 to CP18                              | 15                                                       |             |              |            |             | 13-Jul-26    | 29-Jul-26     | SW4170: FS, SW4270: FS, SW4080: FS, SW4090: SS                                         |                |     |     |     |  |  |
| Tunnel Section - CP16 to CP21              |                                                               | 487                                                      | 01-Aug-26   | 28-Aug-26    | 17-Dec-24  | 15-Jan-25   | 26-Dec-24    |               |                                                                                        |                |     |     |     |  |  |
| East Bound                                 |                                                               | 487                                                      | 01-Aug-26   | 28-Aug-26    | 17-Dec-24  | 15-Jan-25   | 26-Dec-24    |               |                                                                                        |                |     |     |     |  |  |
| CP Side                                    |                                                               | 487                                                      | 01-Aug-26   | 28-Aug-26    | 17-Dec-24  | 15-Jan-25   | 26-Dec-24    |               |                                                                                        |                |     |     |     |  |  |
| SW2510                                     | Install Cable Containment - CP16 to CP21                      | 28                                                       | 01-Aug-26   | 28-Aug-26    | 17-Dec-24  | 15-Jan-25   | 26-Dec-24    |               | SC2480: FF, EM1620: FF, DS6404: FS, DS6540: FS, SW2910: FS, AC1070a: SS                |                |     |     |     |  |  |
| SW2520                                     | Install VSLS - CP16 to CP21                                   | 12                                                       |             |              |            |             | 28-Jun-26    | 13-Jul-26     | SW2510: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070g: SS, SW2420: FS |                |     |     |     |  |  |
| OHVD                                       |                                                               | 15                                                       |             |              |            |             | 13-Jul-26    | 29-Jul-26     |                                                                                        |                |     |     |     |  |  |
| SW4280                                     | Install LCX Cable - CP18 to CP21                              | 15                                                       |             |              |            |             | 13-Jul-26    | 29-Jul-26     | SW4270: FS, SW4170: FS, SW4080: FS, SW4180: SS                                         |                |     |     |     |  |  |
| Tunnel Section - CP21 to CP26              |                                                               | 275                                                      | 01-Aug-26   | 24-Aug-26    | 15-Mar-25  | 31-Oct-26   | 22-Sep-25    |               |                                                                                        |                |     |     |     |  |  |
| SW2920                                     | Inspect Civil Provisions & Submit Inspection Report           | 3                                                        |             |              |            |             | 22-Sep-25    | 30-Jun-26     | AC1080a: SS                                                                            |                |     |     |     |  |  |
| SW2930                                     | Rectify Civil Provision Defects by Others                     | 6                                                        |             |              |            |             | 25-Sep-25    | 30-Jun-26     | SW2920: FS                                                                             |                |     |     |     |  |  |
| East Bound                                 |                                                               | 76                                                       | 01-Aug-26   | 24-Aug-26    | 22-Mar-25  | 31-Oct-26   | 07-Jun-26    |               |                                                                                        |                |     |     |     |  |  |
| East Bound - Tunnel Section - CP21 to CP24 |                                                               | 67                                                       | 01-Aug-26   | 18-Aug-26    | 30-Apr-25  | 02-Sep-25   | 07-Jun-26    |               |                                                                                        |                |     |     |     |  |  |
| SW3980                                     | Install PA in Service Gallery                                 | 17                                                       |             |              |            |             | 07-Jun-26    | 07-Jul-26     | AC1080j: SS, SW4040a: SS                                                               |                |     |     |     |  |  |
| SW4040a                                    | Install ET (Service Gallery)                                  | 17                                                       |             |              |            |             | 07-Jun-26    | 07-Jul-26     | AC1080j: SS, SW3820a: FS                                                               |                |     |     |     |  |  |
| SW3970                                     | Install VSLS (CP Side)                                        | 11                                                       |             |              |            |             | 05-Jul-26    | 30-Jul-26     | SW3960: FS, SW3960: FF                                                                 |                |     |     |     |  |  |
| SW3970a                                    | Install VSLS (NCP Side)                                       | 11                                                       |             |              |            |             | 05-Jul-26    | 30-Jul-26     | SW3970: FS, SW3960a: FS                                                                |                |     |     |     |  |  |
| SW3990                                     | Install Traffic Control Devices                               | 22                                                       |             |              |            |             | 05-Jul-26    | 30-Jul-26     | SW4000: SS, SW2930: FS                                                                 |                |     |     |     |  |  |
| SW4000                                     | Install CCTV Camera                                           | 22                                                       |             |              |            |             | 05-Jul-26    | 30-Jul-26     | SW2930: FS, SW3960: SS 3                                                               |                |     |     |     |  |  |
| SW4040                                     | Install ET (Road Level)                                       | 22                                                       |             |              |            |             | 05-Jul-26    | 30-Jul-26     | SW1710a: FS 6, SW2920: FS, SW2930: FS, SW4000: SS                                      |                |     |     |     |  |  |
| SW4010                                     | Install PABX in Service Gallery                               | 8                                                        | 01-Aug-26   | 10-Aug-26    | 25-Aug-25  | 02-Sep-25   |              |               | AC1080j: SS, SW4040a: SS, SW3960: FS                                                   |                |     |     |     |  |  |
| SW4020                                     | Install Radio System in Service Gallery                       | 15                                                       | 01-Aug-26   | 18-Aug-26    | 30-Apr-25  | 19-May-25   |              |               | AC1080j: SS, SW4040a: SS, SW3960: FS                                                   |                |     |     |     |  |  |
| East Bound - Tunnel Section - CP24 to CP26 |                                                               | 71                                                       | 01-Aug-26   | 24-Aug-26    | 22-Mar-25  | 31-Oct-26   | 20-Jun-26    |               |                                                                                        |                |     |     |     |  |  |
| SW2600                                     | Install Cable Containment (CP Side)                           | 9                                                        |             |              |            |             | 20-Jun-26    | 05-Jul-26     | SC2480: FF, SW2930: FS, DS6404: FS, DS6540: FS, AC1090a: SS 1                          |                |     |     |     |  |  |
| SW2600a                                    | Install Cable Containment (NCP Side)                          | 9                                                        |             |              |            |             | 20-Jun-26    | 05-Jul-26     | SW2600: FS                                                                             |                |     |     |     |  |  |
| SW2620                                     | Install PA in Service Gallery                                 | 18                                                       |             |              |            |             | 29-Jun-26    | 29-Jul-26     | SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, SW2680a: SS                            |                |     |     |     |  |  |
| SW2680a                                    | Install ET (Service Gallery)                                  | 18                                                       |             |              |            |             | 29-Jun-26    | 29-Jul-26     | DS6480: FS, AC1080a: SS                                                                |                |     |     |     |  |  |
| SW2700                                     | Install GOFS (CP21 to CP26)                                   | 47                                                       | 01-Aug-26   | 24-Aug-26    | 02-Sep-25  | 24-Sep-25   | 05-Jul-26    |               | SC2570: FF, DS8560: FS, SW2710: SS                                                     |                |     |     |     |  |  |
| SW2710                                     | Signal Cable Laying and Termination (CP21 to CP26) (CP Side)  | 47                                                       | 01-Aug-26   | 24-Aug-26    | 08-Sep-25  | 30-Sep-25   | 05-Jul-26    |               | SC2480: FF, SW2930: FS, SW2600: SS 3                                                   |                |     |     |     |  |  |
| SW2710a                                    | Signal Cable Laying and Termination (CP21 to CP26) (NCP Side) | 47                                                       | 01-Aug-26   | 24-Aug-26    | 02-Sep-25  | 24-Sep-25   | 05-Jul-26    |               | SW2710: SS                                                                             |                |     |     |     |  |  |
| SW2610                                     | Install VSLS (CP Side)                                        | 7                                                        | 01-Aug-26   | 14-Aug-26    | 15-Jul-26  | 28-Jul-26   | 15-Jul-26    |               | SW2600: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW2600: FF                 |                |     |     |     |  |  |
| SW2610a                                    | Install VSLS (NCP Side)                                       | 7                                                        | 01-Aug-26   | 14-Aug-26    | 06-Aug-25  | 19-Aug-25   | 15-Jul-26    |               | SW2610: SS                                                                             |                |     |     |     |  |  |

Remaining Work

Critical Activity

Actual Work

◆

◆ Milestone

Date

31-Jul-26

Revision

Rev. 0

Checked

MY

Approved

Page 5 of 12



| Activity ID            |                                            | Activity Name                                                 | Original Duration | Early Start | Early Finish | Late Start | Late Finish | Actual Start | Actual Finish | Predecessor Details                                                                  | 2026                                                         |                                   |     |     |
|------------------------|--------------------------------------------|---------------------------------------------------------------|-------------------|-------------|--------------|------------|-------------|--------------|---------------|--------------------------------------------------------------------------------------|--------------------------------------------------------------|-----------------------------------|-----|-----|
|                        |                                            |                                                               |                   |             |              |            |             |              |               |                                                                                      | Jul                                                          | Aug                               | Sep | Oct |
|                        |                                            |                                                               |                   |             |              |            |             |              |               |                                                                                      | 55                                                           | 56                                | 57  | 58  |
| <div>Activity ID</div> | SW2630                                     | Install Traffic Control Devices                               | 27                | 01-Aug-26   | 14-Aug-26    | 20-Aug-25  | 02-Sep-25   | 15-Jul-26    |               | SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW2640: SS                           | <div><div></div><div></div></div>                            |                                   |     |     |
|                        | SW2640                                     | Install CCTV Camera                                           | 27                | 01-Aug-26   | 14-Aug-26    | 06-May-25  | 19-May-25   | 15-Jul-26    |               | SC1470: FF, DS4090: FS, DS6440: FS, SW2600: SS 5, SW2680: SS                         | <div><div></div><div></div></div>                            |                                   |     |     |
|                        | SW2680                                     | Install ET (Road Level)                                       | 22                |             |              |            |             | 15-Jul-26    | 31-Jul-26     | SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, AC1080b: SS 1, SW4040: SS 8          | <div><div></div><div></div></div>                            |                                   |     |     |
|                        | SW2650                                     | Install PABX in Service Gallery                               | 9                 | 01-Aug-26   | 11-Aug-26    | 22-Oct-26  | 31-Oct-26   |              |               | SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1080b: SS, SW2600: SS, SW2680a: SS | <div><div></div><div></div></div>                            |                                   |     |     |
|                        | SW2660                                     | Install Radio System in Service Gallery                       | 9                 | 01-Aug-26   | 11-Aug-26    | 22-Mar-25  | 01-Apr-25   |              |               | SC1990: FF, DS4390: FS, DS6520: FS, AC1080b: SS, DS9260: FS, SW2600: SS, SW2680a: SS | <div><div></div><div></div></div>                            |                                   |     |     |
|                        | SW2690                                     | Install SEC Camera                                            | 7                 | 01-Aug-26   | 08-Aug-26    | 23-Sep-25  | 30-Sep-25   |              |               | SC2390: FF, EM1130: FS, DS7410: FS, SW2600: FS, DS6300: FS                           | <div><div></div><div></div></div>                            |                                   |     |     |
|                        | West Bound                                 |                                                               | 41                | 01-Aug-26   | 18-Aug-26    | 15-Mar-25  | 30-Sep-25   | 18-Mar-26    |               |                                                                                      |                                                              |                                   |     |     |
|                        | SW3620                                     | Inspect Civil Provisions & Submit Inspection Report           | 3                 |             |              |            |             |              | 18-Mar-26     | 30-Jun-26                                                                            | AC1080c: SS                                                  |                                   |     |     |
|                        | SW3630                                     | Rectify Civil Provision Defects by Others                     | 6                 |             |              |            |             |              | 18-Mar-26     | 30-Jun-26                                                                            | SW3620: FS                                                   |                                   |     |     |
|                        | West Bound - Tunnel Section - CP21 to CP24 |                                                               | 15                | 01-Aug-26   | 18-Aug-26    | 15-Mar-25  | 02-Sep-25   |              |               |                                                                                      |                                                              |                                   |     |     |
|                        | SW3550                                     | Install PABX in Service Gallery                               | 15                | 01-Aug-26   | 18-Aug-26    | 16-Aug-25  | 02-Sep-25   |              |               |                                                                                      | AC1080e: SS                                                  | <div><div></div><div></div></div> |     |     |
|                        | SW3580                                     | Install Radio System in Service Gallery                       | 15                | 01-Aug-26   | 18-Aug-26    | 15-Mar-25  | 01-Apr-25   |              |               |                                                                                      | AC1080e: SS                                                  | <div><div></div><div></div></div> |     |     |
|                        | West Bound - Tunnel Section - CP24 to CP26 |                                                               | 9                 | 01-Aug-26   | 11-Aug-26    | 22-Mar-25  | 30-Sep-25   |              |               |                                                                                      |                                                              |                                   |     |     |
|                        | SW3690                                     | Install PABX in Service Gallery                               | 9                 | 01-Aug-26   | 11-Aug-26    | 01-Aug-25  | 11-Aug-25   |              |               |                                                                                      | AC1080g: SS, SW3700a: SS                                     | <div><div></div><div></div></div> |     |     |
|                        | SW3720                                     | Install Radio System in Service Gallery                       | 9                 | 01-Aug-26   | 11-Aug-26    | 22-Mar-25  | 01-Apr-25   |              |               |                                                                                      | AC1080g: SS, SW3700a: SS                                     | <div><div></div><div></div></div> |     |     |
|                        | SW3730                                     | Install SEC Camera                                            | 7                 | 01-Aug-26   | 08-Aug-26    | 23-Sep-25  | 30-Sep-25   |              |               |                                                                                      | SW3640: FS                                                   | <div><div></div><div></div></div> |     |     |
|                        | Tunnel Section - CP26 to CP32              |                                                               | 108               | 01-Aug-26   | 21-Sep-26    | 26-Mar-25  | 28-Jul-26   | 15-May-26    |               |                                                                                      |                                                              |                                   |     |     |
|                        | SW2940                                     | Inspect Civil Provisions & Submit Inspection Report           | 1                 |             |              |            |             |              | 17-Jun-26     | 30-Jun-26                                                                            | AC1090a: SS                                                  |                                   |     |     |
|                        | SW2950                                     | Rectify Civil Provision Defects by Others                     | 4                 |             |              |            |             |              | 17-Jun-26     | 30-Jun-26                                                                            | SW2940: FS                                                   |                                   |     |     |
|                        | East Bound                                 |                                                               | 57                | 01-Aug-26   | 31-Aug-26    | 15-Apr-25  | 28-Jul-26   | 18-Jun-26    |               |                                                                                      |                                                              |                                   |     |     |
|                        | East Bound - Tunnel Section - CP26 to CP29 |                                                               | 57                | 01-Aug-26   | 24-Aug-26    | 15-Apr-25  | 28-Jul-26   | 13-Jul-26    |               |                                                                                      |                                                              |                                   |     |     |
|                        | SW2850                                     | Laying of Leaky Cable                                         | 15                |             |              |            |             |              | 13-Jul-26     | 29-Jul-26                                                                            | SW4180: SS                                                   | <div><div></div><div></div></div> |     |     |
|                        | SW2730                                     | Install VSLs (CP Side)                                        | 8                 | 01-Aug-26   | 14-Aug-26    | 15-Jul-26  | 28-Jul-26   | 15-Jul-26    |               |                                                                                      | SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW2750: SS   | <div><div></div><div></div></div> |     |     |
|                        | SW2730a                                    | Install VSLs (NCP Side)                                       | 8                 | 01-Aug-26   | 14-Aug-26    | 20-Aug-25  | 02-Sep-25   | 15-Jul-26    |               |                                                                                      | SW2730: SS                                                   | <div><div></div><div></div></div> |     |     |
|                        | SW2750                                     | Install Traffic Control Devices                               | 26                | 01-Aug-26   | 14-Aug-26    | 15-Jul-26  | 28-Jul-26   | 15-Jul-26    |               |                                                                                      | SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW2760: SS   | <div><div></div><div></div></div> |     |     |
|                        | SW2760                                     | Install CCTV Camera                                           | 26                | 01-Aug-26   | 14-Aug-26    | 15-Jul-26  | 28-Jul-26   | 15-Jul-26    |               |                                                                                      | SC1470: FF, DS4090: FS, DS6440: FS, SW2820: SS               | <div><div></div><div></div></div> |     |     |
|                        | SW2780                                     | Install GOFS (CP26 to CP29)                                   | 43                | 01-Aug-26   | 24-Aug-26    | 02-Sep-25  | 24-Sep-25   | 15-Jul-26    |               |                                                                                      | SC2570: FF, DS8560: FS, SW2790: SS                           | <div><div></div><div></div></div> |     |     |
|                        | SW2790                                     | Signal Cable Laying and Termination (CP26 to CP29) (CP Side)  | 43                | 01-Aug-26   | 24-Aug-26    | 08-Sep-25  | 30-Sep-25   | 15-Jul-26    |               |                                                                                      | SC2480: FF, SW2760: SS, SW2810: FS, SW2750: SS, SW2820: SS   | <div><div></div><div></div></div> |     |     |
|                        | SW2790a                                    | Signal Cable Laying and Termination (CP26 to CP29) (NCP Side) | 43                | 01-Aug-26   | 24-Aug-26    | 02-Sep-25  | 24-Sep-25   | 15-Jul-26    |               |                                                                                      | SW2790: SS                                                   | <div><div></div><div></div></div> |     |     |
|                        | SW2820                                     | Install ET (Road Level)                                       | 39                |             |              |            |             |              | 15-Jul-26     | 31-Jul-26                                                                            | SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2680: SS 9 | <div><div></div><div></div></div> |     |     |
| SW2740                 | Install PA in Service Gallery              | 19                                                            | 01-Aug-26         | 20-Aug-26   | 02-May-25    | 22-May-25  | 21-Jul-26   |              |               | SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090b: SS, SW2820a: SS             | <div><div></div><div></div></div>                            |                                   |     |     |
| SW2820a                | Install ET (Service Gallery)               | 19                                                            | 01-Aug-26         | 20-Aug-26   | 15-Apr-25    | 06-May-25  | 21-Jul-26   |              |               | AC1090b: SS, SW2680a: FS                                                             | <div><div></div><div></div></div>                            |                                   |     |     |

| Activity ID                                                  | Activity Name | Original Duration                                             | Early Start | Early Finish | Late Start | Late Finish | Actual Start | Actual Finish | Predecessor Details                                                                               | 2026      |           |           |           |
|--------------------------------------------------------------|---------------|---------------------------------------------------------------|-------------|--------------|------------|-------------|--------------|---------------|---------------------------------------------------------------------------------------------------|-----------|-----------|-----------|-----------|
|                                                              |               |                                                               |             |              |            |             |              |               |                                                                                                   | Jul<br>55 | Aug<br>56 | Sep<br>57 | Oct<br>58 |
|                                                              | SW2770        | Install PABX in Service Gallery                               | 14          | 01-Aug-26    | 17-Aug-26  | 02-May-25   | 19-May-25    |               | SW2740: SS, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1090b: SS, SW2820a: SS              |           |           |           |           |
|                                                              | SW2800        | Install Radio System in Service Gallery                       | 14          | 01-Aug-26    | 17-Aug-26  | 02-May-25   | 19-May-25    |               | SW2770: SS, SC1990: FF, DS4390: FS, DS6520: FS, AC1090b: SS, DS9260: FS, SW2820a: SS, SW2680a: FS |           |           |           |           |
|                                                              | SW2830        | Install SEC Camera                                            | 11          | 01-Aug-26    | 13-Aug-26  | 18-Sep-25   | 30-Sep-25    |               | SC2390: FF, EM1130: FS, DS7410: FS, SW2720: FS, DS6300: FS                                        |           |           |           |           |
| East Bound - Tunnel Section - CP29 to CP32 (CKL Main Tunnel) |               | 52                                                            | 01-Aug-26   | 31-Aug-26    | 17-Apr-25  | 28-Jul-26   | 18-Jun-26    |               |                                                                                                   |           |           |           |           |
|                                                              | SW2720b       | Install Cable Containment (CP Side)                           | 12          |              |            |             | 18-Jun-26    | 30-Jun-26     | SC2480: FF, SW2950: FS, DS6404: FS, DS6540: FS, AC1090e: SS                                       |           |           |           |           |
|                                                              | SW2720c       | Install Cable Containment (NCP Side)                          | 12          |              |            |             | 18-Jun-26    | 30-Jun-26     | SW2720b: FS                                                                                       |           |           |           |           |
|                                                              | SW2730b       | Install VLSL (CP Side)                                        | 7           | 01-Aug-26    | 14-Aug-26  | 15-Jul-26   | 28-Jul-26    | 15-Jul-26     | SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS                                                    |           |           |           |           |
|                                                              | SW2730c       | Install VLSL (NCP Side)                                       | 7           | 01-Aug-26    | 14-Aug-26  | 20-Aug-25   | 02-Sep-25    | 15-Jul-26     | SW2730b: SS                                                                                       |           |           |           |           |
|                                                              | SW2750a       | Install Traffic Control Devices                               | 27          | 01-Aug-26    | 14-Aug-26  | 06-Aug-25   | 19-Aug-25    | 15-Jul-26     | SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW2760a: SS                                       |           |           |           |           |
|                                                              | SW2760a       | Install CCTV Camera                                           | 27          | 01-Aug-26    | 14-Aug-26  | 15-Jul-26   | 28-Jul-26    | 15-Jul-26     | SC1470: FF, DS4090: FS, DS6440: FS, SW2790b: SS                                                   |           |           |           |           |
|                                                              | SW2780a       | Install GOFS (CP29 to CP32)                                   | 40          | 01-Aug-26    | 24-Aug-26  | 02-Sep-25   | 24-Sep-25    | 15-Jul-26     | SC2570: FF, DS8560: FS, SW2790b: SS                                                               |           |           |           |           |
|                                                              | SW2790b       | Signal Cable Laying and Termination (CP29 to CP32) (CP Side)  | 40          | 01-Aug-26    | 24-Aug-26  | 08-Sep-25   | 30-Sep-25    | 15-Jul-26     | SC2480: FF, SW2810a: FS, SW2790: SS 8                                                             |           |           |           |           |
|                                                              | SW2790c       | Signal Cable Laying and Termination (CP29 to CP32) (NCP Side) | 40          | 01-Aug-26    | 24-Aug-26  | 02-Sep-25   | 24-Sep-25    | 15-Jul-26     | SW2790b: SS                                                                                       |           |           |           |           |
|                                                              | SW2820b       | Install ET (Road Level)                                       | 23          |              |            |             | 15-Jul-26    | 31-Jul-26     | SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2790b: SS                                       |           |           |           |           |
|                                                              | SW2740a       | Install PA in Service Gallery                                 | 10          | 01-Aug-26    | 12-Aug-26  | 17-Apr-25   | 28-Apr-25    |               | SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090f: SS                                       |           |           |           |           |
|                                                              | SW2820c       | Install ET (Service Gallery)                                  | 6           | 01-Aug-26    | 07-Aug-26  | 28-Apr-25   | 06-May-25    |               | AC1090f: SS                                                                                       |           |           |           |           |
|                                                              | SW2830a       | Install SEC Camera                                            | 9           | 01-Aug-26    | 11-Aug-26  | 20-Sep-25   | 30-Sep-25    |               | SC2390: FF, EM1130: FS, DS7410: FS, SW2720b: FS                                                   |           |           |           |           |
|                                                              | SW2850a       | Laying of Leaky Cable                                         | 19          | 01-Aug-26    | 22-Aug-26  | 03-Sep-25   | 24-Sep-25    |               | SW2720c: FS, SW2850: SS                                                                           |           |           |           |           |
|                                                              | SW2770a       | Install PABX in Service Gallery                               | 11          | 12-Aug-26    | 24-Aug-26  | 28-Apr-25   | 12-May-25    |               | SW2740a: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1090f: SS                        |           |           |           |           |
|                                                              | SW2800a       | Install Radio System in Service Gallery                       | 11          | 19-Aug-26    | 31-Aug-26  | 07-May-25   | 19-May-25    |               | SW2770a: SS 6, SC1990: FF, DS4390: FS, DS6520: FS, AC1090f: SS                                    |           |           |           |           |
| West Bound                                                   |               | 101                                                           | 01-Aug-26   | 21-Sep-26    | 26-Mar-25  | 30-Sep-25   | 15-May-26    |               |                                                                                                   |           |           |           |           |
| West Bound - Tunnel Section - CP26 to CP30                   |               | 101                                                           | 01-Aug-26   | 11-Sep-26    | 04-Apr-25  | 19-May-25   | 15-May-26    |               |                                                                                                   |           |           |           |           |
|                                                              | SW3770        | Install CCTV Camera                                           | 76          |              |            |             | 15-May-26    | 10-Jul-26     | AC1090c: SS 1, SW3820: SS                                                                         |           |           |           |           |
|                                                              | SW3790        | Install VLSL (CP Side)                                        | 11          |              |            |             | 15-May-26    | 10-Jul-26     | SW3760: FS                                                                                        |           |           |           |           |
|                                                              | SW3790a       | Install VLSL (NCP Side)                                       | 11          |              |            |             | 15-May-26    | 10-Jul-26     | SW3790: FS                                                                                        |           |           |           |           |
|                                                              | SW3830        | Install Traffic Control Devices                               | 76          |              |            |             | 15-May-26    | 10-Jul-26     | SW3770: SS                                                                                        |           |           |           |           |
|                                                              | SW3860        | Install GOFS (CP26 to CP30)                                   | 101         |              |            |             | 15-May-26    | 30-Jul-26     | SW3870: SS                                                                                        |           |           |           |           |
|                                                              | SW3870        | Signal Cable Laying and Termination (CP26 to CP30) (CP Side)  | 101         |              |            |             | 15-May-26    | 30-Jul-26     | SW3760: SS, SW3770: SS, SW3820: SS                                                                |           |           |           |           |
|                                                              | SW3870a       | Signal Cable Laying and Termination (CP26 to CP30) (NCP Side) | 101         |              |            |             | 15-May-26    | 30-Jul-26     | SW3870: SS                                                                                        |           |           |           |           |
|                                                              | SW3810        | Install PABX in Service Gallery                               | 18          | 01-Aug-26    | 21-Aug-26  | 04-Apr-25   | 25-Apr-25    |               | AC1090d: SS, SW3800: FS                                                                           |           |           |           |           |
|                                                              | SW3840        | Install Radio System in Service Gallery                       | 18          | 22-Aug-26    | 11-Sep-26  | 26-Apr-25   | 19-May-25    |               | AC1090d: SS, SW3810: FS                                                                           |           |           |           |           |
| West Bound - Tunnel Section - CP30 to CP32 (CKL Main Tunnel) |               | 75                                                            | 01-Aug-26   | 21-Sep-26    | 26-Mar-25  | 30-Sep-25   | 25-Jun-26    |               |                                                                                                   |           |           |           |           |



| Activity ID                               | Activity Name | Original Duration                                             | Early Start | Early Finish | Late Start | Late Finish | Actual Start | Actual Finish | Predecessor Details                                                                                                                                                                             | 2026      |           |           |           |
|-------------------------------------------|---------------|---------------------------------------------------------------|-------------|--------------|------------|-------------|--------------|---------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|-----------|-----------|-----------|
|                                           |               |                                                               |             |              |            |             |              |               |                                                                                                                                                                                                 | Jul<br>55 | Aug<br>56 | Sep<br>57 | Oct<br>58 |
|                                           | SW3770a       | Install CCTV Camera                                           | 25          |              |            |             | 25-Jun-26    | 20-Jul-26     | AC1090g: SS                                                                                                                                                                                     |           |           |           |           |
|                                           | SW3780a       | Install Detection Camera                                      | 8           |              |            |             | 25-Jun-26    | 20-Jul-26     | SW3760b: FS                                                                                                                                                                                     |           |           |           |           |
|                                           | SW3790b       | Install VSLs (CP Side)                                        | 6           |              |            |             | 25-Jun-26    | 20-Jul-26     | SW3760b: FS                                                                                                                                                                                     |           |           |           |           |
|                                           | SW3790c       | Install VSLs (NCP Side)                                       | 6           |              |            |             | 25-Jun-26    | 20-Jul-26     | SW3790b: FS                                                                                                                                                                                     |           |           |           |           |
|                                           | SW3820b       | Install ET (Road Level)                                       | 37          |              |            |             | 25-Jun-26    | 20-Jul-26     | AC1090g: SS, SW3870: FS                                                                                                                                                                         |           |           |           |           |
|                                           | SW3830a       | Install Traffic Control Devices                               | 27          |              |            |             | 25-Jun-26    | 20-Jul-26     | SW3770a: SS                                                                                                                                                                                     |           |           |           |           |
|                                           | SW3860a       | Install GOFS (CP30 to CP32)                                   | 50          | 01-Aug-26    | 08-Aug-26  | 17-Sep-25   | 24-Sep-25    | 25-Jun-26     | SW3870b: SS                                                                                                                                                                                     |           |           |           |           |
|                                           | SW3870b       | Signal Cable Laying and Termination (CP30 to CP32) (CP Side)  | 50          | 01-Aug-26    | 08-Aug-26  | 23-Sep-25   | 30-Sep-25    | 25-Jun-26     | SW3770a: SS, SW3830a: SS                                                                                                                                                                        |           |           |           |           |
|                                           | SW3870c       | Signal Cable Laying and Termination (CP30 to CP32) (NCP Side) | 50          | 01-Aug-26    | 08-Aug-26  | 17-Sep-25   | 24-Sep-25    | 25-Jun-26     | SW3870b: SS                                                                                                                                                                                     |           |           |           |           |
|                                           | SW3890a       | Laying of Leaky Cable                                         | 50          | 01-Aug-26    | 08-Aug-26  | 17-Sep-25   | 24-Sep-25    | 25-Jun-26     | SW3870b: SS                                                                                                                                                                                     |           |           |           |           |
|                                           | SW3800a       | Install PA in Service Gallery                                 | 26          | 01-Aug-26    | 31-Aug-26  | 26-Mar-25   | 25-Apr-25    |               | AC1090h: SS, SW3800: FS                                                                                                                                                                         |           |           |           |           |
|                                           | SW3820c       | Install ET (Service Gallery)                                  | 26          | 01-Aug-26    | 31-Aug-26  | 03-Apr-25   | 06-May-25    |               | AC1090h: SS, SW3800a: SS                                                                                                                                                                        |           |           |           |           |
|                                           | SW3810a       | Install PABX in Service Gallery                               | 9           | 01-Sep-26    | 10-Sep-26  | 26-Apr-25   | 08-May-25    |               | AC1090h: SS, SW3800a: FS                                                                                                                                                                        |           |           |           |           |
|                                           | SW3840a       | Install Radio System in Service Gallery                       | 9           | 11-Sep-26    | 21-Sep-26  | 09-May-25   | 19-May-25    |               | AC1090h: SS, SW3810a: FS                                                                                                                                                                        |           |           |           |           |
| Tunnel Section - TSS/CKL Final Connection |               | 25                                                            | 01-Aug-26   | 29-Aug-26    | 09-Jun-25  | 30-Sep-25   |              |               |                                                                                                                                                                                                 |           |           |           |           |
| East Bound                                |               | 25                                                            | 01-Aug-26   | 29-Aug-26    | 09-Jun-25  | 30-Sep-25   |              |               |                                                                                                                                                                                                 |           |           |           |           |
|                                           | SW3900        | Remaining TCSS Installations (Road Level)                     | 14          | 01-Aug-26    | 17-Aug-26  | 09-Jun-25   | 24-Jun-25    |               | AC1100: SS                                                                                                                                                                                      |           |           |           |           |
|                                           | SW3910        | Remaining TCSS Installations (Service Gallery)                | 14          | 01-Aug-26    | 17-Aug-26  | 09-Sep-25   | 24-Sep-25    |               | AC1110: SS                                                                                                                                                                                      |           |           |           |           |
|                                           | SW3920        | Cable Laying and Termination                                  | 5           | 25-Aug-26    | 29-Aug-26  | 25-Sep-25   | 30-Sep-25    |               | SW2780: FS, SW2850: FS, SW2790a: FS, SW2700: FS, SW2710a: FS, SW3900: FS, SW2780a: FS, SW2850a: FS, SW2790c: FS, SW3910: FS                                                                     |           |           |           |           |
| West Bound                                |               | 19                                                            | 01-Aug-26   | 22-Aug-26    | 09-Jun-25  | 30-Sep-25   |              |               |                                                                                                                                                                                                 |           |           |           |           |
|                                           | SW3940        | Remaining TCSS Installations (Road Level)                     | 14          | 01-Aug-26    | 17-Aug-26  | 09-Jun-25   | 24-Jun-25    |               | AC1120: SS                                                                                                                                                                                      |           |           |           |           |
|                                           | SW3940a       | Remaining TCSS Installations (Service Gallery)                | 14          | 01-Aug-26    | 17-Aug-26  | 09-Sep-25   | 24-Sep-25    |               | AC1120a: SS                                                                                                                                                                                     |           |           |           |           |
|                                           | SW3950        | Cable Laying and Termination                                  | 5           | 18-Aug-26    | 22-Aug-26  | 25-Sep-25   | 30-Sep-25    |               | SW3860: FS, SW3890: FS, SW3870a: FS, SW3940: FS, SW3860a: FS, SW3890a: FS, SW3870c: FS, SW3940a: FS                                                                                             |           |           |           |           |
| West Ventilation Building                 |               | 28                                                            | 01-Aug-26   | 02-Sep-26    | 28-Feb-25  | 01-Apr-25   |              |               |                                                                                                                                                                                                 |           |           |           |           |
| Installation Works                        |               | 28                                                            | 01-Aug-26   | 02-Sep-26    | 28-Feb-25  | 01-Apr-25   |              |               |                                                                                                                                                                                                 |           |           |           |           |
|                                           | SW1710c       | RAD Connection & SCT                                          | 28          | 01-Aug-26    | 02-Sep-26  | 28-Feb-25   | 01-Apr-25    |               | SW1710: SS                                                                                                                                                                                      |           |           |           |           |
| East Ventilation Building                 |               | 15                                                            | 01-Aug-26   | 18-Aug-26    | 13-Sep-25  | 30-Sep-25   |              |               |                                                                                                                                                                                                 |           |           |           |           |
| Installation Works                        |               | 15                                                            | 01-Aug-26   | 18-Aug-26    | 13-Sep-25  | 30-Sep-25   |              |               |                                                                                                                                                                                                 |           |           |           |           |
|                                           | SW1840        | Signal Cable Laying                                           | 15          | 01-Aug-26    | 18-Aug-26  | 13-Sep-25   | 30-Sep-25    |               | SW1770: FS, SW1780: FS, SW1800: FS, SW1820: FS, SW1830: FS, SW1790: FS                                                                                                                          |           |           |           |           |
| Site Commissioning Test                   |               | 335                                                           | 01-Aug-26   | 23-Nov-26    | 17-Mar-25  | 07-Aug-26   | 27-Feb-26    |               |                                                                                                                                                                                                 |           |           |           |           |
|                                           | TC1270        | SCT of CCTV System                                            | 60          | 01-Aug-26    | 05-Sep-26  | 11-Apr-25   | 19-May-25    | 27-Feb-26     | SW2310: FS, SW2430: FS, SW2550: FS, SW1870: FS, SW2220: FS, SW3210: FS, SW1240: FS, SW2010: FS, SW3310: FS, SW3420: FS, SW3650: FS, SW2990: FS, SW3110: FS, SW2310a: FS, DS8940: FS, SW3510: FS |           |           |           |           |
|                                           | TC1280        | SCT of Traffic Control Devices                                | 72          | 01-Aug-26    | 29-Aug-26  | 31-Oct-25   | 28-Nov-25    | 27-Feb-26     | SW2350: FS, SW2460: FS, SW2540: FS, SC1230: FF, SW3250: FS, SW3370: FS, SW3480: FS, SW3710: FS, SW1310: FS, SW1300: FS, SW2350a: FS, DS9280: FS, SW3570: FS                                     |           |           |           |           |



| Activity ID | Activity Name                    | Original Duration | Early Start | Early Finish | Late Start | Late Finish | Actual Start | Actual Finish | Predecessor Details                                                                                                                                                                                                                                                                                                                                                                                                   | 2026 |     |     |     |
|-------------|----------------------------------|-------------------|-------------|--------------|------------|-------------|--------------|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|-----|-----|-----|
|             |                                  |                   |             |              |            |             |              |               |                                                                                                                                                                                                                                                                                                                                                                                                                       | Jul  | Aug | Sep | Oct |
|             |                                  |                   |             |              |            |             |              |               |                                                                                                                                                                                                                                                                                                                                                                                                                       | 55   | 56  | 57  | 58  |
| TC1300      | SCT of Detection System          | 72                | 01-Aug-26   | 14-Nov-26    | 15-Aug-25  | 28-Nov-25   | 27-Feb-26    |               | SW2320b: FS, SW2320: FS, SW2450: FS, SW2580: FS, SW2670: FS, SC2140: FF, SW1880: FS, SW1250: FS, SW1070: FS, SW3220: FS, SW3320: FS, SW3430: FS, SW3520: FS, SW3660: FS, SW3000: FS, SW3120: FS, SW3780: FS, SW2810: FS, SW2320a: FS, SW2810a: FS, SW3780a: FS, DS3290: FS, DS9200: FS                                                                                                                                |      |     |     |     |
| TC1310      | SCT of PA System                 | 24                | 01-Aug-26   | 24-Oct-26    | 26-Apr-25  | 21-Jul-25   | 30-Mar-26    |               | SW2370: FS, SW2410: FS, SW2530: FS, SC1880: FF, SW3270: FS, SW3340: FS, SW3450: FS, DS8660: FS, SW3540: FS, SW3680: FS, SW1820: FS, SW1720: FS                                                                                                                                                                                                                                                                        |      |     |     |     |
| TC1320      | SCT of Communication System      | 6                 | 01-Aug-26   | 20-Aug-26    | 20-Jul-26  | 07-Aug-26   | 22-Jun-26    |               | SW1670: FS, SW2250: FS, SW1920: FS 8, SW1740: FS, SW1260: FS, SW2020: FS, SW1350: FS, SW2070: FS, SW3750: FS, SW3750a: FS, SW2461: FS, SW2462: FS, SW2463: FS, SW1680: FS                                                                                                                                                                                                                                             |      |     |     |     |
| TC1600      | SCT of Radio System              | 14                | 07-Aug-26   | 22-Aug-26    | 17-Mar-25  | 01-Apr-25   |              |               | SW2390: FS, SW2660: FF, SC2010: FF, SW3290: FS, SW1810: FS, SW3720: FF, SW3580: FF, SW3070: FF, SW3190: FF, SW2240: FS, SW1340: FS, SW2060: FS, SW3890: FS, SW2850: FS, SW4090: FS, SW4130: FS, SW4180: FS, SW4230: FS, SW4280: FS, SW4330: FS                                                                                                                                                                        |      |     |     |     |
| TC1290      | SCT of PABX System               | 5                 | 14-Aug-26   | 19-Aug-26    | 14-Aug-25  | 19-Aug-25   |              |               | SW2380: FS, SW2440: FS, SW2560: FS, SC1620: FF, SW3280: FS, SW3350: FS, SW3460: FS, SW3690: FS 2, SW4070: FS, SW4110: FS, SW4150: FS, SW4200: FS, SW4250: FS, SW4300: FS, DS8640: FS, SW1790: FS, SW1690: FS                                                                                                                                                                                                          |      |     |     |     |
| TC1260      | SCT of Power Distribution System | 50                | 29-Aug-26   | 29-Oct-26    | 25-Jun-25  | 22-Aug-25   |              |               | SC2500: FF, SW2300: FS, SW2400: FS, SW2510: FS, SW2600: FS, SW2720: FS, SW2980: FS, SW3100: FS, SW3200: FS, SW3300: FS, SW3410: FS, SW3500: FS, SW3640: FS, SW3760: FS, SW2980a: FS, SW3100a: FS, SW2600a: FS, SW3500a: FS, SW3640a: FS, SW2720a: FS, SW3760a: FS, SW1230: FS, SW2000: FS, SW1320: FS, SW2050: FS, SW3900: FS, SW3940: FS, SW1650: FS, SW2720b: FS, SW2720c: FS, SW3760b: FS, SW3760c: FS, DS9040: FS |      |     |     |     |

| Activity ID                                   | Activity Name                                    | Original Duration | Early Start | Early Finish | Late Start | Late Finish | Actual Start | Actual Finish | Predecessor Details                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | 2026 |     |     |     |
|-----------------------------------------------|--------------------------------------------------|-------------------|-------------|--------------|------------|-------------|--------------|---------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|-----|-----|-----|
|                                               |                                                  |                   |             |              |            |             |              |               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | Jul  | Aug | Sep | Oct |
|                                               |                                                  |                   |             |              |            |             |              |               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | 55   | 56  | 57  | 58  |
| TC1350                                        | SCT of Fibre Cable                               | 48                | 31-Aug-26   | 28-Oct-26    | 02-Oct-25  | 28-Nov-25   |              |               | SW2710: FS, SW2790: FS, SW2250: FS, SW1920: FS, SW1080: FS, SW1950: FS, SW1260: FS, SW2020: FS, SW1150: FS, SW1970: FS, SW1350: FS, SW2070: FS, SW1180: FS, SW1990: FS, SW3750: FS, SW3750a: FS, SW3870: FS, SW3870a: FS, SW2790a: FS, SW3920: FS, SW3950: FS, SW2790b: FS, SW2790c: FS, SW3870b: FS, SW3870c: FS, SW1840: FS, SW1740: FS                                                                                                                                                                                                       |      |     |     |     |
| TC1330                                        | SCT of ET System                                 | 11                | 14-Sep-26   | 25-Sep-26    | 07-May-25  | 19-May-25   |              |               | SW2340e: FS, SW2340: FS, SW2480: FS, SW2590: FS, SW2680: FS, SC1750: FF, SW3240a: FS, SW3360a: FS, SW3470a: FS, SW2340a: FS, SW2480a: FS, SW2590a: FS, SW3240: FS, SW3360: FS, SW3700a: FS, SW3470: FS, SW3560: FS, SW3560a: FS, SW2680a: FS, SW3020a: FS, SW3140a: FS, SW3700: FS, SW3020: FS, SW3140: FS, SW2820a: FS, SW3820a: FS, SW3820: FS, SW2100: SS, SW2820: SS 10, SW4040a: FS, SW2340d: FS, SW3240d: FS, SW3240e: FS, SW2820c: FS, SW2820b: FS, SW3820c: FS, SW3820b: FS, DS8960: FS, SW4040: FS, SW1830: FS, SW1730: FS, TC1140: SS |      |     |     |     |
| TC1360                                        | SCT of SEC System                                | 48                | 25-Sep-26   | 23-Nov-26    | 02-Oct-25  | 28-Nov-25   |              |               | SW4060a10: FS, SW3230b: FF, SW2330: FS, SW2690: FS, SC2400: FF, SW3230: FS, SW3730: FS, SW3010: FS, SW3130: FS, SW2830: FS, SW2330a: FF, SW3230a: FF, SW2330b: FF, SW2830a: FS, DS8860: FS                                                                                                                                                                                                                                                                                                                                                      |      |     |     |     |
| TC1230                                        | SCT of GOFS System                               | 18                | 28-Sep-26   | 20-Oct-26    | 08-Nov-25  | 28-Nov-25   |              |               | SW1200: FS, DS3490: FS, SW2700: FS, SW2780: FS, SW3920: FS, SW3950: FS, SW2780a: FS, SW3740: FS                                                                                                                                                                                                                                                                                                                                                                                                                                                 |      |     |     |     |
| Site Commissioning Test Report                |                                                  | 82                | 20-Aug-26   | 26-Nov-26    | 03-Oct-26  | 31-Oct-26   |              |               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |      |     |     |     |
| DS5070                                        | Submit PABX System SCT Test Report               | 24                | 20-Aug-26   | 16-Sep-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1290: FS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |      |     |     |     |
| DS5120                                        | Submit Communication System SCT Test Report      | 24                | 21-Aug-26   | 17-Sep-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1320: FS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |      |     |     |     |
| DS5150                                        | Submit Traffic Control Devices SCT Test Report   | 24                | 31-Aug-26   | 28-Sep-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1280: FS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |      |     |     |     |
| DS5080                                        | Submit CCTV System SCT Test Report               | 24                | 07-Sep-26   | 06-Oct-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1270: FS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |      |     |     |     |
| DS5110                                        | Submit ET System SCT Test Report                 | 24                | 28-Sep-26   | 27-Oct-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1330: FS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |      |     |     |     |
| DS5320                                        | Submit GOFS System SCT Test Report               | 24                | 21-Oct-26   | 17-Nov-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1230: FS, SC2590: FS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |      |     |     |     |
| DS5060                                        | Submit PA System SCT Test Report                 | 24                | 26-Oct-26   | 21-Nov-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1310: FS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |      |     |     |     |
| DS5130                                        | Submit Optical Fibre System SCT Test Report      | 24                | 29-Oct-26   | 25-Nov-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1350: FS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |      |     |     |     |
| DS5050                                        | Submit Power Distribution System SCT Test Report | 24                | 30-Oct-26   | 26-Nov-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1260: FS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |      |     |     |     |
| Portion 3 - CKL Branch Tunnel in TKO-LTT Site |                                                  | 286               | 01-Aug-26   | 14-Nov-26    | 25-Mar-25  | 31-Oct-26   | 15-Oct-25    |               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |      |     |     |     |
| Installation Works                            |                                                  | 250               |             |              |            |             | 15-Oct-25    | 31-Jul-26     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |      |     |     |     |
| SW1910                                        | Laying of Leaky Cable                            | 51                |             |              |            |             | 15-Oct-25    | 29-Jul-26     | SW1890: SS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |      |     |     |     |
| SW1900                                        | Install Traffic Control Devices                  | 51                |             |              |            |             | 30-Oct-25    | 30-Jul-26     | SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1870: SS, SW2220: SS                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |      |     |     |     |

| Activity ID                           | Activity Name                                    | Original Duration | Early Start | Early Finish | Late Start | Late Finish | Actual Start | Actual Finish | Predecessor Details                                                                                                                                                                                                                                                                                 | 2026 |     |     |     |
|---------------------------------------|--------------------------------------------------|-------------------|-------------|--------------|------------|-------------|--------------|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|-----|-----|-----|
|                                       |                                                  |                   |             |              |            |             |              |               |                                                                                                                                                                                                                                                                                                     | Jul  | Aug | Sep | Oct |
|                                       |                                                  |                   |             |              |            |             |              |               |                                                                                                                                                                                                                                                                                                     | 55   | 56  | 57  | 58  |
| SW1890                                | Install Cable Containments                       | 36                |             |              |            |             | 20-Nov-25    | 31-Jul-26     | SC2480: FF, DS6404: FS, DS6540: FS, SW1860: FS                                                                                                                                                                                                                                                      |      |     |     |     |
| Site Commissioning Test               |                                                  | 66                | 01-Aug-26   | 14-Nov-26    | 25-Mar-25  | 28-Nov-25   | 01-Feb-26    |               |                                                                                                                                                                                                                                                                                                     |      |     |     |     |
| TC1420                                | SCT of Detection System                          | 15                | 28-Sep-26   | 14-Nov-26    | 13-Oct-25  | 28-Nov-25   | 01-Feb-26    |               | SC2140: FF, SW1880: FS, TC1380: FS, TC1390: FS, TC1400: FS, TC1370: FS, TC1410: FS, DS3290: FS, DS9200: FS                                                                                                                                                                                          |      |     |     |     |
| TC1390                                | SCT of CCTV System                               | 5                 | 01-Aug-26   | 05-Sep-26    | 25-Mar-25  | 30-Apr-25   | 03-Feb-26    |               | SC1500: FF, DS8940: FS, SW1870: FS, SW1920: SS 24, SW1910: SS 18, SW2220: FS, SW2250: SS 24, SW2240: SS 18                                                                                                                                                                                          |      |     |     |     |
| TC1410                                | SCT of Traffic Control Devices                   | 15                | 01-Aug-26   | 29-Aug-26    | 05-Aug-25  | 02-Sep-25   | 27-Feb-26    |               | SW1900: FS, DS9280: FS                                                                                                                                                                                                                                                                              |      |     |     |     |
| TC1380                                | SCT of Power Distribution System                 | 15                | 01-Aug-26   | 18-Aug-26    | 12-Nov-25  | 28-Nov-25   |              |               | SC2500: FF, SW1890: FS, SW1910: SS 28, SW2230: FS, SW2240: SS 24, DS9040: FS                                                                                                                                                                                                                        |      |     |     |     |
| TC1400                                | SCT of Radio System                              | 14                | 07-Aug-26   | 22-Aug-26    | 02-May-25  | 19-May-25   |              |               | SW1710: FS, SW1810: FS, SW1910: FF 3, DS3250: FS, SW2240: FF 8, DS9000: FS, DS9080: FS, TC1600: SS                                                                                                                                                                                                  |      |     |     |     |
| TC1370                                | SCT of ET System                                 | 11                | 14-Sep-26   | 25-Sep-26    | 07-May-25  | 19-May-25   |              |               | SC1750: FF, DS8960: FS, SW1920: SS 18, SW1910: SS 18, SW2250: SS 18, SW2240: SS 18, TC1330: SS                                                                                                                                                                                                      |      |     |     |     |
| Submit Site Commissioning Test Report |                                                  | 57                | 19-Aug-26   | 27-Oct-26    | 03-Oct-26  | 31-Oct-26   |              |               |                                                                                                                                                                                                                                                                                                     |      |     |     |     |
| DS5190                                | Submit Power Distribution System SCT Test Report | 24                | 19-Aug-26   | 15-Sep-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1380: FS                                                                                                                                                                                                                                                                                          |      |     |     |     |
| DS5180                                | Submit Radio System SCT Test Report              | 24                | 24-Aug-26   | 19-Sep-26    | 03-Oct-26  | 31-Oct-26   |              |               | SC2010: FS, TC1400: FS                                                                                                                                                                                                                                                                              |      |     |     |     |
| DS5200                                | Submit Traffic Control Devices SCT Test Report   | 24                | 31-Aug-26   | 28-Sep-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1410: FS                                                                                                                                                                                                                                                                                          |      |     |     |     |
| DS5170                                | Submit CCTV System SCT Test Report               | 24                | 07-Sep-26   | 06-Oct-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1390: FS                                                                                                                                                                                                                                                                                          |      |     |     |     |
| DS5160                                | Submit ET System SCT Test Report                 | 24                | 28-Sep-26   | 27-Oct-26    | 03-Oct-26  | 31-Oct-26   |              |               | TC1370: FS                                                                                                                                                                                                                                                                                          |      |     |     |     |
| Site Acceptance Test                  |                                                  | 133               | 01-Aug-26   | 07-Dec-26    | 13-Feb-25  | 30-Sep-25   | 20-Jul-26    |               |                                                                                                                                                                                                                                                                                                     |      |     |     |     |
| Phase 1 SAT                           |                                                  | 133               | 01-Aug-26   | 07-Dec-26    | 13-Feb-25  | 02-Sep-25   | 20-Jul-26    |               |                                                                                                                                                                                                                                                                                                     |      |     |     |     |
| TC1430                                | SAT of Communication System                      | 7                 | 01-Aug-26   | 30-Sep-26    | 13-Feb-25  | 14-Apr-25   | 20-Jul-26    |               | SC1370: FF, TC1320: SS, SW1860: SS 4, DS3610: FS, DS9120: FS, SC1360: FF                                                                                                                                                                                                                            |      |     |     |     |
| TC1510                                | SAT of PABX System                               | 10                | 22-Aug-26   | 02-Sep-26    | 22-Aug-25  | 02-Sep-25   |              |               | TC1290: SS 7, DS3690: FS, DS9060: FS, SW3060: FF, SW3180: FF, SW4010: FF, SW3550: FF                                                                                                                                                                                                                |      |     |     |     |
| TC1460                                | SAT of Traffic Control Devices                   | 12                | 14-Sep-26   | 28-Sep-26    | 20-Aug-25  | 02-Sep-25   |              |               | TC1410: FF, TC1210: FF 1, DS3570: FS, SW3790b: FS, SW3790c: FS, SW3260: FS, SW1140: FS, SW3030: FS, SW3150: FF, SW3830: FS, SW3790a: FF, SW2730c: FF, SW2730a: FF, SW3530a: FS, SW2610a: FS, SW3040a: SS 9, SW3160a: SS 9, SW2520: FF, SW3440: FF, SW3970a: FF, SW3990: FF, SW2630: FF, SW2750a: FS |      |     |     |     |
| TC1480                                | SAT of Radio System                              | 38                | 14-Sep-26   | 30-Oct-26    | 02-Apr-25  | 19-May-25   |              |               | TC1600: FS, TC1430: SS, TC1400: FF, DS3810: FS, DS9320: FS, SW1710b: FS, SW1710c: FS, SW2390d: FF, SW3840: FF, SW3840a: FF, SW3290d: FF, SW4020: FF, SW2800: FF, SW2800a: FF                                                                                                                        |      |     |     |     |
| TC1490                                | SAT of ET System                                 | 11                | 14-Sep-26   | 25-Sep-26    | 07-May-25  | 19-May-25   |              |               | TC1430: SS 36, TC1370: FF, TC1330: SS, TC1140: SS, TC1010: SS, DS9220: FS                                                                                                                                                                                                                           |      |     |     |     |



| Activity ID      | Activity Name                                    | Original Duration | Early Start | Early Finish | Late Start | Late Finish | Actual Start | Actual Finish | Predecessor Details                                                               | 2026 |     |     |     |
|------------------|--------------------------------------------------|-------------------|-------------|--------------|------------|-------------|--------------|---------------|-----------------------------------------------------------------------------------|------|-----|-----|-----|
|                  |                                                  |                   |             |              |            |             |              |               |                                                                                   | Jul  | Aug | Sep | Oct |
|                  |                                                  |                   |             |              |            |             |              |               |                                                                                   | 55   | 56  | 57  | 58  |
| TC1440           | SAT of CCTV System                               | 5                 | 21-Sep-26   | 25-Sep-26    | 14-May-25  | 19-May-25   |              |               | TC1430: SS 24, TC1390: FS 9, TC1270: SS 26, TC1170: FS 12, DS9400: FS, SW2640: FF |      |     |     |     |
| TC1470           | SAT of Central System & Combined T2/TKOLTT Plans | 28                | 13-Oct-26   | 14-Nov-26    | 01-Aug-25  | 02-Sep-25   |              |               | TC1430: FS 9, DS3930: FS, DS9340: FS, DS9420: FS, TC1090: SS, TC1220: SS          |      |     |     |     |
| TC1500           | SAT of PA System                                 | 37                | 26-Oct-26   | 07-Dec-26    | 22-Jul-25  | 02-Sep-25   |              |               | TC1310: FS, DS3770: FS, DS9240: FS, SW3980: FF, SW2620: FF                        |      |     |     |     |
| TC1450           | SAT of Manual Fallback Control System            | 9                 | 30-Oct-26   | 09-Nov-26    | 23-Aug-25  | 02-Sep-25   |              |               | TC1580: SS, TC1430: SS 42, DS9440: FS                                             |      |     |     |     |
| TC1580           | Readiness of Permanent Power & Air-conditioning  | 0                 | 30-Oct-26   |              | 23-Aug-25  |             |              |               | SW1860: SS 5, TC1260: FS                                                          |      |     |     |     |
| Phase 2 SAT      |                                                  | 28                | 28-Sep-26   | 31-Oct-26    | 08-Aug-25  | 09-Sep-25   |              |               |                                                                                   |      |     |     |     |
| TC1530           | Pre Cut-over Test                                | 10                | 28-Sep-26   | 09-Oct-26    | 08-Aug-25  | 19-Aug-25   |              |               | ES1260: FS, KD1020: FS, TC1490: FS, TC1440: FS                                    |      |     |     |     |
| TC1540           | Cut-over                                         | 10                | 10-Oct-26   | 22-Oct-26    | 20-Aug-25  | 30-Aug-25   |              |               | TC1530: FS                                                                        |      |     |     |     |
| TC1550           | Migration Test                                   | 18                | 10-Oct-26   | 31-Oct-26    | 20-Aug-25  | 09-Sep-25   |              |               | TC1540: FF 8                                                                      |      |     |     |     |
| SAT Test Reports |                                                  | 47                | 03-Sep-26   | 30-Oct-26    | 03-Sep-25  | 30-Sep-25   |              |               |                                                                                   |      |     |     |     |
| DS5260           | Submit PABX System SAT Test Report               | 24                | 03-Sep-26   | 02-Oct-26    | 03-Sep-25  | 30-Sep-25   |              |               | SC1630: FF, TC1510: FS                                                            |      |     |     |     |
| DS5230           | Submit CCTV System SAT Test Report               | 24                | 28-Sep-26   | 27-Oct-26    | 03-Sep-25  | 30-Sep-25   |              |               | SC1490: FF, TC1440: FS                                                            |      |     |     |     |
| DS5240           | Submit ET System SAT Test Report                 | 24                | 28-Sep-26   | 27-Oct-26    | 03-Sep-25  | 30-Sep-25   |              |               | SC1760: FF, TC1490: FS                                                            |      |     |     |     |
| DS5280           | Submit Traffic Control Devices SAT Test Report   | 24                | 29-Sep-26   | 28-Oct-26    | 03-Sep-25  | 30-Sep-25   |              |               | SC1250: FS, TC1460: FS                                                            |      |     |     |     |
| DS5220           | Submit Communication System SAT Test Report      | 24                | 02-Oct-26   | 30-Oct-26    | 03-Sep-25  | 30-Sep-25   |              |               | TC1430: FS                                                                        |      |     |     |     |

