

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Sep	Oct	Nov
HKT2 Last Programme DD 31Aug26		1038	20-Jan-25 A	23-Nov-27			
Construction		711	20-Jan-25 A	31-Dec-26			
Trunk Road T2		711	20-Jan-25 A	31-Dec-26			
01 West Ventilation Building - WVB		184	01-Jul-26 A	31-Dec-26			
WVB - Remaining works after FSI		138	01-Jul-26 A	15-Nov-26			
External Works		91	01-Jul-26 A	30-Sep-26			
WVB1970	WVB - Gate Fabrication and Installation	91	01-Jul-26 A	30-Sep-26	WVB - Gate Fabrication and Installation		
Final works		138	01-Jul-26 A	15-Nov-26			
WVB2000	WVB - Remaining Soft Landscape	70	01-Jul-26 A	09-Sep-26	WVB - Remaining Soft Landscape		
WVB1930	WVB - Handover with HyD	117	22-Jul-26 A	15-Nov-26	WVB - Handover with HyD		
WVB1901	KD-29 - Completion of Section 9G - Remaining Landscape	0		09-Sep-26	◆ KD-29 - Completion of Section 9G - Remaining Landscape		
Additional Works Requests		122	01-Sep-26 A	31-Dec-26			
Modification of Exhaust Ventilation Opening		122	01-Sep-26 A	31-Dec-26			
A229451340	Design for Modification	40	01-Sep-26 A	10-Oct-26	Design for Modification		
A229451350	Smoke Vent Duct Extension Work	82	11-Oct-26	31-Dec-26			
Modification of Solar Pane		91	01-Sep-26 A	30-Nov-26			
A229451360	Design and Fabrication of Solar Panel	91	01-Sep-26 A	30-Nov-26			
06 Launching Shaft & C&C Tunnel - LSCC		319	01-Dec-25 A	15-Oct-26			
LSCC - Backfilling & Dwall Dismantling		319	01-Dec-25 A	15-Oct-26			
LSCC1000	Demolition of Strutting Beams, C&C Bulkhead Wall	319	01-Dec-25 A	15-Oct-26	Demolition of Strutting Beams, C&C Bulkhead Wall		
07 Tunnel Sub-sea (TSS)		205	10-Mar-26 A	30-Sep-26			
TSS - TBM Excavation from Kai Tak		205	10-Mar-26 A	30-Sep-26			
Eastbound - TBM S1282		205	10-Mar-26 A	30-Sep-26			
TBM2 Rescue		205	10-Mar-26 A	30-Sep-26			
Seawall Reinstatement		205	10-Mar-26 A	30-Sep-26			
A229451030	Final Works	205	10-Mar-26 A	30-Sep-26	Final Works		
10 East Ventilation Building - EVB		153	01-Jun-26 A	31-Oct-26			
VO - Recovery Vehicle Base (RVB) Construction		153	01-Jun-26 A	31-Oct-26			
EVB1715	RVB - Structual Works and Canopy	101	01-Jun-26 A	09-Sep-26	RVB - Structual Works and Canopy		
EVB1630	RVB - Drainage works	21	10-Sep-26	30-Sep-26	RVB - Drainage works		
EVB1695	RVB - Paving works	31	01-Oct-26	31-Oct-26	RVB - Paving works		
Additional Works Requests		70	22-Aug-26 A	31-Oct-26			
Massfill for CP33 nearby and EVA deck bottom		70	22-Aug-26 A	31-Oct-26			
A229451380	Massfill for CP33 and EVA deck bottom	70	22-Aug-26 A	31-Oct-26	Massfill for CP33 and EVA deck bottom		
A229451420	Ventilation Duct Extension	70	22-Aug-26 A	31-Oct-26	Ventilation Duct Extension		
Gate Redesign		60	31-Aug-26 A	30-Oct-26			
A229451390	Redesign of Gate at EVA deck	30	31-Aug-26 A	30-Sep-26	Redesign of Gate at EVA deck		
A229451400	Fabrication of Gate	15	01-Oct-26	15-Oct-26	Fabrication of Gate		
A229451410	Installation of Gate	15	16-Oct-26	30-Oct-26	Installation of Gate		
12 Projectwide Installation by Others (TCSS/MNO/FNO)		665	20-Jan-25 A	15-Nov-26			
TCSS Tunnel Installation		665	20-Jan-25 A	15-Nov-26			
WB - TCSS Installation		665	20-Jan-25 A	15-Nov-26			
TCSS1000	WB - Window for TCSS Installation & T&C (before T2 Opening)	665	20-Jan-25 A	15-Nov-26	WB - Window for TCSS Installation		
EB - TCSS Installation		168	31-May-26 A	15-Nov-26			
TCSS1020	EB - Window for Final TCSS Installation & T&C (before T2 Openin	168	31-May-26 A	15-Nov-26	EB - Window for Final TCSS Insta		
Radio System Installation		106	10-Jun-26 A	23-Sep-26			
TCSS1040	TCSS Installation concurrent with E&M installation (Radio System)	106	10-Jun-26 A	23-Sep-26	TCSS Installation concurrent with E&M installation (Radio System)		
TCSS1050	Radio System Ready before BTP T2 FSI	0		23-Sep-26*	◆ Radio System Ready before BTP T2 FSI		
13 Projectwide Final Works (Cladding & Pavement)		89	24-Aug-26 A	20-Nov-26			
Cladding		87	26-Aug-26 A	20-Nov-26			

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Sep	Oct	Nov
	Remaining Typical & Non-Typical Cladding (before road opening)	87	26-Aug-26 A	20-Nov-26			
VE11000	VE Panel - All Remaining Cladding	87	26-Aug-26 A	20-Nov-26	VE Panel - All Rema		
	Pavement	53	24-Aug-26 A	15-Oct-26			
	Eastbound (TSS to CKL)	18	24-Aug-26 A	10-Sep-26			
PAV10090D	Pavement - EB Top Layers CP18-EVB (include Branch Tunnel, S0	18	24-Aug-26 A	10-Sep-26	Pavement - EB Top Layers CP18-EVB (include Branch Tunnel, S01, EVB)		
	Resurfacing (if needed)	45	01-Sep-26	15-Oct-26			
PAV40000	Pavement - Provision for Resurfacing for EB/WB (if needed)	45	01-Sep-26	15-Oct-26	Pavement - Provision for Resurfacing for EB/WB (if needed)		
	14 Projectwide Testing and Commisioning	91	06-Aug-26 A	05-Nov-26			
	Road Safety Audit (RSA)	91	06-Aug-26 A	05-Nov-26			
RSA1010	RSA - Report Issurance (by MVA)	26	06-Aug-26 A	01-Sep-26	RSA - Report Issurance (by MVA)		
RSA1020	RSA - Response Report Issue (by AECOM)	14	01-Sep-26	15-Sep-26	RSA - Response Report Issue (by AECOM)		
RSA1030	RSA - TD Review Reports and Approval (Assume 2 rounds)	45	15-Sep-26	30-Oct-26	RSA - TD Review Reports and Approval (Assume 2 rounds)		
RSA1040	RSA - On-site Rectification by BTP (TRA)	6	30-Oct-26	05-Nov-26	RSA - On-site Rectification by BTP (TRA)		
	15 Projectwide Statutory Inspection and Handover	150	02-Jul-26 A	29-Nov-26			
	Proposed Tunnel Fire Services Inspection (subject to FSD)	51	26-Aug-26 A	15-Oct-26			
FSI1000	Fire Service Inspection Period by FSD (subject to FSD)	47	26-Aug-26 A	11-Oct-26	Fire Service Inspection Period by FSD (subject to FSD)		
TRA1000	Time Risk Allowance for FSI	4	12-Oct-26	15-Oct-26	Time Risk Allowance for FSI		
	Proposed 47d FSI Detail Programme (subject to FSD arrangement)	47	26-Aug-26 A	11-Oct-26			
FSI1010	FSI - FS Installation inspection at Service Gallery	13	26-Aug-26 A	07-Sep-26	FSI - FS Installation inspection at Service Gallery		
FSI1020	FSI - FS Installation inspection at Road Tunnel	13	26-Aug-26 A	07-Sep-26	FSI - FS Installation inspection at Road Tunnel		
FSI1030	FSI - FS Smoke Extraction and Tunnel Ventilation System inspecti	13	08-Sep-26	20-Sep-26	FSI - FS Smoke Extraction and Tunnel Ventilation System inspection		
FSI1040	FSI - FS SES-HD Intergration Test & Architectural Inspection	6	21-Sep-26	26-Sep-26	FSI - FS SES-HD Intergration Test & Architectural Inspection		
FSI1050	FSI - Tunnel Emergency Power Supply, Tunnel Foam and CO Ser	6	27-Sep-26	02-Oct-26	FSI - Tunnel Emergency Power Supply, Tunnel Foam and CO Sensors inspection		
FSI1060	FSI - Re-inspection / Re-test / Document Amendment	9	03-Oct-26	11-Oct-26	FSI - Re-inspection / Re-test / Document Amendment		
	Project Handover	150	02-Jul-26 A	29-Nov-26			
FSI1070	KD-12 - Completion of Section 3 - T2 Design, Construction & Com	0		15-Oct-26*	◆ KD-12 - Completion of Section 3 - T2 Design, Construction & Commissioning		
FSI1080	Obtain FSI Compliance Certification	31	16-Oct-26	15-Nov-26	Obtain FSI Compliance Certification		
BT1000	Bus Trial Run	31	16-Oct-26	15-Nov-26	Bus Trial Run		
MOM1010	Handover Inspection with Statutory Departments	31	16-Oct-26	15-Nov-26	Handover Inspection with Statutor		
TB1330	T2 Ready for Opening	0		15-Nov-26*	◆ T2 Ready for Opening		
MOM1050	Preparation for Road Opening	14	16-Nov-26	29-Nov-26			
TB1330A	Commissioning Ceremony (subject to CEDD)	0		28-Nov-26*	◆ C		
TB1380	T2 Road Opening/Substantial Completion of Work	0		29-Nov-26	◆		
	Handover/Gear up for MOM	150	02-Jul-26 A	29-Nov-26			
MOM1020	Testing with MOM	141	02-Jul-26 A	20-Nov-26	Testing with MOM		
MOM1040	Preparation of Training for MOM	49	31-Aug-26 A	19-Oct-26	Preparation of Training for MOM		
ONM1000	Preparation for O&M Manual	31	31-Aug-26 A	01-Oct-26	Preparation for O&M Manual		
ASB1000	Preparation for As-built Drawing	31	31-Aug-26 A	01-Oct-26	Preparation for As-built Drawing		
ONM1010	O&M Manual Submission and Approval	25	02-Oct-26	26-Oct-26	O&M Manual Submission and Approval		
ASB1010	As-built Drawing Submission and Approval	59	02-Oct-26	29-Nov-26			
MOM1030	Training for MOM	25	20-Oct-26	13-Nov-26	Training for MOM		
	Incentive Payment Milestones	0	26-Oct-26	26-Oct-26			
IPM0041	M5 - FSI Completed	0		26-Oct-26*	◆ M5 - FSI Completed		
	Outstanding Works	511	01-Jul-26 A	23-Nov-27			
	T2 Remaining Works	212	01-Jul-26 A	28-Jan-27			
	L10(N) Remaining works	56	12-Oct-26	06-Dec-26			
LN10100	Road L10N - Drainage T&C	56	12-Oct-26	06-Dec-26			
	Lam Chak Street/ Kai Hing Road Modification	103	19-Aug-26 A	29-Nov-26			
	LCS/KHR Modification (KD-19)	103	19-Aug-26 A	29-Nov-26			
	Stage 2 Works - New Roundabout	103	19-Aug-26 A	29-Nov-26			
LCS10025	LCS / KHR - Drainage	73	19-Aug-26 A	30-Oct-26	LCS / KHR - Drainage		

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Sep	Oct	Nov
LCS10030	LCS / KHR - Backfilling	30	31-Oct-26	29-Nov-26			
Site Demobilization & Land Lot Handover		212	01-Jul-26 A	28-Jan-27			
Barging Point at Portion P		102	10-Jul-26 A	09-Nov-26			
BP1010	Barging Point - Site clearance	102	10-Jul-26 A	09-Nov-26			Barging Point - Site clearance
Area 3B-3		77	02-Jul-26 A	30-Sep-26			
MP1010	Mortar Plant - Site clearance	77	02-Jul-26 A	30-Sep-26		Mortar Plant - Site clearance	
Area 3B-4		138	01-Jul-26 A	15-Nov-26			
A229451110	Tunnel IS/CP/Plant Storage Area Clearance	92	01-Jul-26 A	30-Sep-26		Tunnel IS/CP/Plant Storage Area Clearance	
A229451280	Extelmal Team Amenities Clearance	92	01-Aug-26 A	31-Oct-26			External Team Amenities Clearance
A229451270	Fireboard Worshop Demobilisation	36	10-Sep-26*	15-Oct-26		Fireboard Worshop Demobilisation	
A229451120	Area 3B-4 Site Clearance	31	16-Oct-26	15-Nov-26			Area 3B-4 Site Clearance
LSCC Seafront		182	31-Jul-26 A	28-Jan-27			
STP1010	Slurry Treatment Plant Area - Site clearance	31	28-Aug-26 A	05-Oct-26		Slurry Treatment Plant Area - Site clearance	
A229451290	Overall Site Clearance	61	01-Sep-26*	31-Oct-26			Overall Site Clearance
Temporary CLP 132kV Substation		182	31-Jul-26 A	28-Jan-27			
CLP1020	De-energization and deobilization of 132kV transformer	77	31-Jul-26 A	31-Oct-26			De-energization and deobilization of 132kV transformer
CLP1030	De-energization and deobilization of 11kV transformer	107	31-Jul-26 A	14-Nov-26			De-energization and deobilization of
CLP1040	Site clearance	75	14-Nov-26	28-Jan-27			
Maintanance Period		449	01-Sep-26	23-Nov-27			
HBR/CYS/WCR Establishment (KD-35)		365	01-Sep-26	23-Nov-27			
MP35	HBR / CYS / WCR Junction Moditication - Establishment works	365	01-Sep-26	23-Nov-27			
LCS/KHR Establishment (KD-32)		365	01-Sep-26	31-Aug-27			
MP32	LCS / KHR - Portion N2 - Establishment works	365	01-Sep-26	31-Aug-27			

