

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Mar	Apr	May
HKT2 Pre-P75 Programme DD 01Mar25		636	26-Nov-23 A	23-Aug-25			
Construction		636	26-Nov-23 A	23-Aug-25			
Trunk Road T2		636	26-Nov-23 A	23-Aug-25			
02 AtGrade Road -AGR		360	15-Jun-24 A	10-Jun-25			
Kiosk		164	15-Nov-24 A	10-Jun-25			
AGR1030	Kiosk - procurement, fabrication & delivery	132	15-Nov-24 A	29-Apr-25	Kiosk - procurement, fabrication & delivery		
AGR1060	Kiosk - On site installation	16	30-Apr-25	21-May-25		Kiosk - On site installation	
AGR1070	Kiosk - Finishing works	16	21-May-25	10-Jun-25			
AGR - Road & Drainage works		360	15-Jun-24 A	09-Jun-25			
AGR1020	AGR - WB Drainage & Gully Installation	242	15-Jun-24 A	05-Apr-25	AGR - WB Drainage & Gully Installation		
AGR1120	AGR - EB Subbase	11	15-Apr-25*	30-Apr-25		AGR - EB Subbase	
AGR1130	AGR - Haul Road Diversion	6	30-Apr-25	06-May-25		AGR - Haul Road Diversion	
AGR1140	AGR - WB Subbase (subject to CKR interface and TBM haul road	11	06-May-25	19-May-25		AGR - WB Subbase (subject to CKR interface and TBM haul road)	
AGR1021	AGR - TCSS Provision CH5860-5962	36	07-Apr-25	23-May-25		AGR - TCSS Provision CH5860-5962	
AGR1150	AGR - Central Barrier (subject to CKR interface and TBM haul road)	12	19-May-25	31-May-25		AGR - Central Barrier (subject to CKR interface and TBM haul road)	
AGR1050	AGR - WB Road Side Barrier	60	06-Apr-25	04-Jun-25		AGR - WB Road Side Barrier	
AGR1040	AGR - EB Drainage & Gully Installation	49	07-Apr-25	09-Jun-25		AGR - EB Drainage & Gully Installation	
03 Depressed Road - DPR		204	30-Nov-24 A	21-Jun-25			
DPR - Structure Works		30	01-Mar-25	30-Mar-25			
DPR - Remaining Structure		30	01-Mar-25	30-Mar-25			
MJ		30	01-Mar-25	30-Mar-25			
A229450060	Remaining Top slab structure at Portal (2 pours)	30	01-Mar-25	30-Mar-25	Remaining Top slab structure at Portal (2 pours)		
DPR - Road Works		169	04-Jan-25 A	21-Jun-25			
Sign Gantry		59	01-Apr-25 A	29-May-25			
DPR10030	DPR - Sign Gantry & Civil Provision	59	01-Apr-25 A	29-May-25	DPR - Sign Gantry & Civil Provision		
Street Furniture		169	04-Jan-25 A	21-Jun-25			
DPR10020	DPR - EB Road Barrier	38	22-Feb-25 A	31-Mar-25	DPR - EB Road Barrier		
DPR10090	DPR - WB Road Barrier	87	04-Jan-25 A	31-Mar-25	DPR - WB Road Barrier		
A229426251	Central Island	19	30-May-25	21-Jun-25			
Rising Main		84	01-Mar-25	14-Jun-25			
A229449960	Rising Main Steel Tower	14	01-Mar-25	17-Mar-25	Rising Main Steel Tower		
A229449970	Rising Main Pillar Box	16	17-Mar-25	05-Apr-25	Rising Main Pillar Box		
A229426391	DPR - E&M - Sump pit pumps and watermain installation	54	05-Apr-25	14-Jun-25	DPR - E&M - Sump pit pumps and watermain installation		
DPR - Final Works		184	30-Nov-24 A	02-Jun-25			
GRC Panel		163	30-Nov-24 A	12-May-25			
DPR10040	DPR - GRC Panel installation	163	30-Nov-24 A	12-May-25	DPR - GRC Panel installation		
Aluminium side cladding @ Portal		21	12-May-25	02-Jun-25			
DPR10050	DPR - Remaining Aluminium side cladding @ Portal	21	12-May-25	02-Jun-25			
05 Supporting Underground Structure - SUS		76	01-Mar-25	15-May-25			
SUS - Tunnel Civil Works		76	01-Mar-25	15-May-25			
Eastbound TCW		76	01-Mar-25	15-May-25			
EB TCSS provision		24	01-Mar-25	24-Mar-25			
SUS10070	SUS EB - TCSS provision	24	01-Mar-25	24-Mar-25	SUS EB - TCSS provision		
EB Road Barrier		45	01-Apr-25	15-May-25			
SUS10060	SUS EB - Road Barrier	45	01-Apr-25	15-May-25*	SUS EB - Road Barrier		
Westbound TCW		76	01-Mar-25	15-May-25			
WB TCSS provision		24	01-Mar-25	24-Mar-25			
SUS10090	SUS WB - TCSS provision	24	01-Mar-25	24-Mar-25	SUS WB - TCSS provision		
WB Road Barrier		76	01-Mar-25	15-May-25			
A229450170	Design issue	31	01-Mar-25	31-Mar-25	Design issue		
SUS10080	SUS WB - Road Barrier	45	01-Apr-25	15-May-25	SUS WB - Road Barrier		
06 Launching Shaft & C&C Tunnel - LSCC		161	12-Jan-25 A	21-Jun-25			
LSCC - Structure works		132	12-Jan-25 A	23-May-25			
Cut & Cover Tunnel		31	28-Feb-25 A	30-Mar-25			

- ◆ Milestones
- Planned Bar
- Actual Bar



Activity ID	Activity Name	Dur	Start	Finish	2025		
					Mar	Apr	May
C&C OHVD		31	28-Feb-25 A	30-Mar-25			
LSCC10235	C&C EB OHVD - Pour 2 (6m)	31	28-Feb-25 A	30-Mar-25	C&C EB OHVD - Pour 2 (6m)		
Launching Shaft		132	12-Jan-25 A	23-May-25			
Late Stitch/C&C		126	18-Jan-25 A	23-May-25			
LSCC10350	6. Late Stitch/C&C - Middle wall Base Slab to Road Slab	56	18-Jan-25 A	14-Mar-25	6. Late Stitch/C&C - Middle wall Base Slab to Road Slab		
LSCC10360	7. Late Stitch/C&C - CPS Middle wall	56	01-Feb-25 A	28-Mar-25	7. Late Stitch/C&C - CPS Middle wall		
LSCC10361	7a. Late Stitch/C&C - Remaining Base Slab	14	29-Mar-25	11-Apr-25	7a. Late Stitch/C&C - Remaining Base Slab		
LSCC10390	8. Late Stitch/C&C - EB Base Slab to Road Slab (NCPS)	63	22-Feb-25 A	25-Apr-25	8. Late Stitch/C&C - EB Base Slab to Road Slab (NCPS)		
LSCC10400	9. Late Stitch/C&C - EB NCPS Walls	70	01-Mar-25 A	09-May-25	9. Late Stitch/C&C - EB NCPS Walls		
LSCC10401	9a. Late Stitch/C&C - Remaining Base Slab	14	10-May-25	23-May-25	9a. Late Stitch/C&C - Remaining Base Slab		
Headwall/TSS		123	12-Jan-25 A	14-May-25			
LSCC10370	Late Stitch/TSS - EB	123	12-Jan-25 A	14-May-25	Late Stitch/TSS - EB		
LS - Miscellaneous Structural Openings		56	01-Mar-25	25-Apr-25			
01 Massfill at cable trench (subject to temporary cable relocation)		14	12-Apr-25	25-Apr-25			
A229448630	Clearance and Massfill the trench	14	12-Apr-25	25-Apr-25	Clearance and Massfill the trench		
02 Road slab opening & Drainage works (subject to temporary cable relocation)		42	01-Mar-25	11-Apr-25			
A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-Mar-25	11-Apr-25	RC Slab, Manhole, drainage pipe construction and massfill		
04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunnelling)		31	01-Mar-25	31-Mar-25			
A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	01-Mar-25	07-Mar-25	EB & WB in situ Service Gallery CPS - Part 1		
A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	08-Mar-25	14-Mar-25	EB & WB in situ Service Gallery CPS - Part 2		
A229448581	Road Diversion	3	15-Mar-25	17-Mar-25	Road Diversion		
A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	18-Mar-25	24-Mar-25	EB & WB in situ Service Gallery NCPS - Part 1		
A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	25-Mar-25	31-Mar-25	EB & WB in situ Service Gallery NCPS - Part 2		
05 RC works at MMEP Opening for Service Galleries Works (subject to BYME 8)		49	01-Mar-25	18-Apr-25			
A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Mar-25*	28-Mar-25	Stage 1 - Narrow the opening to 3.5m*2m RC works		
A229448660	Stage 2 - Closing out the opening (after SG installation completion)	14	01-Apr-25*	14-Apr-25	Stage 2 - Closing out the opening (after SG installation completion TBC)		
A229449020	Stage 1a - Emergency staircase corridor RC works	21	29-Mar-25	18-Apr-25	Stage 1a - Emergency staircase corridor RC works		
LSCC - Backfilling & Dwall Dismantling		113	01-Mar-25	21-Jun-25			
A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	01-Mar-25	14-Apr-25	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC		
A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	15-Apr-25	22-May-25	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC		
A229447790	Stage 2b (i) Final Backfilling at LCS side with open cut and allow L	18	23-May-25	10-Jun-25	Stage 2b (i) Final Backfilling at LCS side with open cut and allow L		
A229447800	Stage 2b (ii) Final Backfilling (from +1.0mPD to +4.0mPD) (total qt)	30	23-May-25	21-Jun-25	Stage 2b (ii) Final Backfilling (from +1.0mPD to +4.0mPD) (total qt)		
LSCC - Tunnel Civil Works		48	29-Mar-25	15-May-25			
Eastbound TCW		45	01-Apr-25	15-May-25			
LSCC10050	LSCC EB - Road Barrier*	15	01-Apr-25*	15-Apr-25	LSCC EB - Road Barrier*		
LSCC10070	LSCC EB - Fireboard	12	16-Apr-25	27-Apr-25	LSCC EB - Fireboard		
LSCC10090	LSCC EB - E&M brackets	12	28-Apr-25	09-May-25	LSCC EB - E&M brackets		
LSCC10110	LSCC EB - TCSS provision	6	10-May-25	15-May-25	LSCC EB - TCSS provision		
Westbound TCW		48	29-Mar-25	15-May-25			
LSCC10040	LSCC WB - Road Barrier*	14	29-Mar-25*	11-Apr-25	LSCC WB - Road Barrier*		
LSCC10060	LSCC WB - Fireboard	14	12-Apr-25	25-Apr-25	LSCC WB - Fireboard		
LSCC10080	LSCC WB - E&M brackets	14	26-Apr-25	09-May-25	LSCC WB - E&M brackets		
LSCC10100	LSCC WB - TCSS provision	6	10-May-25	15-May-25	LSCC WB - TCSS provision		
07 Tunnel Sub-sea (TSS)		563	26-Nov-23 A	10-Jun-25			
Tunnel Advance Excavation - D&Br from CKL		257	15-Aug-24 A	28-Apr-25			
Eastbound Pilot Tunnel		257	15-Aug-24 A	28-Apr-25			
CKL1130	EB CKL - Pilot tunnel enlargement (Benching)	257	15-Aug-24 A	28-Apr-25	EB CKL - Pilot tunnel enlargement (Benching)		
CKL1140	EB CKL - Pilot tunnel enlargement (Heading)	257	15-Aug-24 A	28-Apr-25	EB CKL - Pilot tunnel enlargement (Heading)		
Westbound Pre-Tunnel		32	01-Mar-25	01-Apr-25			
CKL1100	WB CKL - TBM BT Civil Provision	32	01-Mar-25	01-Apr-25	WB CKL - TBM BT Civil Provision		
Tunnel Excavation - TBM from Kai Tak		486	11-Feb-24 A	10-Jun-25			
Eastbound (EB) - TBM S1282		486	11-Feb-24 A	10-Jun-25			
TBM Tunnelling		486	11-Feb-24 A	10-Jun-25			
CP21-26		385	11-Feb-24 A	01-Mar-25			
EBTBM1250	EB TBM stop	385	11-Feb-24 A	01-Mar-25	EB TBM stop		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Mar25-May25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Mar	Apr	May
CP26-30		101	02-Mar-25	10-Jun-25			
E26301	EB TBM Tunnelling CH8632-8675 (Seawall section)	26	02-Mar-25	27-Mar-25		EB TBM Tunnelling CH8632-8675 (Seawall section)	
E26302	EB TBM Tunnelling CH8675-8748 (Seawall section)	43	28-Mar-25	09-May-25			EB TBM Tunnelling CH8675-8748 (Seawall section)
E26303	EB TBM Tunnelling CH8748-8775 (Pilot TBM Section)	10	10-May-25	19-May-25			
E26304	EB TBM Tunnelling CH8775-8831 (Pilot tunnel section)	22	20-May-25	10-Jun-25			
Westbound (WB) - TBM S1281		204	11-Nov-24 A	02-Jun-25			
TBM Tunneling		204	11-Nov-24 A	02-Jun-25			
CP26-31		204	11-Nov-24 A	02-Jun-25			
A229449562A	WB TBM Stoppage at CH8829 (Pilot tunnel section)	111	11-Nov-24 A	01-Mar-25		WB TBM Stoppage at CH8829 (Pilot tunnel section)	
A229449562C	WB TBM Tunnelling CH8829-8875 (Pilot tunnel section)	18	02-Mar-25	19-Mar-25		WB TBM Tunnelling CH8829-8875 (Pilot tunnel section)	
A229449563	WB TBM Tunnelling CH8875-8975 (Pilot tunnel section)	39	20-Mar-25	27-Apr-25			WB TBM Tunnelling CH8875-8975 (Pilot tunnel section)
A229449564	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section)	36	28-Apr-25	02-Jun-25			
TBM Dismantling & Remaining Structure		26	01-Mar-25	26-Mar-25			
TSS side		26	01-Mar-25	26-Mar-25			
Gantries		26	01-Mar-25	26-Mar-25			
TA145	WB TBM dismantling - Oxycutting area disassembly	3	01-Mar-25	03-Mar-25		WB TBM dismantling - Oxycutting area disassembly	
TA155	WB TBM dismantling - Oxycutting area reassembly	3	04-Mar-25	06-Mar-25		WB TBM dismantling - Oxycutting area reassembly	
TA125	WB TBM dismantling - Gantry 1-4 Level 3 dismantling	7	01-Mar-25	07-Mar-25		WB TBM dismantling - Gantry 1-4 Level 3 dismantling	
TA165	WB TBM dismantling - Gantry 1-3 Level 2 dismantling	5	07-Mar-25	11-Mar-25		WB TBM dismantling - Gantry 1-3 Level 2 dismantling	
TA175	WB TBM dismantling - Gantry 1-3 Level 1 dismantling	5	12-Mar-25	16-Mar-25		WB TBM dismantling - Gantry 1-3 Level 1 dismantling	
TA275	WB TBM dismantling - All TBM component transporting out of tunnel	7	17-Mar-25	23-Mar-25		WB TBM dismantling - All TBM component transporting out of tunnel	
TA285	WB TBM dismantling - Oxycutting area dismantling	3	24-Mar-25	26-Mar-25		WB TBM dismantling - Oxycutting area dismantling	
Erector, Cross Beam, MD		6	01-Mar-25	06-Mar-25			
TA315	WB TBM dismantling - Monorail - Rail dismantling	6	01-Mar-25	06-Mar-25		WB TBM dismantling - Monorail - Rail dismantling	
Tunnel Civil Works before TBM breakthrough		560	26-Nov-23 A	07-Jun-25			
Eastbound (EB)		560	26-Nov-23 A	07-Jun-25			
Temporary Services		7	09-May-25	16-May-25			
TBM slurry pipe relocation		7	09-May-25	16-May-25			
A229447680	TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24	7	09-May-25	16-May-25			
Service Gallery		353	08-Mar-24 A	04-Jun-25			
CP21-26		353	08-Mar-24 A	04-Jun-25			
A229446190	EB TSS - ISIG Stoppage at CH8446	301	08-Mar-24 A	28-Mar-25		EB TSS - ISIG Stoppage at CH8446	
A229428552	EB TSS - Service Gallery up to CP 25	13	28-Mar-25	12-Apr-25		EB TSS - Service Gallery up to CP 25	
A229428562	EB TSS - Service Gallery up to CP 26	13	20-May-25	04-Jun-25			
Below Road Level Installation		28	01-Mar-25	28-Mar-25			
FSI Room		21	01-Mar-25	21-Mar-25			
FSI Room 3 @ CP14		21	01-Mar-25	21-Mar-25			
A229450010	EB TSS - FSI Room 3 - civil works (completed)	21	01-Mar-25	21-Mar-25		EB TSS - FSI Room 3 - civil works (completed)	
FSI Room 5 @ CP16		21	01-Mar-25	21-Mar-25			
A229450000	EB TSS - FSI Room 5 - civil works (completed)	21	01-Mar-25	21-Mar-25		EB TSS - FSI Room 5 - civil works (completed)	
FSI Room 7 @ CP21		21	01-Mar-25	21-Mar-25			
A229449990	EB TSS - FSI Room 7 - civil works (completed)	21	01-Mar-25	21-Mar-25		EB TSS - FSI Room 7 - civil works (completed)	
Low Point @ CP12		28	01-Mar-25	28-Mar-25			
TC11320	EB TSS - Low Point Sump Pit - RC works (completed)	28	01-Mar-25	28-Mar-25		EB TSS - Low Point Sump Pit - RC works (completed)	
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	28	01-Mar-25	28-Mar-25		EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)	
Corbel		560	26-Nov-23 A	07-Jun-25			
CP21-26		560	26-Nov-23 A	07-Jun-25			
A229415982	EB TSS - Corbel Stoppage at CP23	488	26-Nov-23 A	27-Mar-25		EB TSS - Corbel Stoppage at CP23	
A229415952	EB TSS - Corbel Structure up to CP24	8	28-Mar-25	07-Apr-25		EB TSS - Corbel Structure up to CP24	
A229415962	EB TSS - Corbel Structure up to CP25	8	27-May-25	07-Jun-25			
OHVD		26	01-Mar-25	26-Mar-25			
TC305	EB - ISSG Assembly (subject to ISSG availability)	14	01-Mar-25*	14-Mar-25		EB - ISSG Assembly (subject to ISSG availability)	
TC320	EB TSS - OHVD up to CP24	4	15-Mar-25	18-Mar-25		EB TSS - OHVD up to CP24	
TC330	EB TSS - OHVD up to CP25	4	19-Mar-25	22-Mar-25		EB TSS - OHVD up to CP25	
TC340	EB TSS - OHVD up to CP26	4	23-Mar-25	26-Mar-25		EB TSS - OHVD up to CP26	
Road Barrier		90	01-Mar-25	29-May-25			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Mar25-May25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Mar	Apr	May
CPS		5	24-May-25	29-May-25			
TC11120	EB TSS - Road Barrier CPS up to CP24	5	24-May-25	29-May-25			EB TSS - Road Barrier CPS up to CP24
NCPS		85	01-Mar-25	24-May-25			
TC10150	EB TSS - Road Barrier NCPS from CP22 to CP23	8	01-Mar-25	08-Mar-25	EB TSS - Road Barrier NCPS from CP22 to CP23		
TC10160	EB TSS - Road Barrier NCPS up to CP24	8	16-May-25	24-May-25			EB TSS - Road Barrier NCPS up to CP24
Westbound (WB)		389	13-May-24 A	05-Jun-25			
Temporary Services		7	09-May-25	16-May-25			
TBM slurry pipe relocation		7	09-May-25	16-May-25			
A229447540	TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24	7	09-May-25	16-May-25			TSS - WB NCPS Wall Pipe Relocation
Service Gallery		66	01-Mar-25	05-May-25			
CP26-31		66	01-Mar-25	05-May-25			
A229424680	WB TSS - Service Gallery up to CP 27	8	01-Mar-25	08-Mar-25	WB TSS - Service Gallery up to CP 27		
A229446380	WB TSS - Service Gallery up to CP 28	8	28-Apr-25	05-May-25			WB TSS - Service Gallery up to CP 28
Below Road Level Installation		28	01-Mar-25	28-Mar-25			
Low Point @ CP12		28	01-Mar-25	28-Mar-25			
TC11340	WB TSS - Low Point Sump Pit - RC works (completed)	28	01-Mar-25	28-Mar-25	WB TSS - Low Point Sump Pit - RC works (completed)		
Corbel		14	10-Mar-25	25-Mar-25			
CP21-26		14	10-Mar-25	25-Mar-25			
A229415242	WB TSS - Corbel Structure & Curing up to CP27	14	10-Mar-25	25-Mar-25	WB TSS - Corbel Structure & Curing up to CP27		
OHVD		20	17-Mar-25	05-Apr-25			
CP26-30		20	17-Mar-25	05-Apr-25			
TC3120	WB TSS - OHVD up to CP25	4	17-Mar-25	20-Mar-25	WB TSS - OHVD up to CP25		
TC3130	WB TSS - OHVD up to CP26	4	25-Mar-25	28-Mar-25	WB TSS - OHVD up to CP26		
TC3140	WB TSS - OHVD up to CP27	4	02-Apr-25	05-Apr-25	WB TSS - OHVD up to CP27		
Fire Board - Tunnel Crown		32	01-Mar-25	01-Apr-25			
D12535	WB TSS - Fire board - Tunnel Crown up to CP25	8	01-Mar-25	08-Mar-25	WB TSS - Fire board - Tunnel Crown up to CP25		
D12545	WB TSS - Fire board - Tunnel Crown up to CP26	8	09-Mar-25	16-Mar-25	WB TSS - Fire board - Tunnel Crown up to CP26		
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	8	17-Mar-25	24-Mar-25	WB TSS - Fire board - Tunnel Crown up to CP27		
D12565	WB TSS - Fire board - Tunnel Crown up to CP28	8	25-Mar-25	01-Apr-25	WB TSS - Fire board - Tunnel Crown up to CP28		
Fire Board - Road level		14	16-May-25	30-May-25			
A229446460	WB TSS - Fire Board - Road level up to CP24	14	16-May-25	30-May-25			WB TSS - Fire Board - Road level up to CP24
Road Barrier		299	13-May-24 A	08-Mar-25			
A229447850	WB TSS - Road Barrier CPS up to CP26	6	01-Mar-25	08-Mar-25	WB TSS - Road Barrier CPS up to CP26		
CPS		292	13-May-24 A	01-Mar-25			
TC10800	WB TSS - Road Barrier CPS at CH8381	292	13-May-24 A	01-Mar-25	WB TSS - Road Barrier CPS at CH8381		
NCPS		285	20-May-24 A	01-Mar-25			
TC11000	WB TSS - Road Barrier NCPS at CH8318	285	20-May-24 A	01-Mar-25	WB TSS - Road Barrier NCPS at CH8318		
E&M Brackets		97	01-Mar-25	05-Jun-25			
TC11060	WB TSS - E&M Brackets up to CP23	6	01-Mar-25	06-Mar-25	WB TSS - E&M Brackets up to CP23		
TC11010	WB TSS - E&M Brackets up to CP24	6	30-May-25	05-Jun-25			WB TSS - E&M Brackets up to CP24
Tunnel Civil Works after TBM breakthrough		27	19-Mar-25	14-Apr-25			
Eastbound (EB)		27	19-Mar-25	14-Apr-25			
Fire Board - Tunnel Crown with deletion up to Ch8850		27	19-Mar-25	14-Apr-25			
CP21-26		27	19-Mar-25	14-Apr-25			
TC560	EB TSS - Fire Board - Tunnel Crown up to CP24	9	19-Mar-25	27-Mar-25	EB TSS - Fire Board - Tunnel Crown up to CP24		
TC570	EB TSS - Fire Board - Tunnel Crown up to CP25	9	28-Mar-25	05-Apr-25	EB TSS - Fire Board - Tunnel Crown up to CP25		
TC580	EB TSS - Fire Board - Tunnel Crown up to CP26	9	06-Apr-25	14-Apr-25	EB TSS - Fire Board - Tunnel Crown up to CP26		
08 CKL Tunnel		207	25-Nov-24 A	19-Jun-25			
Tunnel Structure before TBM breakthrough		131	25-Nov-24 A	04-Apr-25			
Eastbound (EB)		131	25-Nov-24 A	04-Apr-25			
EB Type C		89	25-Nov-24 A	14-Mar-25			
OHVD		89	25-Nov-24 A	14-Mar-25			
A2050	EB Type C - OHVD Formwork Modification & Relocation	89	25-Nov-24 A	14-Mar-25	EB Type C - OHVD Formwork Modification & Relocation		
EB Type AD&Br		21	15-Mar-25	04-Apr-25			
OHVD		21	15-Mar-25	04-Apr-25			
A1800	EB D&Br - A1 OHVD Bay 5	21	15-Mar-25	04-Apr-25	EB D&Br - A1 OHVD Bay 5		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Mar25-May25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Mar	Apr	May
Tunnel Civil Works before TBM breakthrough							
Eastbound (EB)							
EB Type A							
A8980	CKL EB Type A - E&M Bracket	39	15-Apr-25	23-May-25			CKL EB Type A -
A229444530	EB - Type A - Road Barrier	36	10-Apr-25	28-May-25			EB -
EB Type C							
A229450140	CKL EB Type C - MIMEP module installation	6	01-Mar-25	06-Mar-25			CKL EB Type C - MIMEP module installation
A229444520	CKL EB Type C2/C3 - Road Barrier	27	15-Mar-25	10-Apr-25			CKL EB Type C2/C3 - Road Barrier
A229450120	CKL EB Type C2/C3 - Black paint	7	10-Apr-25	17-Apr-25			CKL EB Type C2/C3 - Black paint
A229450110	CKL EB Type C2/C3 - E&M Bracket	27	24-May-25	19-Jun-25			
EB Type AD&Br							
A229444700	EB Type A Dr&BI - MIMEP module installation	36	01-Mar-25	12-Apr-25			EB Type A Dr&BI - MIMEP module installation
EB EVB Portal							
A229450160	CKL EB EVB Portal - Black paint	7	03-Apr-25	09-Apr-25			CKL EB EVB Portal - Black paint
A229450150	CKL EB EVB Portal - Road Barrier	21	09-May-25	29-May-25			CKL EB EVB Portal - Road Barrier
Westbound (WB)							
WB Type A							
E&M Brackets							
A229450100	CKL WB - E&M Bracket up to CP32	14	01-Apr-25	14-Apr-25			CKL WB - E&M Bracket up to CP32
WB EVB Portal							
A229450180	CKL WB EVB Portal - Road Barrier	14	09-May-25	22-May-25			CKL WB EVB Portal - Road Barrier
Branch Tunnel (S01)							
E&M Brackets							
A229450090	CKL BT - E&M Bracket	31	01-Mar-25	31-Mar-25			CKL BT - E&M Bracket
09 Cross Passages							
Cross Passages @ TSS (CP7 to CP29)							
CP25 to CP29							
CP25							
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	12-Apr-25	09-May-25			CP25 - EB - Tympanum Civil works CH8489
A7950	CP25 - CP TBM cycle	18	09-May-25	27-May-25			CP25 - CP TBM cycle
A8260	CP25 - Internal & Collar Structure & ABWF	60	27-May-25	26-Jul-25			CP25 - Internal & Collar Structure & ABWF
CP27							
TD0310	CP27 - WB - Tympanum Civil works CH8688	27	20-May-25	15-Jun-25			CP27 - WB - Tympanum Civil works CH8688
CP28							
TD1000	CP28 - WB - Temporary Platform setup & Tympanum CH8787	35	06-May-25	09-Jun-25			CP28 - WB - Temporary Platform setup & Tympanum CH8787
Cross Passages @ CKL Tunnel (CP30 to CP33)							
CP32							
A229438446	CP32 - Backfill	26	01-Mar-25	26-Mar-25			CP32 - Backfill
A229438436	CP32 - Lining Structure	26	27-Mar-25	21-Apr-25			CP32 - Lining Structure
A229422590	CP32 - Collar	26	22-Apr-25	17-May-25			CP32 - Collar
CP33							
A1900	CP33 - Rock Plug Excavation Preparation Works	40	01-Mar-25	09-Apr-25			CP33 - Rock Plug Excavation Preparation Works
A1710	CP33 - Rock Plug Excavation	26	10-Apr-25	05-May-25			CP33 - Rock Plug Excavation
A1720	CP33 - CP33/Type E Junction	67	06-May-25	11-Jul-25			CP33 - CP33/Type E Junction
10 East Ventilation Building - EVB							
Structure Works							
LG2/F Walls & LG1/F Slab							
EVB1320	EVB - Portal Wall EB	109	23-Nov-24 A	11-Mar-25			EVB - Portal Wall EB
EVB1715	EVB - Portal Wall WB	12	01-Mar-25	12-Mar-25			EVB - Portal Wall WB
EVB1800	EVB - Falsework removal	21	13-Mar-25	02-Apr-25			EVB - Falsework removal
R/F Walls & UR/F Slab							
EVB1520	EVB - Remaining Planter Walls	28	01-Mar-25	28-Mar-25			EVB - Remaining Planter Walls
ABWF Works							
ABWF - Door & Louvre installation							

- ◆ Milestones
- █ Planned Bar
- █ Actual Bar



Activity ID	Activity Name	Dur	Start	Finish	2025		
					Mar	Apr	May
EVB1510	EVB - Door installation	61	14-Jan-25 A	15-Mar-25	EVB - Door installation		
EVB1530	EVB - Louvre installation	170	10-Nov-24 A	28-Apr-25	EVB - Louvre installation		
E&M Works (by BYME)		330	15-Mar-24 A	28-Apr-25			
EVB1210	EVB - E&M works (B/F)	287	15-Mar-24 A	04-Mar-25	EVB - E&M works (B/F)		
EVB1300	EVB - E&M works (LG3/F)	262	26-Apr-24 A	12-Mar-25	EVB - E&M works (LG3/F)		
EVB1360	EVB - E&M works (LG2/F)	246	21-May-24 A	15-Mar-25	EVB - E&M works (LG2/F)		
EVB1440	EVB - E&M works (LG1/F)	217	10-Jul-24 A	29-Mar-25	EVB - E&M works (LG1/F)		
EVB1500	EVB - E&M works (G/F)	214	07-Aug-24 A	28-Apr-25	EVB - E&M works (G/F)		
Statutory Procedures		239	11-Sep-24 A	08-May-25			
GBP & VAC submission		74	24-Dec-24 A	07-Mar-25			
EVB1580	VAC submission & 3 mth approval period by FSD	74	24-Dec-24 A	07-Mar-25	VAC submission & 3 mth approval period by FSD		
Lift Installation		219	11-Sep-24 A	17-Apr-25			
EVB1370	Lift Shaft - Lift Installation (by OTIS)	179	11-Sep-24 A	08-Mar-25	Lift Shaft - Lift Installation (by OTIS)		
EVB1430	Lift Shaft - T&C & LE5 submission	28	09-Mar-25	05-Apr-25	Lift Shaft - T&C & LE5 submission		
EVB1450	EMSD inspection & Issue Use Permit	12	06-Apr-25	17-Apr-25	EMSD inspection & Issue Use Permit		
FS Water Supply		128	31-Dec-24 A	08-May-25			
EVB1410	EVB - Final Watermain installation after given full access	74	31-Dec-24 A	15-Mar-25	EVB - Final Watermain installation after given full access		
EVB1460	EVB - WWO 046 Part IV application & inspection	29	15-Mar-25	13-Apr-25	EVB - WWO 046 Part IV application & inspection		
EVB1470	EVB - Water sampling test (by WSD)	12	13-Apr-25	25-Apr-25	EVB - Water sampling test (by WSD)		
EVB1490	EVB - Watermeter installation	11	27-Apr-25	08-May-25	EVB - Watermeter installation		
Final T&C and FSI Inspection		28	02-May-25	29-May-25			
EVB1560	FSI Inspection (TBC)	7	02-May-25*	08-May-25	FSI Inspection (TBC)		
EVB1600	Waiting period	21	09-May-25	29-May-25	Waiting period		
11 Tunnel E&M Installation		376	12-Aug-24 A	23-Aug-25			
E&M - Cabling works		376	12-Aug-24 A	23-Aug-25			
AGR & DPR		120	01-Apr-25	29-Jul-25			
DPR10060	DPR - EB E&M Installation	120	01-Apr-25	29-Jul-25	DPR - EB E&M Installation		
DPR10080	DPR - WB E&M Installation	120	01-Apr-25	29-Jul-25	DPR - WB E&M Installation		
SUS to CKL		376	12-Aug-24 A	23-Aug-25			
Eastbound		313	20-Sep-24 A	29-Jul-25			
E&MC1050	EB TSS - CP7-11 - E&M installation	221	20-Sep-24 A	28-Apr-25	EB TSS - CP7-11 - E&M installation		
E&MC1080	EB TSS - CP11-16 E&M installation	90	01-Mar-25*	29-May-25	EB TSS - CP11-16 E&M installation		
E&MC1010	EB SUS - E&M Installation	240	22-Oct-24 A	18-Jun-25	EB SUS - E&M Installation		
E&MC1100	EB TSS - CP16-22 E&M installation	90	15-Apr-25	13-Jul-25	EB TSS - CP16-22 E&M installation		
E&MC1020	EB LSCC - E&M Installation	60	16-May-25	14-Jul-25	EB LSCC - E&M Installation		
E&MC1120	EB TSS - CP22-26 - E&M installation	90	01-May-25*	29-Jul-25	EB TSS - CP22-26 - E&M installation		
Westbound		376	12-Aug-24 A	23-Aug-25			
E&MC1041	WB TSS - CP7-11 - E&M installation	253	12-Aug-24 A	21-Apr-25	WB TSS - CP7-11 - E&M installation		
E&MC1060	WB TSS - CP11-16 E&M installation	240	27-Sep-24 A	25-May-25	WB TSS - CP11-16 E&M installation		
E&MC1030	WB SUS - E&M Installation	248	25-Oct-24 A	29-Jun-25	WB SUS - E&M Installation		
E&MC1070	WB TSS - CP16-21 E&M installation	90	10-Apr-25	09-Jul-25	WB TSS - CP16-21 E&M installation		
E&MC1040	WB LSCC - E&M Installation	90	16-May-25	13-Aug-25	WB LSCC - E&M Installation		
E&MC1090	WB TSS - CP21-24 E&M installation	90	25-May-25	23-Aug-25	WB TSS - CP21-24 E&M installation		
14 Projectwide Final Works		108	01-Mar-25	16-Jun-25			
Tunnel Cladding (VE Panel)		108	01-Mar-25	16-Jun-25			
Eastbound		80	29-Mar-25	16-Jun-25			
Typical Subframe & Niche		76	29-Mar-25	12-Jun-25			
VE10431	VE Panel - Niche - EB TSS CP7-12 CPS	7	29-Mar-25*	04-Apr-25	VE Panel - Niche - EB TSS CP7-12 CPS		
VE10441	VE Panel - Niche - EB TSS CP12-17 CPS	7	05-Apr-25*	11-Apr-25	VE Panel - Niche - EB TSS CP12-17 CPS		
VE10451	VE Panel - Niche - EB TSS CP17-22 CPS	7	12-Apr-25*	18-Apr-25	VE Panel - Niche - EB TSS CP17-22 CPS		
VE10260	VE Panel - Subframe - EB TSS CP7-12 CPS & NCPS	21	29-Apr-25*	19-May-25	VE Panel - Subframe - EB TSS CP7-12 CPS & NCPS		
VE10280	VE Panel - Subframe - EB TSS CP11-16 CPS & NCPS	14	30-May-25*	12-Jun-25	VE Panel - Subframe - EB TSS CP11-16 CPS & NCPS		
Typical Cladding		28	20-May-25	16-Jun-25			
VE10270	VE Panel - Cladding - EB TSS CP7-12 NCPS	28	20-May-25*	16-Jun-25	VE Panel - Cladding - EB TSS CP7-12 NCPS		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Mar25-May25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Mar	Apr	May
Westbound							
Typical Subframe & Niche							
VE10401	VE Panel - Niche - WB TSS CP7-12 CPS	7	01-Mar-25*	07-Mar-25	VE Panel - Niche - WB TSS CP7-12 CPS		
VE10070	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS	12	01-Mar-25*	12-Mar-25	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS		
VE10381	VE Panel - Niche - WB CKL CP32	14	01-Mar-25	14-Mar-25	VE Panel - Niche - WB CKL CP32		
VE10391	VE Panel - Niche - WB TSS CP12-17 CPS	7	08-Mar-25*	14-Mar-25	VE Panel - Niche - WB TSS CP12-17 CPS		
VE10411	VE Panel - Niche - WB TSS CP17-22 CPS	7	15-Mar-25	21-Mar-25	VE Panel - Niche - WB TSS CP17-22 CPS		
VE10421	VE Panel - Niche - WB SUS CPS	7	22-Mar-25	28-Mar-25	VE Panel - Niche - WB SUS CPS		
VE10060	VE Panel - Subframe - WB TSS CP7-12 CPS & NCPS	21	01-May-25*	21-May-25			VE Panel - Subframe - WB TSS CP7-12 CPS & NCPS
VE10461	VE Panel - Niche - WB CKL EVB Portal	7	23-May-25	29-May-25			VE Panel - Niche - WB CKL EVB Portal
Infrastructure Works							
07 Road L10(N)							
L10(N) Landscape (KD-26)							
LN10110	L10(N) - Landscape softwork (TBC)	26	31-Mar-25	06-May-25			L10(N) - Landscape softwork (TBC)
L10(N) Remaining works							
LN10100	Road L10N - Drainage T&C	21	01-Mar-25	21-Mar-25	Road L10N - Drainage T&C		
LN10140	Road L10N - Road Lighting	193	19-Dec-24 A	29-Jun-25			
LN10130	Road L10N - Street furniture & road signage	219	24-Nov-24 A	30-Jun-25			
08 Road L10(S) & L18							
L10(S) & L18 Landscape (KD-24)							
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	01-Mar-25*	29-Mar-25	L10 (S) & L18 - Landscape softwork (TBC)		
L10(S) & L18 Remaining works							
Miscellaneous road works							
A229448740	Street furniture & road signage	167	15-Nov-24 A	30-Apr-25			Street furniture & road signage
A229448760	L10 (S) & L18 - Road Lighting	138	14-Dec-24 A	30-Apr-25			L10 (S) & L18 - Road Lighting
Preparation for road opening							
A229448711	L10 (S) & L18 - Diversion of public footpath	14	01-Mar-25	14-Mar-25	L10 (S) & L18 - Diversion of public footpath		
A229448720	Container walkway removal	21	15-Mar-25	04-Apr-25	Container walkway removal		
A229448721	L10 (S) & L18 - Drainage T&C	36	05-Apr-25	10-May-25			L10 (S) & L18 - Drainage T&C
A229448730	L10 (S) & L18 - Final Paving works & Road Marking	20	11-May-25	30-May-25			
Roadside Area adjacent to L10(S)							
Roadworks							
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Mar-25*	30-Mar-25	Roadside Area adjacent to L10S - Road works		
Landscape							
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	07-May-25	05-Jun-25			
09 Footbridge FB-02 (KD-17 achieved)							
FB-02 Remaining works							
KF64 reinstatement							
FB211130	KF64 reinstatement - Finishing works	86	04-Jan-25 A	30-Mar-25	KF64 reinstatement - Finishing works		
10 Lam Chak Street / Kai Hing Road Modification							
LCS/KHR Modification (KD-19)							
VO - Additional Road Lighting at Stage 1 Area							
A229450080	VO - Additional Road Lighting installation	30	11-May-25	10-Jun-25			

- ◆ Milestones
- Planned Bar
- Actual Bar

