

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
HKT2 Super Accelerated Programme DD 28Feb26		1559	19-Feb-23 A	27-May-27			
Construction		634	02-Dec-24 A	27-Aug-26			
Trunk Road T2		634	02-Dec-24 A	27-Aug-26			
01 West Ventilation Building - WVB		562	02-Dec-24 A	16-Jun-26			
WVB - Remaining works after FSI		562	02-Dec-24 A	16-Jun-26			
External Works		532	02-Dec-24 A	17-May-26			
WVB1820	WVB - External Drainage (EVA side)	532	02-Dec-24 A	17-May-26	WVB - External Drainage (EVA side)		
WVB1910	WVB - External Drainage (2 Manholes subject to 11kV substation demo)	250	08-Jul-25 A	14-Mar-26	WVB - External Drainage (2 Manholes subject to 11kV substation demo)		
Final works		153	15-Jan-26 A	16-Jun-26			
WVB1920	WVB - Fence wall installation	103	15-Jan-26 A	27-Apr-26	WVB - Fence wall installation		
WVB1870	WVB - Fence wall footing	75	15-Jan-26 A	31-Mar-26	WVB - Fence wall footing		
WVB1911	WVB- Landscape Works	58	01-Feb-26 A	31-Mar-26	WVB- Landscape Works		
WVB1901	KD-29 - Completion of Section 9G - Remaining Landscape	0		17-May-26*			◆ KD-29 - Completion of Section 9G
WVB1880	WVB - Preparation for Flexible Pavement	30	18-May-26	16-Jun-26			
02 AtGrade Road -AGR		138	13-Jan-26 A	30-May-26			
Kiosk		138	13-Jan-26 A	30-May-26			
AGR1090	Kiosk - E&M + T&C	108	13-Jan-26 A	30-Apr-26	Kiosk - E&M + T&C		
AGR1100	Kiosk - TCSS	30	01-May-26	30-May-26			
AGR - Road & Drainage works		30	01-Mar-26	30-Mar-26			
AGR1170	AGR - Remaining Works after last CP mined	30	01-Mar-26	30-Mar-26	AGR - Remaining Works after last CP mined		
03 Depressed Road - DPR		186	24-Nov-25 A	29-May-26			
DPR - Road Works		186	24-Nov-25 A	29-May-26			
Rising Main		186	24-Nov-25 A	29-May-26			
A229426391	DPR - E&M - Sump pit pumps and watermain installation (remaining top, m)	156	24-Nov-25 A	29-Apr-26	DPR - E&M - Sump pit pumps and watermain installation (remaining top, m)		
A229450390	DPR - Civil - Central Island and Pillar Box	30	30-Apr-26	29-May-26			
Movement Joint and Cut-off Drain		61	01-Mar-26	30-Apr-26			
A229451140	DPR - MJ & Cut-off Drain Westbound batch 1	61	01-Mar-26*	30-Apr-26	DPR - MJ & Cut-off Drain Westbound batch 1		
06 Launching Shaft & C&C Tunnel - LSCC		186	01-Dec-25 A	04-Jun-26			
LSCC - Structure works		21	15-May-26	04-Jun-26			
Launching Shaft		21	15-May-26	04-Jun-26			
LS - Miscellaneous Structural Openings		21	15-May-26	04-Jun-26			
WB NCP wall box out structure (subject to temporary cable relocation, TBM BT 8)		21	15-May-26	04-Jun-26			
LSCC10140	TBM UU Removal after EB TBM Breakthrough	21	15-May-26	04-Jun-26			
LSCC - Backfilling & Dwall Dismantling		112	01-Dec-25 A	22-Mar-26			
A229447780A	Demolition of Strutting Beams, C&C Bulkhead Wall	112	01-Dec-25 A	22-Mar-26	Demolition of Strutting Beams, C&C Bulkhead Wall		
07 Tunnel Sub-sea (TSS)		551	17-Feb-25 A	21-Aug-26			
TSS - TBM Excavation from Kai Tak		301	25-Oct-25 A	21-Aug-26			
Eastbound - TBM S1282		301	25-Oct-25 A	21-Aug-26			
TBM2 Rescue		301	25-Oct-25 A	21-Aug-26			
Seawall Reinstatement		301	25-Oct-25 A	21-Aug-26			
A229450950	Phase 1 (Bay 11 to Bay 13) Seawall Reinstatement	135	25-Oct-25 A	09-Mar-26	Phase 1 (Bay 11 to Bay 13) Seawall Reinstatement		
A229450960	Phase 2 (Bay 9 to Bay 10) Seawall Reinstatement	157	17-Nov-25 A	22-Apr-26	Phase 2 (Bay 9 to Bay 10) Seawall Reinstatement		
A229451020	Phase 5 (Bay 4 to Bay 5) Seawall Reinstatement	126	18-Dec-25 A	22-Apr-26	Phase 5 (Bay 4 to Bay 5) Seawall Reinstatement		
A229450970	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement	97	16-Jan-26 A	22-Apr-26	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement		
A229451010	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement	66	16-Feb-26 A	22-Apr-26	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement		
A229451030	Final Works	158	17-Mar-26*	21-Aug-26			
TBM2 Dismantling		98	06-Feb-26 A	14-May-26			
TBM2 Dismantling Summary		98	06-Feb-26 A	14-May-26			
TSS		90	06-Feb-26 A	06-May-26			
TA040	EB TBM dismantling - TSS side	90	06-Feb-26 A	06-May-26	EB TBM dismantling - TSS side		

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
TA1601	Summary - EB Resume Service Gallery Installation	63	06-Feb-26 A	09-Apr-26	Summary - EB Resume Service Gallery Installation		
CKL		98	06-Feb-26 A	14-May-26			
TA1231	Summary - EB TBM dismantling - CKL side	98	06-Feb-26 A	14-May-26	Summary - EB TBM dismantling - CKL		
TSS side		78	18-Feb-26 A	06-May-26			
TSS side - breakdown		78	18-Feb-26 A	06-May-26			
Backup Gantries							
TA1711	Gantry 1-3 + Boggies Dismantling	46	18-Feb-26 A	04-Apr-26	Gantry 1-3 + Boggies Dismantling		
TA1721	Oxycut Platform Demobilisation	5	05-Apr-26	09-Apr-26	Oxycut Platform Demobilisation		
TA1901	Pulling Chair Demobilisation	7	10-Apr-26	16-Apr-26	Pulling Chair Demobilisation		
Erector /XB /MD							
TA1731	Concrete Slab + HAG System Erection	19	18-Feb-26 A	08-Mar-26	Concrete Slab + HAG System Erection		
TA1741	Erector Extraction	3	09-Mar-26	11-Mar-26	Erector Extraction		
TA1751	Erector Dismantling	7	12-Mar-26	18-Mar-26	Erector Dismantling		
TA1761	X Beam Extraction	8	12-Mar-26	19-Mar-26	X Beam Extraction		
TA1771	X Beam Dismantling	16	20-Mar-26	04-Apr-26	X Beam Dismantling		
TA1781	Main Drive Extraction	8	20-Mar-26	27-Mar-26	Main Drive Extraction		
TA1791	Main Drive Dismantling	33	28-Mar-26	29-Apr-26	Main Drive Dismantling		
TA1801	Concrete Slab + HAG System Demo	7	30-Apr-26	06-May-26	Concrete Slab + HAG System Demo		
CKL Side		86	18-Feb-26 A	14-May-26			
CKL side - breakdown		86	18-Feb-26 A	14-May-26			
Cutterhead							
TA1831	Cutterhead dismantling Part 2	14	18-Feb-26 A	03-Mar-26	Cutterhead dismantling Part 2		
Spherical Bearing							
TA1841	CKL Civil Works #2 (Stage 1 Perm/Temp Massfill, Install Concrete	7	04-Mar-26	10-Mar-26	CKL Civil Works #2 (Stage 1 Perm/Temp Massfill, Install Concrete Beam & Rails)		
TA1911	Main Drive Preparation	9	11-Mar-26	19-Mar-26	Main Drive Preparation		
TA1851	Spherical Bearing	2	28-Mar-26	29-Mar-26	Spherical Bearing		
Shield							
TA1891	CKL Civil Works #3 (Remove Dismantling Setup/Devices)	1	30-Mar-26	30-Mar-26	CKL Civil Works #3 (Remove Dismantling Setup/Devices)		
TA1871	Inner Shield Dismantling	19	31-Mar-26	18-Apr-26	Inner Shield Dismantling		
TA1881	CKL Civil Works #4 (Stage 2 Perm/Temp Massfill)	13	19-Apr-26	01-May-26	CKL Civil Works #4 (Stage 2 Perm/Temp Massfill)		
TA1861	Outer Shield Dismantling	13	02-May-26	14-May-26	Outer Shield Dismantling		
TSS - Tunnel Civil Works		484	17-Feb-25 A	15-Jun-26			
Westbound (WB)		112	15-Jan-26 A	06-May-26			
WB TSS - OHVD		11	25-Feb-26 A	07-Mar-26			
OHVD installation After TBM1 Dismantling							
TC1200	WB TSS Final - OHVD from R1097 to R1119 (CP31)	4	25-Feb-26 A	28-Feb-26 A	WB TSS Final - OHVD from R1097 to R1119 (CP31)		
TC970	WB - ISSG Dismantling	7	01-Mar-26	07-Mar-26	WB - ISSG Dismantling		
WB TSS - Fire Board - Road level with deletion up Ch8924							
After TBM1 Dismantling							
TC1000	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29	59	15-Jan-26 A	14-Mar-26	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29		
TC1020	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924	66	15-Jan-26 A	21-Mar-26	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924		
TC1030	WB TSS - Fire Board Gantries dismantling	8	22-Mar-26	29-Mar-26	WB TSS - Fire Board Gantries dismantling		
Defect							
TC11610	WB TSS - HyD inspection before black paint & E&M bracket CP26	7	01-Mar-26	07-Mar-26	WB TSS - HyD inspection before black paint & E&M bracket CP26 to CP27		
TC11620	WB TSS - HyD inspection before black paint & E&M bracket CP27	7	01-Mar-26	07-Mar-26	WB TSS - HyD inspection before black paint & E&M bracket CP27 to CP28		
TC11630	WB TSS - HyD inspection before black paint & E&M bracket CP28	7	15-Mar-26	21-Mar-26	WB TSS - HyD inspection before black paint & E&M bracket CP28 to CP29		
TC11640	WB TSS - HyD inspection before black paint & E&M bracket CP29	7	22-Mar-26	28-Mar-26	WB TSS - HyD inspection before black paint & E&M bracket CP29 to CP29.5		
WB TSS - Road Barrier							
Road Barriers After TBM1 Dismantling							
A229450740	WB TSS - Road Barrier up to CP29	7	01-Mar-26	07-Mar-26	WB TSS - Road Barrier up to CP29		
TC11220	WB TSS - Road Barrier up to CP30	4	08-Mar-26	11-Mar-26	WB TSS - Road Barrier up to CP30		

- ◆ ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
TC11230	WB TSS - Road Barrier up to CP30.5	4	12-Mar-26	15-Mar-26	WB TSS - Road Barrier up to CP30.5		
TC11670	WB TSS - Road Barrier from CP30.5 to CP31	4	16-Mar-26	19-Mar-26	WB TSS - Road Barrier from CP30.5 to CP31		
TC1285	WB TSS - Road Barrier from CP31 to endwall	5	20-Mar-26	24-Mar-26	WB TSS - Road Barrier from CP31 to endwall		
WB TSS - E&M Brackets		38	21-Feb-26 A	30-Mar-26			
E&M Brackets Installation After TBM1 Dismantling		38	21-Feb-26 A	30-Mar-26			
CPS (Except Tympanum Area)		13	15-Mar-26	27-Mar-26			
TC1380	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)	3	15-Mar-26	17-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)		
TC1410	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)	3	22-Mar-26	24-Mar-26	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)		
TC11550	WB TSS - E&M Bracket (last few rings) (CPS)	3	25-Mar-26	27-Mar-26	WB TSS - E&M Bracket (last few rings) (CPS)		
NCPS		38	21-Feb-26 A	30-Mar-26			
TC11780	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)	25	21-Feb-26 A	17-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)		
TC11800	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)	3	25-Mar-26	27-Mar-26	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)		
TC11810	WB TSS - E&M Bracket (last few rings) (NCPS)	3	28-Mar-26	30-Mar-26	WB TSS - E&M Bracket (last few rings) (NCPS)		
WB TSS - Black paint		5	28-Mar-26	01-Apr-26			
After TBM1 Dismantling		5	28-Mar-26	01-Apr-26			
TC11590	WB TSS - Black paint from CP29 to CP31 (no fireboard area)	4	28-Mar-26	31-Mar-26	WB TSS - Black paint from CP29 to CP31 (no fireboard area)		
TC1490	WB TSS - Black paint from CP26 to CP29	4	29-Mar-26	01-Apr-26	WB TSS - Black paint from CP26 to CP29		
WB TSS - Below Road Level Installation		79	17-Feb-26 A	06-May-26			
Service Gallery Civil Provision		30	01-Mar-26	30-Mar-26			
TC1100	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R1081 (CP30.1)	10	01-Mar-26	10-Mar-26	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R1081 (CP30.1)		
TC1130	WB TSS - Service Gallery Civil Provision from R1082 to R1086	10	11-Mar-26	20-Mar-26	WB TSS - Service Gallery Civil Provision from R1082 to R1086		
TC1140	WB TSS - Service Gallery Civil Provision from R1087 to R1135	10	21-Mar-26	30-Mar-26	WB TSS - Service Gallery Civil Provision from R1087 to R1135		
MiMEP		29	17-Feb-26 A	17-Mar-26			
TC1160	WB TSS - Service Gallery MiMEP from CP29 (R1026) to R1081 (CP30.1)	25	17-Feb-26 A	14-Mar-26	WB TSS - Service Gallery MiMEP from CP29 (R1026) to R1081 (CP30.1)		
TC1210	WB TSS - HyD Inspection for SG	7	01-Mar-26	07-Mar-26	WB TSS - HyD Inspection for SG		
TC1170	WB TSS - Service Gallery MiMEP from R1082 to R1086	3	08-Mar-26	10-Mar-26	WB TSS - Service Gallery MiMEP from R1082 to R1086		
TC1180	WB TSS - Service Gallery MiMEP from R1087 to R1135	7	11-Mar-26	17-Mar-26	WB TSS - Service Gallery MiMEP from R1087 to R1135		
Low Point @ CP27		67	01-Mar-26	06-May-26			
TC910	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (after CP Demo)	46	01-Mar-26	15-Apr-26	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (after CP Demo)		
TC1450	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing	21	16-Apr-26	06-May-26	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing		
WB TSS - TCSS Civil provision at OHVD soffit		30	02-Apr-26	01-May-26			
After TBM1 Dismantling		30	02-Apr-26	01-May-26			
TC11650	WB TSS Final - TCSS Civil provision from CP26 to CP27	5	02-Apr-26	06-Apr-26	WB TSS Final - TCSS Civil provision from CP26 to CP27		
TC1570	WB TSS Final - TCSS Civil provision from CP27 to CP28	5	07-Apr-26	11-Apr-26	WB TSS Final - TCSS Civil provision from CP27 to CP28		
TC11660	WB TSS Final - TCSS Civil provision from CP28 to CP29	5	12-Apr-26	16-Apr-26	WB TSS Final - TCSS Civil provision from CP28 to CP29		
TC1590	WB TSS Final - TCSS Civil provision from CP29 to CP30	5	17-Apr-26	21-Apr-26	WB TSS Final - TCSS Civil provision from CP29 to CP30		
TC1560	WB TSS Final - TCSS Civil provision from CP30 to CP31	5	22-Apr-26	26-Apr-26	WB TSS Final - TCSS Civil provision from CP30 to CP31		
TC11570	WB TSS - TCSS Civil provision at OHVD soffit up to endwall (last few rings)	5	27-Apr-26	01-May-26	WB TSS - TCSS Civil provision at OHVD soffit up to endwall (last few rings)		
Eastbound (EB)		484	17-Feb-25 A	15-Jun-26			
EB TSS - TBM Slurry Pipes & Temporary Services		57	26-Feb-26 A	23-Apr-26			
Pipe dismantling & relocation after TBM2 Breakthrough		57	26-Feb-26 A	23-Apr-26			
CP7 to CP22		57	26-Feb-26 A	23-Apr-26			
A229447730	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22	57	26-Feb-26 A	23-Apr-26	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22		
EB TSS - Civil Works Before TBM2 Dismantled		84	24-Feb-26 A	18-May-26			
Gallery Installation Before TBM2 Dismantled		19	10-Apr-26	28-Apr-26			
TC0010	EB TSS - Service Gallery R948 to R978 (Up to pulling chair)	7	10-Apr-26	16-Apr-26	EB TSS - Service Gallery R948 to R978 (Up to pulling chair)		
TC0020	EB TSS - Service Gallery R979 to R1020 (Up to sliding rail)	12	17-Apr-26	28-Apr-26	EB TSS - Service Gallery R979 to R1020 (Up to sliding rail)		
Corbel Construction Before TBM2 Dismantled		69	24-Feb-26 A	03-May-26			
A229415962	EB TSS - Corbel Structure up to CP25	14	24-Feb-26 A	09-Mar-26	EB TSS - Corbel Structure up to CP25		
A229415972	EB TSS - Corbel Structure up to CP26 (3R/d)	17	10-Mar-26	26-Mar-26	EB TSS - Corbel Structure up to CP26 (3R/d)		
TC210	EB TSS Final - Corbel Structure from CP26 to CP27 (3R/d)	17	27-Mar-26	12-Apr-26	EB TSS Final - Corbel Structure from CP26 to CP27 (3R/d)		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
TC220	EB TSS Final - Corbel Structure from CP27 (R930) to R954 (3R/d)	10	17-Apr-26	26-Apr-26			EB TSS Final - Corbel Structure from CP27 (R930) to R954 (3R/d)
TC300	EB TSS Final - Corbel Curing up to R954	7	27-Apr-26	03-May-26			EB TSS Final - Corbel Curing up to R954
OHVD installation Before TBM2 Dismantled		61	10-Mar-26	09-May-26			
CP21-26		38	10-Mar-26	16-Apr-26			
TC320	EB TSS - OHVD up to CP24	4	10-Mar-26	13-Mar-26	EB TSS - OHVD up to CP24		
TC330	EB TSS - OHVD up to CP25	4	27-Mar-26	30-Mar-26	EB TSS - OHVD up to CP25		
TC340	EB TSS - OHVD up to CP26	4	13-Apr-26	16-Apr-26		EB TSS - OHVD up to CP26	
CP26-30		10	30-Apr-26	09-May-26			
TC350	EB TSS - OHVD up to CP27 (R930)	10	30-Apr-26	09-May-26			EB TSS - OHVD up to CP27 (R930)
Fire Board (Crown) Installation Before TBM2 Dismantled		51	10-Mar-26	29-Apr-26			
D12585	EB TSS - Fire board (Crown) up to CP24	7	10-Mar-26	16-Mar-26	EB TSS - Fire board (Crown) up to CP24		
D12595	EB TSS - Fire board (Crown) up to CP25	7	27-Mar-26	02-Apr-26	EB TSS - Fire board (Crown) up to CP25		
D12605	EB TSS - Fire board (Crown) up to CP26	7	13-Apr-26	19-Apr-26		EB TSS - Fire board (Crown) up to CP26	
D12615	EB TSS - Fire board (Crown) up to CP27 (R930)	7	20-Apr-26	26-Apr-26		EB TSS - Fire board (Crown) up to CP27 (R930)	
D12625	EB TSS - HyD Inseption Fire board (Crown) up to CP27 (R930)	3	27-Apr-26	29-Apr-26		EB TSS - HyD Inseption Fire board (Crown) up to CP27 (R930)	
Fire Board (Road Level) Installation Before TBM2 Dismantled		63	17-Mar-26	18-May-26			
TC420	EB TSS - Fire Board - Walls & OHVD Soffit up to CP24	11	17-Mar-26	27-Mar-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP24		
TC430	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25	11	03-Apr-26	13-Apr-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25		
TC440	EB TSS - Fire Board - Walls & OHVD Soffit up to CP26	11	20-Apr-26	30-Apr-26		EB TSS - Fire Board - Walls & OHVD Soffit up to CP26	
TC450	EB TSS - Fire Board - Walls & OHVD Soffit up to CP27	11	01-May-26	11-May-26		EB TSS - Fire Board - Walls & OHVD Soffit up to CP27	
TC11740	EB TSS - HyD inspection before black paint & E&M bracket CP25	7	01-May-26	07-May-26		EB TSS - HyD inspection before black paint & E&M bracket CP25	
TC11710	EB TSS - HyD inspection before black paint & E&M bracket CP26	7	12-May-26	18-May-26		EB TSS - HyD inspection before black paint & E&M bracket CP26	
Road Barriers Before TBM2 Dismantled		39	10-Mar-26	17-Apr-26			
TC10160	EB TSS - Road Barrier up to CP25	5	10-Mar-26	14-Mar-26	EB TSS - Road Barrier up to CP25		
TC10170	EB TSS - Road Barrier up to CP26	5	27-Mar-26	31-Mar-26	EB TSS - Road Barrier up to CP26		
TC10180	EB TSS - Road Barrier up to CP27 (R930)	5	13-Apr-26	17-Apr-26		EB TSS - Road Barrier up to CP27 (R930)	
E&M Brackets Installation Before TBM2 Dismantled		65	14-Mar-26	17-May-26			
TC620	EB TSS - E&M Brackets CP22 to CP23	6	14-Mar-26	19-Mar-26	EB TSS - E&M Brackets CP22 to CP23		
TC630	EB TSS - E&M Brackets CP23 to CP24	6	28-Mar-26	02-Apr-26	EB TSS - E&M Brackets CP23 to CP24		
TC640	EB TSS - E&M Brackets CP24 to CP25	6	14-Apr-26	19-Apr-26		EB TSS - E&M Brackets CP24 to CP25	
TC650	EB TSS - E&M Brackets CP25 to CP26	6	01-May-26	06-May-26		EB TSS - E&M Brackets CP25 to CP26	
TC660	EB TSS - E&M Brackets CP26 to CP27 (R930)	6	12-May-26	17-May-26		EB TSS - E&M Brackets CP26 to CP27 (R930)	
EB TSS - Civil Works After TBM2 Dismantled		42	27-Apr-26	07-Jun-26			
EB TSS - Service Gallery		32	07-May-26	07-Jun-26			
Gallery Installation After TBM2 Dismantling		8	07-May-26	14-May-26			
TC0040	Sliding Rail demobilisation	3	07-May-26	09-May-26			Sliding Rail demobilisation
TC0030	EB TSS - Service Gallery R1021 to R1040 (After sliding rail demob)	5	10-May-26	14-May-26			EB TSS - Service Gallery R1021 to R1040
ISIG Dismantling & Last Galleries		24	15-May-26	07-Jun-26			
TC0060	EB TSS - ISIG Dismantling Stage	9	15-May-26	23-May-26			EB TSS - ISIG Dismantling Stage
TC0070	EB TSS - Preparation + 17 SG by Overhead Rail & 4 by Sliding (R)	15	24-May-26	07-Jun-26			EB TSS - Preparation + 17 SG by Overhead Rail & 4 by Sliding (R)
EB TSS - Corbel		37	29-Apr-26	04-Jun-26			
Corbel Construction After TBM2 Dismantled		37	29-Apr-26	04-Jun-26			
TC230	EB TSS Final - Corbel Structure from R954 to R1034 (3R/d)	27	29-Apr-26	25-May-26			EB TSS Final - Corbel Structure from R954 to R1034 (3R/d)
TC240	EB TSS Final - Corbel Structure from R1035 to R1065 (3R/d)	10	26-May-26	04-Jun-26			EB TSS Final - Corbel Structure from R1035 to R1065 (3R/d)
EB TSS - OHVD		16	10-May-26	25-May-26			
OHVD installation After TBM Dismantled		16	10-May-26	25-May-26			
TC360	EB TSS - OHVD up to R954 (7R/d)	8	10-May-26	17-May-26			EB TSS - OHVD up to R954 (7R/d)
TC370	EB TSS - OHVD up to R1005 (7R/d)	8	18-May-26	25-May-26			EB TSS - OHVD up to R1005 (7R/d)
EB TSS - Road Barrier		35	27-Apr-26	31-May-26			
TC10190	EB TSS - Road Barrier up to R954	5	27-Apr-26	01-May-26			EB TSS - Road Barrier up to R954
TC11160	EB TSS - Road Barrier R955 to R1034	6	26-May-26	31-May-26			EB TSS - Road Barrier R955 to R1034

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
EB TSS - Fire Board - Tunnel Crown with deletion up to Ch8850							
TC270	EB TSS - Fire board (Crown) R930 to R954	9	27-Apr-26	05-May-26			EB TSS - Fire board (Crown) R930 to R954
TC280	EB TSS - Fire board (Crown) R955 to R1005	5	06-May-26	10-May-26			EB TSS - Fire board (Crown) R955 to R1005
EB TSS - Fire Board - Road level with deletion up to Ch8850							
TC460	EB TSS - Fire Board - Walls & OHVD Soffit up to R954 (4R/d)	11	26-May-26	05-Jun-26			
EB TSS - Black paint							
TC720	EB - TBM Tunnel - Black paint CP25 to CP27	4	19-May-26	22-May-26			EB - TBM Tunnel
EB TSS - Below Road Level Installation							
CP26-30 Civil Provision							
TC0090	EB TSS - Service Gallery Civil Provision R818 to R1020	15	29-Apr-26	13-May-26			EB TSS - Service Gallery Civil Provision
Low Point Sump Pit							
Low Point @ CP12							
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	405	17-Feb-25 A	28-Mar-26	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
CP27							
TC060	EB TSS - Cast In-situ Low Point Sump Pit construction	39	17-Apr-26	25-May-26			EB TSS - C
TC700	EB TSS - Low Point Sump Pit waterproofing & testing	21	26-May-26	15-Jun-26			
FSIRoom							
TC070	EB TSS - FSI Room 9 - civil works	21	01-Apr-26*	21-Apr-26			EB TSS - FSI Room 9 - civil works
EB TSS - TCSS Civil provision at OHVD soffit							
TC800	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23	4	28-Mar-26	31-Mar-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23
TC810	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP24	4	03-Apr-26	06-Apr-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP24
TC820	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP25	4	14-Apr-26	17-Apr-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP25
TC830	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP26	4	01-May-26	04-May-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to C
TC840	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP27	4	12-May-26	15-May-26			EB - TBM Tunnel - TCSS Civil prov
08 CKL Tunnel & End Wall Transition							
Westbound (WB)							
WB CKL - After TBM breakthrough							
WB Remaining Civil Works Summary							
TA335	Summary - WB Remaining Civil Works (TB1090-TC11530)	61	21-Jan-26 A	22-Mar-26	Summary - WB Remaining Civil Works (TB1090-TC11530)		
Westbound (WB) Final Civil Works							
WB End Wall Civil & Structure Works							
TB1250	WB - End Wall Crown Falsework Erection	10	19-Feb-26 A	28-Feb-26 A	WB - End Wall Crown Falsework Erection		
TB1410	WB - End Wall Crown Formwork Erection	10	19-Feb-26 A	28-Feb-26 A	WB - End Wall Crown Formwork Erection		
TB1280	WB - End Wall E&M Bracket	4	01-Mar-26	04-Mar-26	WB - End Wall E&M Bracket		
TB1300	WB - End Wall Crown Concreting & Falsework Removal	7	01-Mar-26	07-Mar-26	WB - End Wall Crown Concreting & Falsework Removal		
E&M Brackets & Black paint							
TB1310	WB - CKL Type A Dr&Br - Remaining Bracket	3	01-Mar-26	03-Mar-26	WB - CKL Type A Dr&Br - Remaining Bracket		
WB TSS - Final OHVDs							
TC1230	WB TSS - OHVD Lifting Batch 1-3 (16 pcs) (including Endwall Prec	8	08-Mar-26	15-Mar-26	WB TSS - OHVD Lifting Batch 1-3 (16 pcs) (including Endwall Precast OHVD)		
TC11530	WB TSS - Cast in-situ OHVD (5 pcs)	7	16-Mar-26	22-Mar-26	WB TSS - Cast in-situ OHVD (5 pcs)		
WB TCSS Civil Provision							
TB1350	WB - Type A Dr&Br - Remaining TCSS Civil Provision	3	05-Mar-26	07-Mar-26	WB - Type A Dr&Br - Remaining TCSS Civil Provision		
Eastbound (EB)							
EB CKL - After TBM breakthrough							
EB Remaining Civil Works Summary							
TA1371	Summary - EB Remaining Civil Work (TB1000 to TC11690)	61	15-May-26	14-Jul-26			
Eastbound (EB) Final Civil Works							
Service Gallery							
TB1000	EB - Concrete Breaking & Temp fill removal	5	15-May-26	19-May-26			EB - Concrete Breaking &
TB1020	EB - CKL & Endwall Precast/In-situ SG Installation, Waterproofing	9	20-May-26	28-May-26			EB
TB1040	EB - Drainage & Road Slab for Precast & In-situ SG	2	29-May-26	30-May-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
End Wall Civil & Structure Works							
TB1010	EB - Preparation for Endwall Construction	2	20-May-26	21-May-26			EB - Preparation for
TB1030	EB - End Wall Kicker & Wall	18	22-May-26	08-Jun-26			
09 Cross Passages							
Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)							
CP25 by Mini TBM							
A8340	CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E	10	28-Feb-26 A	09-Mar-26	CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)		
A8280	CP25 - E&M Installation	14	10-Mar-26	23-Mar-26	CP25 - E&M Installation		
CP26 by Mini TBM							
A8270	CP26 - Internal & Collar Structure	72	24-Dec-25 A	05-Mar-26	CP26 - Internal & Collar Structure		
A8370	CP26 - WB/EB Tym Remaining Civil Works (Fireboard, Black Pain	9	06-Mar-26	14-Mar-26	CP26 - WB/EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)		
A8300	CP26 - E&M Installation	14	15-Mar-26	28-Mar-26	CP26 - E&M Installation		
CP27 by Mini TBM							
A7982	Mini TBM Demo after last CP is mined	6	23-Feb-26 A	28-Feb-26 A	Mini TBM Demo after last CP is mined		
A8290	CP27 - Internal & Collar Structure & ABWF (WB side)	40	01-Mar-26	09-Apr-26	CP27 - Internal & Collar Structure & ABWF (WB side)		
A7992	CP27 - Final Cleaning before STP Dismantling	16	01-Mar-26	16-Mar-26	CP27 - Final Cleaning before STP Dismantling		
A8350	CP27 - WB Tympanum Remaining Civil Work (Parapet, Fireboard,	9	10-Apr-26	18-Apr-26	CP27 - WB Tympanum Remaining Civil Work (Parapet, Fireboard, Black Paint & E&M Brackets)		
A229451100	CP27 - Internal & Collar Structure & ABWF (EB side)	20	10-Apr-26	29-Apr-26	CP27 - Internal & Collar Structure & ABWF (EB side)		
A8360	CP27 - EB Tympanum Remaining Civil Work (Parapet, Fireboard,	9	12-May-26	20-May-26	CP27 - EB Tympanum		
A8310	CP27 - E&M Installation	14	21-May-26	03-Jun-26			
CP28 by D&Br							
TD1350	CP28 - WB Lower Collar Construction	9	01-Mar-26	09-Mar-26	CP28 - WB Lower Collar Construction		
TD1360	CP28 - WB Tym Parapet Installation	3	10-Mar-26	12-Mar-26	CP28 - WB Tym Parapet Installation		
TD1370	CP28 - WB Upper Collar Construction	12	10-Mar-26	21-Mar-26	CP28 - WB Upper Collar Construction		
TD1320	CP28 - WB Tympanum Remaining Civil Work (Fireboard, Black Pa	9	22-Mar-26	30-Mar-26	CP28 - WB Tympanum Remaining Civil Work (Fireboard, Black Paint & E&M Brackets)		
TD1510	CP28 - Remaining Collar/Lining structure (EB side)	24	22-Mar-26	14-Apr-26	CP28 - Remaining Collar/Lining structure (EB side)		
TD1340	CP28 - EB Remaining Civil Work at Special Segment (Fireboard, E	9	06-May-26	14-May-26	CP28 - EB Remaining Civil Work at Sp		
TD1300	CP28 - E&M Installation	14	15-May-26	28-May-26	CP		
CP29 by D&Br							
TD1380	CP29 - Lining Waterproofing	33	27-Feb-26 A	31-Mar-26	CP29 - Lining Waterproofing		
TD1520	CP29 - WB Lower Collar Construction	11	01-Apr-26	11-Apr-26	CP29 - WB Lower Collar Construction		
TD1530	CP29 - WB Tym Parapet Installation	2	12-Apr-26	13-Apr-26	CP29 - WB Tym Parapet Installation		
TD1540	CP29 - WB Upper Collar Construction	17	12-Apr-26	28-Apr-26	CP29 - WB Upper Collar Construction		
TD1460	CP29 - WB Tympanum Remaining Civil Work (Fireboard, Black Pa	9	29-Apr-26	07-May-26	CP29 - WB Tympanum Remaining Civil Work (Fireboard		
TD1500	CP29 - Remaining Collar/Lining structure (EB side)	21	29-Apr-26	19-May-26	CP29 - Remaining Collar/		
TD1470	CP29 - EB Remaining Civil Work at Special Segment (Fireboard, E	9	20-May-26	28-May-26	CP		
TD1390	CP29 - E&M Installation	14	29-May-26	11-Jun-26			
CP30 Remaining Works							
CP30 remaining works							
TD1200	CP30 - Remaining Lining structure	20	09-Feb-26 A	28-Feb-26 A	CP30 - Remaining lining structure		
TD1190	CP30 - WB Tym Remaining Civil Works (Fireboard, Blackpaint, E&	9	01-Mar-26	09-Mar-26	CP30 - WB Tym Remaining Civil Works (Fireboard, Blackpaint, E&M Bracket)		
TD1210	CP30 - E&M Installation	12	10-Mar-26	21-Mar-26	CP30 - E&M Installation		
CP31 Remaining Works							
CP31 remaining works							
TD1170	CP31 WB TSS - Sawcut & final breaking work CP31	19	14-Feb-26 A	04-Mar-26	CP31 WB TSS - Sawcut & final breaking work CP31		
TD1180	CP31 - Waterproofing	3	05-Mar-26	07-Mar-26	CP31 - Waterproofing		
TD1220	CP31 - Collar structure at WB TSS	14	08-Mar-26	21-Mar-26	CP31 - Collar structure at WB TSS		
TD1230	CP31 - Remaining lining structure	19	22-Mar-26	09-Apr-26	CP31 - Remaining lining structure		
TD1270	CP31 - WB Tym Remaining Civil Works (Fireboard, Blackpaint, E&	9	22-Mar-26	30-Mar-26	CP31 - WB Tym Remaining Civil Works (Fireboard, Blackpaint, E&M Bracket)		
TD1240	CP31 - E&M Installation	12	10-Apr-26	21-Apr-26	CP31 - E&M Installation		
10 East Ventilation Building - EVB							

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
EVB Remaining Works (TBC)		143	08-Dec-25 A	29-Apr-26			
Landscape works		143	08-Dec-25 A	29-Apr-26			
EVB1655	EVB - Hard Landscape - Below G/F	143	08-Dec-25 A	29-Apr-26	EVB - Hard Landscape - Below G/F		
VO - Recovery Vehicle Base (RVB) Construction		133	26-Jan-26 A	07-Jun-26			
EVB1810	RVB - Rock Excavation & Site Formation	70	26-Jan-26 A	05-Apr-26	RVB - Rock Excavation & Site Formation		
EVB1685	RVB - Footings Construction	23	06-Apr-26	28-Apr-26	RVB - Footings Construction		
EVB1715	RVB - Structural Works and Canopy	40	29-Apr-26	07-Jun-26	RVB - Structural Works and Canopy		
11 Tunnel E&M Installation		128	01-Mar-26	06-Jul-26			
WB - E&M Works		128	01-Mar-26	06-Jul-26			
WB - HV Cabling & HV Power On		30	19-Apr-26	18-May-26			
TE1180	WB Tunnel - Permanent HV Cable laying (Final Section)	18	19-Apr-26	06-May-26	WB Tunnel - Permanent HV Cable laying (Final Section)		
TE1220	WB Tunnel - Final HV Power On Change Over	12	07-May-26	18-May-26	WB Tunnel - Final HV Power On Change Over		
WB - LV Cabling & LV Power On		79	19-Apr-26	06-Jul-26			
E&MC1170	WB TSS - CP19-21.5 E&M installation (Final Stage subject to CP2	30	19-Apr-26	18-May-26	WB TSS - CP19-21.5 E&M installation (Final Stage subject to CP2)		
E&MC1200	WB TSS - CP21.5-EVB E&M installation (Final Stage subject to La	60	08-May-26	06-Jul-26	WB TSS - CP21.5-EVB E&M installation (Final Stage subject to La)		
WB - Below Road Level E&M Installation		41	01-Mar-26	10-Apr-26			
MiMEP		41	01-Mar-26	10-Apr-26			
TC1240	WB TSS - Service Gallery MiMEP Connection up to CP29	6	01-Mar-26	06-Mar-26	WB TSS - Service Gallery MiMEP Connection up to CP29		
TC1250	WB TSS - Service Gallery MiMEP Connection up to R1081 (CP30.1)	6	07-Mar-26	12-Mar-26	WB TSS - Service Gallery MiMEP Connection up to R1081 (CP30.1)		
TC1260	WB TSS - Service Gallery MiMEP Connection up to R1086	6	11-Mar-26	16-Mar-26	WB TSS - Service Gallery MiMEP Connection up to R1086		
TC1290	WB TSS - Service Gallery MiMEP Connection up to R1135	6	18-Mar-26	23-Mar-26	WB TSS - Service Gallery MiMEP Connection up to R1135		
TF070	WB TSS - Service Gallery E&M Installation	18	24-Mar-26	10-Apr-26	WB TSS - Service Gallery E&M Installation		
FS Control Room		28	01-Mar-26	28-Mar-26			
TC950	WB TSS - FS Control Room E&M Installation	28	01-Mar-26	28-Mar-26	WB TSS - FS Control Room E&M Installation		
EB - E&M Works		80	01-Mar-26	19-May-26			
EB - LV Cabling & LV Power On		30	20-Mar-26	18-Apr-26			
E&MC1100	EB TSS - CP16-19 E&M installation (Final Stage subject to CP25-26 available)	30	20-Mar-26	18-Apr-26	EB TSS - CP16-19 E&M installation (Final Stage subject to CP25-26 available)		
EB - Below Road Level E&M Installation		80	01-Mar-26	19-May-26			
MiMEP		6	01-Mar-26	06-Mar-26			
TE180	EB TSS - Service Gallery MiMEP Connect CP28	6	01-Mar-26	06-Mar-26	EB TSS - Service Gallery MiMEP Connect CP28		
FS Room		28	22-Apr-26	19-May-26			
TC150	EB TBM Tunnel - FS Control Room E&M Installation	28	22-Apr-26	19-May-26	EB TBM Tunnel - FS Control Room E&M Installation		
12 Projectwide Installation by Others (TCSS/MNO/FNO)		509	20-Jan-25 A	12-Jun-26			
TCSS Tunnel Installation		447	20-Jan-25 A	11-Apr-26			
WB - TCSS Installation		447	20-Jan-25 A	11-Apr-26			
TF030	WB - TBM Tunnel - TCSS fibre cabling	447	20-Jan-25 A	11-Apr-26	WB - TBM Tunnel - TCSS fibre cabling		
TF040	WB - TBM Tunnel - TCSS Signage Installation	441	20-Jan-25 A	05-Apr-26	WB - TBM Tunnel - TCSS Signage Installation		
FNO (Fixed Network Operator)		89	16-Mar-26	12-Jun-26			
FNO1030	WB FNO Installation WVB-CP18	30	16-Mar-26*	14-Apr-26	WB FNO Installation WVB-CP18		
FNO1000	WB FNO Installation CP18-EVB (subj. to last WB E&M Bracket)	36	08-May-26	12-Jun-26	WB FNO Installation CP18-EVB (subj. to last WB E&M Bracket)		
MNO (Mobile Network Operator)		80	15-Mar-26	02-Jun-26			
MNO1000	WB - WVB-CP19 MNO Installation	26	15-Mar-26*	09-Apr-26	WB - WVB-CP19 MNO Installation		
MNO1010	WB - CP19-EVB MNO Installation (subj. to last WB E&M Bracket)	26	08-May-26	02-Jun-26	WB - CP19-EVB MNO Installation (subj. to last WB E&M Bracket)		
13 Projectwide Testing and Commissioning		184	25-Feb-26 A	27-Aug-26			
Early E&M T&C (Level 1-Level 2 Testing)		184	25-Feb-26 A	27-Aug-26			
Westbound		152	25-Feb-26 A	26-Jul-26			
ET&C1010	WB- Tunnel Lighting Functional Test	81	25-Feb-26 A	16-May-26	WB- Tunnel Lighting Functional Test		
ET&C1020	WB- Cable Insulation Test	93	01-Mar-26*	01-Jun-26	WB- Cable Insulation Test		
ET&C1040	WB- AFA System Functional Test	109	09-Apr-26*	26-Jul-26	WB- AFA System Functional Test		
ET&C1050	WB- AQMS/CMCS Point to Point Test	40	28-Apr-26*	06-Jun-26	WB- AQMS/CMCS Point to Point Test		
Eastbound		118	02-May-26	27-Aug-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
ET&C1070	EB- Tunnel Lighting Functional Test	115	02-May-26*	24-Aug-26			
ET&C1110	EB- AQMS/CMCS Point to Point Test	83	07-May-26*	28-Jul-26			
ET&C1100	EB- AFA System Functional Test	111	09-May-26*	27-Aug-26			
ET&C1080	EB- Cable Insulation Test	83	30-May-26*	20-Aug-26			
Final E&M T&C (Level 3 Testing)		21	11-Apr-26	01-May-26			
TF080	WB - Service Gallery MiMEP T&C	21	11-Apr-26	01-May-26			WB - Service Gallery MiMEP T&C
14 Projectwide Final Works		103	01-Mar-26	11-Jun-26			
Cladding		103	01-Mar-26	11-Jun-26			
Eastbound		54	19-Apr-26	11-Jun-26			
Typical Subframe & Cladding		54	19-Apr-26	11-Jun-26			
EB CPS		30	13-May-26	11-Jun-26			
VE10300	VE Panel - EB TSS CP16-19 (CPS) 300m	30	13-May-26	11-Jun-26			
EB NCPS		24	19-Apr-26	12-May-26			
VE10611	VE Panel - EB TSS CP18-19 (NCPS) 100m	24	19-Apr-26	12-May-26			VE Panel - EB TSS CP18-19 (NCPS) 100m
Westbound		103	01-Mar-26	11-Jun-26			
Typical Subframe & Cladding		103	01-Mar-26	11-Jun-26			
WB CPS		35	01-Mar-26	04-Apr-26			
VE10080	VE Panel - WB TSS CP16-19 (CPS) 300m	35	01-Mar-26	04-Apr-26			VE Panel - WB TSS CP16-19 (CPS) 300m
WB NCPS		24	19-May-26	11-Jun-26			
VE10731	VE Panel - WB TSS CP19-21.5 (NCPS) 250m	24	19-May-26*	11-Jun-26			
Pavement		86	15-Mar-26	08-Jun-26			
Westbound (SUS to CKL)		86	15-Mar-26	08-Jun-26			
PAV10010	Pavement - WB Initial Layers TSS LSCC/CP7 to CP16	21	15-Mar-26*	04-Apr-26			Pavement - WB Initial Layers TSS LSCC/CP7 to CP16
PAV10020	Pavement - WB Initial Layers TSS CP16 to CKL (include EVB RL)	21	19-May-26	08-Jun-26			
TKOLTT Interchange (Top Layer Only)		42	15-Apr-26	26-May-26			
PAV30000	Pavement - TKOLTT Interchange Top Layer (subject to resource)	42	15-Apr-26*	26-May-26			Pavement
15 Projectwide Statutory Inspection and Handover		48	27-Mar-26	14-May-26			
Incentive Payment Milestones		48	27-Mar-26	14-May-26			
IPM0001	M1 - TBM2 MD Extrated & WB Remaining CW Completed (OHVD)	0		27-Mar-26			◆ M1 - TBM2 MD Extrated & WB Remaining CW Completed (OHVD closed)
IPM0011	M2 - TBM2 Dismantled	0		14-May-26			◆ M2 - TBM2 Dismantled
Outstanding Works		1559	19-Feb-23 A	27-May-27			
Site Demobilization		123	28-Feb-26	31-Jul-26			
Temporary CLP 132kV Substation		123	28-Feb-26	31-Jul-26			
CLP1000	De-energization for BTP transformer	0		28-Feb-26			De-energization for BTP transformer
CLP1010	Cabling laying and connection at Lam Chak Street	123	02-Mar-26	31-Jul-26			
Slurry Treatment Plant		72	17-Mar-26	15-Jun-26			
STP1000	Slurry Treatment Plant - Dismantling	48	17-Mar-26	16-May-26			Slurry Treatment Plant - Dismantling
STP1010	Slurry Treatment Plant Area - Site clearance	24	18-May-26	15-Jun-26			
Barging Point at Portion P		30	18-May-26	23-Jun-26			
BP1000	Barging Point - Dismantling	30	18-May-26	23-Jun-26			
Maintenance Period		1559	19-Feb-23 A	27-May-27			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					May	Jun	Jul
HKT2 "Mid Oct26" Revised Accelerated Programme DD 30A							
Construction							
Trunk Road T2							
01 West Ventilation Building - WVB							
WVB - Remaining works after FSI							
External Works							
WVB1820	WVB - External Drainage (EVA side)	515	02-Dec-24 A	30-Apr-26 A	WVB - External Drainage (EVA side)		
WVB1950	WVB - Fence Wall (KFR Side)	64	02-Mar-26 A	05-May-26	WVB - Fence Wall (KFR Side)		
WVB1960	WVB - Gate Design Confirmation	0		01-May-26*	WVB - Gate Design Confirmation		
WVB1970	WVB - Gate Installation	50	02-May-26	20-Jun-26	WVB - Gate Installation		
Final works							
WVB1980	WVB - Road Side Kerb and Channel (EVA side)	19	20-Apr-26 A	09-May-26	WVB - Road Side Kerb and Channel (EVA side)		
WVB1880	WVB - Backfilling and Subbase	42	10-May-26	20-Jun-26	WVB - Backfilling and Subbase		
WVB1990	WVB - Road Side Kerb and Channel (KFR side)	21	10-May-26	30-May-26	WVB - Road Side Kerb and Channel (KFR side)		
WVB2000	WVB - Remaining Soft Landscape	31	31-May-26	30-Jun-26	WVB - Remaining Soft Landscape		
WVB1860	WVB - Flexible Pavement	14	21-Jun-26	04-Jul-26	WVB - Flexible Pavement		
WVB1901	KD-29 - Completion of Section 9G - Remaining Landscape	0		30-Jun-26*	KD-29 - Completion of Section 9G - Remaining Landscape		
WVB1930	WVB - Handover with HyD	20	05-Jul-26	24-Jul-26	WVB - Handover with HyD		
02 AtGrade Road - AGR							
Kiosk							
AGR1100	Kiosk - TCSS	58	03-Apr-26 A	30-May-26	Kiosk - TCSS		
AGR1110	Kiosk - Reday for FSI	6	31-May-26	05-Jun-26*	Kiosk - Reday for FSI		
AGR - Road & Drainage works							
AGR1170	AGR - Central Divider	18	13-Apr-26 A	30-Apr-26 A	AGR - Central Divider		
AGR1150	AGR - Remaining Barrier (after ramp demobilisation)	6	15-Jul-26	20-Jul-26	AGR - Remaining Barrier		
AGR - Road Lighting							
AGR1160	AGR & DPR - Road Lighting Installation	30	21-Jul-26	19-Aug-26	AGR & DPR - Road Lighting Installation		
Temporary Ramp for CKR Opening							
A229450400	DPR - WB Temp. Ramp demolision (after last usage of MSV)	24	21-Jun-26	14-Jul-26	DPR - WB Temp. Ramp demolision (after last usage of MSV)		
03 Depressed Road - DPR							
DPR - Road Works							
Rising Main							
A229450390	DPR - Civil - Pillar Box	48	13-Apr-26 A	30-May-26	DPR - Civil - Pillar Box		
A229450410	DPR - Civil - Central Divider	30	31-May-26	29-Jun-26	DPR - Civil - Central Divider		
Movement Joint and Cut-off Drain							
A229451140	DPR - MJ & Cut-off Drain Westbound batch 1	77	01-Mar-26 A	16-May-26	DPR - MJ & Cut-off Drain Westbound batch 1		
A229451160	DPR - MJ & Cut-off Drain Eastbound batch 1	48	13-Apr-26 A	30-May-26	DPR - MJ & Cut-off Drain Eastbound batch 1		
A229451150	DPR - MJ & Cut-off Drain Westbound batch 2	28	17-May-26	13-Jun-26	DPR - MJ & Cut-off Drain Westbound batch 2		
A229451170	DPR - MJ & Cut-off Drain Eastbound batch 2	31	31-May-26	30-Jun-26	DPR - MJ & Cut-off Drain Eastbound batch 2		
06 Launching Shaft & C&C Tunnel - LSCC							
LSCC - Structure works							
Launching Shaft							
LS - Miscellaneous Structural Openings							
WB NCP wall box out structure (subject to temporary cable relocation, TBM BT 8)							
LSCC10200	LSCC - WB NCP wall box out structure	44	03-Apr-26 A	16-May-26	LSCC - WB NCP wall box out structure		
LSCC10461	LSCC - WB NCP remaining internal structure work	14	17-May-26	30-May-26	LSCC - WB NCP remaining internal structure work		
LSCC - Backfilling & Dwall Dismantling							
LSCC1000	Demoliton of Strutting Beams, C&C Bulkhead Wall	173	01-Dec-25 A	22-May-26	Demoliton of Strutting Beams, C&C Bulkhead Wall		
07 Tunnel Sub-sea (TSS)							
TSS - TBM Excavation from Kai Tak							



Activity ID	Activity Name	Dur	Start	Finish	2026		
					May	Jun	Jul
Eastbound - TBM S1282							
TBM2 Rescue							
Seawall Reinstatement							
A229451020	Phase 5 (Bay 4 to Bay 5) Seawall Reinstatement	187	18-Dec-25 A	22-Jun-26	Phase 5 (Bay 4 to Bay 5) Seawall Reinstatement		
A229450970	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement	105	16-Jan-26 A	01-May-26	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement		
A229451010	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement	127	16-Feb-26 A	22-Jun-26	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement		
A229451040	Target Handover to VTC	0		19-Jul-26*			◆ Target Handover to VTC
TSS - Tunnel Civil Works							
Westbound (WB)							
WB TSS - Black paint							
After TBM1 Dismantling							
TC1490	WB TSS - Black paint from CP26 to CP29	76	14-Feb-26 A	30-Apr-26 A	WB TSS - Black paint from CP26 to CP29		
TC11590	WB TSS - Black paint from CP29 to CP31 (no fireboard area)	38	24-Mar-26 A	30-Apr-26 A	WB TSS - Black paint from CP29 to CP31 (no fireboard area)		
WB TSS - Below Road Level Installation							
Low Point @ CP12							
TC11380	WB TSS - Low Point Sump Pit Waterproofing and Testing	62	31-Mar-26 A	31-May-26	WB TSS - Low Point Sump Pit Waterproofing and Testing		
Low Point @ CP27							
TC1450	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing	58	03-Apr-26 A	30-May-26	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing		
Eastbound (EB)							
EB TSS - TBM Slurry Pipes & Temporary Services							
Pipe dismantling & relocation after TBM2 Breakthrough							
CP7 to CP22							
A229447730	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22	64	26-Feb-26 A	30-Apr-26 A	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22		
EB TSS - Civil Works After TBM2 Dismantled							
EB TSS - Service Gallery							
TC0030	EB TSS - Service Gallery R1007 to R1039	7	24-Apr-26 A	01-May-26	EB TSS - Service Gallery R1007 to R1039		
TC0060	EB TSS - ISIG Dismantling Stage	6	01-May-26	06-May-26	EB TSS - ISIG Dismantling Stage		
TC0090	EB TSS - Service Gallery R1060 to R1056 (Reverse Installation by Sliding)	6	07-May-26	12-May-26	EB TSS - Service Gallery R1060 to R1056 (Reverse Installation by Sliding)		
TC0070	EB TSS - Service Gallery R1040 to 1056 (Monorail)	9	13-May-26	21-May-26	EB TSS - Service Gallery R1040 to 1056 (Monorail)		
EB TSS - Corbel							
TC220	EB TSS - Corbel Structure from CP27 to CP28 (3R/d)	17	20-Apr-26 A	06-May-26	EB TSS - Corbel Structure from CP27 to CP28 (3R/d)		
TC230	EB TSS - Corbel Structure from CP28 to CP29 (R1021) (6R/d)	8	07-May-26	14-May-26	EB TSS - Corbel Structure from CP28 to CP29 (R1021) (6R/d)		
TC300	EB TSS - Corbel Curing up to CP28	7	07-May-26	13-May-26	EB TSS - Corbel Curing up to CP28		
TC240	EB TSS - Corbel Structure from R1021 to R1059 (before EW) (6R/d)	7	15-May-26	21-May-26	EB TSS - Corbel Structure from R1021 to R1059 (before EW) (6R/d)		
EB TSS - OHVD							
TC340	EB TSS - OHVD up to CP26	13	30-Apr-26 A	12-May-26	EB TSS - OHVD up to CP26		
TC350	EB TSS - OHVD up to CP27 (R930)	7	14-May-26	20-May-26	EB TSS - OHVD up to CP27 (R930)		
TC360	EB TSS - OHVD up to CP28 (R975)	7	21-May-26	27-May-26	EB TSS - OHVD up to CP28 (R975)		
TC380	EB TSS - OHVD R975 to R1040	12	29-May-26*	09-Jun-26	EB TSS - OHVD R975 to R1040		
EB TSS - Road Barrier							
TC10160	EB TSS - Road Barrier up to CP25	8	01-May-26	08-May-26	EB TSS - Road Barrier up to CP25		
TC10190	EB TSS - Road Barrier up to R954	8	09-May-26	16-May-26	EB TSS - Road Barrier up to R954		
TC11160	EB TSS - Road Barrier R955 to R1034	9	17-May-26	25-May-26	EB TSS - Road Barrier R955 to R1034		
TC11170	EB TSS - Road Barrier R1035 to R1061	6	26-May-26	31-May-26	EB TSS - Road Barrier R1035 to R1061		
EB TSS - Fire Board - Tunnel Crown with deletion up to Ch8850							
D12605	EB TSS - Fire board (Crown) up to CP26	10	25-Apr-26 A	04-May-26	EB TSS - Fire board (Crown) up to CP26		
D12615	EB TSS - Fire board (Crown) up to CP27	8	05-May-26	12-May-26	EB TSS - Fire board (Crown) up to CP27		
TC270	EB TSS - Fire board (Crown) CP27 (R930) to CP28 (R975)	8	13-May-26	20-May-26	EB TSS - Fire board (Crown) CP27 (R930) to CP28 (R975)		
TC280	EB TSS - Fire board (Crown) R975 to R1005	13	21-May-26	02-Jun-26	EB TSS - Fire board (Crown) R975 to R1005		
EB TSS - Fire Board - Road level with deletion up to Ch8850							
TC430	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25	60	08-Mar-26 A	06-May-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (May26-Jul26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					May	Jun	Jul
TC440	EB TSS - Fire Board - Walls & OHVD Soffit up to CP26	8	07-May-26	14-May-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP26		
TC450	EB TSS - Fire Board - Walls & OHVD Soffit up to CP27	10	15-May-26	24-May-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP27		
TC11740	EB TSS - HyD inspection before black paint & E&M bracket CP25	7	15-May-26	21-May-26	EB TSS - HyD inspection before black paint & E&M bracket CP25 to CP26		
TC11710	EB TSS - HyD inspection before black paint & E&M bracket CP26	7	25-May-26	31-May-26	EB TSS - HyD inspection before black paint & E&M bracket CP26 to CP27		
TC460	EB TSS - Fire Board - Walls & OHVD Soffit up to CP28	14	25-May-26	07-Jun-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP28		
TC470	EB TSS - Fire Board - Walls & OHVD Soffit from CP28 to R1005	12	08-Jun-26	19-Jun-26	EB TSS - Fire Board - Walls & OHVD Soffit from CP28 to R1005		
TC480	EB TSS - Fire Board - Gantry dismantling at CKL	8	20-Jun-26	27-Jun-26	EB TSS - Fire Board - Gantry dismantling at CKL		
EB TSS - E&M Brackets & Final TCSS Civil Provision		75	20-Apr-26 A	03-Jul-26			
TC630	EB TSS - E&M Brackets CP23 to CP24	21	20-Apr-26 A	10-May-26	EB TSS - E&M Brackets CP23 to CP24		
TC640	EB TSS - E&M Brackets CP24 to CP25	8	11-May-26	18-May-26	EB TSS - E&M Brackets CP24 to CP25		
TC650	EB TSS - E&M Brackets CP25 to CP26	9	19-May-26	27-May-26	EB TSS - E&M Brackets CP25 to CP26		
TC660	EB TSS - E&M Brackets CP26 to CP27 (R930)	9	28-May-26	05-Jun-26	EB TSS - E&M Brackets CP26 to CP27 (R930)		
TC670	EB - TBM Tunnel - E&M Bracket CP27 to CP28	3	08-Jun-26	10-Jun-26	EB - TBM Tunnel - E&M Bracket CP27 to CP28		
TC690	EB - TBM Tunnel - E&M Bracket CP28 to CP29	3	20-Jun-26	22-Jun-26	EB - TBM Tunnel - E&M Bracket CP28 to CP29		
TC710	EB - TBM Tunnel - TCSS Final Civil provision at OHVD soffit	7	27-Jun-26	03-Jul-26	EB - TBM Tunnel - TCSS Final Civil provision at OHVD soffit		
EB TSS - Black paint		33	01-Jun-26	03-Jul-26			
TC720	EB - TBM Tunnel - Black paint CP25 to CP27	7	01-Jun-26	07-Jun-26	EB - TBM Tunnel - Black paint CP25 to CP27		
TC730	EB - TBM Tunnel - Black paint from CP27 up to end wall	7	27-Jun-26	03-Jul-26	EB - TBM Tunnel - Black paint from CP27 up to end wall		
EB TSS - Below Road Level Installation		495	17-Feb-25 A	26-Jun-26			
CP26-30 MiMEP		14	22-May-26	04-Jun-26			
TC11110	EB TSS - HyD Inspection for SG Installation	7	22-May-26	28-May-26	EB TSS - HyD Inspection for SG Installation		
TC0130	EB TSS - All Remaining Service Gallery MiMEP & Civil Provision	7	29-May-26	04-Jun-26	EB TSS - All Remaining Service Gallery MiMEP & Civil Provision		
Low Point Sump Pit		495	17-Feb-25 A	26-Jun-26			
Low Point @ CP12		468	17-Feb-25 A	30-May-26			
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	468	17-Feb-25 A	30-May-26	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
CP27		69	19-Apr-26 A	26-Jun-26			
TC700	EB TSS - Low Point Sump Pit waterproofing & testing	69	19-Apr-26 A	26-Jun-26	EB TSS - Low Point Sump Pit waterproofing & testing		
FSI Room		21	01-May-26	21-May-26			
TC070	EB TSS - FSI Room 9 - civil works	21	01-May-26*	21-May-26	EB TSS - FSI Room 9 - civil works		
EB TSS - Plant Demobilisation		12	22-May-26	02-Jun-26			
Corbel Gantry Dismantling		7	27-May-26	02-Jun-26			
TC250	EB - TBM Tunnel - ISCG Corbel Gantry & Formwork dismantling a	7	27-May-26	02-Jun-26	EB - TBM Tunnel - ISCG Corbel Gantry & Formwork dismantling at CKL		
Monorail Dismantling		7	22-May-26	28-May-26			
TC0080	EB TBM Tunnel - Monorail Removal for final dismantling	7	22-May-26	28-May-26	EB TBM Tunnel - Monorail Removal for final dismantling		
08 CKL Tunnel & End Wall Transition		66	27-Apr-26 A	01-Jul-26			
Eastbound (EB)		66	27-Apr-26 A	01-Jul-26			
EB CKL - After TBM breakthrough		66	27-Apr-26 A	01-Jul-26			
EB Remaining Civil Works Summary		61	27-Apr-26 A	26-Jun-26			
TA1371	Summary - EB Remaining Civil Work (TB1000 to TC11690)	61	27-Apr-26 A	26-Jun-26	Summary - EB Remaining Civil Work (TB1000 to TC11690)		
Eastbound (EB) Final Civil Works		66	27-Apr-26 A	01-Jul-26			
Service Gallery		16	27-Apr-26 A	12-May-26			
TB1000	EB - Concrete Breaking & Temp fill removal	5	27-Apr-26 A	01-May-26	EB - Concrete Breaking & Temp fill removal		
TB1020	EB - CKL & Endwall Precast/In-situ SG Installation, Waterproofing	8	02-May-26	09-May-26	EB - CKL & Endwall Precast/In-situ SG Installation, Waterproofing		
TB1040	EB - Drainage & Road Slab for Precast & In-situ SG	3	10-May-26	12-May-26	EB - Drainage & Road Slab for Precast & In-situ SG		
End Wall Civil & Structure Works		55	02-May-26	25-Jun-26			
TB1010	EB - Preparation for Endwall Construction	2	02-May-26	03-May-26	EB - Preparation for Endwall Construction		
TB1030	EB - End Wall Kicker & Wall	18	04-May-26	21-May-26	EB - End Wall Kicker & Wall		
TB1060	EB - TSS/CKL End Wall - Corbel (R1059-EW)	5	22-May-26	26-May-26	EB - TSS/CKL End Wall - Corbel (R1059-EW)		
TB1080	EB - End Wall Parapet	3	27-May-26	29-May-26	EB - End Wall Parapet		
TB1100	EB - Temporary L-frame Construction	1	30-May-26	30-May-26	EB - Temporary L-frame Construction		
TB1390	EB - End Wall Crown Falsework/Formwork Erection	8	31-May-26	07-Jun-26	EB - End Wall Crown Falsework/Formwork Erection		

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (May26-Jul26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					May	Jun	Jul
TB1400	EB - End Wall Crown Concreting & Falsework Dismantling	6	08-Jun-26	13-Jun-26		EB - End Wall Crown Concreting & Falsework Dismantling	
TB1160	EB- TSS/CKL End Wall E&M Bracket (CP29-EW)	3	23-Jun-26	25-Jun-26			EB- TSS/CKL End Wall E&M Bracket (CP29-EW)
OHVD		14	13-May-26	26-May-26			
TB1070	EB D&Br - Type A OHVD (2 bay)	4	13-May-26	16-May-26	EB D&Br - Type A OHVD (2 bay)		
TB1130	EB D&Br - Type A OHVD (Last 2 bays)	4	17-May-26	20-May-26	EB D&Br - Type A OHVD (Last 2 bays)		
TB1170	EB D&Br - Type A OHVD Formwork Dismantling	6	21-May-26	26-May-26	EB D&Br - Type A OHVD Formwork Dismantling		
Barrier		3	27-May-26	29-May-26			
TB1190	EB - Type A Dr&Br - Remaining Parapet	3	27-May-26	29-May-26		EB - Type A Dr&Br - Remaining Parapet	
E&M Brackets & Black paint		10	27-May-26	05-Jun-26			
TB1360	EB - Defect Rectification and HyD inspection, Black paint	3	27-May-26	29-May-26		EB - Defect Rectification and HyD inspection, Black paint	
TB1370	EB - Type A Dr&Br - Remaining Bracket	7	30-May-26	05-Jun-26		EB - Type A Dr&Br - Remaining Bracket	
EB TSS Final OHVDs		18	14-Jun-26	01-Jul-26			
TC400	EB TSS - OHVD Lifting Batch 1-3 (16 pcs)	7	14-Jun-26	20-Jun-26		EB TSS - OHVD Lifting Batch 1-3 (16 pcs)	
TC11690	EB TSS - Final Cast in-situ OHVD (5 pcs)	6	21-Jun-26	26-Jun-26			EB TSS - Final Cast in-situ OHVD (5 pcs)
TC11700	Tunnel - Provision for Cleaning	5	27-Jun-26	01-Jul-26			Tunnel - Provision for Cleaning
TC11750	EB TSS - OHVD Formwork Dismantling	4	27-Jun-26	30-Jun-26			EB TSS - OHVD Formwork Dismantling
EB CKL - TCSS Civil Provision		3	06-Jun-26	08-Jun-26			
TB1210	EB - Type A Dr&Br - Remaining TCSS Civil Provision	3	06-Jun-26	08-Jun-26		EB - Type A Dr&Br - Remaining TCSS Civil Provision	
09 Cross Passages		112	28-Feb-26 A	19-Jun-26			
Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		112	28-Feb-26 A	19-Jun-26			
CP25 by Mini TBM		85	28-Feb-26 A	23-May-26			
A8340	CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)	71	28-Feb-26 A	09-May-26	CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)		
A8280	CP25 - E&M Installation	14	10-May-26	23-May-26	CP25 - E&M Installation		
CP26 by Mini TBM		28	17-Apr-26 A	14-May-26			
A8370	CP26 - WB/EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)	14	17-Apr-26 A	30-Apr-26 A	CP26 - WB/EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)		
A8300	CP26 - E&M Installation	14	01-May-26	14-May-26	CP26 - E&M Installation		
CP27 by Mini TBM		61	17-Apr-26 A	16-Jun-26			
A8350	CP27 - WB Tympanum Remaining Civil Work (Fireboard, Black Paint & E&M Brackets)	14	17-Apr-26 A	30-Apr-26 A	CP27 - WB Tympanum Remaining Civil Work (Fireboard, Black Paint & E&M Brackets)		
A8360	CP27 - EB Tympanum Remaining Civil Work (Parapet, Fireboard, Black Paint & E&M Brackets)	9	25-May-26	02-Jun-26	CP27 - EB Tympanum Remaining Civil Work (Parapet, Fireboard, Black Paint & E&M Brackets)		
A8310	CP27 - E&M Installation	14	03-Jun-26	16-Jun-26	CP27 - E&M Installation		
CP28 by D&Br		47	01-May-26	16-Jun-26			
TD1510	CP28 - Remaining Collar/Lining structure (EB side)	24	01-May-26	24-May-26	CP28 - Remaining Collar/Lining structure (EB side)		
TD1340	CP28 - EB Remaining Civil Work at Special Segment (Fireboard, Black Paint & E&M Brackets) (subj. to CP28 Crown FB)	9	25-May-26	02-Jun-26	CP28 - EB Remaining Civil Work at Special Segment (Fireboard, Black Paint & E&M Brackets) (subj. to CP28 Crown FB)		
TD1300	CP28 - E&M Installation	14	03-Jun-26	16-Jun-26	CP28 - E&M Installation		
CP29 by D&Br		64	17-Apr-26 A	19-Jun-26			
TD1460	CP29 - WB Tympanum Remaining Civil Work (Fireboard, Black Paint & E&M Brackets)	14	17-Apr-26 A	30-Apr-26 A	CP29 - WB Tympanum Remaining Civil Work (Fireboard, Black Paint & E&M Brackets)		
TD1500	CP29 - Remaining Collar/Lining structure (EB side)	21	01-May-26	21-May-26	CP29 - Remaining Collar/Lining structure (EB side)		
TD1470	CP29 - EB Remaining Civil Work at Special Segment (Black Paint & E&M Brackets)	3	03-Jun-26	05-Jun-26	CP29 - EB Remaining Civil Work at Special Segment (Black Paint & E&M Brackets)		
TD1390	CP29 - E&M Installation	14	06-Jun-26	19-Jun-26	CP29 - E&M Installation		
CP30 Remaining Works		12	01-May-26	12-May-26			
CP30 remaining works		12	01-May-26	12-May-26			
TD1210	CP30 - E&M Installation	12	01-May-26	12-May-26	CP30 - E&M Installation		
CP31 Remaining Works		12	01-May-26	12-May-26			
CP31 remaining works		12	01-May-26	12-May-26			
TD1240	CP31 - E&M Installation	12	01-May-26	12-May-26	CP31 - E&M Installation		
10 East Ventilation Building - EVB		92	01-May-26	31-Jul-26			
VO - Recovery Vehicle Base (RVB) Construction		92	01-May-26	31-Jul-26			
EVB1715	RVB - Structural Works and Canopy	40	01-May-26	09-Jun-26	RVB - Structural Works and Canopy		
EVB1630	RVB - Drainage works	21	10-Jun-26	30-Jun-26		RVB - Drainage works	
EVB1695	RVB - Paving works	31	01-Jul-26	31-Jul-26			
11 Tunnel E&M Installation		125	29-Mar-26 A	31-Jul-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (May26-Jul26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					May	Jun	Jul
Key Handover Date to E&M Team		33	31-May-26	03-Jul-26			
TC770	EB - Full Access for HV Cable/FS Water Installation	0		31-May-26	◆ EB - Full Access for HV Cable/FS Water Installation		
TC760	EB - Full Access for MIMEP connection after MIMEP installation	0		04-Jun-26	◆ EB - Full Access for MIMEP connection after MIMEP installation		
TC740	EB - Full Access for LV Cable Installation (After Formwork Dism.)	0		30-Jun-26		◆ EB - Full Access for LV Cable Installation (After Formwork Dism.)	
TC780	EB - Full Access for TVS/Damper Installation (After Final Cleaning)	0		01-Jul-26		◆ EB - Full Access for TVS/Damper Installation (After Final Cleaning)	
TC750	EB - Full Access for Tunnel Lighting (After Black Paint)	0		03-Jul-26		◆ EB - Full Access for Tunnel Lighting (After Black Paint)	
TC11820	EB - Full Access for TCSS Installation (After TCSS Civil Provision)	0		03-Jul-26		◆ EB - Full Access for TCSS Installation (After TCSS Civil Provision)	
WB - E&M Works		93	29-Mar-26 A	29-Jun-26			
WB - HV Cabling & HV Power On		30	01-May-26	30-May-26			
TE1180	WB Tunnel - Permanent HV Cable laying (Final Section)	18	01-May-26	18-May-26	WB Tunnel - Permanent HV Cable laying (Final Section)		
TE1220	WB Tunnel - Final HV Power On Change Over	12	19-May-26	30-May-26	WB Tunnel - Final HV Power On Change Over		
WB - LV Cabling & LV Power On		83	08-Apr-26 A	29-Jun-26			
E&MC1200	WB TSS - CP24-EVB E&M installation (Final Stage subject to Last Bracket available)	36	08-Apr-26 A	13-May-26	WB TSS - CP24-EVB E&M installation (Final Stage subject to Last Bracket available)		
E&MC1190	WB SUS to CP2 - E&M Installation (Final Stage)	30	31-May-26	29-Jun-26		WB SUS to CP2 - E&M Installation (Final Stage)	
WB - Below Road Level E&M Installation		51	29-Mar-26 A	18-May-26			
MIMEP		51	29-Mar-26 A	18-May-26			
TF070	WB TSS - Service Gallery E&M Installation	51	29-Mar-26 A	18-May-26	WB TSS - Service Gallery E&M Installation		
EB - E&M Works		83	10-May-26	31-Jul-26			
EB - HV Cabling & HV Power On		11	01-Jun-26	11-Jun-26			
TE1190	EB Tunnel - Permanent HV Cable laying (Final Section)	8	01-Jun-26	08-Jun-26	EB Tunnel - Permanent HV Cable laying (Final Section)		
TE230	EB Tunnel - Final HV Power On Change Over	3	09-Jun-26	11-Jun-26	EB Tunnel - Final HV Power On Change Over		
EB - LV Cabling & LV Power On		83	10-May-26	31-Jul-26			
E&MC1100	EB TSS - CP16-20 E&M installation	35	10-May-26	13-Jun-26	EB TSS - CP16-20 E&M installation		
E&MC1120	EB TSS - CP20-28 - E&M installation	25	03-Jun-26	27-Jun-26	EB TSS - CP20-28 - E&M installation		
E&MC2100	EB TSS - E&M Installation CP28 to EVB for VAC T&C (Final Stage)	5	01-Jul-26	05-Jul-26		EB TSS - E&M Installation CP28 to EVB for VAC T&C (Final Stage)	
E&MC2120	EB TSS - Final Tunnel Lighting	26	06-Jul-26	31-Jul-26			
E&MC2130	EB TSS - Final LV Cabling	26	06-Jul-26	31-Jul-26			
EB - Below Road Level E&M Installation		55	22-May-26	15-Jul-26			
MIMEP		30	05-Jun-26	04-Jul-26			
TE1230	EB TSS - Window for Final (LV Cable) MIMEP Connection & Conn	30	05-Jun-26	04-Jul-26		EB TSS - Window for Final (LV Cable) MIMEP Connection & Conn	
FS Room		28	22-May-26	18-Jun-26			
TC150	EB TBM Tunnel - FS Control Room E&M Installation	28	22-May-26	18-Jun-26	EB TBM Tunnel - FS Control Room E&M Installation		
Low Point Sump		19	27-Jun-26	15-Jul-26			
TE190	EB TSS - Low Point Sump installation CP27	14	27-Jun-26	10-Jul-26		EB TSS - Low Point Sump installation CP27	
TE250	EB TSS - Low Point Sump T&C CP27	5	11-Jul-26	15-Jul-26		EB TSS - Low Point Sump T&C CP27	
12 Projectwide Installation by Others (TCSS/MNO/FNO)		244	15-Mar-26 A	13-Nov-26			
TCSS Tunnel Installation		197	01-May-26	13-Nov-26			
TCSS1010	Temporary Power provide by BTP for TCSS	0		01-Jun-26*	◆ Temporary Power provide by BTP for TCSS		
EB - TCSS Installation		144	23-Jun-26	13-Nov-26			
TCSS1020	EB - Window for Final TCSS Installation (before T2 Opening)	144	23-Jun-26	13-Nov-26			
Radio System Installation		117	01-May-26	25-Aug-26			
TCSS1040	TCSS Installation concurrent with E&M installation (Radio System)	117	01-May-26	25-Aug-26			
FNO (Fixed Network Operator)		162	01-Apr-26 A	09-Sep-26			
FNO1030	FNO Cable Containment Installation at WVB	59	01-Apr-26 A	29-May-26	FNO Cable Containment Installation at WVB		
FNO1000	FNO Cable Containment Installation at EVB	29	30-May-26	27-Jun-26		FNO Cable Containment Installation at EVB	
FNO1040	FNO Cable Laying at WVB	29	30-May-26	27-Jun-26		FNO Cable Laying at WVB	
FNO1010	FNO Cable Containment Installation at WB	29	28-Jun-26	26-Jul-26		FNO Cable Containment Installation at WB	
FNO1050	FNO Cable Laying at EVB	29	28-Jun-26	26-Jul-26		FNO Cable Laying at EVB	
FNO1020	FNO Cable Containment Installation at EB	29	27-Jul-26	24-Aug-26		FNO Cable Containment Installation at EB	
FNO1060	FNO Cable Laying at WB & EB	45	27-Jul-26	09-Sep-26		FNO Cable Laying at WB & EB	
MNO (Mobile Network Operator)		165	15-Mar-26 A	26-Aug-26			

- ◆ ◆ Milestones
- ▬ Planned Bar
- ▬ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (May26-Jul26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					May	Jun	Jul
MNO1000	MNO - WB & EB Cable Containment Installation + Cable Pulling W	105	15-Mar-26 A	27-Jun-26	MNO - WB & EB Cable Containment Installation + Cable Pulling WVB-CP19		
MNO1010	MNO - WB & EB Cable Containment Installation + Cable Pulling at	30	28-Jun-26	27-Jul-26	MNO		
MNO1020	MNO - WB & EB Cable Containment Installation + Cable Pulling at	30	28-Jul-26	26-Aug-26			
13 Projectwide Final Works (Cladding & Pavement)		192	13-Feb-26 A	23-Aug-26			
Cladding		187	13-Feb-26 A	18-Aug-26			
Eastbound		106	24-Apr-26 A	07-Aug-26			
Typical Subframe & Cladding		106	24-Apr-26 A	07-Aug-26			
EB CPS (include Niche)		94	01-May-26	02-Aug-26			
VE10811	VE Panel - EB SUS (CPS) to CP8 Remaining	20	01-May-26	20-May-26	VE Panel - EB SUS (CPS) to CP8 Remaining		
VE10300	VE Panel - EB TSS CP16-20 (CPS)	20	25-May-26	13-Jun-26	VE Panel - EB TSS CP16-20 (CPS)		
VE10781	VE Panel - EB TSS CP20-28 (CPS)	36	28-Jun-26	02-Aug-26			
EB NCPS (include Niche)		106	24-Apr-26 A	07-Aug-26			
VE10581	VE Panel - EB SUS to CP8 (NCPS)	55	24-Apr-26 A	17-Jun-26	VE Panel - EB SUS to CP8 (NCPS)		
VE10611	VE Panel - EB TSS CP16-20 (NCPS)	17	18-Jun-26	04-Jul-26	VE Panel - EB TSS CP16-20 (NCPS)		
VE10791	VE Panel - EB TSS CP20-28 (NCPS)	34	05-Jul-26	07-Aug-26			
Westbound		187	13-Feb-26 A	18-Aug-26			
Typical Subframe & Cladding		187	13-Feb-26 A	18-Aug-26			
WB CPS (include Niche)		174	13-Feb-26 A	05-Aug-26			
VE10080	VE Panel - WB TSS CP16-20 (CPS)	112	13-Feb-26 A	04-Jun-26	VE Panel - WB TSS CP16-20 (CPS)		
VE10471	VE Panel - WB TSS CP20-24 (CPS)	26	05-Jun-26	30-Jun-26	VE Panel - WB TSS CP20-24 (CPS)		
VE10180	VE Panel - WB TSS CP24-EVB (CPS)	26	01-Jul-26	26-Jul-26	VE Panel		
VE10022	VE Panel - WB SUS to CP7 (CPS) Remaining	10	27-Jul-26	05-Aug-26			
WB NCPS (include Niche)		147	25-Mar-26 A	18-Aug-26			
VE10711	VE Panel - WB SUS to CP8 (NCPS)	107	25-Mar-26 A	09-Jul-26	VE Panel - WB SUS to CP8 (NCPS)		
VE10731	VE Panel - WB TSS CP20-24 (NCPS)	20	10-Jul-26*	29-Jul-26			
VE10771	VE Panel - WB TSS CP24-EVB (NCPS)	20	30-Jul-26	18-Aug-26			
Pavement		133	13-Apr-26 A	23-Aug-26			
Westbound (SUS to CKL)		91	08-May-26	06-Aug-26			
PAV10020	Pavement - WB Initial Layers TSS CP16 to CP25	9	08-May-26*	16-May-26	Pavement - WB Initial Layers TSS CP16 to CP25		
PAV40030	Pavement - WB Initial Layers TSS CP31 - EVB	2	17-May-26*	18-May-26	Pavement - WB Initial Layers TSS CP31 - EVB		
PAV10000	Pavement - WB Initial Layers SUS to LSCC	4	19-May-26	22-May-26	Pavement - WB Initial Layers SUS to LSCC		
PAV40020	Pavement - WB Initial Layers TSS CP25 to 31	9	08-Jun-26*	16-Jun-26	Pavement - WB Initial Layers TSS CP25 to 31		
PAV10010B	Pavement - WB Top Layers SUS to CKL	30	08-Jul-26	06-Aug-26			
Eastbound (SUS to CKL)		56	12-Jun-26	06-Aug-26			
PAV10050	Pavement - EB Initial Layers TSS LSCC/CP7 to CP16	9	12-Jun-26	20-Jun-26	Pavement - EB Initial Layers TSS LSCC/CP7 to CP16		
PAV10040	Pavement - EB Initial Layers SUS to LSCC	7	21-Jun-26	27-Jun-26	Pavement - EB Initial Layers SUS to LSCC		
PAV40040	Pavement - EB Initial Layers TSS EVB to CP16 (include Branch Ti	11	27-Jun-26*	07-Jul-26	Pavement - EB Initial Layers TSS EVB to CP16 (include		
PAV10040B	Pavement - EB Top Layers SUS to CKL (include Branch Tunnel, S	30	08-Jul-26	06-Aug-26			
AGR & DPR		4	21-Jul-26	24-Jul-26			
PAV20000	Pavement - DPR Initial Layers	2	21-Jul-26	22-Jul-26	Pavement - DPR		
PAV20010	Pavement - AGR/DPRT Top Layers	2	23-Jul-26	24-Jul-26	Pavement - A		
TKOLTT Interchange (Top Layer Only)		42	13-Apr-26 A	24-May-26			
PAV30000	Pavement - TKOLTT Interchange Top Layer	42	13-Apr-26 A	24-May-26	Pavement - TKOLTT Interchange Top Layer		
Road Marking		30	25-Jul-26	23-Aug-26			
PAV40000	Pavement - Final Road Marking for All Areas	30	25-Jul-26	23-Aug-26			
14 Projectwide Testing and Commissioning		202	09-Feb-26 A	29-Aug-26			
FS Water		90	01-Jun-26	29-Aug-26			
FSW00	FS Water - Final FS Water Pipe Connection (after last parapet ava	9	01-Jun-26	09-Jun-26	FS Water - Final FS Water Pipe Connection (after last parapet available)		
TE210	EB TSS - Window for Final (FS Water) MiMEP Connection & Contr	25	05-Jun-26	29-Jun-26	EB TSS - Window for Final (FS Water) MiMEP Connection & Connection to		
FSW10	FS Water - WWO 46 - Part IV Submission	0		30-Jun-26*	FS Water - WWO 46 - Part IV Submission		
FSW20	FS Water - WSD Pipeline Inspection	60	01-Jul-26	29-Aug-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (May26-Jul26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					May	Jun	Jul
Early E&M T&C (Level 1-Level 2 Testing)		147	09-Feb-26 A	05-Jul-26			
Westbound (Unfinished scope to be continue in Final T&C)		147	09-Feb-26 A	05-Jul-26			
ETC1000	WB- Tunnel Damper Function Test	147	09-Feb-26 A	05-Jul-26	WB- Tunnel Damper Function Test		
ETC1010	WB- Tunnel Lighting Functional Test	131	25-Feb-26 A	05-Jul-26	WB- Tunnel Lighting Functional Test		
ETC1020	WB- Cable Insulation Test	128	28-Feb-26 A	05-Jul-26	WB- Cable Insulation Test		
ETC1040	WB- AFA System Functional Test	88	09-Apr-26 A	05-Jul-26	WB- AFA System Functional Test		
ETC1050	WB- AQMS/CMCS Point to Point Test	69	28-Apr-26 A	05-Jul-26	WB- AQMS/CMCS Point to Point Test		
ETC1100	WB- Fire Hydrant Pump Functional Test	15	15-Jun-26*	29-Jun-26	WB- Fire Hydrant Pump Functional Test		
Eastbound (Unfinished scope to be continue in Final T&C)		128	28-Feb-26 A	05-Jul-26			
ETC1030	EB- Tunnel Damper Function Test	128	28-Feb-26 A	05-Jul-26	EB- Tunnel Damper Function Test		
ETC1060	EB- Tunnel Lighting Functional Test	65	02-May-26*	05-Jul-26	EB- Tunnel Lighting Functional Test		
ETC1070	EB- AQMS/CMCS Point to Point Test	60	07-May-26*	05-Jul-26	EB- AQMS/CMCS Point to Point Test		
ETC1080	EB- AFA System Functional Test	58	09-May-26*	05-Jul-26	EB- AFA System Functional Test		
ETC1090	EB- Cable Insulation Test	37	30-May-26*	05-Jul-26	EB- Cable Insulation Test		
Final E&M/VAC T&C (Level 1-3 Testing)		87	01-Jun-26	26-Aug-26			
FTC1000	WB - Service Gallery MiMEP T&C	21	01-Jun-26	21-Jun-26	WB - Service Gallery MiMEP T&C		
FTC1050	TBM Tunnel - Tunnel Air Flow Measurement	52	06-Jul-26	26-Aug-26			
FTC1040	TBM Tunnel - FS AFA and FS Water System Test	52	06-Jul-26*	26-Aug-26			
FTC1010	EB - Service Gallery MiMEP T&C	41	16-Jul-26	25-Aug-26			
15 Projectwide Statutory Inspection and Handover		0	19-Jul-26	19-Jul-26			
Incentive Payment Milestones		0	19-Jul-26	19-Jul-26			
IPM0021	M3 - Seawall Reinstatement Area ready for handover to VTC & EB	0		19-Jul-26*			◆ M3 - Seawall Reinstatement
Infrastructure Works		106	30-Apr-26 A	14-Aug-26			
10 Lam Chak Street / Kai Hing Road Modification		106	30-Apr-26 A	14-Aug-26			
LCS/KHR Modification (KD-19)		106	30-Apr-26 A	14-Aug-26			
Stage 2 Works - New Roundabout		106	30-Apr-26 A	14-Aug-26			
LCS10028	LCS/KHR - Advanced Drainage Construction	62	30-Apr-26 A	01-Jul-26	LCS/KHR - Advanced Drainage Construction		
LCS10020	LCS / KHR - Site Formation	16	02-Jul-26	17-Jul-26	LCS / KHR - Site Formation		
LCS10025	LCS / KHR - Drainage	28	18-Jul-26	14-Aug-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (May26-Jul26)



Date	Revision	Checked	Approved

CONTRACT NO. ED/2020/03
TRUNK ROAD T2
TRAFFIC CONTROL SURVEILLANCE SYSTEM AND ASSOCIATED WORKS
OVERALL PROJECT TIMELINE

Appendix III A - Overall Project Timeline

Activity Name	2022												2023												2024												2025												2026											
	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works																																																												
Project Timeline																																																												
Contract Key Dates																																																												
Date of Project Commencement	◆ Date of Project Commencement																																																											
KD1 Achievement of Stage 1 - Confirmation to ED/2018/04 of All TCSS Provisions to be Constructed by ED/2018/04	◆ KD1 Achievement of Stage 1 - Confirmation to ED/2018/04 of All TCSS Provisions to be Constructed by ED/2018/04																																																											
KD2 Achievement of Stage 2 - Completion of Installation & Testing of FS Related TCSS Equipment	◆ KD2 Achievement of Stage 2 - Completion of Installation & Testing of FS Related TCSS Equipment																																																											
KD3 Achievement of Section 1 - Completion of TCSS Installation, Testing & Commissioning (1053 days)	◆ KD3 Achievement of Section 1 - Completion of TCSS Installation, Testing & Commissioning (1053 days)																																																											
KD4 Achievement of Section 2 - Completion & Acceptance by TD of the Operability Period Test	◆ KD4 Achievement of Section 2 - Completion & Acceptance by TD of the Operability Period Test																																																											
Access Dates																																																												
Portion 4 - TKO-LTT (LT Interchange)	◆ Portion 4 - TKO-LTT (LT Interchange)																																																											
Portion 1 - South Apron Up to SUS	◆ Portion 1 - South Apron Up to SUS																																																											
Portion 2 - LSCC, WVB & Adit, EVB	◆ Portion 2 - LSCC, WVB & Adit, EVB																																																											
Portion 3 - CKL Branch Tunnel in TKO-LTT Site	◆ Portion 3 - CKL Branch Tunnel in TKO-LTT Site																																																											
Underpass S21	◆ Underpass S21																																																											
Portion 2 - LS - CKL Tunnel CH 6+568 to CH 7+100	◆ Portion 2 - LS - CKL Tunnel CH 6+568 to CH 7+100																																																											
Portion 2 - LS - CKL Tunnel CH 7+100 to CH 7+600	◆ Portion 2 - LS - CKL Tunnel CH 7+100 to CH 7+600																																																											
Portion 2 - LS - CKL Tunnel CH 7+600 to CH 8+100	◆ Portion 2 - LS - CKL Tunnel CH 7+600 to CH 8+100																																																											
Portion 2 - LS - CKL Tunnel CH 8+100 to CH 8+750	◆ Portion 2 - LS - CKL Tunnel CH 8+100 to CH 8+750																																																											
Portion 2 - LS - CKL Tunnel CH 8+750 to CH 9+250	◆ Portion 2 - LS - CKL Tunnel CH 8+750 to CH 9+250																																																											
Design & Construction Works																																																												
Prepare, Submit & Obtain Approval of PSP	Prepare, Submit & Obtain Approval of PSP																																																											
Prepare, Submit & Obtain Approval of FSP	Prepare, Submit & Obtain Approval of FSP																																																											
Interface Coordination & Integration with Other Parties	Interface Coordination & Integration with Other Parties																																																											
Prepare, Submit & Obtain Approval of Installation Drawings	Prepare, Submit & Obtain Approval of Installation Drawings																																																											
Prepare, Submit & Obtain Approval of Method Statements	Prepare, Submit & Obtain Approval of Method Statements																																																											
Prepare, Submit & Obtain Approval of FAT Plan	Prepare, Submit & Obtain Approval of FAT Plan																																																											
Factory Acceptance Test	Factory Acceptance Test																																																											
Manufacturing of Equipment	Manufacturing of Equipment																																																											
Prepare, Submit & Obtain Approval of SCT Plan	Prepare, Submit & Obtain Approval of SCT Plan																																																											
Prepare, Submit & Obtain Approval of SAT Plan	Prepare, Submit & Obtain Approval of SAT Plan																																																											
Site Installations in Portion 4	Site Installations in Portion 4																																																											
Site Installations in Portion 1	Site Installations in Portion 1																																																											
Site Installations in Portion 2 - Areas Other than Tunnel	Site Installations in Portion 2 - Areas Other than Tunnel																																																											
Site Installations in Portion 2 - Tunnel Areas	Site Installations in Portion 2 - Tunnel Areas																																																											
Site Installations in Portion 3	Site Installations in Portion 3																																																											
Site Commissioning Test	Site Commissioning Test																																																											
T&C for FS-related TCSS (ET, Radio & CCTV System)	T&C for FS-related TCSS (ET, Radio & CCTV System)																																																											
Site Acceptance Test - Phase 1	Site Acceptance Test - Phase 1																																																											
Site Acceptance Test - Phase 2	Site Acceptance Test - Phase 2																																																											
Route-wide Test	Route-wide Test																																																											
Road Opening & Operability Test	Road Opening & Operability Test																																																											
As-built Drawings Production	As-built Drawings Production																																																											
Defects Liability Period	Defects Liability Period																																																											
Operation Training	Operation Training																																																											
Maintenance Training	Maintenance Training																																																											
Delivery of Spare Parts	Delivery of Spare Parts																																																											

Planned Activities
 Milestone

Date	Revision	Checked	Approved
14-Oct-22	Rev. B	FC	
05-Dec-22	Rev. C	FC	
18-Apr-23	Rev. D	FC	