

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Aug	Sep	Oct
HKT2 Pre-P80 Programme DD 01Aug25			796	20-Nov-23 A	23-Jan-26			
Construction			796	20-Nov-23 A	23-Jan-26			
Trunk Road T2			796	20-Nov-23 A	23-Jan-26			
02 AtGrade Road -AGR			532	15-Jun-24 A	28-Nov-25			
Kiosk			120	01-Aug-25	28-Nov-25			
AGR 1030	Kiosk - procurement, fabrication & delivery	90	01-Aug-25*	29-Oct-25				
AGR 1060	Kiosk - Civil	30	30-Oct-25	28-Nov-25				
AGR - Road & Drainage works			430	15-Jun-24 A	19-Aug-25			
AGR 1021	AGR - TCSS Provision CH5860-5962	174	09-Jan-25 A	12-Aug-25				
AGR 1150	AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)	12	07-Aug-25	19-Aug-25				
Eastbound			191	07-Dec-24 A	04-Aug-25			
AGR1040	AGR - EB Drainage & Gully Installation	191	07-Dec-24 A	04-Aug-25				
Westbound			430	15-Jun-24 A	19-Aug-25			
AGR1020	AGR - WB Drainage & Gully Installation	336	15-Jun-24 A	01-Aug-25				
AGR1050	AGR - WB Road Side Barrier	185	15-Feb-25 A	19-Aug-25				
AGR1140	AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)	124	06-Mar-25 A	07-Aug-25				
03 Depressed Road - DPR			166	16-Jun-25 A	28-Nov-25			
DPR - Road Works			166	16-Jun-25 A	28-Nov-25			
Temporary Ramp for CKR Opening			60	01-Aug-25	29-Sep-25			
A229450370	AGR & DPR - Traffic diversion	15	01-Aug-25	15-Aug-25				
A229450510	DPR - WB Ramp demolition	15	16-Aug-25	30-Aug-25				
A229450530	DPR - Remaining Road Works	30	31-Aug-25	29-Sep-25				
Rising Main			166	16-Jun-25 A	28-Nov-25			
A229450070	DPR - Civil - temp drainage system modification	76	16-Jun-25 A	30-Aug-25				
A229450170	DPR - Civil - Perm civil provision	30	31-Aug-25	29-Sep-25				
A229426391	DPR - E&M - Sump pit pumps and watermain installation	60	30-Sep-25	28-Nov-25				
DPR - Final Works			36	01-Aug-25	11-Sep-25			
Landscape work (TBC)			36	01-Aug-25	11-Sep-25			
A12991	Landscape Soil Filling	24	01-Aug-25	28-Aug-25				
A12992	Planter works	12	29-Aug-25	11-Sep-25				
05 Supporting Underground Structure - SUS			84	30-Jun-25 A	21-Sep-25			
SUS - Tunnel Civil Works			84	30-Jun-25 A	21-Sep-25			
A229450470	SUS VE Panel Design Review (EB)	59	30-Jun-25 A	27-Aug-25				
A229450490	SUS VE Panel Design Review (WB)	70	30-Jun-25 A	08-Sep-25				
A229450440	Parapet Defect Rectification (EB NCP side)	27	29-Jul-25 A	24-Aug-25				
A229450450	Parapet Defect Rectification (WB CP side) (Design TBC)	14	25-Aug-25	07-Sep-25				
A229450460	Parapet Defect Rectification (WB NCP side) (Design TBC)	14	08-Sep-25	21-Sep-25				
Eastbound TCW			14	01-Aug-25	14-Aug-25			
EB Road Barrier			14	01-Aug-25	14-Aug-25			
SUS10060	SUS EB - Road Barrier (CPS) Last 50m	14	01-Aug-25	14-Aug-25				
Westbound TCW			14	01-Aug-25	14-Aug-25			
WB Road Barrier			14	01-Aug-25	14-Aug-25			
SUS10210	SUS WB - Road Barrier (CPS) Last 50m	14	01-Aug-25	14-Aug-25				
06 Launching Shaft & C&C Tunnel - LSCC			733	20-Nov-23 A	21-Nov-25			
LSCC - Structure works			56	01-Aug-25	25-Sep-25			
Launching Shaft			56	01-Aug-25	25-Sep-25			
LS - Miscellaneous Structural Openings			56	01-Aug-25	25-Sep-25			
01 Massfill at cable trench (subject to temporary cable relocation)			14	12-Sep-25	25-Sep-25			
A229448630	Clearance and Massfill the trench	14	12-Sep-25	25-Sep-25				
02 Road slab opening & Drainage works (subject to temporary cable relocation)			42	01-Aug-25	11-Sep-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Aug	Sep	Oct
	A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-Aug-25	11-Sep-25	RC Slab, Manhole, drainage pipe construction and massfill		
	04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunnelling)		31	01-Aug-25	31-Aug-25			
	A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	01-Aug-25	07-Aug-25	EB & WB in situ Service Gallery CPS - Part 1		
	A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	08-Aug-25	14-Aug-25	EB & WB in situ Service Gallery CPS - Part 2		
	A229448581	Road Diversion	3	15-Aug-25	17-Aug-25	Road Diversion		
	A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	18-Aug-25	24-Aug-25	EB & WB in situ Service Gallery NCPS - Part 1		
	A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	25-Aug-25	31-Aug-25	EB & WB in situ Service Gallery NCPS - Part 2		
	05 RC works at MMEP Opening for Service Galleries Works (subject to BYME 8)		49	01-Aug-25	18-Sep-25			
	A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Aug-25*	28-Aug-25	Stage 1 - Narrow the opening to 3.5m*2m RC works		
	A229448660	Stage 2 - Closing out the opening (after SG installation completion TBC)	14	01-Aug-25*	14-Aug-25	Stage 2 - Closing out the opening (after SG installation completion TBC)		
	A229449020	Stage 1a - Emergency staircase corridor RC works	21	29-Aug-25	18-Sep-25	Stage 1a - Emergency staircase corridor RC works		
	LSCC - Backfilling & Dwall Dismantling		113	01-Aug-25	21-Nov-25			
	A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	01-Aug-25	14-Sep-25	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC		
	A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	15-Sep-25	22-Oct-25		D-wall dismantling	
	A229447790	Stage 2b (i) Final Backfilling at LCS side with open cut and allow L	18	23-Oct-25	10-Nov-25			
	A229447800	Stage 2b (ii) Final Backfilling (from +1.0mPD to +4.0mPD) (total qt	30	23-Oct-25	21-Nov-25			
	LSCC - Tunnel Civil Works		678	20-Nov-23 A	28-Sep-25			
	Eastbound TCW		678	20-Nov-23 A	28-Sep-25			
	LSCC10070	LSCC EB - Fireboard	620	20-Nov-23 A	01-Aug-25	LSCC EB - Fireboard		
	LSCC10090	LSCC EB - E&M brackets (CPS)	343	06-Sep-24 A	15-Aug-25	LSCC EB - E&M brackets (CPS)		
	LSCC10421	LSCC EB - E&M brackets (NCPS)	343	20-Sep-24 A	29-Aug-25	LSCC EB - E&M brackets (NCPS)		
	LSCC10050	LSCC EB - Road Barrier (NCPS)	92	13-Jun-25 A	13-Sep-25	LSCC EB - Road Barrier (NCPS)		
	LSCC10110	LSCC EB - TCSS provision	6	15-Aug-25	21-Aug-25	LSCC EB - TCSS provision		
	LSCC10431	LSCC EB - Road Barrier (CPS)	15	13-Sep-25*	28-Sep-25		LSCC EB - Road Barrier (CPS)	
	Westbound TCW		440	13-Jul-24 A	26-Sep-25			
	LSCC10080	LSCC WB - E&M brackets (CPS)	398	13-Jul-24 A	15-Aug-25	LSCC WB - E&M brackets (CPS)		
	LSCC10060	LSCC WB - Fireboard	286	19-Oct-24 A	01-Aug-25	LSCC WB - Fireboard		
	LSCC10411	LSCC WB - E&M brackets (NCPS)	309	24-Oct-24 A	29-Aug-25	LSCC WB - E&M brackets (NCPS)		
	LSCC10441	LSCC WB - Road Barrier (NCPS)	105	30-May-25 A	12-Sep-25	LSCC WB - Road Barrier (NCPS)		
	LSCC10100	LSCC WB - TCSS provision	6	15-Aug-25	21-Aug-25	LSCC WB - TCSS provision		
	LSCC10451	LSCC WB - Road Barrier (CPS)	14	12-Sep-25	26-Sep-25		LSCC WB - Road Barrier (CPS)	
	07 Tunnel Sub-sea (TSS)		743	26-Nov-23 A	07-Dec-25			
	Additional Excavation by D&Br from CKL		360	15-Aug-24 A	09-Aug-25			
	Eastbound Pilot Tunnel		360	15-Aug-24 A	09-Aug-25			
	CKL1130	EB CKL - Pilot tunnel enlargement (Benching)	360	15-Aug-24 A	09-Aug-25	EB CKL - Pilot tunnel enlargement (Benching)		
	TSS - TBM Excavation from Kai Tak		158	03-Jul-25 A	07-Dec-25			
	Westbound - TBM S1281		158	03-Jul-25 A	07-Dec-25			
	TBM1 Tunneling		64	03-Jul-25 A	04-Sep-25			
	CP26-31		64	03-Jul-25 A	04-Sep-25			
	A229449564	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section) (93m 7.0F	40	03-Jul-25 A	11-Aug-25	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section) (93m 7.0R/wk, 15% TRA)		
	A229449565	WB TBM Tunnelling CH9068-9137 (cavern) (69m; 9.3R/wk, 10% T	24	11-Aug-25	04-Sep-25	WB TBM Tunnelling CH9068-9137 (cavern) (69m; 9.3R/wk, 10% TRA)		
	TBM1 Dismantling		94	04-Sep-25	07-Dec-25			
	General		94	04-Sep-25	07-Dec-25			
	TA1251	WB TBM - Last 5 Rings Installation	2	04-Sep-25	06-Sep-25	WB TBM - Last 5 Rings Installation		
	TA85	WB TBM dismantling - TSS side (46d)	46	04-Sep-25	20-Oct-25	WB TBM dismantling - TSS side (46d)		
	TA325	WB TBM dismantling - CKL side (94d)	94	04-Sep-25	07-Dec-25	WB TBM dismantling - CKL side (94d)		
	TSS side		50	06-Sep-25	26-Oct-25			
	Gantry 4		8	06-Sep-25	14-Sep-25			
	TA1551	WB TBM dismantling - Last ring securing + Tailskin Cutting + Erec	8	06-Sep-25	14-Sep-25	WB TBM dismantling - Last ring securing + Tailskin Cutting + Erector Prep		
	Gantries 1-3		29	06-Sep-25	05-Oct-25			
	TA135	WB TBM dismantling - Gantry 4 Level 3, 2 & 1 dismantling	7	06-Sep-25	13-Sep-25	WB TBM dismantling - Gantry 4 Level 3, 2 & 1 dismantling		

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Aug	Sep	Oct
	TA115	WB TBM dismantling - Gantry 1-3 pulling (free up 1st 50m)	1	13-Sep-25	14-Sep-25		WB TBM dismantling - Gantry 1-3 pulling (free up 1st 50m)	
	TA275	WB TBM dismantling - Propping all gantries	3	14-Sep-25	17-Sep-25		WB TBM dismantling - Propping all gantries	
	TA921	WB TBM dismantling - Gantry 1-3 Level 3 Dismantling	6	17-Sep-25	23-Sep-25		WB TBM dismantling - Gantry 1-3 Level 3 Dismantling	
	TA931	WB TBM dismantling - Gantry 1-3 Level 2 Dismantling	4	23-Sep-25	27-Sep-25		WB TBM dismantling - Gantry 1-3 Level 2 Dismantling	
	TA1261	WB TBM dismantling - Gantry 1-3 Level 1 Dismantling	4	27-Sep-25	01-Oct-25		WB TBM dismantling - Gantry 1-3 Level 1 Dismantling	
	TA285	WB TBM dismantling - Remove all Boggies	4	01-Oct-25	05-Oct-25			WB TBM dismantling - Remove all Boggies
	Back shield		8	06-Sep-25	14-Sep-25			
	TA185	WB TBM dismantling - Erector table and cylinders removal	2	06-Sep-25	08-Sep-25		WB TBM dismantling - Erector table and cylinders removal	
	TA1451	WB TBM dismantling - Shield systems removal (slurry, gear oil, grease, elec)	3	06-Sep-25	09-Sep-25		WB TBM dismantling - Shield systems removal (slurry, gear oil, grease, elec)	
	TA1461	WB TBM dismantling - Bottom 3 x Thrust Cylinders	8	06-Sep-25	14-Sep-25		WB TBM dismantling - Bottom 3 x Thrust Cylinders	
	TA1471	WB TBM dismantling - Articulation cylinders	5	09-Sep-25	14-Sep-25		WB TBM dismantling - Articulation cylinders	
	HAG System Preparation		13	08-Sep-25	21-Sep-25			
	TA1271	WB TBM dismantling - Segment Feeder removal	1	08-Sep-25	09-Sep-25		WB TBM dismantling - Segment Feeder removal	
	TA1281	WB TBM dismantling - Installation front sliding rail type M under er	1	09-Sep-25	10-Sep-25		WB TBM dismantling - Installation front sliding rail type M under er	
	TA1291	WB TBM dismantling - Installation Banana's frame	2	14-Sep-25	16-Sep-25		WB TBM dismantling - Installation Banana's frame	
	TA1301	WB TBM dismantling - Concreting	3	16-Sep-25	19-Sep-25		WB TBM dismantling - Concreting	
	TA1311	WB TBM dismantling - Sliding Rails installation	2	19-Sep-25	21-Sep-25		WB TBM dismantling - Sliding Rails installation	
	Erector, Cross Beam, MD		28	21-Sep-25	19-Oct-25			
	Erector		7	21-Sep-25	28-Sep-25			
	TA1321	WB TBM dismantling - Preparation for Pulling Erector	3	21-Sep-25	24-Sep-25			WB TBM dismantling - Preparation for Pulling Erector
	TA1331	WB TBM dismantling - Unbolting Erector & Pulling Erector	1	24-Sep-25	25-Sep-25			WB TBM dismantling - Unbolting Erector & Pulling Erector
	TA1341	WB TBM dismantling - Dismantling Erector	2	25-Sep-25	27-Sep-25			WB TBM dismantling - Dismantling Erector
	TA1351	WB TBM dismantling - Dismantling Trolley	1	27-Sep-25	28-Sep-25			WB TBM dismantling - Dismantling Trolley
	Cross Beam		9	28-Sep-25	07-Oct-25			
	TA1361	WB TBM dismantling - Preparation pulling X Beam	3	28-Sep-25	01-Oct-25			WB TBM dismantling - Preparation pulling X Beam
	TA1371	WB TBM dismantling - Pulling X Beam	1	01-Oct-25	02-Oct-25			WB TBM dismantling - Pulling X Beam
	TA1381	WB TBM dismantling - Welding X Beam lifting lugs	1	02-Oct-25	03-Oct-25			WB TBM dismantling - Welding X Beam lifting lugs
	TA1391	WB TBM dismantling - Wire Cutting of X Beam	4	03-Oct-25	07-Oct-25			WB TBM dismantling - Wire Cutting of X Beam
	Main Drive		12	07-Oct-25	19-Oct-25			
	TA1401	WB TBM dismantling - Preparation pulling MD	3	07-Oct-25	10-Oct-25			WB TBM dismantling - Preparation pulling MD
	TA1411	WB TBM dismantling - Pulling MD to Trolley to Rotation Device	2	10-Oct-25	12-Oct-25			WB TBM dismantling - Pulling MD to Trolley
	TA1421	WB TBM dismantling - Preparation of MD Rotation	3	12-Oct-25	15-Oct-25			WB TBM dismantling - Preparation of MD Rotation
	TA1431	WB TBM dismantling - MD Rotation	1	15-Oct-25	16-Oct-25			WB TBM dismantling - MD Rotation
	TA1441	WB TBM dismantling - MD Dismantling and Cutting	3	16-Oct-25	19-Oct-25			WB TBM dismantling - MD
	Final Demo		7	19-Oct-25	26-Oct-25			
	TA296	WB TBM dismantling - HAG System Rail dismantling & Concrete E	7	19-Oct-25	26-Oct-25			WB TBM dismantling
	TA1581	WB TBM dismantling - Oxycutting area dismantling	2	19-Oct-25	21-Oct-25			WB TBM dismantling
	CKL Side		64	06-Sep-25	09-Nov-25			
	Cutterhead		35	06-Sep-25	11-Oct-25			
	TA90	WB TBM dismantling - CKL Civil Works #1	12	06-Sep-25	18-Sep-25	WB TBM dismantling - CKL Civil Works #1		
	TA901	WB TBM dismantling - Cutterhead dismantling Part 1	8	18-Sep-25	26-Sep-25		WB TBM dismantling - Cutterhead dismantling Part 1	
	TA1481	WB TBM dismantling - Cutterhead Rotation and Securing	1	26-Sep-25	27-Sep-25		WB TBM dismantling - Cutterhead Rotation and Securing	
	TA1491	WB TBM dismantling - Cutterhead dismantling Part 2	14	27-Sep-25	11-Oct-25		WB TBM dismantling - Cutterhead dismantling	
	Spherical Bearing		9	11-Oct-25	20-Oct-25			
	TA91	WB TBM dismantling - CKL Civil Works #2	5	11-Oct-25	16-Oct-25			WB TBM dismantling - CKL Civil V
	TA92	WB TBM dismantling - Spherical Bearing	4	16-Oct-25	20-Oct-25			WB TBM dismantling - S
	Sheild		20	20-Oct-25	09-Nov-25			
	TA1561	WB TBM dismantling - CKL Civil Works #3	5	20-Oct-25	25-Oct-25			WB TBM di
	TA93	WB TBM dismantling - Shield Part 1	15	25-Oct-25	09-Nov-25			
	Eastbound - TBM S1282		124	23-Jul-25 A	24-Nov-25			
	TBM2 Tunneling		124	23-Jul-25 A	24-Nov-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Aug	Sep	Oct
	CP26-30		124	23-Jul-25 A	24-Nov-25			
	EBTBM1420	EB TBM Backfill Operation	15	23-Jul-25 A	07-Aug-25	EB TBM Backfill Operation		
	EBTBM1360	EB TBM Tunnelling - Seawall Section 6 Rings CH8641-8654 (11m	12	07-Aug-25	19-Aug-25	EB TBM Tunnelling - Seawall Section 6 Rings CH8641-8654 (11m; 3.6R/wk,as-built rate)		
	EBTBM1260	EB TBM Tunnelling - Seawall Section up to Full Face Rock CH865	14	19-Aug-25	02-Sep-25	EB TBM Tunnelling - Seawall Section up to Full Face Rock CH8654-8675 (21m; 4.8R/wk,15% TRA)		
	EBTBM1530	EB TBM Tunnelling - Seawall Section up to Full Face Rock CH867	15	02-Sep-25	17-Sep-25	EB TBM Tunnelling - Seawall Section up to Full Face Rock CH8675-8698 (23m; 4.8R/wk,15% TRA)		
	EBTBM1270	EB TBM Tunnelling - Seawall Section up to Full Face Rock CH869	14	17-Sep-25	01-Oct-25	EB TBM Tunnelling - Seawall Section up to Full Face Rock CH8698-87		
	EBTBM1280	EB TBM Tunnelling CH8718-8748 up to start of Pilot Tunnel (30m;	16	01-Oct-25	17-Oct-25	EB TBM Tunnelling CH8718-87		
	EBTBM1290	EB TBM Tunnelling CH8748-8831 (Pilot tunnel section) (83m; 7.0F	38	17-Oct-25	24-Nov-25			
TSS - Tunnel Civil Works			727	26-Nov-23 A	21-Nov-25			
Westbound (WB)			363	24-Nov-24 A	21-Nov-25			
WB TSS - TBM Temporary Services			56	06-Sep-25	01-Nov-25			
TBM slurry pipe relocation			7	11-Oct-25	18-Oct-25			
A229447540	TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24	7	11-Oct-25	18-Oct-25				TSS - WB NCPS Wall Pipe R
TBM slurry pipe dismantling			56	06-Sep-25	01-Nov-25			
A229447590	TSS - WB NCPS Wall Pipe Dismantling from CP25 to CP29	14	06-Sep-25	20-Sep-25		TSS - WB NCPS Wall Pipe Dismantling from CP25 to CP29		
A229447610	TSS - WB NCPS Wall Pipe Dismantling from FT to CP11	14	06-Sep-25	20-Sep-25		TSS - WB NCPS Wall Pipe Dismantling from FT to CP11		
A229447620	TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16	14	20-Sep-25	04-Oct-25		TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16		
A229447630	TSS - WB NCPS Wall Pipe Dismantling from CP16 to CP21	14	04-Oct-25	18-Oct-25			TSS - WB NCPS Wall Pipe D	
A229447640	TSS - WB NCPS Wall Pipe Dismantling from CP21 to CP25	14	18-Oct-25	01-Nov-25				
WB TSS - Service Gallery			123	03-Jul-25 A	02-Nov-25			
CP26-31			123	03-Jul-25 A	02-Nov-25			
TC3010	WB TSS - Service Gallery up from CH8786 to CH8897 (CP29)	42	05-Jul-25 A	16-Aug-25	WB TSS - Service Gallery up from CH8786 to CH8897 (CP29)			
TC3020	WB TSS - Service Gallery up to CP30 (100m)	7	26-Oct-25	02-Nov-25				
Same Rate as TBM Excavation (Last SG 170m behind TBM CH)			96	03-Jul-25 A	06-Oct-25			
A229450340	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section) (93m 7.0F	72	03-Jul-25 A	12-Sep-25	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section) (93m 7.0R/wk, 15% TRA)			
A229450350	WB TBM Tunnelling CH9068-9137 (cavern) (69m; 9.3R/wk, 10% T	24	13-Sep-25	06-Oct-25		WB TBM Tunnelling CH9068-9137 (cavern) (69m; 9.3R/w		
WB TSS - Below Road Level Installation			34	01-Aug-25	03-Sep-25			
Service Gallery Civil Provision			18	16-Aug-25	03-Sep-25			
TC1100	WB TSS - Service Gallery Civil Provision up to CP29	18	16-Aug-25	03-Sep-25	WB TSS - Service Gallery Civil Provision up to CP29			
Low Point @ CP12			28	01-Aug-25	28-Aug-25			
TC11290	WB TSS - Low Point Sump Pit waterproofing & testing (after TBM	28	01-Aug-25	28-Aug-25	WB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)			
WB TSS - Corbel			100	21-Jul-25 A	28-Oct-25			
CP21-26			32	21-Jul-25 A	21-Aug-25			
A229424160	WB TSS - Corbel Structure & Curing at CP28	17	21-Jul-25 A	06-Aug-25	WB TSS - Corbel Structure & Curing at CP28			
TC11200	WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)	15	07-Aug-25	21-Aug-25	WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)			
CP26-31			4	18-Oct-25	21-Oct-25			
TC1930	WB TSS - Corbel Structure up to CP29 (25m)	4	18-Oct-25	21-Oct-25			WB TSS - Corbel Str	
Concrete curing time before ISSG arrival			7	22-Oct-25	28-Oct-25			
TC1330	WB TSS - Corbel Structure up to CP29 (concrete curing)	7	22-Oct-25	28-Oct-25			WB	
WB TSS - OHVD			7	05-Aug-25	11-Aug-25			
TC11470	WB TSS - OHVD from CH8530 to CP26	4	05-Aug-25	08-Aug-25	WB TSS - OHVD from CH8530 to CP26			
TC11400	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym	3	09-Aug-25	11-Aug-25	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym			
WB TSS - Fire Board - Tunnel Crown with deletion up Ch8924			100	28-Jul-25 A	05-Nov-25			
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	7	28-Jul-25 A	04-Aug-25	WB TSS - Fire board - Tunnel Crown up to CP27			
D12565	WB TSS - Fire board - Tunnel Crown up to CP28	8	29-Oct-25	05-Nov-25				
WB TSS - Fire Board - Road level with deletion up Ch8924			268	21-Feb-25 A	15-Nov-25			
TC11430	WB TSS - Fire Board - Wall & OHVD Soffit from CP25 to CP26	268	21-Feb-25 A	15-Nov-25				
WB TSS - Road Barrier			86	01-Aug-25	25-Oct-25			
CPS			86	01-Aug-25	25-Oct-25			
A229447850	WB TSS - Road Barrier CPS up to CP26	6	01-Aug-25	08-Aug-25	WB TSS - Road Barrier CPS up to CP26			
A229447650	WB TSS - Road Barrier CPS up to CP28	6	07-Aug-25	14-Aug-25	WB TSS - Road Barrier CPS up to CP28			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Aug	Sep	Oct
A229447860	WB TSS - Road Barrier CPS up to CP27	6	14-Oct-25	21-Oct-25			WB TSS - Road Barrier CPS up to CP27
TC1040	WB TSS - Road Barrier CPS up to CP29	4	22-Oct-25	25-Oct-25			WB TSS - Road Barrier CPS up to CP29
NCPS		16	20-Sep-25	16-Oct-25			
A229446430	WB TSS - Road Barrier NCPS up to CP26	6	20-Sep-25	27-Sep-25		WB TSS - Road Barrier NCPS up to CP26	
A229446420	WB TSS - Road Barrier NCPS up to CP27	6	27-Sep-25	11-Oct-25		WB TSS - Road Barrier NCPS up to CP27	
A229425611	WB TSS - Road Barrier NCPS up to CP28	4	11-Oct-25	16-Oct-25			WB TSS - Road Barrier NCPS up to CP28
WB TSS - E&M Brackets		363	24-Nov-24 A	21-Nov-25			
TC11030	WB TSS - E&M Brackets up to CP26	143	02-Jul-25 A	21-Nov-25			
NCPS		250	24-Nov-24 A	01-Aug-25			
TC11460	WB TSS - E&M Brackets NCPS from CH8450 to CP25	250	24-Nov-24 A	01-Aug-25	WB TSS - E&M Brackets NCPS from CH8450 to CP25		
Eastbound (EB)		711	26-Nov-23 A	05-Nov-25			
EB TSS - TBM Temporary Services		7	11-Oct-25	18-Oct-25			
TBM slurry pipe relocation		7	11-Oct-25	18-Oct-25			
A229447680	TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24	7	11-Oct-25	18-Oct-25			TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24
EB TSS - Service Gallery		97	01-Aug-25	05-Nov-25			
CP21-26		97	01-Aug-25	05-Nov-25			
A229428552	EB TSS - Service Gallery up to CP 25	13	02-Sep-25	16-Sep-25	EB TSS - Service Gallery up to CP 25		
A229428562	EB TSS - Service Gallery up to CP 26	13	17-Oct-25	01-Nov-25			EB TSS - Service Gallery up to CP 26
Same Rate as TBM Excavation (Last SG 170m behind TBM CH)		97	01-Aug-25	05-Nov-25			
EBTBM1380	EB TSS - Service Gallery up to CH8473	10	01-Aug-25	10-Aug-25	EB TSS - Service Gallery up to CH8473		
EBTBM1390	TRA: Stoppage 1 before Full Face Rock	18	10-Aug-25	28-Aug-25	TRA: Stoppage 1 before Full Face Rock		
EBTBM1400	EB TSS - Service Gallery up to CH8484	10	28-Aug-25	07-Sep-25	EB TSS - Service Gallery up to CH8484		
EBTBM1410	EB TSS - Service Gallery up to CH8495 (11m; 4.8R/wk) and allow	7	07-Sep-25	14-Sep-25	EB TSS - Service Gallery up to CH8495 (11m; 4.8R/wk) and allow start of CP25 EB Tym		
EBTBM1500	EB TSS - Service Gallery up to CH8505 (10m; 4.8R/wk)	7	14-Sep-25	21-Sep-25	EB TSS - Service Gallery up to CH8505 (10m; 4.8R/wk)		
EBTBM1430	EB TSS - Service Gallery up to CH8548 (43m; 4.8R/wk)	29	21-Sep-25	20-Oct-25	EB TSS - Service Gallery up to CH8548 (43m; 4.8R/wk)		
EBTBM1440	EB TSS - Service Gallery up to CH8578	16	20-Oct-25	05-Nov-25			EB TSS - Service Gallery up to CH8578
EB TSS - Below Road Level Installation		193	17-Feb-25 A	28-Aug-25			
Low Point Sump Pit		193	17-Feb-25 A	28-Aug-25			
Low Point @ CP12		193	17-Feb-25 A	28-Aug-25			
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	193	17-Feb-25 A	28-Aug-25	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
EB TSS - Corbel		703	26-Nov-23 A	28-Oct-25			
CP21-26		703	26-Nov-23 A	28-Oct-25			
A229415982	EB TSS - Corbel Stoppage at CP23	641	26-Nov-23 A	27-Aug-25	EB TSS - Corbel Stoppage at CP23		
A229415952	EB TSS - Corbel Structure up to CP24	8	18-Oct-25	28-Oct-25			EB TSS - Corbel Structure up to CP24
EB TSS - OHVD		93	01-Aug-25	01-Nov-25			
TC305	EB - ISSG Assembly (subject to ISSG availability)	14	01-Aug-25*	14-Aug-25	EB - ISSG Assembly (subject to ISSG availability)		
CP21-26		4	28-Oct-25	01-Nov-25			
TC320	EB TSS - OHVD up to CP24	4	28-Oct-25	01-Nov-25			EB TSS - OHVD up to CP24
EB TSS - Road Barrier		8	28-Oct-25	05-Nov-25			
NCPS		8	28-Oct-25	05-Nov-25			
TC10160	EB TSS - Road Barrier NCPS up to CP24	8	28-Oct-25	05-Nov-25			EB TSS - Road Barrier NCPS up to CP24
08 CKL Tunnel		340	25-Nov-24 A	30-Oct-25			
Westbound (WB)		14	01-Aug-25	14-Aug-25			
WB CKL - Before TBM breakthrough		14	01-Aug-25	14-Aug-25			
Westbound (WB) Civil Works		14	01-Aug-25	14-Aug-25			
WB Type A		14	01-Aug-25	14-Aug-25			
E&M Brackets		14	01-Aug-25	14-Aug-25			
A229450100	CKL WB - E&M Bracket up to CP32	14	01-Aug-25	14-Aug-25	CKL WB - E&M Bracket up to CP32		
WB EVB Portal		14	01-Aug-25	14-Aug-25			
A229450180	CKL WB EVB Portal - Road Barrier	14	01-Aug-25	14-Aug-25	CKL WB EVB Portal - Road Barrier		
Eastbound (EB)		340	25-Nov-24 A	30-Oct-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Aug	Sep	Oct
		EB CKL - Before TBM breakthrough	340	25-Nov-24 A	30-Oct-25			
		Eastbound (EB) Structure Works	284	25-Nov-24 A	04-Sep-25			
		EB Type C	212	25-Nov-24 A	14-Aug-25			
		OHVD	212	25-Nov-24 A	14-Aug-25			
A2050	EB Type C - OHVD Formwork Modification & Relocation	212	25-Nov-24 A	14-Aug-25	EB Type C - OHVD Formwork Modification & Relocation			
		EB Type A D&Br	21	15-Aug-25	04-Sep-25			
		OHVD	21	15-Aug-25	04-Sep-25			
A1800	EB D&Br - A1 OHVD Bay 5	21	15-Aug-25	04-Sep-25	EB D&Br - A1 OHVD Bay 5			
		Eastbound (EB) Civil Works	92	31-Jul-25 A	30-Oct-25			
		EB Type A	77	15-Aug-25	30-Oct-25			
A8980	CKL EB Type A - E&M Bracket	39	15-Aug-25	22-Sep-25	CKL EB Type A - E&M Bracket			
A229444530	EB - Type A - Road Barrier	36	10-Sep-25	30-Oct-25				
		EB Type C	81	31-Jul-25 A	19-Oct-25			
A229444520	CKL EB Type C2/C3 - Road Barrier	42	31-Jul-25 A	10-Sep-25	CKL EB Type C2/C3 - Road Barrier			
A229450140	CKL EB Type C - MIMEP module installation	6	01-Aug-25	06-Aug-25	CKL EB Type C - MIMEP module installation			
A229450120	CKL EB Type C2/C3 - Black paint	7	10-Sep-25	17-Sep-25	CKL EB Type C2/C3 - Black paint			
A229450110	CKL EB Type C2/C3 - E&M Bracket	27	23-Sep-25	19-Oct-25	CKL EB Type C2/C3 - E&M Bracket			
		EB Type A D&Br	36	01-Aug-25	15-Sep-25			
A229444700	EB Type A Dr&BI - MIMEP module installation	36	01-Aug-25	15-Sep-25	EB Type A Dr&BI - MIMEP module installation			
		EB EVB Portal	21	01-Aug-25	21-Aug-25			
A229450150	CKL EB EVB Portal - Road Barrier	21	01-Aug-25	21-Aug-25	CKL EB EVB Portal - Road Barrier			
A229450160	CKL EB EVB Portal - Black paint	7	01-Aug-25	07-Aug-25	CKL EB EVB Portal - Black paint			
		09 Cross Passages	176	01-Aug-25	23-Jan-26			
		Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)	176	01-Aug-25	23-Jan-26			
		CP25 by Mini TBM	105	14-Sep-25	28-Dec-25			
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	14-Sep-25	11-Oct-25	CP25 - EB - Tympanum Civil works CH8489			
A7950	CP25 - CP TBM cycle	18	11-Oct-25	29-Oct-25	CP25 - CP TBM cycle			
A8260	CP25 - Internal & Collar Structure & ABWF	60	29-Oct-25	28-Dec-25				
		CP27 by Mini TBM	27	17-Sep-25	14-Oct-25			
TD0310	CP27 - WB - Tympanum Civil works CH8688 R0936W	27	17-Sep-25	14-Oct-25	CP27 - WB - Tympanum Civil works CH8688 R0936W			
		CP28 by D&Br	94	01-Aug-25	02-Nov-25			
TD1030	CP28 - WB - Sawcut and breakin	6	01-Aug-25	06-Aug-25	CP28 - WB - Sawcut and breakin			
TD1250	CP28 - Advance excavation from WB (15m Length; 0.17m/d)	88	07-Aug-25	02-Nov-25				
		CP29 by D&Br	133	13-Sep-25	23-Jan-26			
TD1310	CP29 - WB - Temporary Platform setup & Tympanum	35	13-Sep-25	17-Oct-25	CP29 - WB - Temporary Platform setup & Tympanum			
TD1320	CP29 - WB - Sawcut and break in	6	22-Oct-25	27-Oct-25	CP29 - WB - Sawcut and break in			
TD1330	CP29 - excavation from WB	88	28-Oct-25	23-Jan-26				
		CP32 by D&BI	78	01-Aug-25	17-Oct-25			
A229438446	CP32 - Backfill	26	01-Aug-25	26-Aug-25	CP32 - Backfill			
A229438436	CP32 - Lining Structure	26	27-Aug-25	21-Sep-25	CP32 - Lining Structure			
A229422590	CP32 - Collar	26	22-Sep-25	17-Oct-25	CP32 - Collar			
		CP33 by D&BI	133	01-Aug-25	11-Dec-25			
A1900	CP33 - Rock Plug Excavation Preparation Works	40	01-Aug-25	09-Sep-25	CP33 - Rock Plug Excavation Preparation Works			
A1710	CP33 - Rock Plug Excavation	26	10-Sep-25	05-Oct-25	CP33 - Rock Plug Excavation			
A1720	CP33 - CP33/Type E Junction	67	06-Oct-25	11-Dec-25				
		10 East Ventilation Building - EVB	653	15-Mar-24 A	27-Dec-25			
		E&M Works (by BYME)	453	15-Mar-24 A	23-Sep-25			
EVB1210	EVB - E&M works (B/F)	410	15-Mar-24 A	04-Aug-25	EVB - E&M works (B/F)			
EVB1300	EVB - E&M works (LG3/F)	385	26-Apr-24 A	12-Aug-25	EVB - E&M works (LG3/F)			
EVB1360	EVB - E&M works (LG2/F)	356	21-May-24 A	01-Aug-25	EVB - E&M works (LG2/F)			
EVB1440	EVB - E&M works (LG1/F)	340	10-Jul-24 A	29-Aug-25	EVB - E&M works (LG1/F)			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Aug	Sep	Oct
	EVB1500	EVB - E&M works (G/F)	337	07-Aug-24 A	23-Sep-25	EVB - E&M works (G/F)		
EVB Remaining Works (TBC)			198	13-Jun-25 A	27-Dec-25			
Facade works			138	13-Jun-25 A	28-Oct-25			
	EVB1606	EVB - Aluminium Fins Installation	138	13-Jun-25 A	28-Oct-25	EVB - Aluminium Fins Installation		
Logistic Deck & Tower Crane Removal			15	29-Oct-25	12-Nov-25			
	EVB1621	EVB - Tower Crane TC2 Removal TC2	15	29-Oct-25	12-Nov-25			
Landscape works			60	29-Oct-25	27-Dec-25			
	EVB1650	EVB - Landscape - Above G/F	60	29-Oct-25	27-Dec-25			
VO - Recovery Vehicle Base (RVB) Construction			45	01-Aug-25	14-Sep-25			
	EVB1810	RVB - Rock Excavation & Site Formation	45	01-Aug-25	14-Sep-25	RVB - Rock Excavation & Site Formation		
11 Tunnel E &M Installation			262	01-May-25 A	17-Jan-26			
WB - E&M Works			90	01-Aug-25	29-Oct-25			
WB - LV Cabling & LV Power On			90	01-Aug-25	29-Oct-25			
	TF170	WB CKL - CP32-EVB Portal E&M installation	90	01-Aug-25*	29-Oct-25	WB CKL - CP32-EVB Portal E&M installation		
	E&MC1180	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)	60	29-Aug-25	28-Oct-25	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)		
EB - E&M Works			262	01-May-25 A	17-Jan-26			
EB - LV Cabling & LV Power On			262	01-May-25 A	17-Jan-26			
	E&MC1080	02. EB TSS - CP12-16 E&M installation	92	01-May-25 A	01-Aug-25	02. EB TSS - CP12-16 E&M installation		
	E&MC1150	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)	60	13-Sep-25	12-Nov-25	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)		
	E&MC1130	11. EB CKL - CP31 to EVB Portal - E&M installation	90	19-Oct-25	17-Jan-26	11. EB CKL - CP31 to EVB Portal - E&M installation		
	E&MC1140	12. EB CKL - BT & S01 - E&M installation	90	19-Oct-25	17-Jan-26	12. EB CKL - BT & S01 - E&M installation		
14 Projectwide Final Works			283	29-Jan-25 A	07-Nov-25			
Tunnel Cladding			283	29-Jan-25 A	07-Nov-25			
Eastbound			261	29-Jan-25 A	16-Oct-25			
Typical Subframe & Cladding			261	29-Jan-25 A	16-Oct-25			
EB CPS			24	28-Aug-25	20-Sep-25			
	VE10220	1. VE Panel - EB SUS (CPS) 400m	24	28-Aug-25	20-Sep-25	1. VE Panel - EB SUS (CPS) 400m		
EB NCPS			261	29-Jan-25 A	16-Oct-25			
	VE10601	4. VE Panel - EB TSS CP12-17 (NCPS) 500m	237	29-Jan-25 A	22-Sep-25	4. VE Panel - EB TSS CP12-17 (NCPS) 500m		
	VE10571	1. VE Panel - EB SUS (NCPS) 400m	24	21-Sep-25	14-Oct-25	1. VE Panel - EB SUS (NCPS) 400m		
	VE10611	5. VE Panel - EB TSS CP17-21 (NCPS) 400m	24	23-Sep-25	16-Oct-25	5. VE Panel - EB TSS CP17-21 (NCPS) 400m		
Westbound			266	15-Feb-25 A	07-Nov-25			
Typical Subframe & Cladding			266	15-Feb-25 A	07-Nov-25			
WB CPS			24	15-Oct-25	07-Nov-25			
	VE10021	1. VE Panel - WB SUS (CPS) 400m	24	15-Oct-25*	07-Nov-25	1. VE Panel - WB SUS (CPS) 400m		
	VE10022	2. VE Panel - WB LSCC to CP7 (CPS) 150m	10	28-Oct-25	07-Nov-25	2. VE Panel - WB LSCC to CP7 (CPS) 150m		
WB NCPS			201	15-Feb-25 A	03-Sep-25			
	VE10701	4. VE Panel - WB TSS CP12-17 (NCPS) 500m (subject to GTECH h/o End Jun25)	177	15-Feb-25 A	10-Aug-25	4. VE Panel - WB TSS CP12-17 (NCPS) 500m (subject to GTECH h/o End Jun25)		
	VE10731	5. VE Panel - WB TSS CP17-23 (NCPS) 600m	24	10-Aug-25*	03-Sep-25	5. VE Panel - WB TSS CP17-23 (NCPS) 600m		
Tunnel Pavement			30	01-Aug-25	30-Aug-25			
Westbound			30	01-Aug-25	30-Aug-25			
	AGR10090	Pavement - WB Initial Layers CP1 to CP18	30	01-Aug-25	30-Aug-25	Pavement - WB Initial Layers CP1 to CP18		
Infrastructure Works			307	07-Jan-25 A	10-Nov-25			
06 Road S20			131	31-Mar-25 A	23-Sep-25			
Addition of Planter (Non Critical)			109	31-Mar-25 A	26-Aug-25			
	A1140	S20 - Construction of Remaining Planter	109	31-Mar-25 A	26-Aug-25	S20 - Construction of Remaining Planter		
Run-in Remaining Works			107	08-May-25 A	23-Sep-25			
	A1100	S20 - Run-in Remaining Works	107	08-May-25 A	23-Sep-25	S20 - Run-in Remaining Works		
VO - Modification of Irrigation System at Charging Station Run-in			12	01-Aug-25	15-Aug-25			
	A1070	S20 - Shrubs Reinstatement (Non Critical)	12	01-Aug-25	15-Aug-25	S20 - Shrubs Reinstatement (Non Critical)		
07 Road L10(N)			213	01-Mar-25 A	29-Sep-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Aug	Sep	Oct
	L10(N) Landscape (KD-26)	26	30-Aug-25	29-Sep-25			
LN10110	L10(N) - Landscape softwork (TBC)	26	30-Aug-25	29-Sep-25			L10(N) - Landscape softwork (TBC)
	L10(N) Remaining works	57	01-Aug-25	26-Sep-25			
LN10100	Road L10N - Drainage T&C	21	01-Aug-25	21-Aug-25			
LN10150	Road L10N - Final Paving works & Road Marking	20	07-Sep-25	26-Sep-25			Road L10N - Final Paving works & Road Marking
	L10 (N) Remaining Road Works (Subject to Manpower)	145	01-Mar-25 A	06-Sep-25			
A229450270	L10 (N) - Remaining Road Signage	136	01-Mar-25 A	27-Aug-25			
A229450280	L10 (N) - Remaining Road Lighting	30	01-Aug-25	06-Sep-25			
	08 Road L10(S) & L18	296	07-Jan-25 A	29-Oct-25			
	L10(S) & L18 Landscape (KD-24)	25	01-Aug-25	29-Aug-25			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	01-Aug-25*	29-Aug-25			
	L10(S) & L18 Remaining works	90	01-Aug-25	29-Oct-25			
	Roadside Area adjacent to L10(S)	90	01-Aug-25	29-Oct-25			
	Roadworks	30	01-Aug-25	30-Aug-25			
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Aug-25*	30-Aug-25			
	Landscape	30	30-Sep-25	29-Oct-25			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	30-Sep-25	29-Oct-25			
	Miscellaneous Road Works	161	07-Jan-25 A	06-Aug-25			
A1190	L10 (S) Carriageway - Construction of Remaining Islands	161	07-Jan-25 A	06-Aug-25			
	Preparation for Road Opening (L10S)	75	26-Apr-25 A	02-Aug-25			
A229450210	L10 (S) Carriageway - Final Paving Works & Road Marking	75	26-Apr-25 A	02-Aug-25			
	10 Lam Chak Street / Kai Hing Road Modification	30	11-Oct-25	10-Nov-25			
	LCS/KHR Modification (KD-19)	30	11-Oct-25	10-Nov-25			
	VO -Additional Raod Lighting at Stage 1 Area	30	11-Oct-25	10-Nov-25			
A229450080	VO - Additional Road Lighting installation	30	11-Oct-25	10-Nov-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Sep	Oct	Nov
HKT2 P80 Programme DD 12Sep25 (Draft)			1015	20-Nov-23 A	30-Aug-26			
Construction			1015	20-Nov-23 A	30-Aug-26			
Trunk Road T2			1015	20-Nov-23 A	30-Aug-26			
02 At-Grade Road - AGR			550	15-Jun-24 A	16-Dec-25			
Kiosk			96	12-Sep-25	16-Dec-25			
AGR1030	Kiosk	Kiosk - procurement, fabrication & delivery	75	12-Sep-25*	25-Nov-25			Kiosk - p
AGR1060	Kiosk	Kiosk - Civil	21	26-Nov-25	16-Dec-25			
AGR - Road & Drainage works			472	15-Jun-24 A	30-Sep-25			
AGR1021	AGR	AGR - TCSS Provision CH5860-5962	210	09-Jan-25 A	23-Sep-25		AGR - TCSS Provision CH5860-5962	
AGR1150	AGR	AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)	12	18-Sep-25	30-Sep-25		AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)	
Eastbound			227	07-Dec-24 A	15-Sep-25			
AGR1040	AGR	AGR - EB Drainage & Gully Installation	227	07-Dec-24 A	15-Sep-25		AGR - EB Drainage & Gully Installation	
Westbound			472	15-Jun-24 A	30-Sep-25			
AGR1020	AGR	AGR - WB Drainage & Gully Installation	372	15-Jun-24 A	12-Sep-25		AGR - WB Drainage & Gully Installation	
AGR1050	AGR	AGR - WB Road Side Barrier	227	15-Feb-25 A	30-Sep-25		AGR - WB Road Side Barrier	
AGR1140	AGR	AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)	160	06-Mar-25 A	18-Sep-25		AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)	
03 Depressed Road - DPR			197	16-Jun-25 A	29-Dec-25			
DPR - Road Works			197	16-Jun-25 A	29-Dec-25			
Temporary Ramp for CKR Opening			30	01-Sep-25 A	30-Sep-25			
A229450380	DPR	DPR - WB Ramp Erection for CKR Opening	30	01-Sep-25 A	30-Sep-25		DPR - WB Ramp Erection for CKR Opening	
Rising Main			197	16-Jun-25 A	29-Dec-25			
A229450070	DPR	DPR - Civil - temp drainage system modification	107	16-Jun-25 A	30-Sep-25		DPR - Civil - temp drainage system modification	
A229450170	DPR	DPR - Civil - Perm civil provision	30	01-Oct-25	30-Oct-25			DPR - Civil - Perm civil provision
A229426391	DPR	DPR - E&M - Sump pit pumps and watermain installation	60	31-Oct-25	29-Dec-25			
DPR - Final Works			36	12-Sep-25	25-Oct-25			
Landscape work (TBC)			36	12-Sep-25	25-Oct-25			
A12991	Landscape	Landscape Soil Filling	24	12-Sep-25	11-Oct-25		Landscape Soil Filling	
A12992	Planter	Planter works	12	13-Oct-25	25-Oct-25		Planter works	
05 Supporting Underground Structure - SUS			136	30-Jun-25 A	12-Nov-25			
SUS - Tunnel Civil Works			136	30-Jun-25 A	12-Nov-25			
A229450470	SUS	SUS VE Panel Design Review (EB)	136	30-Jun-25 A	12-Nov-25			SUS VE Panel Design Review (EB)
A229450490	SUS	SUS VE Panel Design Review (WB)	96	30-Jun-25 A	03-Oct-25		SUS VE Panel Design Review (WB)	
A229450450	Parapet	Parapet Defect Rectification (WB CP side) (Design TBC)	14	12-Sep-25	25-Sep-25		Parapet Defect Rectification (WB CP side) (Design TBC)	
A229450460	Parapet	Parapet Defect Rectification (WB NCP side) (Design TBC)	14	26-Sep-25	09-Oct-25		Parapet Defect Rectification (WB NCP side) (Design TBC)	
Eastbound TCW			14	12-Sep-25	25-Sep-25			
EB Road Barrier			14	12-Sep-25	25-Sep-25			
SUS10060	SUS	SUS EB - Road Barrier (CPS) Last 50m	14	12-Sep-25	25-Sep-25		SUS EB - Road Barrier (CPS) Last 50m	
Westbound TCW			14	12-Sep-25	25-Sep-25			
WB Road Barrier			14	12-Sep-25	25-Sep-25			
SUS10210	SUS	SUS WB - Road Barrier (CPS) Last 50m	14	12-Sep-25	25-Sep-25		SUS WB - Road Barrier (CPS) Last 50m	
06 Launching Shaft & C&C Tunnel - LSCC			745	20-Nov-23 A	03-Dec-25			
LSCC - Structure works			56	12-Sep-25	06-Nov-25			
Launching Shaft			56	12-Sep-25	06-Nov-25			
LS - Miscellaneous Structural Openings			56	12-Sep-25	06-Nov-25			
01 Massfill at cable trench (subject to temporary cable relocation)			14	24-Oct-25	06-Nov-25			
A229448630	Clearance	Clearance and Massfill the trench	14	24-Oct-25	06-Nov-25			Clearance and Massfill the trench
02 Road slab opening & Drainage works (subject to temporary cable relocation)			42	12-Sep-25	23-Oct-25			
A229448640	RC Slab	RC Slab, Manhole, drainage pipe construction and massfill	42	12-Sep-25	23-Oct-25		RC Slab, Manhole, drainage pipe construction and massfill	
04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunnel)			31	12-Sep-25	12-Oct-25			
A229448570	EB & WB	EB & WB in situ Service Gallery CPS - Part 1	7	12-Sep-25	18-Sep-25		EB & WB in situ Service Gallery CPS - Part 1	

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Sep	Oct	Nov
	A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	19-Sep-25	25-Sep-25	EB & WB in situ Service Gallery CPS - Part 2		
	A229448581	Road Diversion	3	26-Sep-25	28-Sep-25	Road Diversion		
	A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	29-Sep-25	05-Oct-25	EB & WB in situ Service Gallery NCPS - Part 1		
	A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	06-Oct-25	12-Oct-25	EB & WB in situ Service Gallery NCPS - Part 2		
	05 RC works at MMEP Opening for Service Galleries Works (subject to BYME 8		49	12-Sep-25	30-Oct-25			
	A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	12-Sep-25*	09-Oct-25	Stage 1 - Narrow the opening to 3.5m*2m RC works		
	A229448660	Stage 2 - Closing out the opening (after SG installation completion	14	12-Sep-25*	25-Sep-25	Stage 2 - Closing out the opening (after SG installation completion TBC)		
	A229449020	Stage 1a - Emergency staircase corridor RC works	21	10-Oct-25	30-Oct-25	Stage 1a - Emergency staircase corridor RC works		
	LSCC - Backfilling & Dwall Dismantling		83	12-Sep-25	03-Dec-25			
	A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	12-Sep-25	26-Oct-25	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC		
	A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	27-Oct-25	03-Dec-25			
LSCC - Tunnel Civil Works			720	20-Nov-23 A	09-Nov-25			
Eastbound TCW			720	20-Nov-23 A	09-Nov-25			
LSCC10070	LSCC EB - Fireboard	662	20-Nov-23 A	12-Sep-25	LSCC EB - Fireboard			
LSCC10090	LSCC EB - E&M brackets (CPS)	385	06-Sep-24 A	26-Sep-25	LSCC EB - E&M brackets (CPS)			
LSCC10421	LSCC EB - E&M brackets (NCPS)	385	20-Sep-24 A	10-Oct-25	LSCC EB - E&M brackets (NCPS)			
LSCC10050	LSCC EB - Road Barrier (NCPS)	134	13-Jun-25 A	25-Oct-25	LSCC EB - Road Barrier (NCPS)			
LSCC10110	LSCC EB - TCSS provision	6	26-Sep-25	02-Oct-25	LSCC EB - TCSS provision			
LSCC10431	LSCC EB - Road Barrier (CPS)	15	25-Oct-25*	09-Nov-25		LSCC EB - Road Barrier (CPS)		
Westbound TCW			469	13-Jul-24 A	25-Oct-25			
LSCC10080	LSCC WB - E&M brackets (CPS)	440	13-Jul-24 A	26-Sep-25	LSCC WB - E&M brackets (CPS)			
LSCC10060	LSCC WB - Fireboard	328	19-Oct-24 A	12-Sep-25	LSCC WB - Fireboard			
LSCC10411	LSCC WB - E&M brackets (NCPS)	338	24-Oct-24 A	27-Sep-25	LSCC WB - E&M brackets (NCPS)			
LSCC10441	LSCC WB - Road Barrier (NCPS)	134	30-May-25 A	11-Oct-25	LSCC WB - Road Barrier (NCPS)			
LSCC10100	LSCC WB - TCSS provision	6	26-Sep-25	02-Oct-25	LSCC WB - TCSS provision			
LSCC10451	LSCC WB - Road Barrier (CPS)	14	11-Oct-25	25-Oct-25		LSCC WB - Road Barrier (CPS)		
07 Tunnel Sub-sea (TSS)			754	26-Nov-23 A	18-Dec-25			
Additional Excavation by D&Br from CKL			402	15-Aug-24 A	20-Sep-25			
Eastbound Pilot Tunnel			402	15-Aug-24 A	20-Sep-25			
CKL1130	EB CKL - Pilot tunnel enlargement (Benching)	402	15-Aug-24 A	20-Sep-25	EB CKL - Pilot tunnel enlargement (Benching)			
TSS - TBM Excavation from Kai Tak			129	12-Aug-25 A	18-Dec-25			
Westbound - TBM S1281			129	12-Aug-25 A	18-Dec-25			
TBM1 Tunneling			30	12-Aug-25 A	11-Sep-25 A			
CP26-31			30	12-Aug-25 A	11-Sep-25 A			
A229450730	WB TBM Tunnelling CH9068-9137 (cavern)	30	12-Aug-25 A	11-Sep-25 A	WB TBM Tunnelling CH9068-9137 (cavern)			
TBM1 Dismantling			98	12-Sep-25	18-Dec-25			
TBM1 Dismantling			98	12-Sep-25	18-Dec-25			
TA85	WB TBM dismantling - TSS side (46d)	46	12-Sep-25	27-Oct-25	WB TBM dismantling - TSS side (46d)			
TA325	WB TBM dismantling - CKL side (98d)	98	12-Sep-25	18-Dec-25				
TSS side			46	12-Sep-25	27-Oct-25			
TSS side - breakdown			46	12-Sep-25	27-Oct-25			
TA1251	WB TBM - Last 5 Rings Installation	2	12-Sep-25	13-Sep-25	WB TBM - Last 5 Rings Installation			
TA1271	Last ring securing + Tailskin Cutting + Erector Prep	7	14-Sep-25	20-Sep-25	Last ring securing + Tailskin Cutting + Erector Prep			
Backup Gantries			30	14-Sep-25	13-Oct-25			
TA1261	Gantry 4 (Level 1-3) Dismantling	7	14-Sep-25	20-Sep-25	Gantry 4 (Level 1-3) Dismantling			
TA1281	G1 / Erector Disconnection + Gantries Pulling	2	21-Sep-25	22-Sep-25	G1 / Erector Disconnection + Gantries Pulling			
TA1621	Gantry 1-3 (Level 3) Dismantling	5	23-Sep-25	27-Sep-25	Gantry 1-3 (Level 3) Dismantling			
TA1631	Gantry 1-3 (Level 2) Dismantling	7	28-Sep-25	04-Oct-25	Gantry 1-3 (Level 2) Dismantling			
TA1641	Gantry 1-3 (Level 1) + Boggies Dismantling	6	05-Oct-25	10-Oct-25	Gantry 1-3 (Level 1) + Boggies Dismantling			
TA1651	Oxycut Platform Demo	3	11-Oct-25	13-Oct-25	Oxycut Platform Demo			
Erector /XB /MD			35	23-Sep-25	27-Oct-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Sep	Oct	Nov
	TA1611	Concrete Slab + HAG System Erection	7	23-Sep-25	29-Sep-25		Concrete Slab + HAG System Erection	
	TA1291	Erector Extraction	5	30-Sep-25	04-Oct-25		Erector Extraction	
	TA1301	Erector Dismantling	2	05-Oct-25	06-Oct-25		Erector Dismantling	
	TA1311	X Beam Extraction	4	05-Oct-25	08-Oct-25		X Beam Extraction	
	TA1321	X Beam Dismantling	4	09-Oct-25	12-Oct-25		X Beam Dismantling	
	TA1331	Main Drive Extraction	5	09-Oct-25	13-Oct-25		Main Drive Extraction	
	TA1341	Main Drive Dismantling	7	14-Oct-25	20-Oct-25		Main Drive Dismantling	
	TA1351	Concrete Slab + HAG System Demo	7	21-Oct-25	27-Oct-25		Concrete Slab + HAG System Demo	
	CKL Side		81	14-Sep-25	03-Dec-25			
	CKL side - breakdown		81	14-Sep-25	03-Dec-25			
	Cutterhead		35	14-Sep-25	18-Oct-25			
	TA90	WB TBM dismantling - CKL Civil Works #1	12	14-Sep-25	25-Sep-25		WB TBM dismantling - CKL Civil Works #1	
	TA901	WB TBM dismantling - Cutterhead dismantling Part 1 & Rotation	14	26-Sep-25	09-Oct-25		WB TBM dismantling - Cutterhead dismantling Part 1 & Rotation	
	TA1491	WB TBM dismantling - Cutterhead dismantling Part 2	9	10-Oct-25	18-Oct-25		WB TBM dismantling - Cutterhead dismantling Part 2	
	Spherical Bearing		13	19-Oct-25	31-Oct-25			
TA91	WB TBM dismantling - CKL Civil Works #2	9	19-Oct-25	27-Oct-25		WB TBM dismantling - CKL Civil Works #2		
TA92	WB TBM dismantling - Spherical Bearing	4	28-Oct-25	31-Oct-25		WB TBM dismantling - Spherical Bearing		
Shield		33	01-Nov-25	03-Dec-25				
TA1561	WB TBM dismantling - CKL Civil Works #3	3	01-Nov-25	03-Nov-25			WB TBM dismantling - CKL Civil Works #3	
TA93	WB TBM dismantling - Shield Part 1	15	04-Nov-25	18-Nov-25			WB TBM dismantling - Shield Part 1	
TA1501	WB TBM dismantling - CKL Civil Works #4	15	19-Nov-25	03-Dec-25				
Eastbound - TBM S1282		113	16-Aug-25 A	06-Dec-25				
TBM2 Tunneling		113	16-Aug-25 A	06-Dec-25				
CP26-30		113	16-Aug-25 A	06-Dec-25				
EBTBM1260	EB TBM Tunnelling CH8654-8682	24	16-Aug-25 A	09-Sep-25 A		EB TBM Tunnelling CH8654-8682		
EBTBM1530	EB TBM Tunnelling CH8682-8698 (16m; 5.5R/wk)	9	10-Sep-25 A	18-Sep-25		EB TBM Tunnelling CH8682-8698 (16m; 5.5R/wk)		
EBTBM1270	EB TBM Tunnelling CH8698-8718 up to full face rock (20m; 5.5R/v	12	19-Sep-25	30-Sep-25		EB TBM Tunnelling CH8698-8718 up to full face rock (20m; 5.5R/wk)		
EBTBM1280	EB TBM Tunnelling CH8718-8748 up to start of pilot tunnel (30m; 6.5R/v	15	01-Oct-25	15-Oct-25		EB TBM Tunnelling CH8718-8748 up to start of pilot tunnel (30m; 6.5R/wk)		
EBTBM1290	EB TBM Tunnelling Pilot tunnel section CH8748-8860 (112m; 9.5R/wk)	38	16-Oct-25	22-Nov-25			EB TBM Tunnelling Pilot tunnel section CH8748-8860 (112m; 9.5R/wk)	
EBTBM1310	EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel section)	14	23-Nov-25	06-Dec-25				
TSS - Tunnel Civil Works		748	26-Nov-23 A	12-Dec-25				
Westbound (WB)		384	24-Nov-24 A	12-Dec-25				
WB TSS - TBM Temporary Services		56	14-Sep-25	08-Nov-25				
TBM slurry pipe relocation		7	21-Oct-25	27-Oct-25				
A229447540	TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24	7	21-Oct-25	27-Oct-25		TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24		
TBM slurry pipe dismantling		56	14-Sep-25	08-Nov-25				
A229447590	TSS - WB NCPS Wall Pipe Dismantling from CP25 to CP29	14	14-Sep-25	27-Sep-25		TSS - WB NCPS Wall Pipe Dismantling from CP25 to CP29		
A229447610	TSS - WB NCPS Wall Pipe Dismantling from FT to CP11	14	14-Sep-25	27-Sep-25		TSS - WB NCPS Wall Pipe Dismantling from FT to CP11		
A229447620	TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16	14	28-Sep-25	11-Oct-25		TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16		
A229447630	TSS - WB NCPS Wall Pipe Dismantling from CP16 to CP21	14	12-Oct-25	25-Oct-25		TSS - WB NCPS Wall Pipe Dismantling from CP16 to CP21		
A229447640	TSS - WB NCPS Wall Pipe Dismantling from CP21 to CP25	14	26-Oct-25	08-Nov-25		TSS - WB NCPS Wall Pipe Dismantling from CP21 to CP25		
WB TSS - Service Gallery		46	28-Oct-25	12-Dec-25				
After TBM Dismantling		46	28-Oct-25	12-Dec-25				
TC3020	WB TSS - Service Gallery up to CP29 to CP30 (100m)	14	28-Oct-25	10-Nov-25			WB TSS - Service Gallery up to CP29 to CP30 (100m)	
TC3030	WB TSS - Service Gallery up to CP30 to CP31 (100m)	14	11-Nov-25	24-Nov-25			WB TSS - Service Gallery up to CP30 to CP31 (100m)	
TC3060	WB TSS - ISIG Dismantling & Last SG @ TSS	18	25-Nov-25	12-Dec-25				
WB TSS - Below Road Level Installation		92	12-Sep-25	12-Dec-25				
Service Gallery Civil Provision		92	12-Sep-25	12-Dec-25				
TC1100	WB TSS - Service Gallery Civil Provision up to CP29	18	12-Sep-25	29-Sep-25		WB TSS - Service Gallery Civil Provision up to CP29		
TC1130	WB TSS - Service Gallery Civil Provision up to CP30	18	11-Nov-25	28-Nov-25			WB TSS - Service Gallery Civil Provision up to CP30	
TC1140	WB TSS - Service Gallery Civil Provision up to CP31	18	25-Nov-25	12-Dec-25				

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Sep	Oct	Nov
WB TSS - Corbel			100	24-Aug-25 A	01-Dec-25			
Before TBM Dismantling			34	24-Aug-25 A	26-Sep-25			
CP21-1			34	24-Aug-25 A	26-Sep-25			
TC11200	WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)	34	24-Aug-25 A	26-Sep-25	WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)			
After TBM Dismantling			62	01-Oct-25	01-Dec-25			
TC1930	WB TSS Final - Corbel Structure from CP28 to CP29	7	01-Oct-25	07-Oct-25		WB TSS Final - Corbel Structure from CP28 to CP29		
TC1940	WB TSS Final - Corbel Structure from CP29 to CP30	7	11-Nov-25	17-Nov-25			WB TSS Final - Corbel Struc	
TC1960	WB TSS Final - Corbel Structure from CP30 to CP31	7	25-Nov-25	01-Dec-25				
Concrete curing			48	08-Oct-25	24-Nov-25			
TC1330	WB TSS - Corbel Structure up to CP29 (concrete curing)	7	08-Oct-25	14-Oct-25		WB TSS - Corbel Structure up to CP29 (concrete curing)		
TC1340	WB TSS - Corbel Structure up to CP30 (concrete curing)	7	18-Nov-25	24-Nov-25			WB TSS - C	
WB TSS - OHVD			60	16-Sep-25	14-Nov-25			
Before TBM Dismantling			7	16-Sep-25	22-Sep-25			
TC11470	WB TSS - OHVD from CH8530 to CP26	4	16-Sep-25	19-Sep-25	WB TSS - OHVD from CH8530 to CP26			
TC11400	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym	3	20-Sep-25	22-Sep-25	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym			
After TBM Dismantling			11	04-Nov-25	14-Nov-25			
TC3140	WB TSS Final - OHVD from CP26 to CP27	3	04-Nov-25	06-Nov-25			WB TSS Final - OHVD from CP26 to CP27	
TC11390	WB TSS Final - OHVD from CP27 to CP28	4	11-Nov-25	14-Nov-25			WB TSS Final - OHVD from CP27 to	
WB TSS - Fire Board - Tunnel Crown with deletion up Ch8924			126	28-Jul-25 A	01-Dec-25			
Before TBM Dismantling			49	28-Jul-25 A	15-Sep-25			
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	49	28-Jul-25 A	15-Sep-25	WB TSS - Fire board - Tunnel Crown up to CP27			
After TBM Dismantling			35	28-Oct-25	01-Dec-25			
D12565	WB TSS Final - Fire board (Crown) by Aerial Platform from CP27 t	7	28-Oct-25	03-Nov-25			WB TSS Final - Fire board (Crown) by Aerial Platform from CP2	
TC1110	WB TSS Final - Fire board (Crown) by Aerial Platform from CP28 t	7	04-Nov-25	10-Nov-25			WB TSS Final - Fire board (Crown) by Aerial P	
TC11580	WB TSS Final - Fire board (Crown) by Aerial Platform from CP29 t	7	25-Nov-25	01-Dec-25				
WB TSS - Fire Board - Road level with deletion up Ch8924			281	21-Feb-25 A	28-Nov-25			
Before TBM Dismantling			266	21-Feb-25 A	13-Nov-25			
TC11430	WB TSS - Fire Board - Wall & OHVD Soffit from CP25 to CP26	266	21-Feb-25 A	13-Nov-25	WB TSS - Fire Board - Wall & OHVD S			
After TBM Dismantling			14	15-Nov-25	28-Nov-25			
TC11440	WB TSS - Fire Board - Wall & OHVD Soffit from CP26 to CP27	7	15-Nov-25	21-Nov-25			WB TSS - Fire Boa	
Defect			7	22-Nov-25	28-Nov-25			
TC11610	WB TSS - inspection before black paint & E&M bracket CP26 to C	7	22-Nov-25	28-Nov-25				WB TSS - Road Barrier
WB TSS - Road Barrier			71	12-Sep-25	21-Nov-25			
A229446430	WB TSS - Road Barrier NCPS up to CP26	7	28-Sep-25	04-Oct-25	WB TSS - Road Barrier NCPS up to CP26			
A229446420	WB TSS - Road Barrier NCPS up to CP27	7	05-Oct-25	11-Oct-25	WB TSS - Road Barrier NCPS up to CP27			
A229425611	WB TSS - Road Barrier from CP27 to CP28	7	15-Nov-25	21-Nov-25			WB TSS - Road Ba	
CPS			71	12-Sep-25	21-Nov-25			
A229447650	WB TSS - Road Barrier CPS up to CP28	6	12-Sep-25	19-Sep-25	WB TSS - Road Barrier CPS up to CP28			
A229447850	WB TSS - Road Barrier CPS up to CP26	6	12-Sep-25	19-Sep-25	WB TSS - Road Barrier CPS up to CP26			
TC1040	WB TSS - Road Barrier CPS up to CP29	4	08-Oct-25	11-Oct-25	WB TSS - Road Barrier CPS up to CP29			
A229447860	WB TSS - Road Barrier CPS up to CP27	6	28-Oct-25	06-Nov-25		WB TSS - Road Barrier CPS up to CP27		
TC1270	WB TSS - Road Barrier CPS up to CP30	4	18-Nov-25	21-Nov-25			WB TSS - Road Ba	
WB TSS - E&M Brackets			361	24-Nov-24 A	19-Nov-25			
TC11030	WB TSS - E&M Brackets up to CP26	141	02-Jul-25 A	19-Nov-25	WB TSS - E&M Bracke			
NCPS			292	24-Nov-24 A	12-Sep-25			
TC11460	WB TSS - E&M Brackets NCPS from CH8450 to CP25	292	24-Nov-24 A	12-Sep-25	WB TSS - E&M Brackets NCPS from CH8450 to CP25			
WB TSS - Black paint			4	29-Nov-25	02-Dec-25			
TC1490	WB TSS - Black paint from CP26 to CP27	4	29-Nov-25	02-Dec-25				
Eastbound (EB)			740	26-Nov-23 A	04-Dec-25			
EB TSS - TBM Temporary Services			7	21-Oct-25	27-Oct-25			
TBM slurry pipe relocation			7	21-Oct-25	27-Oct-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Sep	Oct	Nov
A229447680	TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24	7	21-Oct-25	27-Oct-25		TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24	
EB TSS - Service Gallery		96	30-Aug-25 A	03-Dec-25			
Before TBM Dismantling		96	30-Aug-25 A	03-Dec-25			
CP21-26		96	30-Aug-25 A	03-Dec-25			
Same Rate as TBM Excavation (Last SG 170m behind TBM CH)		96	30-Aug-25 A	03-Dec-25			
EBTBM1500	EB TSS - Service Gallery up to CH8508	5	30-Aug-25 A	03-Sep-25 A	EB TSS - Service Gallery up to CH8508		
EBTBM1430	EB TSS - Service Gallery up to CH8548	25	12-Sep-25	06-Oct-25		EB TSS - Service Gallery up to CH8548	
EBTBM1440	EB TSS - Service Gallery up to CH8578	14	07-Oct-25	20-Oct-25		EB TSS - Service Gallery up to CH8578	
EBTBM1460	EB TSS - Service Gallery up to CH8588 and allow start of CP26 E	5	21-Oct-25	25-Oct-25		EB TSS - Service Gallery up to CH8588 and allow start of CP26 EB Tym	
EBTBM1510	EB TSS - Service Gallery up to CH8661	30	26-Oct-25	24-Nov-25			EB TSS - S
EBTBM1480	EB TSS - Service Gallery up to CH8688 and allow start of CP27 E	9	25-Nov-25	03-Dec-25			
EB TSS - Below Road Level Installation		243	17-Feb-25 A	17-Oct-25			
CP26-30 Civil Provision		18	12-Sep-25	29-Sep-25			
TC11070	EB TSS - Service Gallery Civil Provision up to CP25	18	12-Sep-25	29-Sep-25		EB TSS - Service Gallery Civil Provision up to CP25	
TC11090	EB TSS - Service Gallery Civil Provision up to CP26	18	12-Sep-25	29-Sep-25		EB TSS - Service Gallery Civil Provision up to CP26	
CP26-30 MiMEP		18	30-Sep-25	17-Oct-25			
TC11080	EB TSS - Service Gallery MiMEP up to CP25	6	30-Sep-25	05-Oct-25		EB TSS - Service Gallery MiMEP up to CP25	
TC11100	EB TSS - Service Gallery MiMEP up to CP26	6	06-Oct-25	11-Oct-25		EB TSS - Service Gallery MiMEP up to CP26	
TC11110	EB TSS - Service Gallery MiMEP up to CP27	6	12-Oct-25	17-Oct-25		EB TSS - Service Gallery MiMEP up to CP27	
Low Point Sump Pit		235	17-Feb-25 A	09-Oct-25			
Low Point @ CP12		235	17-Feb-25 A	09-Oct-25			
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	235	17-Feb-25 A	09-Oct-25		EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)	
EB TSS - Corbel		711	26-Nov-23 A	05-Nov-25			
Before TBM Dismantling		711	26-Nov-23 A	05-Nov-25			
CP21-26		711	26-Nov-23 A	05-Nov-25			
A229415982	EB TSS - Corbel Stoppage at CP23	683	26-Nov-23 A	08-Oct-25		EB TSS - Corbel Stoppage at CP23	
A229415952	EB TSS - Corbel Structure up to CP24	9	28-Oct-25	05-Nov-25			EB TSS - Corbel Structure up to CP24
EB TSS - OHVD		4	05-Nov-25	09-Nov-25			
Before TBM Dismantling		4	05-Nov-25	09-Nov-25			
CP21-26		4	05-Nov-25	09-Nov-25			
TC320	EB TSS - OHVD up to CP24	4	05-Nov-25	09-Nov-25			EB TSS - OHVD up to CP24
EB TSS - Fire Board - Tunnel Crown with deletion up to Ch8850		8	09-Nov-25	17-Nov-25			
D12585	EB TSS - Fire board - Tunnel Crown up to CP24	8	09-Nov-25	17-Nov-25			EB TSS - Fire board - Tunnel
EB TSS - Fire Board - Road level with deletion up to Ch8850		7	09-Nov-25	16-Nov-25			
TC410	EB TSS - Fire Board - Wall & OHVD Soffit up to CP23	7	09-Nov-25	16-Nov-25			EB TSS - Fire Board - Wall & C
EB TSS - Road Barrier		8	05-Nov-25	13-Nov-25			
NCPS		8	05-Nov-25	13-Nov-25			
TC10160	EB TSS - Road Barrier NCPS up to CP24	8	05-Nov-25	13-Nov-25			EB TSS - Road Barrier NCPS up to CP
EB TSS - Black paint		4	23-Nov-25	27-Nov-25			
TC720	EB - TBM Tunnel - Black paint up to CP23	4	23-Nov-25	27-Nov-25			EB
EB TSS - E&M Brackets		7	16-Nov-25	23-Nov-25			
TC620	EB - TBM Tunnel - E&M Bracket from CP22 to CP23	7	16-Nov-25	23-Nov-25			EB - TBM Tu
EB TSS - TCSS Civil provision at OHVD soffit		7	27-Nov-25	04-Dec-25			
TC800	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23	7	27-Nov-25	04-Dec-25			
09 Cross Passages		130	18-Aug-25 A	25-Dec-25			
Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		130	18-Aug-25 A	25-Dec-25			
CP25 by Mini TBM		113	04-Sep-25 A	25-Dec-25			
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	04-Sep-25 A	30-Sep-25		CP25 - EB - Tympanum Civil works CH8489	
A229450630	CP25 - Mobilisation	6	01-Oct-25	06-Oct-25		CP25 - Mobilisation	
TD1400	CP25 - EB - Tympanum Strength Gain	14	01-Oct-25	14-Oct-25		CP25 - EB - Tympanum Strength Gain	
A229450640	CP25 - CP TBM mining	6	15-Oct-25	20-Oct-25		CP25 - CP TBM mining	

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Sep	Oct	Nov
	A7950	CP25 - Lining Grouting	6	21-Oct-25	26-Oct-25		CP25 - Lining Grouting	
	A8260	CP25 - Internal & Collar Structure & ABWF	60	27-Oct-25	25-Dec-25			
	CP26 by Mini TBM		41	26-Oct-25	05-Dec-25			
	TD0200	CP26 - EB - Tympanum Civil works CH8588	27	26-Oct-25	21-Nov-25		CP26 - EB - Tympanum Civil works CH8588	
	A7960	CP26 - Mobilisation	6	22-Nov-25	27-Nov-25			CP26 - Mobilisation
	TD1430	CP25 - EB - Tympanum Strength Gain	14	22-Nov-25	05-Dec-25			
	CP27 by Mini TBM		27	01-Oct-25	27-Oct-25			
	TD0310	CP27 - WB - Tympanum Civil works CH8688 R0936W	27	01-Oct-25	27-Oct-25		CP27 - WB - Tympanum Civil works CH8688 R0936W	
	CP28 by D&Br		115	18-Aug-25 A	10-Dec-25			
	TD1250	CP28 - Advance excavation from WB (first 9m)	55	18-Aug-25 A	11-Oct-25		CP28 - Advance excavation from WB (first 9m)	
	TD1460	CP28 - Advance lining structure works from WB	60	12-Oct-25	10-Dec-25			
	CP29 by D&Br		89	04-Sep-25 A	01-Dec-25			
	TD1310	CP29 - WB - Temporary Platform setup & Tympanum	27	04-Sep-25 A	30-Sep-25		CP29 - WB - Temporary Platform setup & Tympanum	
	TD1330	CP29 - Advance excavation from WB (first 9m)	55	08-Oct-25	01-Dec-25			
	10 East Ventilation Building - EVB		180	13-Jun-25 A	09-Dec-25			
	EVB Remaining Works (TBC)		180	13-Jun-25 A	09-Dec-25			
	Facade works		180	13-Jun-25 A	09-Dec-25			
	EVB1606	EVB - Aluminium Fins Installation	180	13-Jun-25 A	09-Dec-25			
	VO - Recovery Vehicle Base (RVB) Construction		45	12-Sep-25	26-Oct-25			
	EVB1810	RVB - Rock Excavation & Site Formation	45	12-Sep-25	26-Oct-25		RVB - Rock Excavation & Site Formation	
	11 Tunnel E&M Installation		237	01-May-25 A	24-Dec-25			
	WB - E&M Works		90	12-Sep-25	10-Dec-25			
	WB - LV Cabling & LV Power On		90	12-Sep-25	10-Dec-25			
	TF170	WB CKL - CP32-EVB Portal E&M installation	90	12-Sep-25*	10-Dec-25			
	E&MC1180	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)	60	27-Sep-25	26-Nov-25			01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)
	EB - E&M Works		237	01-May-25 A	24-Dec-25			
	EB - LV Cabling & LV Power On		237	01-May-25 A	24-Dec-25			
	E&MC1080	02. EB TSS - CP12-16 E&M installation	134	01-May-25 A	12-Sep-25	02. EB TSS - CP12-16 E&M installation		
	E&MC1130	11. EB CKL - CP31 to EVB Portal - E&M installation	90	12-Sep-25	10-Dec-25			
	E&MC1140	12. EB CKL - BT & S01 - E&M installation	90	12-Sep-25	10-Dec-25			
	E&MC1150	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)	60	25-Oct-25	24-Dec-25			
	12 Projectwide TCSS Installation		588	20-Jan-25 A	30-Aug-26			
	WB - TCSS Installation		277	20-Jan-25 A	23-Oct-25			
	TF030	WB - TBM Tunnel - TCSS fibre cabling	277	20-Jan-25 A	23-Oct-25		WB - TBM Tunnel - TCSS fibre cabling	
	TF040	WB - TBM Tunnel - TCSS Signage Installation	271	20-Jan-25 A	17-Oct-25		WB - TBM Tunnel - TCSS Signage Installation	
	EB - TCSS Installation		588	20-Jan-25 A	30-Aug-26			
	TE130	EB - TBM Tunnel - TSSC Fibre Cabling	588	20-Jan-25 A	30-Aug-26			
	TE170	EB - TBM Tunnel - TSSC Sign Installation	582	20-Jan-25 A	24-Aug-26			
	14 Projectwide Final Works		86	12-Sep-25	06-Dec-25			
	Tunnel Cladding		86	12-Sep-25	06-Dec-25			
	Eastbound		86	12-Sep-25	06-Dec-25			
	Typical Subframe & Cladding		86	12-Sep-25	06-Dec-25			
	EB CPS		66	02-Oct-25	06-Dec-25			
	VE10280	3. VE Panel - EB TSS CP7-12 (CPS) 500m	24	02-Oct-25	26-Oct-25		3. VE Panel - EB TSS CP7-12 (CPS) 500m	
	VE10220	1. VE Panel - EB SUS (CPS) 400m	24	13-Nov-25	06-Dec-25			
	EB NCPS		54	12-Sep-25	05-Nov-25			
	VE10591	3. VE Panel - EB TSS CP7-12 (NCPS) 500m	24	12-Sep-25	05-Oct-25		3. VE Panel - EB TSS CP7-12 (NCPS) 500m	
	VE10601	4. VE Panel - EB TSS CP12-17 (NCPS) 500m	24	12-Sep-25	05-Oct-25		4. VE Panel - EB TSS CP12-17 (NCPS) 500m	
	VE10581	2. VE Panel - EB LSCC to CP7 (NCPS) 150m	10	26-Oct-25	05-Nov-25		2. VE Panel - EB LSCC to CP7 (NCPS) 150m	
	Westbound		10	26-Nov-25	06-Dec-25			
	Typical Subframe & Cladding		10	26-Nov-25	06-Dec-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Sep	Oct	Nov
WB CPS		10	26-Nov-25	06-Dec-25			
	VE100222. VE Panel - WB LSCC to CP7 (CPS) 150m	10	26-Nov-25	06-Dec-25			
Tunnel Pavement		30	28-Oct-25	26-Nov-25			
Westbound		30	28-Oct-25	26-Nov-25			
AGR10090	Pavement - WB Initial Layers CP1 to CP18 (Subj to TBM1 dismant	30	28-Oct-25	26-Nov-25			
Infrastructure Works		349	07-Jan-25 A	22-Dec-25			
06 Road S20		164	31-Mar-25 A	04-Nov-25			
Addition of Planter (Non Critical)		142	31-Mar-25 A	08-Oct-25			
A1140	S20 - Construction of Remaining Planter	142	31-Mar-25 A	08-Oct-25			
Run-in Remaining Works		140	08-May-25 A	04-Nov-25			
A1100	S20 - Run-in Remaining Works	140	08-May-25 A	04-Nov-25			
VO - Modification of Irrigation System at Charging Station Run-in		12	12-Sep-25	26-Sep-25			
A1070	S20 - Shrubs Reinstatement (Non Critical)	12	12-Sep-25	26-Sep-25			
07 Road L10(N)		258	01-Mar-25 A	13-Nov-25			
L10(N) Landscape (KD-26)		26	14-Oct-25	13-Nov-25			
LN10110	L10(N) - Landscape softwork (TBC)	26	14-Oct-25	13-Nov-25			
L10(N) Remaining works		59	12-Sep-25	09-Nov-25			
LN10100	Road L10N - Drainage T&C	21	12-Sep-25	02-Oct-25			
LN10150	Road L10N - Final Paving works & Road Marking	20	21-Oct-25	09-Nov-25			
L10 (N) Remaining Road Works (Subject to Manpower)		178	01-Mar-25 A	20-Oct-25			
A229450270	L10 (N) - Remaining Road Signage	169	01-Mar-25 A	09-Oct-25			
A229450280	L10 (N) - Remaining Road Lighting	30	12-Sep-25	20-Oct-25			
08 Road L10(S) & L18		341	07-Jan-25 A	13-Dec-25			
L10(S) & L18 Landscape (KD-24)		25	12-Sep-25	13-Oct-25			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	12-Sep-25*	13-Oct-25			
L10(S) & L18 Remaining works		93	12-Sep-25	13-Dec-25			
Roadside Area adjacent to L10(S)		93	12-Sep-25	13-Dec-25			
Roadworks		30	12-Sep-25	11-Oct-25			
A229448810	Roadside Area adjacent to L10S - Road works	30	12-Sep-25*	11-Oct-25			
Landscape		30	14-Nov-25	13-Dec-25			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	14-Nov-25	13-Dec-25			
Miscellaneous Road Works		194	07-Jan-25 A	17-Sep-25			
A1190	L10 (S) Carriageway - Construction of Remaining Islands	194	07-Jan-25 A	17-Sep-25			
Preparation for Road Opening (L10S)		108	26-Apr-25 A	13-Sep-25			
A229450210	L10 (S) Carriageway - Final Paving Works & Road Marking	108	26-Apr-25 A	13-Sep-25			
10 Lam Chak Street/ Kai Hing Road Modification		30	22-Nov-25	22-Dec-25			
LCS/KHR Modification (KD-19)		30	22-Nov-25	22-Dec-25			
VO - Additional Raod Lighting at Stage 1 Area		30	22-Nov-25	22-Dec-25			
A229450080	VO - Additional Road Lighting installation	30	22-Nov-25	22-Dec-25			

CONTRACT NO. ED/2020/03

TRUNK ROAD T2

TRAFFIC CONTROL SURVEILLANCE SYSTEM AND ASSOCIATED WORKS

THREE MONTH ROLLING PROGRAMME

Appendix III B - Three Month Rolling Programme

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Aug	Sep	Oct	Nov
										44	45	46	47
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works		840	01-Sep-25	03-Jul-26	01-Apr-24	31-Oct-26	29-Aug-23						
Access Dates		75	01-Sep-25	15-Nov-25	02-Apr-24	07-Aug-25							
AC1010b	Portion 2 - LSCC to CP7 (NCP Side) - WB	0	01-Sep-25		02-Oct-24								
AC1010c	Portion 2 - LSCC to CP7 (Under OHVD) - WB	0	01-Sep-25		15-May-25								
AC1010d	Portion 2 - LSCC to CP7 (VSL Signage Anchors & Niche Cabinet) - EB & WB	0	01-Sep-25		28-Jan-25								
AC1010f	Portion 2 - LSCC to CP7 (CP Side) - EB	0	01-Sep-25		02-Oct-24								
AC1010g	Portion 2 - LSCC to CP7 (Under OHVD) - EB	0	01-Sep-25		15-May-25								
AC1010h	Portion 2 - LSCC to CP7 (NCP Side) - EB	0	01-Sep-25		02-Oct-24								
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Sep-25		02-Apr-24								
AC1040	Underpass S21	0	01-Sep-25		16-Jan-25								
AC1050i	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - EB	0	01-Sep-25		15-Feb-25								
AC1050j	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - WB	0	01-Sep-25		31-Jan-25								
AC1060i	Portion 2 - LS - CKL Tunnel CP11 to CP16 (Niche Cabinet) - EB & WB	0	01-Sep-25		15-May-25								
AC1070i	Portion 2 - LS - CKL Tunnel CP16 to CP21 (Niche Cabinet) - EB & WB	0	01-Sep-25		07-Aug-25								
AC1080b	Portion 2 - LS - CKL Tunnel CP24 to CP26 (Service Gallery) - EB	0	01-Sep-25		13-Feb-25								
AC1080f	Portion 2 - LS - CKL Tunnel CP24 to CP26 (Road Level) - WB	0	01-Sep-25		04-Sep-24								
AC1080i	Portion 2 - LS - CKL Tunnel CP21 to CP24 (Niche Cabinet) - WB	0	01-Sep-25		14-Feb-25								
AC1090c	Portion 2 - LS - CKL Tunnel CP26 to CP30 (Road Level) - WB	0	01-Sep-25		27-Aug-24								
AC1090d	Portion 2 - LS - CKL Tunnel CP26 to CP30 (Service Gallery) - WB	0	01-Sep-25		19-Dec-24								
AC1090e	Portion 2 - LS - CKL Main Tunnel CP29 to CP32 (Road Level) - EB	0	01-Sep-25		02-Sep-24								
AC1090f	Portion 2 - LS - CKL Main Tunnel CP29 to CP32 (Service Gallery) - EB	0	01-Sep-25		21-Jan-25								
AC1090g	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Road Level) - WB	0	01-Sep-25		17-Sep-24								
AC1090h	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Service Gallery) - WB	0	01-Sep-25		21-Jan-25								
AC1080a	Portion 2 - LS - CKL Tunnel CP21 to CP26 (Road Level) - EB	0	15-Sep-25		29-Jul-24								
AC1090a	Portion 2 - LS - CKL Tunnel CP26 to CP29 (Road Level) - EB	0	15-Sep-25		07-Sep-24								
AC1120a	Portion 2 - LS - CKL Final Connection (Service Gallery) - WB	0	15-Sep-25		01-Mar-25								
AC1120	Portion 2 - LS - CKL Final Connection (Road Level) - WB	0	30-Sep-25		25-Sep-24								
AC1090b	Portion 2 - LS - CKL Tunnel CP26 to CP29 (Service Gallery) - EB	0	15-Oct-25		17-Jan-25								
AC1110	Portion 2 - LS - CKL Final Connection (Service Gallery) - EB	0	15-Nov-25		01-Mar-25								
Milestones of Contract T2		0	01-Sep-25	01-Sep-25	27-Mar-25	27-Mar-25							
KD1050	Commencement of Project-wide FSD Inspection - Contract T2	0	01-Sep-25		27-Mar-25								
Summary by Cost Center		553	01-Sep-25	03-Jul-26	01-Apr-24	21-May-25	01-Apr-24						
Cost Center B - Central System		108	01-Sep-25	09-Jan-26	16-Aug-24	11-Apr-25	22-Jul-25						
SC1090	SAT Plan Submission & Approval for Central System	78	01-Sep-25	30-Oct-25	11-Apr-25	11-Apr-25	22-Jul-25		DS3500: SS				
SC1080	Site Installation of Central System	95	16-Sep-25	09-Jan-26	16-Aug-24	22-Jan-25			SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS				
Cost Center C - Traffic Control Devices		468	01-Sep-25	15-Apr-26	23-Sep-24	11-Apr-25	23-Sep-24						



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				
										Aug 44	Sep 45	Oct 46	Nov 47	
	SC1200	SCT Plan Submission & Approval for Traffic Control Devices	0	01-Sep-25	05-Sep-25	23-Sep-24	22-Feb-25	23-Sep-24		DS2980: SS				
	SC1210	Site Installation of Traffic Control Devices	166	01-Sep-25	15-Apr-26	22-Feb-25	22-Feb-25	05-Mar-25		SW1110: SS				
	SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	01-Sep-25	10-Dec-25	30-Dec-24	11-Apr-25			DS3540: SS				
Cost Center D - Communication System		336	01-Sep-25	10-Jan-26	16-Aug-24	22-Jan-25	28-Nov-24							
	SC1350	SAT Plan Submission & Approval for Communication System	0	01-Sep-25	09-Sep-25	28-Nov-24	31-Dec-24	28-Nov-24		DS3580: SS				
	SC1330	Site Installation of Communication System	55	06-Nov-25	10-Jan-26	16-Aug-24	22-Jan-25			SW1100: SS, SW1120: SS, SW1960: SS				
Cost Center E - CCTV System		332	01-Sep-25	29-Dec-25	18-Nov-24	28-Mar-25	18-Nov-24							
	SC1480	SAT Plan Submission & Approval for CCTV System	0	01-Sep-25	14-Oct-25	18-Nov-24	28-Mar-25	18-Nov-24		DS3620: SS				
	SC1470	Site Installation of CCTV System	76	01-Sep-25	29-Dec-25	25-Nov-24	25-Nov-24	31-Mar-25		SW1060: SS, SW1940: SS				
Cost Center F - PABX System		404	01-Sep-25	03-Jul-26	27-Dec-24	21-May-25	27-Dec-24							
	SC1590	Site Installation of PABX System	120	01-Sep-25	11-Nov-25	27-Dec-24	07-Apr-25	27-Dec-24		SW2380: SS				
	SC1620	SCT of PABX System	241	11-Sep-25	03-Jul-26	28-Jan-25	21-May-25			SW2770: SS, SW2770a: SS				
Cost Center G - ET System		251	01-Sep-25	30-Oct-25	27-Dec-24	21-Apr-25	27-Dec-24							
	SC1740	SAT Plan Submission & Approval for ET System	0	01-Sep-25	08-Sep-25	27-Dec-24	21-Apr-25	27-Dec-24		DS3700: SS				
	SC1720	Site Installation of ET System	74	01-Sep-25	30-Oct-25	15-Feb-25	22-Feb-25	15-Feb-25		SW2340: SS				
Cost Center H - PA System		190	01-Sep-25	28-Oct-25	01-Nov-24	07-May-25	01-Nov-24							
	SC1860	Site Installation of PA System	130	01-Sep-25	28-Oct-25	01-Nov-24	31-Mar-25	01-Nov-24		SW2370: SS, SW3170: FF				
	SC1870	SAT Plan Submission & Approval for PA System	0	01-Sep-25	10-Sep-25	18-Nov-24	07-May-25	18-Nov-24		DS3740: SS				
Cost Center I - Radio System		132	01-Sep-25	07-Jan-26	22-Apr-24	21-Apr-25	04-Jul-25							
	SC2000	SAT Plan Submission & Approval for Radio System	84	01-Sep-25	11-Oct-25	21-Apr-25	21-Apr-25	04-Jul-25		DS3780: SS				
	SC1990	Site Installation of Radio System	106	01-Sep-25	07-Jan-26	22-Feb-25	22-Feb-25	18-Aug-25		SW2390: SS				
	SC1930	Installation Drawing Preparation, Submission & Approval for Radio System	60	01-Sep-25	12-Nov-25	22-Apr-24	06-Feb-25			DS6130: SS				
Cost Center J - Detection System		425	01-Sep-25	02-Apr-26	07-Oct-24	16-Apr-25	02-Nov-24							
	SC2110	SCT Plan Submission & Approval for Detection System	0	01-Sep-25	08-Sep-25	02-Nov-24	17-Jan-25	02-Nov-24		DS3260: SS				
	SC2120	Site Installation of Detection System	156	01-Sep-25	02-Apr-26	07-Oct-24	25-Nov-24	31-Mar-25		SW1070: SS, SW1250: SS				
	SC2130	SAT Plan Submission & Approval for Detection System	84	01-Sep-25	10-Dec-25	04-Jan-25	16-Apr-25			DS3820: SS				
Cost Center K - Manual Fallback System		284	01-Sep-25	20-Nov-25	25-Nov-24	22-Feb-25	31-Dec-24							
	SC2240	Site Installation of Manual Fallback System	0	01-Sep-25	20-Nov-25	25-Nov-24	25-Nov-24	31-Dec-24		EM1110: FS				
	SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	01-Sep-25	30-Oct-25	22-Feb-25	22-Feb-25	22-Jul-25		DS3860: SS				
Cost Center L - Speed Enforcement System		439	01-Sep-25	31-Mar-26	10-Dec-24	21-May-25	28-Aug-24							
	SC2370	SCT Plan Submission & Approval for Speed Enforcement System	98					28-Aug-24	21-Aug-25	DS3380: SS				
	SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	01-Sep-25	11-Oct-25	21-Dec-24	11-Apr-25	21-Dec-24		DS3940: SS				
	SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	01-Sep-25	25-Sep-25	10-Mar-25	10-Mar-25	12-Jul-25		DS6290: SS				
	SC2400	SCT of Speed Enforcement System	102	01-Sep-25	31-Mar-26	21-May-25	21-May-25	21-Aug-25		DS8860: FS				
	SC2390	Site Installation of Speed Enforcement System	37	01-Sep-25	15-Oct-25	10-Dec-24	22-Mar-25			SW2330: SS				
Cost Center M - Power Distribution System		98	01-Sep-25	14-Jan-26	01-Apr-24	21-Mar-25	01-Apr-24							
	SC2480	Site Installation of Power Distribution System	98	01-Sep-25	14-Jan-26	01-Apr-24	21-Mar-25	01-Apr-24		SW1920: SS, SW2250: SS, SW1650: SS				
Operation Facilities		283	01-Sep-25	10-Dec-25	19-Aug-24	11-Apr-25	31-Dec-24							
	SC2680	Site Installation of Operation Facilities	0	01-Sep-25	20-Nov-25	07-Nov-24	07-Nov-24	31-Dec-24		EM1120: FS				
	SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	53	01-Sep-25	04-Nov-25	19-Aug-24	22-Oct-24			DS6250: SS				
	SC2710	SAT Plan Submission & Approval for Operation Facilities	84	01-Sep-25	10-Dec-25	30-Dec-24	11-Apr-25			DS3900: SS				
Design & Submissions		304	01-Sep-25	01-Sep-25	27-Aug-24	25-Jun-25	29-Aug-23							
FSP Submissions (42 Working Days after Commencement of FSP)		304	01-Sep-25	01-Sep-25	27-Aug-24	25-Jun-25	29-Aug-23							
FSP Batch 1 Submission		304	01-Sep-25	01-Sep-25	27-Aug-24	25-Jun-25	29-Aug-23							
Central System		304	01-Sep-25	01-Sep-25	27-Aug-24	25-Jun-25	29-Aug-23							
Traffic Plan Review & Combine		140	01-Sep-25	01-Sep-25	27-Aug-24	27-Aug-24	28-Dec-23							
	DS7300	Traffic Plan Review & Combine Workshop	140	01-Sep-25	01-Sep-25	27-Aug-24	27-Aug-24	28-Dec-23		DS1830: FS 22				
IT Security Risk Assessment Plan		30	01-Sep-25	01-Sep-25	25-Jun-25	25-Jun-25	29-Aug-23							

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Aug 44	Sep 45	Oct 46	Nov 47
DS7440	Approval on IT Security Risk Assessment Plan	30	01-Sep-25	01-Sep-25	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS				
Interface Coordination & Integration with Other Parties		72	01-Sep-25	26-Nov-25	06-Apr-24	03-Jul-24							
Interfacing Coordination with T2		72	01-Sep-25	26-Nov-25	06-Apr-24	03-Jul-24							
Preliminary Interfacing Management Plan (PIMP)		72	01-Sep-25	26-Nov-25	06-Apr-24	03-Jul-24							
DS6890	Prepare & Submit PIMP with T2	24	01-Sep-25	27-Sep-25	06-Apr-24	04-May-24			DS2680: FS 211				
DS6900	Comment on PIMP with T2	24	29-Sep-25	28-Oct-25	06-May-24	03-Jun-24			DS6890: FS				
DS6910	Resubmit PIMP with T2	12	30-Oct-25	12-Nov-25	04-Jun-24	18-Jun-24			DS6900: FS				
DS6920	Approval of PIMP with T2	12	13-Nov-25	26-Nov-25	19-Jun-24	03-Jul-24			DS6910: FS				
Drawing & Installation Method Statement Submissions		60	01-Sep-25	12-Nov-25	22-Apr-24	10-Mar-25	26-Jul-25						
Installation Drawing Submission		60	01-Sep-25	12-Nov-25	22-Apr-24	10-Mar-25	26-Jul-25						
Radio System		60	01-Sep-25	12-Nov-25	22-Apr-24	06-Feb-25							
DS6130	Prepare & Submit Installation Drawing for Radio System	12	01-Sep-25	13-Sep-25	22-Apr-24	06-May-24			DS2154: FS				
DS6140	Comment on Installation Drawing for Radio System	24	15-Sep-25	14-Oct-25	07-Dec-24	06-Jan-25			DS6130: FS				
DS6150	Resubmit Installation Drawing for Radio System	12	15-Oct-25	28-Oct-25	07-Jan-25	20-Jan-25			DS6140: FS				
DS6160	Approval of Installation Drawing for Radio System	12	30-Oct-25	12-Nov-25	21-Jan-25	06-Feb-25			DS6150: FS, SC1930: FF				
Operation Facility		53	01-Sep-25	04-Nov-25	19-Aug-24	22-Oct-24							
DS6250	Prepare & Submit Installation Drawing for Operation Facility	5	01-Sep-25	05-Sep-25	19-Aug-24	23-Aug-24			DS2532: FS				
DS6260	Comment on Installation Drawing for Operation Facility	24	06-Sep-25	04-Oct-25	24-Aug-24	21-Sep-24			DS6250: FS				
DS6270	Resubmit Installation Drawing for Operation Facility	12	06-Oct-25	20-Oct-25	23-Sep-24	07-Oct-24			DS6260: FS				
DS6280	Approval of Installation Drawing for Operation Facility	12	21-Oct-25	04-Nov-25	08-Oct-24	22-Oct-24			DS6270: FS, SC2630: FF				
Speed Enforcement System		38	01-Sep-25	25-Sep-25	13-Feb-25	10-Mar-25	26-Jul-25						
DS6300	Comment on Installation Drawing for Speed Enforcement System	24					26-Jul-25	04-Aug-25	DS6290: FS				
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	01-Sep-25	11-Sep-25	13-Feb-25	24-Feb-25	05-Aug-25		DS6300: FS				
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	12-Sep-25	25-Sep-25	25-Feb-25	10-Mar-25			DS6310: FS, SC2340: FF				
SCT Plan Submissions		412	01-Sep-25	08-Sep-25	10-Jan-25	22-Feb-25	24-Dec-24						
Traffic Control Devices		387	01-Sep-25	05-Sep-25	18-Feb-25	22-Feb-25	11-Feb-25						
DS8910	Resubmission of SCT Plan for Traffic Control Devices	12					11-Feb-25	08-Aug-25	DS3010: FS				
DS8920	Approval of SCT Plan for Traffic Control Devices	24	01-Sep-25	05-Sep-25	18-Feb-25	22-Feb-25	09-Aug-25		DS8910: FS, SC1200: FF				
Detection System		64	01-Sep-25	08-Sep-25	10-Jan-25	17-Jan-25	24-Jun-25						
DS9150	Resubmission of SCT Plan for Detection System	12					24-Jun-25	11-Aug-25	DS9100: FS				
DS9160	Approval of SCT Plan for Detection System	24	01-Sep-25	08-Sep-25	10-Jan-25	17-Jan-25	12-Aug-25		SC2110: FF, DS9150: FS				
Speed Enforcement System		412					24-Dec-24	21-Aug-25					
DS8850	Resubmission of SCT Plan for Speed Enforcement System	12					24-Dec-24	11-Aug-25	DS3410: FS				
DS8860	Approval of SCT Plan for Speed Enforcement System	24					12-Aug-25	21-Aug-25	DS8850: FS, SC2370: FF				
SAT Plan Submissions		454	01-Sep-25	10-Dec-25	21-Dec-24	07-May-25	14-Jan-25						
Central System		49	01-Sep-25	30-Oct-25	13-Feb-25	11-Apr-25	22-Jul-25						
DS3500	Submission of Central System SAT Plan	18					22-Jul-25	18-Aug-25	DS2940: FS				
DS3510	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	01-Sep-25	15-Sep-25	13-Feb-25	27-Feb-25	19-Aug-25		DS3500: FS				
DS3520	Resubmission of SAT Plan for Central System	12	16-Sep-25	29-Sep-25	28-Feb-25	13-Mar-25			DS3510: FS				
DS3530	Approval of SAT Plan for Central System	24	30-Sep-25	30-Oct-25	14-Mar-25	11-Apr-25			SC1090: FF, DS3520: FS				
Traffic Control Devices		84	01-Sep-25	10-Dec-25	30-Dec-24	11-Apr-25							
DS3540	Submission of Traffic Control Devices System SAT Plan	24	01-Sep-25	27-Sep-25	30-Dec-24	27-Jan-25			DS2980: FS				
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Sep-25	28-Oct-25	28-Jan-25	27-Feb-25			DS3540: FS				
DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	30-Oct-25	12-Nov-25	28-Feb-25	13-Mar-25			DS3550: FS				
DS3570	Approval of SAT Plan for Traffic Control Devices	24	13-Nov-25	10-Dec-25	14-Mar-25	11-Apr-25			SC1220: FF, DS3560: FS				
Communication System		404	01-Sep-25	09-Sep-25	21-Dec-24	31-Dec-24	30-Apr-25						
DS9110	Resubmission of SAT Plan for Communication System	12					30-Apr-25	12-Aug-25	DS3610: FS				
DS9120	Approval of SAT Plan for Communication System	24	01-Sep-25	09-Sep-25	21-Dec-24	31-Dec-24	13-Aug-25		SC1350: FF, DS9110: FS				
CCTV System		390	01-Sep-25	14-Oct-25	15-Feb-25	28-Mar-25	14-Jan-25						
DS3640	Resubmission of SAT Plan for CCTV System	12	01-Sep-25	13-Sep-25	15-Feb-25	28-Feb-25	14-Jan-25		DS3630: FS				
DS3650	Approval of SAT Plan for CCTV System	24	15-Sep-25	14-Oct-25	01-Mar-25	28-Mar-25			SC1480: FF, DS3640: FS				



Remaining Work

Critical Activity

Actual Work

Milestone

Date

31-Aug-25

Revision

Rev. 0

Checked

MY

Approved

Page 3 of 13



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Aug 44	Sep 45	Oct 46	Nov 47
ET System		162	01-Sep-25	08-Sep-25	14-Apr-25	21-Apr-25	19-Feb-25						
DS3720	Resubmission of SAT Plan for ET System	12					19-Feb-25	11-Aug-25	DS3710: FS				
DS3730	Approval of SAT Plan for ET System	24	01-Sep-25	08-Sep-25	14-Apr-25	21-Apr-25	12-Aug-25		SC1740: FF, DS3720: FS				
PA System		364	01-Sep-25	10-Sep-25	25-Apr-25	07-May-25	11-Apr-25						
DS9130	Resubmission of SAT Plan for PA System	12					11-Apr-25	13-Aug-25	DS3770: FS				
DS9140	Approval of SAT Plan for PA System	24	01-Sep-25	10-Sep-25	25-Apr-25	07-May-25	14-Aug-25		SC1870: FF, DS9130: FS				
Radio System		62	01-Sep-25	11-Oct-25	12-Mar-25	21-Apr-25	04-Jul-25						
DS3780	Submission of Radio System SAT Plan	24					04-Jul-25	31-Jul-25	DS3220: FS 48				
DS3790	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24					01-Aug-25	21-Aug-25	DS3780: FS				
DS3800	Resubmission of SAT Plan for Radio System	12	01-Sep-25	11-Sep-25	12-Mar-25	22-Mar-25	22-Aug-25		DS3790: FS				
DS3810	Approval of SAT Plan for Radio System	24	12-Sep-25	11-Oct-25	24-Mar-25	21-Apr-25			SC2000: FF, DS3800: FS				
Detection System		84	01-Sep-25	10-Dec-25	04-Jan-25	16-Apr-25							
DS3820	Submission of Detection System SAT Plan	24	01-Sep-25	27-Sep-25	04-Jan-25	04-Feb-25			DS3260: FS 72				
DS3830	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Sep-25	28-Oct-25	05-Feb-25	04-Mar-25			DS3820: FS				
DS3840	Resubmission of SAT Plan for Detection System	12	30-Oct-25	12-Nov-25	05-Mar-25	18-Mar-25			DS3830: FS				
DS3850	Approval of SAT Plan for Detection System	24	13-Nov-25	10-Dec-25	19-Mar-25	16-Apr-25			SC2130: FF, DS3840: FS				
Manual Fallback Control System		49	01-Sep-25	30-Oct-25	23-Dec-24	22-Feb-25	22-Jul-25						
DS3860	Submission of Manual Fallback Control System SAT Plan	24					22-Jul-25	18-Aug-25	DS3300: FS				
DS3870	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	01-Sep-25	15-Sep-25	23-Dec-24	08-Jan-25	19-Aug-25		DS3860: FS				
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	16-Sep-25	29-Sep-25	09-Jan-25	22-Jan-25			DS3870: FS				
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	30-Sep-25	30-Oct-25	23-Jan-25	22-Feb-25			SC2270: FF, DS3880: FS				
Operation Facility		84	01-Sep-25	10-Dec-25	30-Dec-24	11-Apr-25							
DS3900	Submission of Operation Facility SAT Plan	24	01-Sep-25	27-Sep-25	30-Dec-24	27-Jan-25			DS3340: FS				
DS3910	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Sep-25	28-Oct-25	28-Jan-25	27-Feb-25			DS3900: FS				
DS3920	Resubmission of SAT Plan for Operation Facility	12	30-Oct-25	12-Nov-25	28-Feb-25	13-Mar-25			DS3910: FS				
DS3930	Approval of SAT Plan for Operation Facility	24	13-Nov-25	10-Dec-25	14-Mar-25	11-Apr-25			SC2710: FF, DS3920: FS				
Speed Enforcement System		87	01-Sep-25	11-Oct-25	03-Mar-25	11-Apr-25	22-Feb-25						
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	01-Sep-25	11-Sep-25	03-Mar-25	13-Mar-25	22-Feb-25		DS3950: FS				
DS3970	Approval of Reliability Test Plan for Speed Enforcement System	24	12-Sep-25	11-Oct-25	14-Mar-25	11-Apr-25			SC2380: FF, DS3960: FS				
Training Document & O&M Manual Submission for T2/TKOLTT TCSS		65	01-Sep-25	18-Nov-25	06-Jun-26	22-Aug-26							
DS3980	Submit Document for System Description	6	01-Sep-25	06-Sep-25	06-Jun-26	12-Jun-26			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	08-Sep-25	19-Sep-25	13-Jun-26	26-Jun-26			DS3980: FS				
DS4020	Submit Training Manual	48	20-Sep-25	18-Nov-25	27-Jun-26	22-Aug-26			DS4010: FS				
Site Installation and Testing & Commissioning		540	01-Sep-25	14-Feb-26	02-Apr-24	31-Oct-26	01-Apr-24						
Portion 4 - TKO-LTT (LT Interchange)		175	01-Sep-25	10-Jan-26	02-Apr-24	03-Feb-25	30-Jun-25						
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	01-Sep-25	13-Sep-25	02-Apr-24	16-Apr-24			DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS, AC1030: SS				
SW1030	Rectify Civil Provision Defects by Others	18	15-Sep-25	06-Oct-25	17-Apr-24	08-May-24			SW1020: FS				
Installation Works		175	01-Sep-25	10-Jan-26	23-Apr-24	03-Feb-25	30-Jun-25						
SW1080	Laying of Signal Cable - the 1st Section	38	01-Sep-25	31-Dec-25	23-Apr-24	22-Aug-24	30-Jun-25		DS8480: FS, DS8580: FS				
SW1040	Install Cable Containments	98	24-Sep-25	19-Dec-25	29-May-24	22-Aug-24	25-Aug-25		DS6400: FS, DS6540: FS, SW1030: SS 8				
SW1060	Install CCTV Camera	115	24-Sep-25	10-Jan-26	17-Oct-24	03-Feb-25	25-Aug-25		DS4090: FS, DS6440: FS, SW1040: SS, SW1930: SS				
SW1070	Install Detection Camera	115	24-Sep-25	10-Jan-26	03-Oct-24	17-Jan-25	25-Aug-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1040: SS, SW1930: SS				
SW1110	Install Traffic Control Devices	115	24-Sep-25	10-Jan-26	05-Aug-24	19-Nov-24	25-Aug-25		DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS, SW1930: SS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Aug 44	Sep 45	Oct 46	Nov 47
SW1130	Install VSLs on Gantry	14	10-Sep-25	25-Sep-25	02-Sep-24	17-Sep-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1140	Install PVMS on Gantry	14	10-Sep-25	25-Sep-25	04-Jul-24	19-Jul-24			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1170	Install Manual Barriers	24	02-Oct-25	31-Oct-25	29-Oct-24	25-Nov-24			SW1130: FS, SW1140: SS 18				
SW1050	Install Equipment Racks	24	08-Oct-25	05-Nov-25	19-Jul-24	15-Aug-24			SW1140: SS 13, SW1030: FS				
SW1100	Install Server Equipment	36	06-Nov-25	17-Dec-25	16-Aug-24	27-Sep-24			DS4440: FS, DS4340: FS, SW1050: FS				
SW1120	Install Equipment in Kiosk C	12	06-Nov-25	19-Nov-25	13-Sep-24	27-Sep-24			DS4340: FS, DS4440: FS, SW1050: FS				
Portion 1 - South Apron Up to SUS		96	01-Sep-25	24-Dec-25	31-May-24	25-Nov-24							
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	01-Sep-25	13-Sep-25	31-May-24	14-Jun-24			AC1000: SS				
SW1220	Rectify Civil Provision Defects by Others	18	15-Sep-25	06-Oct-25	15-Jun-24	06-Jul-24			SW1210: FS				
Installation Works		96	01-Sep-25	24-Dec-25	18-Jul-24	25-Nov-24							
SW1350	Signal Cable Laying - the 2nd Section	54	01-Sep-25	05-Nov-25	21-Sep-24	25-Nov-24			SW1260: FS 33				
SW1230	Install Cable Containments - the 1st Section	48	08-Oct-25	03-Dec-25	18-Jul-24	11-Sep-24			SC2480: FF, DS6404: FS, DS6540: FS, SW1220: FS				
SW1250	Install Detection Cameras	24	22-Oct-25	19-Nov-25	07-Oct-24	04-Nov-24			DS4490: FS, DS6440: FS, DS7500: FS, SW1230: SS 12, SW2000: SS 12				
SW1240	Install CCTV Camera	24	27-Nov-25	24-Dec-25	07-Oct-24	04-Nov-24			SC1470: FF, DS4090: FS, DS6440: FS, SW1230: SS 42				
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		540	01-Sep-25	14-Feb-26	29-Jul-24	31-Oct-26	01-Apr-24						
Tunnel Section		309	01-Sep-25	14-Feb-26	29-Jul-24	21-May-25	25-Feb-25						
Tunnel Section - LSCC to CP7		97	01-Sep-25	29-Nov-25	10-Sep-24	07-Apr-25	24-Mar-25						
SW3080	Inspect Civil Provisions & Submit Inspection Report	3	01-Sep-25	03-Sep-25	20-Sep-24	23-Sep-24			AC1010a: SS				
SW3090	Rectify Civil Provision Defects by Others	6	04-Sep-25	10-Sep-25	24-Sep-24	30-Sep-24			SW3080: FS				
East Bound		97	01-Sep-25	29-Nov-25	10-Sep-24	07-Apr-25	24-Mar-25						
SW2461	Signal Cable Laying and Termination (WVB to CP7) (CP Side)	12	01-Sep-25	15-Nov-25	10-Sep-24	25-Nov-24	24-Mar-25		SW1260: SS				
SW2463	Install GOFS (WVB to CP7)	12	01-Sep-25	15-Nov-25	10-Sep-24	25-Nov-24	24-Mar-25		SW2461: SS				
SW2990	Install CCTV Camera	19	01-Sep-25	29-Nov-25	26-Nov-24	26-Feb-25	15-May-25		AC1010g: SS				
SW3000	Install Detection Camera	18	01-Sep-25	29-Nov-25	21-Oct-24	17-Jan-25	15-May-25		AC1010g: SS				
SW3030	Install Traffic Control Devices	9	01-Sep-25	29-Nov-25	22-Nov-24	22-Feb-25	15-May-25		AC1010g: SS				
SW2462	Signal Cable Laying and Termination (WVB to CP7) (NCP Side)	12	01-Sep-25	15-Nov-25	10-Sep-24	25-Nov-24	27-May-25		SW2461: SS				
SW2980a	Install Cable Containment (NCP Side)	9	01-Sep-25	10-Sep-25	02-Oct-24	12-Oct-24			AC1010h: SS, AC1010h: SF				
SW3020a	Install ET (Service Gallery)	5	01-Sep-25	05-Sep-25	18-Feb-25	22-Feb-25			AC1010i: SS				
SW3050	Install PA in Service Gallery	19	01-Sep-25	22-Sep-25	15-Mar-25	07-Apr-25			AC1010i: SS				
SW3060	Install PABX in Service Gallery	19	01-Sep-25	22-Sep-25	15-Mar-25	07-Apr-25			SW3050: SS, AC1010i: SS				
SW3070	Install Radio System in Service Gallery	19	01-Sep-25	22-Sep-25	01-Feb-25	22-Feb-25			AC1010i: SS				
SW2980	Install Cable Containment (CP Side)	9	11-Sep-25	20-Sep-25	02-Oct-24	12-Oct-24			SW3090: FS, AC1010f: SS				
SW3020	Install ET (Road Level)	5	11-Sep-25	16-Sep-25	18-Feb-25	22-Feb-25			SW2980a: FS, AC1010d: SS				
SW3010	Install SEC Camera	7	22-Sep-25	29-Sep-25	15-Mar-25	22-Mar-25			SW2980: FS				
SW3040	Install VSLs (CP Side)	10	22-Sep-25	03-Oct-25	28-Jan-25	11-Feb-25			AC1010d: SS, SW2980: FS				
SW3040a	Install VSLs (NCP Side)	10	04-Oct-25	16-Oct-25	12-Feb-25	22-Feb-25			AC1010d: SS, SW3040: FS, SW2980a: FS				
West Bound		97	01-Sep-25	29-Nov-25	02-Oct-24	07-Apr-25	15-May-25						
SW3110	Install CCTV Camera	19	01-Sep-25	29-Nov-25	26-Nov-24	26-Feb-25	15-May-25		AC1010c: SS				
SW3120	Install Detection Camera	18	01-Sep-25	29-Nov-25	21-Oct-24	17-Jan-25	15-May-25		AC1010c: SS				
SW3150	Install Traffic Control Devices	9	01-Sep-25	29-Nov-25	22-Nov-24	22-Feb-25	15-May-25		AC1010c: SS				
SW3100a	Install Cable Containment (NCP Side)	9	01-Sep-25	10-Sep-25	02-Oct-24	12-Oct-24			AC1010b: SS				
SW3140	Install ET (Road Level)	5	01-Sep-25	05-Sep-25	18-Feb-25	22-Feb-25			AC1010d: SS				
SW3140a	Install ET (Service Gallery)	5	01-Sep-25	05-Sep-25	18-Feb-25	22-Feb-25			AC1010e: SS				
SW3170	Install PA in Service Gallery	19	01-Sep-25	22-Sep-25	15-Feb-25	08-Mar-25			AC1010e: SS				
SW3180	Install PABX in Service Gallery	19	01-Sep-25	22-Sep-25	15-Mar-25	07-Apr-25			AC1010e: SS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Aug 44	Sep 45	Oct 46	Nov 47
	SW3190	Install Radio System in Service Gallery	19	01-Sep-25	22-Sep-25	01-Feb-25	22-Feb-25		AC1010e: SS				
	SW3100	Install Cable Containment (CP Side)	9	11-Sep-25	20-Sep-25	02-Oct-24	12-Oct-24		AC1010a: SS, SW3090: FS				
	SW3130	Install SEC Camera	7	22-Sep-25	29-Sep-25	15-Mar-25	22-Mar-25		SW3100: FS				
	SW3160	Install VLSL (CP Side)	10	22-Sep-25	03-Oct-25	28-Jan-25	11-Feb-25		SW3100: FS, AC1010d: SS				
	SW3160a	Install VLSL (NCP Side)	10	04-Oct-25	16-Oct-25	12-Feb-25	22-Feb-25		SW3100a: FS, SW3160: FS, AC1010d: SS				
Tunnel Section - CP7 to CP11		184	01-Sep-25	14-Feb-26	06-Sep-24	17-Apr-25	23-Jun-25						
East Bound		114	01-Sep-25	31-Dec-25	06-Sep-24	17-Apr-25	23-Jun-25						
CP Side		71	01-Sep-25	31-Dec-25	10-Oct-24	17-Apr-25	23-Jun-25						
	SW2330a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	01-Sep-25	31-Dec-25	04-Dec-24	17-Apr-25	23-Jun-25	SW2330: SS				
	SW2340b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	01-Sep-25	31-Dec-25	12-Oct-24	22-Feb-25	23-Jun-25	SW2340: SS, SW2330a: SS				
	SW2360a	VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	01-Sep-25	31-Dec-25	12-Oct-24	22-Feb-25	23-Jun-25	SW2330a: SS				
	SW4060a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	01-Sep-25	31-Dec-25	10-Oct-24	21-Feb-25	23-Jun-25	SW4060: SS, SW2330a: SS				
	SW2330	Install SEC Camera - CP7 to CP11	17	01-Sep-25	19-Sep-25	10-Dec-24	30-Dec-24		EM1130: FS, DS7410: FS, SW2300: FS, AC1050d: SS				
	SW2360	Install VLSL - CP7 to CP11	13	15-Sep-25	29-Sep-25	24-Dec-24	09-Jan-25		SW2300: FS, DS2810: FS, EM1650: FS, DS8250: FS, AC1050g: SS, SW2330: SS 12				
OHVD		80	01-Sep-25	05-Dec-25	06-Sep-24	22-Feb-25							
	SW2310a	CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	01-Sep-25	05-Dec-25	04-Oct-24	08-Jan-25		SW2310: FS, SW2340d: SS				
	SW2320a	Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	01-Sep-25	05-Dec-25	06-Sep-24	11-Dec-24		SW2320: FS, SW2340d: SS				
	SW2350a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	01-Sep-25	05-Dec-25	30-Sep-24	04-Jan-25		SW2350: FS, SW2340d: SS				
	SW4090	Install LCX Cable - CP7 to CP11	26	31-Oct-25	29-Nov-25	10-Jan-25	22-Feb-25		SW4080: FS, SW4170: FS, SW4270: FS				
Service Gallery		114	01-Sep-25	15-Dec-25	06-Sep-24	24-Mar-25	10-Jul-25						
	SW2340d	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	94	01-Sep-25	29-Nov-25	06-Sep-24	05-Dec-24	10-Jul-25	SW2340a: FS, SW2480a: FS, SW2340b: SS 14				
	SW2390	Install LCX Bracket - CP7 to CP21	61	01-Sep-25	30-Oct-25	12-Nov-24	09-Jan-25	18-Aug-25	SW2310: SS, DS4390: FS, DS6520: FS, AC1050e: SS, SW2340a: FS, SW2340d: SS 33				
	SW2390a	Install LCX Cable - CP7 to CP21	61	16-Sep-25	28-Nov-25	11-Dec-24	07-Mar-25		SW2390: SS 25				
	SW2390b	Install RAD Feeder Cable - CP7 to CP21	61	16-Sep-25	28-Nov-25	11-Dec-24	07-Mar-25		SW2390a: SS				
	SW2390c	Install RAD Equipment & Coupler - CP7 to CP21	51	16-Oct-25	15-Dec-25	10-Jan-25	24-Mar-25		SW2390b: SS 24				
	SW2390d	RAD Connection & SCT - CP7 to CP21	26	31-Oct-25	29-Nov-25	10-Jan-25	22-Feb-25		SW2390c: SS, SW4090: SS				
West Bound		184	01-Sep-25	14-Feb-26	06-Sep-24	25-Mar-25	23-Jun-25						
CP Side		96	01-Sep-25	31-Dec-25	10-Sep-24	22-Feb-25	23-Jun-25						
	SW3230a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	01-Sep-25	31-Dec-25	12-Oct-24	22-Feb-25	23-Jun-25	SW3230: SS				
	SW3240b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	01-Sep-25	31-Dec-25	10-Sep-24	10-Jan-25	23-Jun-25	SW3230a: SS				
	SW3260a	VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	01-Sep-25	31-Dec-25	12-Oct-24	22-Feb-25	23-Jun-25	SW3230a: SS				
	SW4100a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	01-Sep-25	31-Dec-25	10-Sep-24	10-Jan-25	23-Jun-25	AC1050j: SS, SW4100: SS				
	SW3230	Install SEC Camera - CP7 to CP11	17	01-Sep-25	19-Sep-25	09-Jan-25	11-Feb-25		SW3200: FS, AC1050d: SS				
	SW3260	Install VLSL - CP7 to CP11	14	01-Sep-25	16-Sep-25	24-Dec-24	10-Jan-25		SW3200: FS, AC1050g: SS, SW3210: SS 16, SW3240: SS				
OHVD		80	01-Sep-25	05-Dec-25	06-Sep-24	12-Feb-25							
	SW3210a	CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	01-Sep-25	05-Dec-25	04-Oct-24	08-Jan-25		SW3210: SS, SW3220a: SS				
	SW3220a	Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	01-Sep-25	05-Dec-25	06-Sep-24	11-Dec-24		SW3220: FS, SW2340d: SS				
	SW3250a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	77	01-Sep-25	02-Dec-25	04-Oct-24	04-Jan-25		SW2460: SS, SW3250: SS, SW2340d: SS				
	SW4130	Install LCX Cable - CP7 to CP11	26	31-Oct-25	29-Nov-25	10-Jan-25	12-Feb-25		SW4120: FS, SW4220: FS, SW4320: FS				
Service Gallery		165	01-Sep-25	14-Feb-26	26-Sep-24	25-Mar-25	10-Jul-25						



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025					
										Aug	Sep	Oct	Nov		
										44	45	46	47		
	SW3240d	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	94	01-Sep-25	29-Nov-25	14-Oct-24	10-Jan-25	10-Jul-25		SW3240a: FS, SW2340d: SS					
	SW3290	Install LCX Bracket - CP7 to CP21	61	01-Sep-25	30-Oct-25	26-Sep-24	23-Nov-24	18-Aug-25		AC1050h: SS, SW3270: FS, SW3250: FS, SW3240d: SS 33					
	SW3290a	Cable Test & Install LCX Cable - CP7 to CP21	61	01-Sep-25	13-Nov-25	26-Sep-24	07-Dec-24			SW3290: SS					
	SW3290b	Install RAD Feeder Cable - CP7 to CP21	61	01-Sep-25	13-Nov-25	26-Sep-24	07-Dec-24			SW3290a: SS					
	SW3290c	Install RAD Equipment & Coupler - CP7 to CP21	78	14-Nov-25	14-Feb-26	09-Dec-24	25-Mar-25			SW3290b: FS					
	Tunnel Section - CP11 to CP16		101	16-Sep-25	29-Nov-25	10-Jan-25	03-Mar-25	15-May-25							
	East Bound		101	20-Sep-25	29-Nov-25	10-Jan-25	03-Mar-25	15-May-25							
	CP Side		50	20-Sep-25	15-Oct-25	10-Jan-25	03-Mar-25	15-May-25							
	SW2480	Install ET (Road Level) - CP11 to CP16	16					15-May-25	06-Aug-25	SC1720: SS, DS4190: FS, DS6080: FS, DS6480: FS, AC1060i: SS					
	SW4160	Install SEC Camera - CP11 to CP16	17	20-Sep-25	11-Oct-25	12-Feb-25	03-Mar-25			SW2330: FS, AC1060d: SS					
	SW2420	Install VSLS - CP11 to CP16	12	30-Sep-25	15-Oct-25	10-Jan-25	23-Jan-25			SW2400: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1060g: SS, SW2360: FS					
	OHVD		101	31-Oct-25	29-Nov-25	10-Jan-25	22-Feb-25	01-Jul-25							
	SW4170	Install LCX Bracket - CP11 to CP18	45					01-Jul-25	29-Aug-25	SW4080: FS, AC1060b: SS					
	SW4180	Install LCX Cable - CP11 to CP18	26	31-Oct-25	29-Nov-25	10-Jan-25	22-Feb-25			SW4170: FS, SW4270: FS, SW4080: FS, SW4090: SS					
	West Bound		101	16-Sep-25	29-Nov-25	10-Jan-25	03-Mar-25	15-May-25							
	CP Side		31	16-Sep-25	11-Oct-25	10-Jan-25	03-Mar-25	15-May-25							
	SW3360	Install ET (Road Level) - CP11 to CP16	16					15-May-25	06-Aug-25	SW3240: FS, AC1060i: SS					
	SW3330	Install VSLS - CP11 to CP16	12	16-Sep-25	29-Sep-25	10-Jan-25	23-Jan-25			SW3300: SS 18, AC1060g: SS, SW3260: SS 13					
	SW4210	Install SEC Camera - CP11 to CP16	17	20-Sep-25	11-Oct-25	12-Feb-25	03-Mar-25			SW3230: FS, AC1060d: SS					
	OHVD		101	31-Oct-25	29-Nov-25	10-Jan-25	22-Feb-25	01-Jul-25							
	SW4220	Install LCX Bracket - CP11 to CP18	45					01-Jul-25	29-Aug-25	SW4120: FS, AC1060b: SS					
	SW4230	Cable Test & Install LCX Cable - CP11 to CP18	26	31-Oct-25	29-Nov-25	10-Jan-25	22-Feb-25			SW4220: FS, SW4320: FS, SW4120: FS, SW4130: SS					
	Tunnel Section - CP16 to CP21		242	01-Sep-25	29-Nov-25	12-Nov-24	22-Mar-25	25-Feb-25							
	East Bound		242	01-Sep-25	29-Nov-25	12-Nov-24	22-Mar-25	25-Feb-25							
	CP Side		70	01-Sep-25	01-Nov-25	12-Dec-24	22-Mar-25	07-Aug-25							
	SW2590	Install ET (Road Level) - CP16 to CP21	70	01-Sep-25	30-Oct-25	12-Dec-24	22-Feb-25	07-Aug-25		SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, AC1070i: SS, SW2480: FS					
	SW4260	Install SEC Camera - CP16 to CP21	17	13-Oct-25	01-Nov-25	04-Mar-25	22-Mar-25			SW4160: FS, AC1070d: SS					
	SW2520	Install VSLS - CP16 to CP21	14	16-Oct-25	01-Nov-25	24-Jan-25	22-Feb-25			SW2510: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070g: SS, SW2420: FS					
	OHVD		152	01-Sep-25	29-Nov-25	12-Nov-24	26-Feb-25	30-May-25							
	SW2540	Install Traffic Control Devices - CP16 to CP21	31	01-Sep-25	29-Nov-25	12-Nov-24	22-Feb-25	30-May-25		SW2510: FS, SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FS, AC1070b: SS, SW2460: FS					
	SW2550	Install CCTV Camera - CP16 to CP21	23	01-Sep-25	29-Nov-25	15-Nov-24	26-Feb-25	30-May-25		SC1470: SS, DS4090: FS, DS6440: FS, AC1070b: SS, SW2430: FS					
	SW4270	Install LCX Bracket - CP18 to CP21	26	01-Sep-25	30-Oct-25	12-Nov-24	09-Jan-25	30-Aug-25		SW4170: FS, AC1070b: SS					
	SW4280	Install LCX Cable - CP18 to CP21	26	31-Oct-25	29-Nov-25	10-Jan-25	22-Feb-25			SW4270: FS, SW4170: FS, SW4080: FS, SW4180: SS					
	Service Gallery		17	01-Sep-25	15-Oct-25	27-Dec-24	08-Mar-25	25-Feb-25							
	SW2530	Install PA in Service Gallery - CP16 to CP21	17	01-Sep-25	15-Oct-25	11-Jan-25	08-Mar-25	25-Feb-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1070e: SS					
SW2590a	Install ET in Service Gallery - CP16 to CP21	17	01-Sep-25	15-Oct-25	27-Dec-24	22-Feb-25	26-Feb-25		AC1070e: SS						
West Bound		242	01-Sep-25	29-Nov-25	12-Nov-24	22-Mar-25	26-Feb-25								



GTECH Services (Hong Kong) Limited

Remaining Work

Critical Activity

Actual Work

Milestone

Date	Revision	Checked	Approved
31-Aug-25	Rev. 0	MY	

Page 7 of 13

Activity ID		Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
											Aug 44	Sep 45	Oct 46	Nov 47
CP Side	CP Side		70	01-Sep-25	01-Nov-25	12-Dec-24	22-Mar-25	07-Aug-25						
	SW3470	Install ET (Road Level) - CP16 to CP21	70	01-Sep-25	30-Oct-25	12-Dec-24	22-Feb-25	07-Aug-25		AC1070i: SS, SW3360: FS				
	SW3440	Install VLSL - CP16 to CP21	14	30-Sep-25	17-Oct-25	24-Jan-25	22-Feb-25			SW3410: SS 12, AC1070g: SS, SW3330: FS				
	SW4310	Install SEC Camera - CP16 to CP21	17	13-Oct-25	01-Nov-25	04-Mar-25	22-Mar-25			SW4210: FS, AC1070d: SS				
	OHVD		152	01-Sep-25	29-Nov-25	12-Nov-24	26-Feb-25	30-May-25						
	SW3420	Install CCTV Camera - CP16 to CP21	23	01-Sep-25	29-Nov-25	15-Nov-24	26-Feb-25	30-May-25		AC1070b: SS, SW3310: FS				
	SW3480	Install Traffic Control Devices - CP16 to CP21	31	01-Sep-25	29-Nov-25	12-Nov-24	22-Feb-25	30-May-25		SW3410: FS, AC1070b: SS, SW3370: FS				
	SW4320	Install LCX Bracket - CP18 to CP21	26	01-Sep-25	30-Oct-25	12-Nov-24	09-Jan-25	30-Aug-25		SW4220: FS, AC1070b: SS				
	SW4330	Install LCX Cable - CP18 to CP21	26	31-Oct-25	29-Nov-25	10-Jan-25	22-Feb-25			SW4320: FS, SW4220: FS, SW4120: FS, SW4130: SS				
	Service Gallery		17	01-Sep-25	15-Oct-25	27-Dec-24	08-Mar-25	26-Feb-25						
	SW3450	Install PA in Service Gallery - CP16 to CP21	17	01-Sep-25	15-Oct-25	11-Jan-25	08-Mar-25	26-Feb-25		AC1070h: SS				
	SW3470a	Install ET in Service Gallery - CP16 to CP21	17	01-Sep-25	15-Oct-25	27-Dec-24	22-Feb-25	26-Feb-25		AC1070h: SS				
	Tunnel Section - CP21 to CP26		121	01-Sep-25	24-Jan-26	29-Jul-24	21-May-25							
	SW2920	Inspect Civil Provisions & Submit Inspection Report	3	15-Sep-25	17-Sep-25	29-Jul-24	31-Jul-24			AC1080a: SS				
	SW2930	Rectify Civil Provision Defects by Others	6	18-Sep-25	24-Sep-25	01-Aug-24	07-Aug-24			SW2920: FS				
	East Bound		121	01-Sep-25	24-Jan-26	08-Aug-24	21-May-25							
	East Bound - Tunnel Section - CP21 to CP24		121	01-Sep-25	24-Jan-26	08-Aug-24	21-May-25							
	SW4010	Install PABX in Service Gallery	15	01-Sep-25	17-Sep-25	20-Mar-25	07-Apr-25			AC1080j: SS				
	SW4020	Install Radio System in Service Gallery	15	01-Sep-25	17-Sep-25	06-Feb-25	22-Feb-25			AC1080j: SS				
	SW3960	Install Cable Containment (CP Side)	15	25-Sep-25	14-Oct-25	08-Aug-24	24-Aug-24			SW2930: FS				
	SW3960a	Install Cable Containment (NCP Side)	15	15-Oct-25	01-Nov-25	26-Aug-24	11-Sep-24			SW3960: FS				
	SW3970	Install VLSL (CP Side)	11	15-Oct-25	27-Oct-25	25-Jan-25	10-Feb-25			SW3960: FS, SW3960: FF				
	SW4030	Install Detection Camera	11	15-Oct-25	27-Oct-25	06-Jan-25	17-Jan-25			SW3960: FS				
	SW4050	Install SEC Camera	11	15-Oct-25	27-Oct-25	09-May-25	21-May-25			SW3960: FS				
	SW3970a	Install VLSL (NCP Side)	11	03-Nov-25	14-Nov-25	11-Feb-25	22-Feb-25			SW3970: FS, SW3960a: FS				
	SW4040	Install ET (Road Level)	37	15-Nov-25	29-Dec-25	26-Sep-24	09-Nov-24			SW3960a: FS 11				
	SW3980	Install PA in Service Gallery	51	25-Nov-25	24-Jan-26	06-Jan-25	08-Mar-25			AC1080j: SS, SW4040a: SS				
	SW4040a	Install ET (Service Gallery)	51	25-Nov-25	24-Jan-26	20-Dec-24	22-Feb-25			AC1080j: SS, SW4040: SS 8				
	East Bound - Tunnel Section - CP24 to CP26		112	01-Sep-25	14-Jan-26	04-Sep-24	07-Apr-25							
	SW2620	Install PA in Service Gallery	9	01-Sep-25	10-Sep-25	27-Feb-25	08-Mar-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1080b: SS				
	SW2650	Install PABX in Service Gallery	9	01-Sep-25	10-Sep-25	27-Mar-25	07-Apr-25			SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1080b: SS				
	SW2680a	Install ET (Service Gallery)	4	01-Sep-25	04-Sep-25	19-Feb-25	22-Feb-25			AC1080b: SS				
	SW2600	Install Cable Containment (CP Side)	9	25-Sep-25	06-Oct-25	04-Sep-24	13-Sep-24			SC2480: FF, SW2930: FS, DS6404: FS, DS6540: FS				
	SW2600a	Install Cable Containment (NCP Side)	9	08-Oct-25	17-Oct-25	14-Sep-24	25-Sep-24			SW2600: FS				
SW2610	Install VLSL (CP Side)	7	08-Oct-25	15-Oct-25	07-Feb-25	14-Feb-25			SW2600: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW2600: FF					
SW2630	Install Traffic Control Devices	7	08-Oct-25	15-Oct-25	17-Sep-24	25-Sep-24			SW2600: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS					
SW2640	Install CCTV Camera	7	08-Oct-25	15-Oct-25	17-Sep-24	25-Sep-24			SC1470: FF, DS4090: FS, DS6440: FS, SW2600: FS					
SW2670	Install Detection Camera	7	08-Oct-25	15-Oct-25	17-Sep-24	25-Sep-24			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW2600: FS					
SW2690	Install SEC Camera	7	08-Oct-25	15-Oct-25	15-Mar-25	22-Mar-25			SC2390: FF, EM1130: FS, DS6320: FS, DS7410: FS, SW2600: FS					
SW2610a	Install VLSL (NCP Side)	7	18-Oct-25	25-Oct-25	15-Feb-25	22-Feb-25			SW2610: FS, SW2600a: FS					

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Aug 44	Sep 45	Oct 46	Nov 47
	SW2680	Install ET (Road Level)	4	18-Oct-25	22-Oct-25	19-Feb-25	22-Feb-25		SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2600a: FS				
	SW2660	Install Radio System in Service Gallery	9	13-Nov-25	22-Nov-25	13-Feb-25	22-Feb-25		SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS, AC1080b: SS				
	SW2700	Install GOFS (CP21 to CP26)	50	15-Nov-25	14-Jan-26	15-Jan-25	17-Mar-25		SC2570: FF, DS8560: FS, SW2600a: FS, SW2710: SS				
	SW2710	Signal Cable Laying and Termination (CP21 to CP26) (CP Side)	50	15-Nov-25	14-Jan-26	26-Sep-24	25-Nov-24		SW2600: FS, SC2480: FF, SW2640: FS, SW2670: FS, SW2630: FS, SW4040: SS				
	SW2710a	Signal Cable Laying and Termination (CP21 to CP26) (NCP Side)	50	15-Nov-25	14-Jan-26	26-Sep-24	25-Nov-24		SW2600a: FS, SW2710: SS				
West Bound		121	01-Sep-25	24-Jan-26	10-Aug-24	28-Apr-25							
	SW3620	Inspect Civil Provisions & Submit Inspection Report	3	01-Sep-25	03-Sep-25	10-Aug-24	13-Aug-24		AC1080c: SS				
	SW3630	Rectify Civil Provision Defects by Others	6	04-Sep-25	10-Sep-25	14-Aug-24	20-Aug-24		SW3620: FS				
West Bound - Tunnel Section - CP21 to CP24		43	01-Sep-25	22-Oct-25	21-Aug-24	07-Apr-25							
	SW3540	Install PA in Service Gallery	15	01-Sep-25	17-Sep-25	20-Feb-25	08-Mar-25		AC1080e: SS				
	SW3550	Install PABX in Service Gallery	15	01-Sep-25	17-Sep-25	20-Mar-25	07-Apr-25		AC1080e: SS				
	SW3560	Install ET (Road Level)	8	01-Sep-25	09-Sep-25	14-Feb-25	22-Feb-25		AC1080i: SS				
	SW3560a	Install ET (Service Gallery)	8	01-Sep-25	09-Sep-25	14-Feb-25	22-Feb-25		AC1080e: SS				
	SW3580	Install Radio System in Service Gallery	15	01-Sep-25	17-Sep-25	06-Feb-25	22-Feb-25		AC1080e: SS				
	SW3500	Install Cable Containment (CP Side)	15	11-Sep-25	27-Sep-25	21-Aug-24	06-Sep-24		SW3630: FS				
	SW3530	Install VLSL (CP Side)	11	25-Sep-25	09-Oct-25	25-Jan-25	10-Feb-25		SW3500: SS 12, AC1080h: SS				
	SW3500a	Install Cable Containment (NCP Side)	15	29-Sep-25	17-Oct-25	07-Sep-24	25-Sep-24		SW3500: FS				
	SW3510	Install CCTV Camera	11	29-Sep-25	13-Oct-25	12-Sep-24	25-Sep-24		SW3500: FS				
	SW3520	Install Detection Camera	11	29-Sep-25	13-Oct-25	12-Sep-24	25-Sep-24		SW3500: FS				
	SW3590	Install SEC Camera	11	29-Sep-25	13-Oct-25	11-Mar-25	22-Mar-25		SW3500: FS				
	SW3570	Install Traffic Control Devices	11	03-Oct-25	16-Oct-25	12-Sep-24	25-Sep-24		SW3500: SS 18, SW3500: FS				
	SW3530a	Install VLSL (NCP Side)	11	10-Oct-25	22-Oct-25	11-Feb-25	22-Feb-25		SW3530: FS, AC1080h: SS				
West Bound - Tunnel Section - CP24 to CP26		121	01-Sep-25	24-Jan-26	04-Sep-24	28-Apr-25							
	SW3640	Install Cable Containment (CP Side)	9	01-Sep-25	10-Sep-25	04-Sep-24	13-Sep-24		AC1080f: SS				
	SW3690	Install PABX in Service Gallery	9	01-Sep-25	10-Sep-25	27-Mar-25	07-Apr-25		AC1080g: SS				
	SW3720	Install Radio System in Service Gallery	9	01-Sep-25	10-Sep-25	13-Feb-25	22-Feb-25		AC1080g: SS				
	SW3640a	Install Cable Containment (NCP Side)	9	11-Sep-25	20-Sep-25	14-Sep-24	25-Sep-24		SW3640: FS				
	SW3660	Install Detection Camera	7	11-Sep-25	18-Sep-25	17-Sep-24	25-Sep-24		SW3640: FS				
	SW3730	Install SEC Camera	7	11-Sep-25	18-Sep-25	15-Mar-25	22-Mar-25		SW3640: FS				
	SW3670	Install VLSL (CP Side)	7	15-Sep-25	22-Sep-25	07-Feb-25	14-Feb-25		SW3640: SS 12				
	SW3670a	Install VLSL (NCP Side)	7	23-Sep-25	30-Sep-25	15-Feb-25	22-Feb-25		SW3640a: FS, SW3670: FS				
	SW3700	Install ET (Road Level)	37	15-Nov-25	29-Dec-25	26-Sep-24	09-Nov-24		SW3640a: FS, SW4040: SS				
	SW3740	Install GOFS (CP21 to CP26)	50	15-Nov-25	14-Jan-26	28-Feb-25	28-Apr-25		SW3750: SS, SW3640a: FS				
	SW3750	Signal Cable Laying and Termination (CP21 to CP26) (CP Side)	50	15-Nov-25	14-Jan-26	26-Sep-24	25-Nov-24		SW3640: FS, SW3660: FS, SW3510: FS, SW3520: FS, SW3570: FS, SW3500: FS, SW3700: SS				
	SW3750a	Signal Cable Laying and Termination (CP21 to CP26) (NCP Side)	50	15-Nov-25	14-Jan-26	26-Sep-24	25-Nov-24		SW3750: SS, SW3640a: FS, SW3500a: FS				
	SW3680	Install PA in Service Gallery	51	25-Nov-25	24-Jan-26	06-Jan-25	08-Mar-25		AC1080g: SS, SW3700a: SS				
	SW3700a	Install ET (Service Gallery)	51	25-Nov-25	24-Jan-26	20-Dec-24	22-Feb-25		AC1080g: SS, SW3700: SS 8				
Tunnel Section - CP26 to CP32		74	01-Sep-25	28-Nov-25	27-Aug-24	22-Mar-25							
	SW2940	Inspect Civil Provisions & Submit Inspection Report	1	01-Sep-25	01-Sep-25	02-Sep-24	02-Sep-24		AC1090e: SS				
	SW2950	Rectify Civil Provision Defects by Others	4	02-Sep-25	05-Sep-25	03-Sep-24	06-Sep-24		SW2940: FS				
East Bound		74	01-Sep-25	28-Nov-25	07-Sep-24	22-Mar-25							
East Bound - Tunnel Section - CP26 to CP29		62	15-Sep-25	28-Nov-25	07-Sep-24	22-Mar-25							
	SW2720	Install Cable Containment (CP Side)	14	15-Sep-25	30-Sep-25	07-Sep-24	24-Sep-24		SC2480: FF, SW2950: FS, DS6404: FS, DS6540: FS, AC1090a: SS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Aug 44	Sep 45	Oct 46	Nov 47
	SW2720a	Install Cable Containment (NCP Side)	14	02-Oct-25	18-Oct-25	25-Sep-24	12-Oct-24		SW2720: FS				
	SW2730	Install VLSL (CP Side)	8	02-Oct-25	11-Oct-25	05-Feb-25	13-Feb-25		SW2720: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
	SW2750	Install Traffic Control Devices	11	02-Oct-25	15-Oct-25	25-Oct-24	06-Nov-24		SW2720: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
	SW2760	Install CCTV Camera	11	02-Oct-25	15-Oct-25	25-Oct-24	06-Nov-24		SC1470: FF, DS4090: FS, DS6440: FS, SW2720: FS				
	SW2810	Install Detection Camera	11	02-Oct-25	15-Oct-25	25-Oct-24	06-Nov-24		SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW2720: FS				
	SW2830	Install SEC Camera	11	02-Oct-25	15-Oct-25	11-Mar-25	22-Mar-25		SC2390: FF, EM1130: FS, DS6320: FS, DS7410: FS, SW2720: FS				
	SW2840	Install PVMS	8	02-Oct-25	11-Oct-25	14-Feb-25	22-Feb-25		SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW2720: FS				
	SW2740	Install PA in Service Gallery	12	15-Oct-25	28-Oct-25	17-Jan-25	03-Feb-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090b: SS				
	SW2820a	Install ET (Service Gallery)	8	15-Oct-25	23-Oct-25	14-Feb-25	22-Feb-25		AC1090b: SS				
	SW2790	Signal Cable Laying and Termination (CP26 to CP29) (CP Side)	8	16-Oct-25	24-Oct-25	07-Nov-24	15-Nov-24		SW2720: FS, SC2480: FF, SW2760: FS, SW2810: FS, SW2750: FS				
	SW2730a	Install VLSL (NCP Side)	8	20-Oct-25	28-Oct-25	14-Feb-25	22-Feb-25		SW2720a: FS, SW2730: FS				
	SW2820	Install ET (Road Level)	8	20-Oct-25	28-Oct-25	14-Feb-25	22-Feb-25		SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2720a: FS				
	SW2770	Install PABX in Service Gallery	14	25-Oct-25	11-Nov-25	28-Jan-25	15-Feb-25		SW2740: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1090b: SS				
	SW2780	Install GOFS (CP26 to CP29)	8	25-Oct-25	04-Nov-25	08-Mar-25	17-Mar-25		SC2570: FF, DS8560: FS, SW2720a: FS, SW2790: FS				
	SW2790a	Signal Cable Laying and Termination (CP26 to CP29) (NCP Side)	8	25-Oct-25	04-Nov-25	16-Nov-24	25-Nov-24		SW2720a: FS, SW2790: FS				
	SW2850	Laying of Leaky Cable	8	25-Oct-25	04-Nov-25	14-Feb-25	22-Feb-25		SW2720a: FS, SW2790: FS				
	SW2800	Install Radio System in Service Gallery	14	13-Nov-25	28-Nov-25	07-Feb-25	22-Feb-25		SW2770: SS 6, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS, AC1090b: SS				
	East Bound - Tunnel Section - CP29 to CP32 (CKL Main Tunnel)		38	01-Sep-25	16-Oct-25	12-Sep-24	22-Mar-25						
	SW2740a	Install PA in Service Gallery	10	01-Sep-25	11-Sep-25	21-Jan-25	04-Feb-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090f: SS				
	SW2820c	Install ET (Service Gallery)	6	01-Sep-25	06-Sep-25	17-Feb-25	22-Feb-25		AC1090f: SS				
	SW2720b	Install Cable Containment (CP Side)	12	06-Sep-25	19-Sep-25	12-Sep-24	26-Sep-24		SC2480: FF, SW2950: FS, DS6404: FS, DS6540: FS, AC1090e: SS				
	SW2770a	Install PABX in Service Gallery	11	11-Sep-25	23-Sep-25	04-Feb-25	15-Feb-25		SW2740a: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1090f: SS				
	SW2800a	Install Radio System in Service Gallery	11	18-Sep-25	30-Sep-25	11-Feb-25	22-Feb-25		SW2770a: SS 6, SC1990: FF, DS4390: FS, DS6520: FS, AC1090f: SS				
	SW2720c	Install Cable Containment (NCP Side)	12	20-Sep-25	04-Oct-25	27-Sep-24	12-Oct-24		SW2720b: FS				
	SW2730b	Install VLSL (CP Side)	7	20-Sep-25	27-Sep-25	07-Feb-25	14-Feb-25		SW2720b: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
	SW2750a	Install Traffic Control Devices	9	20-Sep-25	30-Sep-25	01-Nov-24	11-Nov-24		SW2720b: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Aug	Sep	Oct	Nov
										44	45	46	47
	SW2760a	Install CCTV Camera	9	20-Sep-25	30-Sep-25	01-Nov-24	11-Nov-24		SC1470: FF, DS4090: FS, DS6440: FS, SW2720b: FS				
	SW2810a	Install Detection Camera	6	20-Sep-25	26-Sep-25	05-Nov-24	11-Nov-24		SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW2720b: FS				
	SW2830a	Install SEC Camera	9	20-Sep-25	30-Sep-25	13-Mar-25	22-Mar-25		SC2390: FF, EM1130: FS, DS7410: FS, SW2720b: FS				
	SW2840a	Install PVMS	6	20-Sep-25	26-Sep-25	17-Feb-25	22-Feb-25		SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW2720b: FS				
	SW2790b	Signal Cable Laying and Termination (CP29 to CP32) (CP Side)	6	02-Oct-25	09-Oct-25	12-Nov-24	18-Nov-24		SW2720b: FS, SC2480: FF, SW2760a: FS, SW2810a: FS, SW2750a: FS				
	SW2730c	Install VLSL (NCP Side)	7	06-Oct-25	14-Oct-25	15-Feb-25	22-Feb-25		SW2720c: FS, SW2730b: FS				
	SW2820b	Install ET (Road Level)	9	06-Oct-25	16-Oct-25	13-Feb-25	22-Feb-25		SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2720c: FS				
	SW2780a	Install GOFS (CP29 to CP32)	6	10-Oct-25	16-Oct-25	11-Mar-25	17-Mar-25		SC2570: FF, DS8560: FS, SW2720c: FS, SW2790b: FS				
	SW2790c	Signal Cable Laying and Termination (CP29 to CP32) (NCP Side)	6	10-Oct-25	16-Oct-25	19-Nov-24	25-Nov-24		SW2720c: FS, SW2790b: FS				
	SW2850a	Laying of Leaky Cable	6	10-Oct-25	16-Oct-25	17-Feb-25	22-Feb-25		SW2720c: FS, SW2790b: FS				
West Bound		54	01-Sep-25	05-Nov-25	27-Aug-24	22-Mar-25							
West Bound - Tunnel Section - CP26 to CP30		54	01-Sep-25	05-Nov-25	27-Aug-24	22-Mar-25							
	SW3760	Install Cable Containment (CP Side)	19	01-Sep-25	22-Sep-25	27-Aug-24	17-Sep-24		AC1090c: SS				
	SW3800	Install PA in Service Gallery	16	01-Sep-25	18-Sep-25	19-Dec-24	08-Jan-25		AC1090d: SS				
	SW3820a	Install ET (Service Gallery)	10	01-Sep-25	11-Sep-25	12-Feb-25	22-Feb-25		AC1090d: SS				
	SW3810	Install PABX in Service Gallery	18	19-Sep-25	11-Oct-25	09-Jan-25	01-Feb-25		AC1090d: SS, SW3800: FS				
	SW3760a	Install Cable Containment (NCP Side)	19	23-Sep-25	16-Oct-25	19-Sep-24	12-Oct-24		SW3760: FS				
	SW3770	Install CCTV Camera	15	23-Sep-25	11-Oct-25	16-Oct-24	01-Nov-24		SW3760: FS				
	SW3780	Install Detection Camera	15	23-Sep-25	11-Oct-25	16-Oct-24	01-Nov-24		SW3760: FS				
	SW3790	Install VLSL (CP Side)	11	23-Sep-25	06-Oct-25	25-Jan-25	10-Feb-25		SW3760: FS				
	SW3820	Install ET (Road Level)	10	23-Sep-25	04-Oct-25	12-Feb-25	22-Feb-25		SW3760: FS				
	SW3830	Install Traffic Control Devices	15	23-Sep-25	11-Oct-25	16-Oct-24	01-Nov-24		SW3760: FS, SW3760: FF				
	SW3850	Install SEC Camera	15	23-Sep-25	11-Oct-25	06-Mar-25	22-Mar-25		SW3760: FS				
	SW3880	Install PVMS	10	23-Sep-25	04-Oct-25	12-Feb-25	22-Feb-25		SW3760: FS				
	SW3790a	Install VLSL (NCP Side)	11	08-Oct-25	20-Oct-25	11-Feb-25	22-Feb-25		SW3790: FS				
	SW3840	Install Radio System in Service Gallery	18	13-Oct-25	03-Nov-25	03-Feb-25	22-Feb-25		AC1090d: SS, SW3810: FS				
	SW3870	Signal Cable Laying and Termination (CP26 to CP30) (CP Side)	10	13-Oct-25	23-Oct-25	02-Nov-24	13-Nov-24		SW3760: FS, SW3770: FS, SW3780: FS, SW3830: FS				
	SW3860	Install GOFS (CP26 to CP30)	10	24-Oct-25	05-Nov-25	06-Mar-25	17-Mar-25		SW3760a: FS, SW3870: FS				
	SW3870a	Signal Cable Laying and Termination (CP26 to CP30) (NCP Side)	10	24-Oct-25	05-Nov-25	14-Nov-24	25-Nov-24		SW3760a: FS, SW3870: FS				
	SW3890	Laying of Leaky Cable	10	24-Oct-25	05-Nov-25	12-Feb-25	22-Feb-25		SW3760a: FS, SW3870: FS				
West Bound - Tunnel Section - CP30 to CP32 (CKL Main Tunnel)		28	01-Sep-25	03-Oct-25	17-Sep-24	22-Mar-25							
	SW3760b	Install Cable Containment (CP Side)	10	01-Sep-25	11-Sep-25	17-Sep-24	28-Sep-24		AC1090g: SS				
	SW3800a	Install PA in Service Gallery	8	01-Sep-25	09-Sep-25	21-Jan-25	01-Feb-25		AC1090h: SS				
	SW3820c	Install ET (Service Gallery)	5	01-Sep-25	05-Sep-25	18-Feb-25	22-Feb-25		AC1090h: SS				
	SW3810a	Install PABX in Service Gallery	9	10-Sep-25	19-Sep-25	03-Feb-25	12-Feb-25		AC1090h: SS, SW3800a: FS				
	SW3760c	Install Cable Containment (NCP Side)	10	12-Sep-25	23-Sep-25	30-Sep-24	12-Oct-24		SW3760b: FS				
	SW3770a	Install CCTV Camera	8	12-Sep-25	20-Sep-25	05-Nov-24	13-Nov-24		SW3760b: FS				
	SW3780a	Install Detection Camera	8	12-Sep-25	20-Sep-25	05-Nov-24	13-Nov-24		SW3760b: FS				
	SW3790b	Install VLSL (CP Side)	6	12-Sep-25	18-Sep-25	10-Feb-25	15-Feb-25		SW3760b: FS				
	SW3820b	Install ET (Road Level)	5	12-Sep-25	17-Sep-25	18-Feb-25	22-Feb-25		SW3760b: FS				
	SW3830a	Install Traffic Control Devices	8	12-Sep-25	20-Sep-25	05-Nov-24	13-Nov-24		SW3760b: FS, SW3760b: FF				
	SW3850a	Install SEC Camera	8	12-Sep-25	20-Sep-25	14-Mar-25	22-Mar-25		SW3760b: FS				
	SW3880a	Install PVMS	5	12-Sep-25	17-Sep-25	18-Feb-25	22-Feb-25		SW3760b: FS				



[illegible]

Activity ID		Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				
											Aug 44	Sep 45	Oct 46	Nov 47	
	SW1800	Install Operation Facilities Equipment	14	05-Nov-25	20-Nov-25	23-Oct-24	07-Nov-24			SC2680: FF, DS6280: FS, SW1770: SS, EM1120: FS					
	SW1810	Install Radio Equipment	12	13-Nov-25	26-Nov-25	10-Feb-25	22-Feb-25			SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS, SW1790: FS					
	SW1840	Signal Cable Laying	15	28-Nov-25	15-Dec-25	08-Nov-24	25-Nov-24			SW1770: FS, SW1780: FS, SW1800: FS, SW1820: FS, SW1830: FS, SW1790: FS					
	Site Commissioning Test		36	12-Nov-25	23-Dec-25	08-Apr-25	21-May-25								
	TC1290	SCT of PABX System	36	12-Nov-25	23-Dec-25	08-Apr-25	21-May-25			SW2380: FS, SW2440: FS, SW2560: FS, SW2650: FS, SW2770: FS, SC1620: FF, SW3280: FS, SW3350: FS, SW3460: FS, SW3690: FS, SW3550: FS, SW3060: FS, SW3180: FS, SW3810: FS, SW4010: FS, SW4070: FS, SW4110: FS, SW4150: FS, SW4200: FS, SW4250: FS, SW4300: FS, SW2770a: FS, SW3810a: FS, DS8640: FS, SW1790: FS, SW1690: FS					
	Portion 3 - CKL Branch Tunnel in TKO-LTT Site		99	01-Sep-25	29-Dec-25	30-Jul-24	22-Feb-25								
	SW1850	Inspect Civil Provisions & Submit Inspection Report	3	01-Sep-25	03-Sep-25	30-Jul-24	01-Aug-24			AC1020: SS					
	SW1860	Rectify Civil Provision Defects by Others	7	04-Sep-25	11-Sep-25	02-Aug-24	09-Aug-24			SW1850: FS					
	Installation Works		89	12-Sep-25	29-Dec-25	10-Aug-24	22-Feb-25								
	SW1890	Install Cable Containments	36	12-Sep-25	25-Oct-25	10-Aug-24	21-Sep-24			SC2480: FF, DS6404: FS, DS6540: FS, SW1860: FS					
SW1910	Laying of Leaky Cable	51	15-Oct-25	13-Dec-25	20-Dec-24	22-Feb-25			SW1890: SS 26						
SW1920	Signal Cable Laying	51	15-Oct-25	13-Dec-25	10-Sep-24	11-Nov-24			SW1890: SS 26						
SW1870	Install CCTV Camera	51	30-Oct-25	29-Dec-25	25-Sep-24	25-Nov-24			SC1470: FF, DS4090: FS, DS6440: FS, SW1860: FS, SW1890: FS, SW1920: SS 12						
SW1880	Install Detection Camera	51	30-Oct-25	29-Dec-25	25-Sep-24	25-Nov-24			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW1860: FS, SW1890: FS, SW1870: SS						
SW1900	Install Traffic Control Devices	51	30-Oct-25	29-Dec-25	25-Sep-24	25-Nov-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1870: SS, SW1880: SS, SW2220: SS, SW1890: FS						

Page 13 of 13

High Level 3-month Look Ahead Programme

Activities	Jul-25	Aug-25	Sep-25
Lam Tin Interchange			
Site Formation - Area 1G1, 1G2 & 5			
Site Formation - Slope Stabilisation			
Soft Landscape			
Stage 1 & 2 Commissioning Outstanding Works			