

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jan	Feb	Mar
HKT2 P65Bis Programme DD 01Jan25		577	26-Nov-23 A	25-Jun-25			
Construction		577	26-Nov-23 A	25-Jun-25			
Trunk Road T2		577	26-Nov-23 A	25-Jun-25			
02 AtGrade Road -AGR		299	15-Jun-24 A	09-Apr-25			
Kiosk		117	15-Nov-24 A	09-Apr-25			
AGR1030	Kiosk - procurement, fabrication & delivery	85	15-Nov-24 A	28-Feb-25	Kiosk - procurement, fabrication & delivery		
AGR1060	Kiosk - On site installation	16	01-Mar-25	20-Mar-25	Kiosk - On site installation		
AGR1070	Kiosk - Finishing works	16	20-Mar-25	09-Apr-25			
AGR - Road & Drainage works		299	15-Jun-24 A	09-Apr-25			
AGR1020	AGR - WB Drainage & Gully Installation	195	15-Jun-24 A	08-Feb-25	AGR - WB Drainage & Gully Installation		
AGR1021	AGR - TCSS Provision CH5860-5962	36	10-Feb-25	22-Mar-25	AGR - TCSS Prov		
AGR1040	AGR - EB Drainage & Gully Installation	49	10-Feb-25	08-Apr-25			
AGR1050	AGR - WB Road Side Barrier	60	09-Feb-25	09-Apr-25			
03 Depressed Road - DPR		136	30-Nov-24 A	14-Apr-25			
DPR - Structure Works		30	01-Jan-25	30-Jan-25			
DPR - Remaining Structure		30	01-Jan-25	30-Jan-25			
MJ		30	01-Jan-25	30-Jan-25			
A229450060	Remaining Top slab structure at Portal (2 pours)	30	01-Jan-25	30-Jan-25	Remaining Top slab structure at Portal (2 pours)		
DPR - Road Works		104	01-Jan-25	14-Apr-25			
Sign Gantry		59	01-Feb-25	31-Mar-25			
DPR10030	DPR - Sign Gantry & Civil Provision	59	01-Feb-25	31-Mar-25			
Street Furniture		31	01-Jan-25	31-Jan-25			
DPR10020	DPR - EB Road Barrier	31	01-Jan-25	31-Jan-25	DPR - EB Road Barrier		
DPR10090	DPR - WB Road Barrier	31	01-Jan-25	31-Jan-25	DPR - WB Road Barrier		
Rising Main		84	02-Jan-25	14-Apr-25			
A229449960	Rising Main Steel Tower	14	02-Jan-25	17-Jan-25	Rising Main Steel Tower		
A229449970	Rising Main Pillar Box	16	17-Jan-25	08-Feb-25	Rising Main Pillar Box		
A229426391	DPR - E&M - Sump pit pumps and watermain installation	54	08-Feb-25	14-Apr-25			
DPR - Final Works		122	30-Nov-24 A	31-Mar-25			
GRC Panel		122	30-Nov-24 A	31-Mar-25			
DPR10040	DPR - GRC Panel installation	122	30-Nov-24 A	31-Mar-25			
05 Supporting Underground Structure - SUS		76	01-Jan-25	17-Mar-25			
SUS - Tunnel Civil Works		76	01-Jan-25	17-Mar-25			
Eastbound TCW		76	01-Jan-25	17-Mar-25			
EB TCSS provision		24	01-Jan-25	24-Jan-25			
SUS10070	SUS EB - TCSS provision	24	01-Jan-25	24-Jan-25	SUS EB - TCSS provision		
EB Road Barrier		45	01-Feb-25	17-Mar-25			
SUS10060	SUS EB - Road Barrier	45	01-Feb-25	17-Mar-25*	SUS EB - Road Barrier		
Westbound TCW		76	01-Jan-25	17-Mar-25			
WB TCSS provision		24	01-Jan-25	24-Jan-25			
SUS10090	SUS WB - TCSS provision	24	01-Jan-25	24-Jan-25	SUS WB - TCSS provision		
WB Road Barrier		76	01-Jan-25	17-Mar-25			
A229450170	Design issue	31	01-Jan-25	31-Jan-25	Design issue		
SUS10080	SUS WB - Road Barrier	45	01-Feb-25	17-Mar-25	SUS WB - Road Barrier		
06 Launching Shaft & C&C Tunnel - LSCC		209	28-Sep-24 A	24-Apr-25			
LSCC - Structure works		193	28-Sep-24 A	08-Apr-25			
Cut & Cover Tunnel		61	01-Dec-24 A	30-Jan-25			
C&C OHVD		61	01-Dec-24 A	30-Jan-25			
LSCC10215	C&C WB OHVD - Pour 2 (6m)	33	01-Dec-24 A	03-Jan-25 A	C&C WB OHVD - Pour 2 (6m)		
LSCC10235	C&C EB OHVD - Pour 2 (6m)	30	01-Jan-25	30-Jan-25	C&C EB OHVD - Pour 2 (6m)		
Launching Shaft		193	28-Sep-24 A	08-Apr-25			
Late Stitch/C&C		115	15-Dec-24 A	08-Apr-25			
LSCC10330	4. Late Stitch/C&C - WB Base Slab to Road Slab (NCPS)	31	15-Dec-24 A	14-Jan-25	4. Late Stitch/C&C - WB Base Slab to Road Slab (NCPS)		
LSCC10340	5. Late Stitch/C&C - WB NCPS Walls	14	15-Jan-25	28-Jan-25	5. Late Stitch/C&C - WB NCPS Walls		


Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jan	Feb	Mar
LSCC10350	6. Late Stitch/C&C - Middle wall Base Slab to Road Slab	14	29-Jan-25	11-Feb-25		6. Late Stitch/C&C - Middle wall Base Slab to Road Slab	
LSCC10360	7. Late Stitch/C&C - CPS Middle wall	14	12-Feb-25	25-Feb-25		7. Late Stitch/C&C - CPS Middle wall	
LSCC10361	7a. Late Stitch/C&C - Remaining Base Slab	14	26-Feb-25	11-Mar-25			7a. Late Stitch/C&C - Remaining Base Slab
LSCC10390	8. Late Stitch/C&C - EB Base Slab to Road Slab (NCPS)	14	12-Mar-25	25-Mar-25			8. Late St
LSCC10400	9. Late Stitch/C&C - EB NCPS Walls	14	26-Mar-25	08-Apr-25			
Headwall/TSS		151	28-Sep-24 A	25-Feb-25			
LSCC10320	Late Stitch/TSS - BRL slab - Curved formwork	102	28-Sep-24 A	07-Jan-25	Late Stitch/TSS - BRL slab - Curved formwork		
LSCC10369	Preparation works and UU diversion at NCPS	7	08-Jan-25	14-Jan-25	Preparation works and UU diversion at NCPS		
LSCC10370	Late Stitch/TSS - NCPS Curved Wall	21	15-Jan-25	04-Feb-25	Late Stitch/TSS - NCPS Curved Wall		
LSCC10380	Late Stitch/TSS - CPS Curved Middle Wall	21	05-Feb-25	25-Feb-25		Late Stitch/TSS - CPS Curved Middle Wall	
LS - Miscellaneous Structural Openings		87	01-Jan-25	28-Mar-25			
01 Massfill at cable trench (subject to temporary cable relocation)		14	12-Feb-25	25-Feb-25			
A229448630	Clearance and Massfill the trench	14	12-Feb-25	25-Feb-25		Clearance and Massfill the trench	
02 Road slab opening & Drainage works (subject to temporary cable relocation)		42	01-Jan-25	11-Feb-25			
A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-Jan-25	11-Feb-25	RC Slab, Manhole, drainage pipe construction and massfill		
04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunn		31	26-Feb-25	28-Mar-25			
A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	26-Feb-25	04-Mar-25		EB & WB in situ Service Gallery CPS - Part 1	
A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	05-Mar-25	11-Mar-25		EB & WB in situ Service Gallery CPS - Part 2	
A229448581	Road Diversion	3	12-Mar-25	14-Mar-25		Road Diversion	
A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	15-Mar-25	21-Mar-25		EB & WB in situ Ser	
A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	22-Mar-25	28-Mar-25		EE	
05 RC works at MMEP Opening for Service Galleries Works (subject to BYME 8		49	01-Jan-25	18-Feb-25			
A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Jan-25*	28-Jan-25	Stage 1 - Narrow the opening to 3.5m*2m RC works		
A229449020	Stage 1a - Emergency staircase corridor RC works	21	29-Jan-25	18-Feb-25	Stage 1a - Emergency staircase corridor RC works		
LSCC - Backfilling & Dwall Dismantling		206	01-Oct-24 A	24-Apr-25			
A229447770	Stage 2a subject to RC completion (from -10.5mPD to +1.0mPD) 3	123	01-Oct-24 A	31-Jan-25	Stage 2a subject to RC completion (from -10.5mPD to +1.0mPD) 30000m3		
A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	01-Feb-25	17-Mar-25		D-wall dismantling at LCS side	
A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	18-Mar-25	24-Apr-25			
LSCC - Tunnel Civil Works		42	01-Mar-25	11-Apr-25			
Westbound TCW		42	01-Mar-25	11-Apr-25			
LSCC10040	LSCC WB - Road Barrier*	14	01-Mar-25*	14-Mar-25		LSCC WB - Road Barrier*	
LSCC10060	LSCC WB - Fireboard	14	15-Mar-25	28-Mar-25		LS	
LSCC10080	LSCC WB - E&M brackets	14	29-Mar-25	11-Apr-25			
07 Tunnel Sub-sea (TSS)		517	26-Nov-23 A	26-Apr-25			
Tunnel Advance Excavation - D&Br from CKL		59	01-Jan-25	28-Feb-25			
Eastbound Pilot Tunnel		59	01-Jan-25	28-Feb-25			
CKL1130	EB CKL - Pilot tunnel enlargement (Benching)	59	01-Jan-25	28-Feb-25	EB CKL - Pilot tunnel enlargement (Benching)		
CKL1140	EB CKL - Pilot tunnel enlargement (Heading) 10m	59	01-Jan-25	28-Feb-25	EB CKL - Pilot tunnel enlargement (Heading) 10m		
Westbound Pre-Tunnel		32	01-Jan-25	01-Feb-25			
CKL1100	WB CKL - TBM BT Civil Provision	32	01-Jan-25	01-Feb-25	WB CKL - TBM BT Civil Provision		
Tunnel Excavation - TBM from Kai Tak		418	11-Feb-24 A	03-Apr-25			
Eastbound (EB) - TBM S1282		414	11-Feb-24 A	30-Mar-25			
TBM Tunnelling		414	11-Feb-24 A	30-Mar-25			
CP21-26		414	11-Feb-24 A	30-Mar-25			
EBTBM1250	EB TBM stop (restart target under review due to uncertainty)	414	11-Feb-24 A	30-Mar-25			
Westbound (WB) - TBM S1281		144	11-Nov-24 A	03-Apr-25			
TBM Tunneling		144	11-Nov-24 A	03-Apr-25			
CP26-31		144	11-Nov-24 A	03-Apr-25			
A229449562A	WB TBM Stoppage at CH8829 (Pilot tunnel section)	127	11-Nov-24 A	17-Mar-25	WB TBM Stoppage at CH8829		
A229449562C	WB TBM Tunnelling CH8829-8875 (Pilot tunnel section)	17	18-Mar-25	03-Apr-25			
Tunnel Civil Works before TBM breakthrough		517	26-Nov-23 A	26-Apr-25			
Eastbound (EB)		517	26-Nov-23 A	26-Apr-25			
Service Gallery		322	08-Mar-24 A	26-Apr-25			
CP21-26		322	08-Mar-24 A	26-Apr-25			
A229446190	EB TSS - ISIG Stoppage at CH8446	322	08-Mar-24 A	26-Apr-25			

Activity ID		Activity Name		Dur	Start	Finish	2025		
							Jan	Feb	Mar
		Below Road Level Installation		28	01-Jan-25	28-Jan-25			
		FSIRoom		21	01-Jan-25	21-Jan-25			
		FSIRoom 3 @ CP14		21	01-Jan-25	21-Jan-25			
	A229450010	EB TSS - FSI Room 3 - civil works (completed)		21	01-Jan-25	21-Jan-25		EB TSS - FSI Room 3 -civil works (completed)	
		FSIRoom 5 @ CP16		21	01-Jan-25	21-Jan-25			
	A229450000	EB TSS - FSI Room 5 - civil works (completed)		21	01-Jan-25	21-Jan-25		EB TSS - FSI Room 5 -civil works (completed)	
		FSIRoom 7 @ CP21		21	01-Jan-25	21-Jan-25			
	A229449990	EB TSS - FSI Room 7 - civil works (completed)		21	01-Jan-25	21-Jan-25		EB TSS - FSI Room 7 -civil works (completed)	
		Low Point @ CP12		28	01-Jan-25	28-Jan-25			
	TC11320	EB TSS - Low Point Sump Pit - RC works (completed)		28	01-Jan-25	28-Jan-25		EB TSS - Low Point Sump Pit - RC works (completed)	
	TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c		28	01-Jan-25	28-Jan-25		EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)	
		Corbel		441	26-Nov-23 A	08-Feb-25			
		CP21-26		441	26-Nov-23 A	08-Feb-25			
	A229415982	EB TSS - Corbel Stoppage at CP23		429	26-Nov-23 A	27-Jan-25		EB TSS - Corbel Stoppage at CP23	
	A229415952	EB TSS - Corbel Structure up to CP24		8	28-Jan-25	08-Feb-25		EB TSS - Corbel Structure up to CP24	
		OHVD		26	20-Jan-25	14-Feb-25			
	TC305	EB - ISSG Transfer & Reassembly (subject to ISSG availability)		14	20-Jan-25*	02-Feb-25		EB - ISSG Transfer & Reassembly (subject to ISSG availability)	
	TC320	EB TSS - OHVD up to CP24		4	03-Feb-25	06-Feb-25		EB TSS - OHVD up to CP24	
	TC330	EB TSS - OHVD up to CP25		4	07-Feb-25	10-Feb-25		EB TSS - OHVD up to CP25	
	TC340	EB TSS - OHVD up to CP26		4	11-Feb-25	14-Feb-25		EB TSS - OHVD up to CP26	
		Road Barrier		8	01-Jan-25	08-Jan-25			
		NCPS		8	01-Jan-25	08-Jan-25			
	TC10150	EB TSS - Road Barrier NCPS from CP22 to CP23		8	01-Jan-25	08-Jan-25		EB TSS - Road Barrier NCPS from CP22 to CP23	
		Westbound (WB)		269	13-May-24 A	05-Feb-25			
		Service Gallery		8	01-Jan-25	08-Jan-25			
		CP26-31		8	01-Jan-25	08-Jan-25			
	A229424680	WB TSS - Service Gallery up to CP 27		8	01-Jan-25	08-Jan-25		WB TSS - Service Gallery up to CP 27	
		Below Road Level Installation		28	01-Jan-25	28-Jan-25			
		Corbel		14	09-Jan-25	24-Jan-25			
		CP21-26		14	09-Jan-25	24-Jan-25			
	A229415242	WB TSS - Corbel Structure & Curing up to CP27		14	09-Jan-25	24-Jan-25		WB TSS - Corbel Structure & Curing up to CP27	
		OHVD		20	17-Jan-25	05-Feb-25			
		CP26-30		20	17-Jan-25	05-Feb-25			
	TC3120	WB TSS - OHVD up to CP25		4	17-Jan-25	20-Jan-25		WB TSS - OHVD up to CP25	
	TC3130	WB TSS - OHVD up to CP26		4	25-Jan-25	28-Jan-25		WB TSS - OHVD up to CP26	
	TC3140	WB TSS - OHVD up to CP27		4	02-Feb-25	05-Feb-25		WB TSS - OHVD up to CP27	
		Fire Board - Tunnel Crown		154	01-Sep-24 A	01-Feb-25			
	D12535	WB TSS - Fire board - Tunnel Crown up to CP25		130	01-Sep-24 A	08-Jan-25		WB TSS - Fire board - Tunnel Crown up to CP25	
	D12545	WB TSS - Fire board - Tunnel Crown up to CP26		8	09-Jan-25	16-Jan-25		WB TSS - Fire board - Tunnel Crown up to CP26	
	D12555	WB TSS - Fire board - Tunnel Crown up to CP27		8	17-Jan-25	24-Jan-25		WB TSS - Fire board - Tunnel Crown up to CP27	
	D12565	WB TSS - Fire board - Tunnel Crown up to CP28		8	25-Jan-25	01-Feb-25		WB TSS - Fire board - Tunnel Crown up to CP28	
		Road Barrier		241	13-May-24 A	09-Jan-25			
	A229447850	WB TSS - Road Barrier CPS up to CP26		6	02-Jan-25	09-Jan-25		WB TSS - Road Barrier CPS up to CP26	
		CPS		233	13-May-24 A	01-Jan-25			
	TC10800	WB TSS - Road Barrier CPS at CH8381		233	13-May-24 A	01-Jan-25		WB TSS - Road Barrier CPS at CH8381	
		NCPS		226	20-May-24 A	01-Jan-25			
	TC11000	WB TSS - Road Barrier NCPS at CH8318		226	20-May-24 A	01-Jan-25		WB TSS - Road Barrier NCPS at CH8318	
		E&M Brackets		6	01-Jan-25	06-Jan-25			
	TC11060	WB TSS - E&M Brackets up to CP23		6	01-Jan-25	06-Jan-25		WB TSS - E&M Brackets up to CP23	
		Tunnel Civil Works after TBM breakthrough		27	07-Feb-25	05-Mar-25			
		Eastbound (EB)		27	07-Feb-25	05-Mar-25			
		Fire Board - Tunnel Crown with deletion up to Ch8850		27	07-Feb-25	05-Mar-25			
		CP21-26		27	07-Feb-25	05-Mar-25			
	TC560	EB TSS - Fire Board - Tunnel Crown up to CP24		9	07-Feb-25	15-Feb-25		EB TSS - Fire Board - Tunnel Crown up to CP24	
	TC570	EB TSS - Fire Board - Tunnel Crown up to CP25		9	16-Feb-25	24-Feb-25		EB TSS - Fire Board - Tunnel Crown up to CP25	
	TC580	EB TSS - Fire Board - Tunnel Crown up to CP26		9	25-Feb-25	05-Mar-25		EB TSS - Fire Board - Tunnel Crown up to CP26	

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jan	Feb	Mar
08 CKL Tunnel		148	25-Nov-24 A	21-Apr-25			
Tunnel Structure before TBM breakthrough		73	25-Nov-24 A	05-Feb-25			
Eastbound (EB)		73	25-Nov-24 A	05-Feb-25			
EB Type C		42	25-Nov-24 A	15-Jan-25			
OHVD		42	25-Nov-24 A	15-Jan-25			
A2050	EB Type C - OHVD Formwork Modification & Relocation	42	25-Nov-24 A	15-Jan-25	EB Type C - OHVD Formwork Modification & Relocation		
EB Type AD&Br		21	16-Jan-25	05-Feb-25			
OHVD		21	16-Jan-25	05-Feb-25			
A1800	EB D&Br - A1 OHVD Bay 5	21	16-Jan-25	05-Feb-25	EB D&Br - A1 OHVD Bay 5		
Tunnel Civil Works before TBM breakthrough		111	01-Jan-25	21-Apr-25			
Eastbound (EB)		111	01-Jan-25	21-Apr-25			
EB Type A		42	11-Feb-25	25-Mar-25			
A229444530	EB - Type A - Road Barrier	36	11-Feb-25	25-Mar-25		EB - Type A - Road Barrier	
A8980	CKL EB Type A - E&M Bracket	39	15-Feb-25	25-Mar-25		CKL EB Type A - E&M Bracket	
EB Type C		111	01-Jan-25	21-Apr-25			
A229450140	CKL EB Type C - MIMEP module installation	6	01-Jan-25	06-Jan-25	CKL EB Type C - MIMEP module installation		
A229444520	CKL EB Type C2/C3 - Road Barrier	27	16-Jan-25	11-Feb-25	CKL EB Type C2/C3 - Road Barrier		
A229450120	CKL EB Type C2/C3 - Black paint	7	11-Feb-25	18-Feb-25		CKL EB Type C2/C3 - Black paint	
A229450110	CKL EB Type C2/C3 - E&M Bracket	27	26-Mar-25	21-Apr-25			CKL EB Type C2/C3 - E&M Bracket
EB Type AD&Br		36	02-Jan-25	15-Feb-25			
A229444700	EB Type A Dr&BI - MIMEP module installation	36	02-Jan-25	15-Feb-25	EB Type A Dr&BI - MIMEP module installation		
EB EVB Portal		7	03-Feb-25	09-Feb-25			
A229450160	CKL EB EVB Portal - Black paint	7	03-Feb-25	09-Feb-25	CKL EB EVB Portal - Black paint		
Westbound (WB)		14	01-Feb-25	14-Feb-25			
WB Type A		14	01-Feb-25	14-Feb-25			
E&M Brackets		14	01-Feb-25	14-Feb-25			
A229450100	CKL WB - E&M Bracket up to CP32	14	01-Feb-25	14-Feb-25	CKL WB - E&M Bracket up to CP32		
Branch Tunnel (S01)		31	01-Jan-25	31-Jan-25			
E&M Brackets		31	01-Jan-25	31-Jan-25			
A229450090	CKL BT - E&M Bracket	31	01-Jan-25	31-Jan-25	CKL BT - E&M Bracket		
09 Cross Passages		133	01-Jan-25	13-May-25	09 Cross Passages		
Cross Passages @ CKL Tunnel (CP30 to CP33)		133	01-Jan-25	13-May-25	Cross Passages @ CKL Tunnel (CP30 to CP33)		
10 East Ventilation Building - EVB		382	15-Mar-24 A	31-Mar-25			
Structure Works		145	05-Oct-24 A	26-Feb-25			
LG2/F Walls & LG1/F Slab		72	23-Nov-24 A	02-Feb-25			
EVB1320	EVB - Portal Wall EB	50	23-Nov-24 A	11-Jan-25	EVB - Portal Wall EB		
EVB1715	EVB - Portal Wall WB	12	01-Jan-25	12-Jan-25	EVB - Portal Wall WB		
EVB1800	EVB - Falsework removal	21	13-Jan-25	02-Feb-25	EVB - Falsework removal		
R/F Walls & UR/F Slab		145	05-Oct-24 A	26-Feb-25			
EVB1480	EVB - RC works (R/F wall & UR/F slab)	117	05-Oct-24 A	29-Jan-25	EVB - RC works (R/F wall & UR/F slab)		
EVB1520	EVB - Remaining Plannter Walls	28	30-Jan-25	26-Feb-25	EVB - Remaining Plannter Walls		
ABWF Works		142	10-Nov-24 A	31-Mar-25			
ABWF - Door & Louvre installation		142	10-Nov-24 A	31-Mar-25			
EVB1510	EVB - Door installation	47	01-Jan-25*	16-Feb-25	EVB - Door installation		
EVB1530	EVB - Louvre installation	142	10-Nov-24 A	31-Mar-25	EVB - Louvre installation		
E&M Works (by BYME)		283	15-Mar-24 A	27-Feb-25			
EVB1210	EVB - E&M works (B/F)	240	15-Mar-24 A	04-Jan-25	EVB - E&M works (B/F)		
EVB1300	EVB - E&M works (LG3/F)	215	26-Apr-24 A	13-Jan-25	EVB - E&M works (LG3/F)		
EVB1360	EVB - E&M works (LG2/F)	199	21-May-24 A	16-Jan-25	EVB - E&M works (LG2/F)		
EVB1440	EVB - E&M works (LG1/F)	170	10-Jul-24 A	03-Feb-25	EVB - E&M works (LG1/F)		
EVB1500	EVB - E&M works (G/F)	167	07-Aug-24 A	27-Feb-25	EVB - E&M works (G/F)		
Statutory Procedures		185	11-Sep-24 A	14-Mar-25			
GBP & VAC submission		46	24-Dec-24 A	07-Feb-25			
EVB1580	VAC submission & 3 mth approval period by FSD	46	24-Dec-24 A	07-Feb-25	VAC submission & 3 mth approval period by FSD		
Power Engerization		35	29-Nov-24 A	03-Jan-25 A			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jan	Feb	Mar
EVB1395	CLP Cable Lead in connection + cable laying + T&C	35	29-Nov-24 A	03-Jan-25 A	CLP Cable Lead in connection + cable laying + T&C		
Dangerous Goods Licenses		7	01-Jan-25	07-Jan-25			
EVB1340	Issuance of Certificate from FSD	7	01-Jan-25	07-Jan-25	Issuance of Certificate from FSD		
Lift Installation		160	11-Sep-24 A	17-Feb-25			
EVB1370	Lift Shaft - Lift Installation (by OTIS)	120	11-Sep-24 A	08-Jan-25	Lift Shaft - Lift Installation (by OTIS)		
EVB1430	Lift Shaft - T&C & LE5 submission	28	09-Jan-25	05-Feb-25	Lift Shaft - T&C & LE5 submission		
EVB1450	EMSD inspection & Issue Use Permit	12	06-Feb-25	17-Feb-25	EMSD inspection & Issue Use Permit		
FS Water Supply		73	01-Jan-25	14-Mar-25			
EVB1410	EVB - Final Watermain installation after given full access	19	01-Jan-25	19-Jan-25	EVB - Final Watermain installation after given full access		
EVB1460	EVB - WWO 046 Part IV application & inspection	29	20-Jan-25	17-Feb-25	EVB - WWO 046 Part IV application & inspection		
EVB1470	EVB - Water sampling test (by WSD)	12	18-Feb-25	01-Mar-25	EVB - Water sampling test (by WSD)		
EVB1490	EVB - Watermeter installation	11	04-Mar-25	14-Mar-25	EVB - Watermeter installation		
11 Tunnel E&M Installation		317	12-Aug-24 A	25-Jun-25			
E&M - Cabling works		317	12-Aug-24 A	25-Jun-25			
AGR & DPR		120	01-Feb-25	31-May-25			
DPR10060	DPR - EB E&M Installation	120	01-Feb-25	31-May-25			
DPR10080	DPR - WB E&M Installation	120	01-Feb-25	31-May-25			
SUS to CKL		317	12-Aug-24 A	25-Jun-25			
Eastbound		238	20-Sep-24 A	15-May-25			
E&MC1050	EB TSS - CP7-11 - E&M installation	162	20-Sep-24 A	28-Feb-25	EB TSS - CP7-11 - E&M installation		
E&MC1080	EB TSS - CP11-16 E&M installation	90	01-Jan-25*	31-Mar-25			
E&MC1010	EB SUS - E&M Installation	181	22-Oct-24 A	20-Apr-25			
E&MC1100	EB TSS - CP16-22 E&M installation	90	15-Feb-25	15-May-25			
Westbound		317	12-Aug-24 A	25-Jun-25			
E&MC1041	WB TSS - CP7-11 - E&M installation	194	12-Aug-24 A	21-Feb-25	WB TSS - CP7-11 - E&M installation		
E&MC1060	WB TSS - CP11-16 E&M installation	181	27-Sep-24 A	27-Mar-25	WB TSS - CP11-16 E&M installation		
E&MC1030	WB SUS - E&M Installation	189	25-Oct-24 A	01-May-25			
E&MC1070	WB TSS - CP16-21 E&M installation	90	10-Feb-25	11-May-25			
E&MC1090	WB TSS - CP21-24 E&M installation	90	27-Mar-25	25-Jun-25			
14 Projectwide Final Works		82	01-Jan-25	23-Mar-25			
Tunnel Cladding (VE Panel)		82	01-Jan-25	23-Mar-25			
Eastbound		23	01-Mar-25	23-Mar-25			
Typical Subframe & Niche		23	01-Mar-25	23-Mar-25			
VE10431	VE Panel - Niche - EB TSS CP7-12 CPS	7	03-Mar-25*	09-Mar-25	VE Panel - Niche - EB TSS CP7-12 CPS		
VE10441	VE Panel - Niche - EB TSS CP12-17 CPS	7	10-Mar-25*	16-Mar-25	VE Panel - Niche - EB TSS CP12-17 CPS		
VE10260	VE Panel - Subframe - EB TSS CP7-12 CPS & NCPS	21	01-Mar-25*	21-Mar-25	VE Panel - Subframe - EB TSS CP7-12 CPS & NCPS		
VE10451	VE Panel - Niche - EB TSS CP17-22 CPS	7	17-Mar-25*	23-Mar-25	VE Panel - Niche - EB TSS CP17-22 CPS		
Westbound		61	01-Jan-25	02-Mar-25			
Typical Subframe & Niche		61	01-Jan-25	02-Mar-25			
VE10070	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS	12	01-Jan-25*	12-Jan-25	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS		
VE10381	VE Panel - Niche - WB CKL CP32	14	01-Jan-25	14-Jan-25	VE Panel - Niche - WB CKL CP32		
VE10401	VE Panel - Niche - WB TSS CP7-12 CPS	7	03-Feb-25*	09-Feb-25	VE Panel - Niche - WB TSS CP7-12 CPS		
VE10391	VE Panel - Niche - WB TSS CP12-17 CPS	7	10-Feb-25*	16-Feb-25	VE Panel - Niche - WB TSS CP12-17 CPS		
VE10411	VE Panel - Niche - WB TSS CP17-22 CPS	7	17-Feb-25	23-Feb-25	VE Panel - Niche - WB TSS CP17-22 CPS		
VE10421	VE Panel - Niche - WB SUS CPS	7	24-Feb-25	02-Mar-25	VE Panel - Niche - WB SUS CPS		
Infrastructure Works		434	24-Feb-24 A	02-May-25			
05 Common Utility Enclosure (CUE) (KD-39)		44	21-Nov-24 A	14-Jan-25			
VO - Plantroom for CUE Sprinkler System		44	21-Nov-24 A	14-Jan-25			
Overall T&C and FSI		44	21-Nov-24 A	14-Jan-25			
CUE10551	Waiting Period for Issuance of Certificate	44	21-Nov-24 A	14-Jan-25	Waiting Period for Issuance of Certificate		
06 Road S20		47	22-Nov-24 A	07-Jan-25			
VO - KFR Watermain modification		47	22-Nov-24 A	07-Jan-25			
A229449010	Reinstatement	47	22-Nov-24 A	07-Jan-25	Reinstatement		
07 Road L10(N)		122	01-Jan-25	02-May-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jan	Feb	Mar
	L10(N) Landscape (KD-26)	26	04-Feb-25	05-Mar-25			
LN10110	L10(N) - Landscape softwork (TBC)	26	04-Feb-25	05-Mar-25			L10(N) - Landscape softwork (TBC)
	L10(N) Remaining works	122	01-Jan-25	02-May-25			
LN10100	Road L10N - Drainage T&C	21	01-Jan-25	21-Jan-25		Road L10N - Drainage T&C	
LN10140	Road L10N - Road Lighting	60	03-Mar-25	01-May-25			
LN10130	Road L10N - Street furniture & road signage	61	03-Mar-25	02-May-25			
	08 Road L10(S) & L18	141	15-Nov-24 A	04-Apr-25			
	L10(S) & L18 Landscape (KD-24)	25	02-Jan-25	03-Feb-25			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	02-Jan-25*	03-Feb-25		L10 (S) & L18 - Landscape softwork (TBC)	
	L10(S) & L18 Remaining works	141	15-Nov-24 A	04-Apr-25			
	Miscellaneous road works	108	15-Nov-24 A	02-Mar-25			
A229448740	Street furniture & road signage	108	15-Nov-24 A	02-Mar-25		Street furniture & road signage	
A229448760	L10 (S) & L18 - Road Lighting	61	01-Jan-25*	02-Mar-25		L10 (S) & L18 - Road Lighting	
	Preparation for road opening	91	01-Jan-25	01-Apr-25			
A229448711	L10 (S) & L18 - Diversion of public footpath	14	01-Jan-25	14-Jan-25		L10 (S) & L18 - Diversion of public footpath	
A229448720	Container walkway removal	21	15-Jan-25	04-Feb-25		Container walkway removal	
A229448721	L10 (S) & L18 - Drainage T&C	36	05-Feb-25	12-Mar-25			L10 (S) & L18 - Drainage T&C
A229448730	L10 (S) & L18 - Final Paving works & Road Marking	20	13-Mar-25	01-Apr-25			
	Roadside Area adjacent to L10(S)	94	01-Jan-25	04-Apr-25			
	Roadworks	30	01-Jan-25	30-Jan-25			
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Jan-25*	30-Jan-25		Roadside Area adjacent to L10S - Road works	
	Landscape	30	06-Mar-25	04-Apr-25			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	06-Mar-25	04-Apr-25			
	09 Footbridge FB-02 (KD-17 achieved)	372	24-Feb-24 A	01-Mar-25			
	FB-02 Remaining works	372	24-Feb-24 A	01-Mar-25			
FB211110	Soft landscape	28	01-Jan-25	28-Jan-25		Soft landscape	
FB211080	HyD VO - Drainage Enhancement	99	22-Oct-24 A	29-Jan-25		HyD VO - Drainage Enhancement	
FB211060	FB-02 Cladding	345	24-Feb-24 A	01-Feb-25		FB-02 Cladding	
	KF64 reinstatement	60	01-Jan-25	01-Mar-25			
FB211120	KF64 reinstatement - Canopy	30	01-Jan-25*	30-Jan-25		KF64 reinstatement - Canopy	
FB211130	KF64 reinstatement - Finishing works	30	31-Jan-25	01-Mar-25			KF64 reinstatement - Finishing works



Activity ID	Activity Name	Dur	Start	Finish	Mar	2025 Apr	May
HKT2 Pre-P75 Programme DD 01Mar25		636	26-Nov-23 A	23-Aug-25			
Construction		636	26-Nov-23 A	23-Aug-25			
Trunk Road T2		636	26-Nov-23 A	23-Aug-25			
02 AtGrade Road -AGR		360	15-Jun-24 A	10-Jun-25			
Kiosk		164	15-Nov-24 A	10-Jun-25			
AGR1030	Kiosk - procurement, fabrication & delivery	132	15-Nov-24 A	29-Apr-25	Kiosk - procurement, fabrication & delivery		
AGR1060	Kiosk - On site installation	16	30-Apr-25	21-May-25		Kiosk - On site installation	
AGR1070	Kiosk - Finishing works	16	21-May-25	10-Jun-25			
AGR - Road & Drainage works		360	15-Jun-24 A	09-Jun-25			
AGR1020	AGR - WB Drainage & Gully Installation	242	15-Jun-24 A	05-Apr-25	AGR - WB Drainage & Gully Installation		
AGR1120	AGR - EB Subbase	11	15-Apr-25*	30-Apr-25		AGR - EB Subbase	
AGR1130	AGR - Haul Road Diversion	6	30-Apr-25	06-May-25		AGR - Haul Road Diversion	
AGR1140	AGR - WB Subbase (subject to CKR interface and TBM haul road	11	06-May-25	19-May-25		AGR - WB Subbase (subject to CKR interface and TBM haul road	
AGR1021	AGR - TCSS Provision CH5860-5962	36	07-Apr-25	23-May-25	AGR - TCSS Provision CH5860-5962		
AGR1150	AGR - Central Barrier (subject to CKR interface and TBM haul road	12	19-May-25	31-May-25		AGR - Central Barrier (subject to CKR interface and TBM haul road	
AGR1050	AGR - WB Road Side Barrier	60	06-Apr-25	04-Jun-25	AGR - WB Road Side Barrier		
AGR1040	AGR - EB Drainage & Gully Installation	49	07-Apr-25	09-Jun-25	AGR - EB Drainage & Gully Installation		
03 Depressed Road - DPR		204	30-Nov-24 A	21-Jun-25			
DPR - Structure Works		30	01-Mar-25	30-Mar-25			
DPR - Remaining Structure		30	01-Mar-25	30-Mar-25			
MJ		30	01-Mar-25	30-Mar-25			
A229450060	Remaining Top slab structure at Portal (2 pours)	30	01-Mar-25	30-Mar-25	Remaining Top slab structure at Portal (2 pours)		
DPR - Road Works		169	04-Jan-25 A	21-Jun-25			
Sign Gantry		59	01-Apr-25 A	29-May-25			
DPR10030	DPR - Sign Gantry & Civil Provision	59	01-Apr-25 A	29-May-25	DPR - Sign Gantry & Civil Provision		
Street Furniture		169	04-Jan-25 A	21-Jun-25			
DPR10020	DPR - EB Road Barrier	38	22-Feb-25 A	31-Mar-25	DPR - EB Road Barrier		
DPR10090	DPR - WB Road Barrier	87	04-Jan-25 A	31-Mar-25	DPR - WB Road Barrier		
A229426251	Central Island	19	30-May-25	21-Jun-25			Central Island
Rising Main		84	01-Mar-25	14-Jun-25			
A229449960	Rising Main Steel Tower	14	01-Mar-25	17-Mar-25	Rising Main Steel Tower		
A229449970	Rising Main Pillar Box	16	17-Mar-25	05-Apr-25	Rising Main Pillar Box		
A229426391	DPR - E&M - Sump pit pumps and watermain installation	54	05-Apr-25	14-Jun-25	DPR - E&M - Sump pit pumps and watermain installation		
DPR - Final Works		184	30-Nov-24 A	02-Jun-25			
GRC Panel		163	30-Nov-24 A	12-May-25			
DPR10040	DPR - GRC Panel installation	163	30-Nov-24 A	12-May-25	DPR - GRC Panel installation		
Aluminium side cladding @ Portal		21	12-May-25	02-Jun-25			
DPR10050	DPR - Remaining Aluminium side cladding @ Portal	21	12-May-25	02-Jun-25			DPR - Remaining Aluminium side cladding @ Portal
05 Supporting Underground Structure - SUS		76	01-Mar-25	15-May-25			
SUS - Tunnel Civil Works		76	01-Mar-25	15-May-25			
Eastbound TCW		76	01-Mar-25	15-May-25			
EB TCSS provision		24	01-Mar-25	24-Mar-25			
SUS10070	SUS EB - TCSS provision	24	01-Mar-25	24-Mar-25	SUS EB - TCSS provision		
EB Road Barrier		45	01-Apr-25	15-May-25			
SUS10060	SUS EB - Road Barrier	45	01-Apr-25	15-May-25*	SUS EB - Road Barrier		
Westbound TCW		76	01-Mar-25	15-May-25			
WB TCSS provision		24	01-Mar-25	24-Mar-25			
SUS10090	SUS WB - TCSS provision	24	01-Mar-25	24-Mar-25	SUS WB - TCSS provision		
WB Road Barrier		76	01-Mar-25	15-May-25			
A229450170	Design issue	31	01-Mar-25	31-Mar-25	Design issue		
SUS10080	SUS WB - Road Barrier	45	01-Apr-25	15-May-25	SUS WB - Road Barrier		
06 Launching Shaft & C&C Tunnel - LSCC		161	12-Jan-25 A	21-Jun-25			
LSCC - Structure works		132	12-Jan-25 A	23-May-25			
Cut & Cover Tunnel		31	28-Feb-25 A	30-Mar-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Mar	Apr	May
C&C OHVD		31	28-Feb-25 A	30-Mar-25			
LSCC10235	C&C EB OHVD - Pour 2 (6m)	31	28-Feb-25 A	30-Mar-25	C&C EB OHVD - Pour 2 (6m)		
Launching Shaft		132	12-Jan-25 A	23-May-25			
Late Stitch/C&C		126	18-Jan-25 A	23-May-25			
LSCC10350	6. Late Stitch/C&C - Middle wall Base Slab to Road Slab	56	18-Jan-25 A	14-Mar-25	6. Late Stitch/C&C - Middle wall Base Slab to Road Slab		
LSCC10360	7. Late Stitch/C&C - CPS Middle wall	56	01-Feb-25 A	28-Mar-25	7. Late Stitch/C&C - CPS Middle wall		
LSCC10361	7a. Late Stitch/C&C - Remaining Base Slab	14	29-Mar-25	11-Apr-25	7a. Late Stitch/C&C - Remaining Base Slab		
LSCC10390	8. Late Stitch/C&C - EB Base Slab to Road Slab (NCPS)	63	22-Feb-25 A	25-Apr-25	8. Late Stitch/C&C - EB Base Slab to Road Slab (NCPS)		
LSCC10400	9. Late Stitch/C&C - EB NCPS Walls	70	01-Mar-25 A	09-May-25	9. Late Stitch/C&C - EB NCPS Walls		
LSCC10401	9a. Late Stitch/C&C - Remaining Base Slab	14	10-May-25	23-May-25	9a. Late Stitch/C&C - Remaining Base Slab		
Headwall/TSS		123	12-Jan-25 A	14-May-25			
LSCC10370	Late Stitch/TSS - EB	123	12-Jan-25 A	14-May-25	Late Stitch/TSS - EB		
LS - Miscellaneous Structural Openings		56	01-Mar-25	25-Apr-25			
01 Massfill at cable trench (subject to temporary cable relocation)		14	12-Apr-25	25-Apr-25			
A229448630	Clearance and Massfill the trench	14	12-Apr-25	25-Apr-25	Clearance and Massfill the trench		
02 Road slab opening & Drainage works (subject to temporary cable relocation)		42	01-Mar-25	11-Apr-25			
A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-Mar-25	11-Apr-25	RC Slab, Manhole, drainage pipe construction and massfill		
04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunnelling)		31	01-Mar-25	31-Mar-25			
A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	01-Mar-25	07-Mar-25	EB & WB in situ Service Gallery CPS - Part 1		
A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	08-Mar-25	14-Mar-25	EB & WB in situ Service Gallery CPS - Part 2		
A229448581	Road Diversion	3	15-Mar-25	17-Mar-25	Road Diversion		
A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	18-Mar-25	24-Mar-25	EB & WB in situ Service Gallery NCPS - Part 1		
A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	25-Mar-25	31-Mar-25	EB & WB in situ Service Gallery NCPS - Part 2		
05 RC works at MMEP Opening for Service Galleries Works (subject to BYME 8)		49	01-Mar-25	18-Apr-25			
A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Mar-25*	28-Mar-25	Stage 1 - Narrow the opening to 3.5m*2m RC works		
A229448660	Stage 2 - Closing out the opening (after SG installation completion)	14	01-Apr-25*	14-Apr-25	Stage 2 - Closing out the opening (after SG installation completion TBC)		
A229449020	Stage 1a - Emergency staircase corridor RC works	21	29-Mar-25	18-Apr-25	Stage 1a - Emergency staircase corridor RC works		
LSCC - Backfilling & Dwall Dismantling		113	01-Mar-25	21-Jun-25			
A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	01-Mar-25	14-Apr-25	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC		
A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	15-Apr-25	22-May-25	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC		
A229447790	Stage 2b (i) Final Backfilling at LCS side with open cut and allow L	18	23-May-25	10-Jun-25			
A229447800	Stage 2b (ii) Final Backfilling (from +1.0mPD to +4.0mPD) (total quantity)	30	23-May-25	21-Jun-25			
LSCC - Tunnel Civil Works		48	29-Mar-25	15-May-25			
Eastbound TCW		45	01-Apr-25	15-May-25			
LSCC10050	LSCC EB - Road Barrier*	15	01-Apr-25*	15-Apr-25	LSCC EB - Road Barrier*		
LSCC10070	LSCC EB - Fireboard	12	16-Apr-25	27-Apr-25	LSCC EB - Fireboard		
LSCC10090	LSCC EB - E&M brackets	12	28-Apr-25	09-May-25	LSCC EB - E&M brackets		
LSCC10110	LSCC EB - TCSS provision	6	10-May-25	15-May-25	LSCC EB - TCSS provision		
Westbound TCW		48	29-Mar-25	15-May-25			
LSCC10040	LSCC WB - Road Barrier*	14	29-Mar-25*	11-Apr-25	LSCC WB - Road Barrier*		
LSCC10060	LSCC WB - Fireboard	14	12-Apr-25	25-Apr-25	LSCC WB - Fireboard		
LSCC10080	LSCC WB - E&M brackets	14	26-Apr-25	09-May-25	LSCC WB - E&M brackets		
LSCC10100	LSCC WB - TCSS provision	6	10-May-25	15-May-25	LSCC WB - TCSS provision		
07 Tunnel Sub-sea (TSS)		563	26-Nov-23 A	10-Jun-25			
Tunnel Advance Excavation - D&Br from CKL		257	15-Aug-24 A	28-Apr-25			
Eastbound Pilot Tunnel		257	15-Aug-24 A	28-Apr-25			
CKL1130	EB CKL - Pilot tunnel enlargement (Benching)	257	15-Aug-24 A	28-Apr-25	EB CKL - Pilot tunnel enlargement (Benching)		
CKL1140	EB CKL - Pilot tunnel enlargement (Heading)	257	15-Aug-24 A	28-Apr-25	EB CKL - Pilot tunnel enlargement (Heading)		
Westbound Pre-Tunnel		32	01-Mar-25	01-Apr-25			
CKL1100	WB CKL - TBM BT Civil Provision	32	01-Mar-25	01-Apr-25	WB CKL - TBM BT Civil Provision		
Tunnel Excavation - TBM from Kai Tak		486	11-Feb-24 A	10-Jun-25			
Eastbound (EB) - TBM S1282		486	11-Feb-24 A	10-Jun-25			
TBM Tunnelling		486	11-Feb-24 A	10-Jun-25			
CP21-26		385	11-Feb-24 A	01-Mar-25			
EBTBM1250	EB TBM stop	385	11-Feb-24 A	01-Mar-25	EB TBM stop		

Activity ID		Activity Name		Dur	Start	Finish	2025		
							Mar	Apr	May
CP26-30				101	02-Mar-25	10-Jun-25			
EBTBM1260	EB TBM Tunnelling CH8632-8675 (Seawall section)			26	02-Mar-25	27-Mar-25	EB TBM Tunnelling CH8632-8675 (Seawall section)		
EBTBM1270	EB TBM Tunnelling CH8675-8748 (Seawall section)			43	28-Mar-25	09-May-25	EB TBM Tunnelling CH8675-8748 (Seawall section)		
EBTBM1280	EB TBM Tunnelling CH8748-8775 (Pilot TBM Section)			10	10-May-25	19-May-25	EB TBM Tunnelling CH874		
EBTBM1290	EB TBM Tunnelling CH8775-8831 (Pilot tunnel section)			22	20-May-25	10-Jun-25			
Westbound (WB) - TBM S1281				204	11-Nov-24 A	02-Jun-25			
TBM Tunneling				204	11-Nov-24 A	02-Jun-25			
CP26-31				204	11-Nov-24 A	02-Jun-25			
A229449562A	WB TBM Stoppage at CH8829 (Pilot tunnel section)			111	11-Nov-24 A	01-Mar-25	WB TBM Stoppage at CH8829 (Pilot tunnel section)		
A229449562C	WB TBM Tunnelling CH8829-8875 (Pilot tunnel section)			18	02-Mar-25	19-Mar-25	WB TBM Tunnelling CH8829-8875 (Pilot tunnel section)		
A229449563	WB TBM Tunnelling CH8875-8975 (Pilot tunnel section)			39	20-Mar-25	27-Apr-25	WB TBM Tunnelling CH8875-8975 (Pilot tunnel section)		
A229449564	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section)			36	28-Apr-25	02-Jun-25			
TBM Dismantling & Remaining Structure				26	01-Mar-25	26-Mar-25			
TSS side				26	01-Mar-25	26-Mar-25			
Gantries				26	01-Mar-25	26-Mar-25			
TA145	WB TBM dismantling - Oxycutting area disassembly			3	01-Mar-25	03-Mar-25	WB TBM dismantling - Oxycutting area disassembly		
TA155	WB TBM dismantling - Oxycutting area resassembly			3	04-Mar-25	06-Mar-25	WB TBM dismantling - Oxycutting area resassembly		
TA125	WB TBM dismantling - Gantry 1-4 Level 3 dismantling			7	01-Mar-25	07-Mar-25	WB TBM dismantling - Gantry 1-4 Level 3 dismantling		
TA165	WB TBM dismantling - Gantry 1-3 Level 2 dismantling			5	07-Mar-25	11-Mar-25	WB TBM dismantling - Gantry 1-3 Level 2 dismantling		
TA175	WB TBM dismantling - Gantry 1-3 Level 1 dismantling			5	12-Mar-25	16-Mar-25	WB TBM dismantling - Gantry 1-3 Level 1 dismantling		
TA275	WB TBM dismantling - All TBM component transporting out of tunn			7	17-Mar-25	23-Mar-25	WB TBM dismantling - All TBM component transporting out of tunnel		
TA285	WB TBM dismantling - Oxycutting area dismantling			3	24-Mar-25	26-Mar-25	WB TBM dismantling - Oxycutting area dismantling		
Erector, Cross Beam, MD				6	01-Mar-25	06-Mar-25			
TA315	WB TBM dismantling - Monorail - Rail dismantling			6	01-Mar-25	06-Mar-25	WB TBM dismantling - Monorail - Rail dismantling		
Tunnel Civil Works before TBM breakthrough				560	26-Nov-23 A	07-Jun-25			
Eastbound (EB)				560	26-Nov-23 A	07-Jun-25			
Temporary Services				7	09-May-25	16-May-25			
TBM slurry pipe relocation				7	09-May-25	16-May-25			
A229447680	TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24			7	09-May-25	16-May-25	TSS - EB NCPS Wall Pipe Relocat		
Service Gallery				353	08-Mar-24 A	04-Jun-25			
CP21-26				353	08-Mar-24 A	04-Jun-25			
A229446190	EB TSS - ISIG Stoppage at CH8446			301	08-Mar-24 A	28-Mar-25	EB TSS - ISIG Stoppage at CH8446		
A229428552	EB TSS - Service Gallery up to CP 25			13	28-Mar-25	12-Apr-25	EB TSS - Service Gallery up to CP 25		
A229428562	EB TSS - Service Gallery up to CP 26			13	20-May-25	04-Jun-25			
Below Road Level Installation				28	01-Mar-25	28-Mar-25			
FSIRoom				21	01-Mar-25	21-Mar-25			
FSIRoom 3 @ CP14				21	01-Mar-25	21-Mar-25			
A229450010	EB TSS - FSI Room 3 - civil works (completed)			21	01-Mar-25	21-Mar-25	EB TSS - FSI Room 3 - civil works (completed)		
FSIRoom 5 @ CP16				21	01-Mar-25	21-Mar-25			
A229450000	EB TSS - FSI Room 5 - civil works (completed)			21	01-Mar-25	21-Mar-25	EB TSS - FSI Room 5 - civil works (completed)		
FSIRoom 7 @ CP21				21	01-Mar-25	21-Mar-25			
A229449990	EB TSS - FSI Room 7 - civil works (completed)			21	01-Mar-25	21-Mar-25	EB TSS - FSI Room 7 - civil works (completed)		
Low Point @ CP12				28	01-Mar-25	28-Mar-25			
TC11320	EB TSS - Low Point Sump Pit - RC works (completed)			28	01-Mar-25	28-Mar-25	EB TSS - Low Point Sump Pit - RC works (completed)		
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c			28	01-Mar-25	28-Mar-25	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
Corbel				560	26-Nov-23 A	07-Jun-25			
CP21-26				560	26-Nov-23 A	07-Jun-25			
A229415982	EB TSS - Corbel Stoppage at CP23			488	26-Nov-23 A	27-Mar-25	EB TSS - Corbel Stoppage at CP23		
A229415952	EB TSS - Corbel Structure up to CP24			8	28-Mar-25	07-Apr-25	EB TSS - Corbel Structure up to CP24		
A229415962	EB TSS - Corbel Structure up to CP25			8	27-May-25	07-Jun-25			
OHVD				26	01-Mar-25	26-Mar-25			
TC305	EB - ISSG Assembly (subject to ISSG availability)			14	01-Mar-25*	14-Mar-25	EB - ISSG Assembly (subject to ISSG availability)		
TC320	EB TSS - OHVD up to CP24			4	15-Mar-25	18-Mar-25	EB TSS - OHVD up to CP24		
TC330	EB TSS - OHVD up to CP25			4	19-Mar-25	22-Mar-25	EB TSS - OHVD up to CP25		
TC340	EB TSS - OHVD up to CP26			4	23-Mar-25	26-Mar-25	EB TSS - OHVD up to CP26		
Road Barrier				90	01-Mar-25	29-May-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Mar	Apr	May
		CPS	5	24-May-25	29-May-25			
TC11120	EB TSS - Road Barrier CPS up to CP24	5	24-May-25	29-May-25				EB
		NCPS	85	01-Mar-25	24-May-25			
TC10150	EB TSS - Road Barrier NCPS from CP22 to CP23	8	01-Mar-25	08-Mar-25	EB TSS - Road Barrier NCPS from CP22 to CP23			
TC10160	EB TSS - Road Barrier NCPS up to CP24	8	16-May-25	24-May-25				EB TSS - Road
		Westbound (WB)	389	13-May-24 A	05-Jun-25			
		Temporary Services	7	09-May-25	16-May-25			
		TBM slurry pipe relocation	7	09-May-25	16-May-25			
A229447540	TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24	7	09-May-25	16-May-25				TSS - WB NCPS Wall Pipe Reloca
		Service Gallery	66	01-Mar-25	05-May-25			
		CP26-31	66	01-Mar-25	05-May-25			
A229424680	WB TSS - Service Gallery up to CP 27	8	01-Mar-25	08-Mar-25	WB TSS - Service Gallery up to CP 27			
A229446380	WB TSS - Service Gallery up to CP 28	8	28-Apr-25	05-May-25			WB TSS - Service Gallery up to CP 28	
		Below Road Level Installation	28	01-Mar-25	28-Mar-25			
		Low Point @ CP12	28	01-Mar-25	28-Mar-25			
TC11340	WB TSS - Low Point Sump Pit - RC works (completed)	28	01-Mar-25	28-Mar-25	WB TSS - Low Point Sump Pit - RC works (completed)			
		Corbel	14	10-Mar-25	25-Mar-25			
		CP21-26	14	10-Mar-25	25-Mar-25			
A229415242	WB TSS - Corbel Structure & Curing up to CP27	14	10-Mar-25	25-Mar-25	WB TSS - Corbel Structure & Curing up to CP27			
		OHVD	20	17-Mar-25	05-Apr-25			
		CP26-30	20	17-Mar-25	05-Apr-25			
TC3120	WB TSS - OHVD up to CP25	4	17-Mar-25	20-Mar-25	WB TSS - OHVD up to CP25			
TC3130	WB TSS - OHVD up to CP26	4	25-Mar-25	28-Mar-25	WB TSS - OHVD up to CP26			
TC3140	WB TSS - OHVD up to CP27	4	02-Apr-25	05-Apr-25	WB TSS - OHVD up to CP27			
		Fire Board - Tunnel Crown	32	01-Mar-25	01-Apr-25			
D12535	WB TSS - Fire board - Tunnel Crown up to CP25	8	01-Mar-25	08-Mar-25	WB TSS - Fire board - Tunnel Crown up to CP25			
D12545	WB TSS - Fire board - Tunnel Crown up to CP26	8	09-Mar-25	16-Mar-25	WB TSS - Fire board - Tunnel Crown up to CP26			
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	8	17-Mar-25	24-Mar-25	WB TSS - Fire board - Tunnel Crown up to CP27			
D12565	WB TSS - Fire board - Tunnel Crown up to CP28	8	25-Mar-25	01-Apr-25	WB TSS - Fire board - Tunnel Crown up to CP28			
		Fire Board - Road level	14	16-May-25	30-May-25			
A229446460	WB TSS - Fire Board - Road level up to CP24	14	16-May-25	30-May-25				V
		Road Barrier	299	13-May-24 A	08-Mar-25			
A229447850	WB TSS - Road Barrier CPS up to CP26	6	01-Mar-25	08-Mar-25	WB TSS - Road Barrier CPS up to CP26			
		CPS	292	13-May-24 A	01-Mar-25			
TC10800	WB TSS - Road Barrier CPS at CH8381	292	13-May-24 A	01-Mar-25	WB TSS - Road Barrier CPS at CH8381			
		NCPS	285	20-May-24 A	01-Mar-25			
TC11000	WB TSS - Road Barrier NCPS at CH8318	285	20-May-24 A	01-Mar-25	WB TSS - Road Barrier NCPS at CH8318			
		E&M Brackets	97	01-Mar-25	05-Jun-25			
TC11060	WB TSS - E&M Brackets up to CP23	6	01-Mar-25	06-Mar-25	WB TSS - E&M Brackets up to CP23			
TC11010	WB TSS - E&M Brackets up to CP24	6	30-May-25	05-Jun-25				
		Tunnel Civil Works after TBM breakthrough	27	19-Mar-25	14-Apr-25			
		Eastbound (EB)	27	19-Mar-25	14-Apr-25			
		Fire Board - Tunnel Crown with deletion up to Ch8850	27	19-Mar-25	14-Apr-25			
		CP21-26	27	19-Mar-25	14-Apr-25			
TC560	EB TSS - Fire Board - Tunnel Crown up to CP24	9	19-Mar-25	27-Mar-25	EB TSS - Fire Board - Tunnel Crown up to CP24			
TC570	EB TSS - Fire Board - Tunnel Crown up to CP25	9	28-Mar-25	05-Apr-25	EB TSS - Fire Board - Tunnel Crown up to CP25			
TC580	EB TSS - Fire Board - Tunnel Crown up to CP26	9	06-Apr-25	14-Apr-25	EB TSS - Fire Board - Tunnel Crown up to CP26			
		08 CKL Tunnel	207	25-Nov-24 A	19-Jun-25			
		Tunnel Structure before TBM breakthrough	131	25-Nov-24 A	04-Apr-25			
		Eastbound (EB)	131	25-Nov-24 A	04-Apr-25			
		EB Type C	89	25-Nov-24 A	14-Mar-25			
		OHVD	89	25-Nov-24 A	14-Mar-25			
A2050	EB Type C - OHVD Formwork Modification & Relocation	89	25-Nov-24 A	14-Mar-25	EB Type C - OHVD Formwork Modification & Relocation			
		EB Type AD&Br	21	15-Mar-25	04-Apr-25			
		OHVD	21	15-Mar-25	04-Apr-25			
A1800	EB D&Br - A1 OHVD Bay 5	21	15-Mar-25	04-Apr-25	EB D&Br - A1 OHVD Bay 5			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Mar	Apr	May
		Tunnel Civil Works before TBM breakthrough	111	01-Mar-25	19-Jun-25			
		Eastbound (EB)	111	01-Mar-25	19-Jun-25			
		EB Type A	48	10-Apr-25	28-May-25			
A8980	CKL EB Type A - E&M Bracket	39	15-Apr-25	23-May-25				CKL EB Type A -
A229444530	EB - Type A - Road Barrier	36	10-Apr-25	28-May-25				EB -
		EB Type C	111	01-Mar-25	19-Jun-25			
A229450140	CKL EB Type C - MIMEP module installation	6	01-Mar-25	06-Mar-25	CKL EB Type C - MIMEP module installation			
A229444520	CKL EB Type C2/C3 - Road Barrier	27	15-Mar-25	10-Apr-25		CKL EB Type C2/C3 - Road Barrier		
A229450120	CKL EB Type C2/C3 - Black paint	7	10-Apr-25	17-Apr-25			CKL EB Type C2/C3 - Black paint	
A229450110	CKL EB Type C2/C3 - E&M Bracket	27	24-May-25	19-Jun-25				
		EB Type AD&Br	36	01-Mar-25	12-Apr-25			
A229444700	EB Type A Dr&BI - MIMEP module installation	36	01-Mar-25	12-Apr-25	EB Type A Dr&BI - MIMEP module installation			
		EB EVB Portal	57	03-Apr-25	29-May-25			
A229450160	CKL EB EVB Portal - Black paint	7	03-Apr-25	09-Apr-25		CKL EB EVB Portal - Black paint		
A229450150	CKL EB EVB Portal - Road Barrier	21	09-May-25	29-May-25				CK
		Westbound (WB)	52	01-Apr-25	22-May-25			
		WB Type A	14	01-Apr-25	14-Apr-25			
		E&M Brackets	14	01-Apr-25	14-Apr-25			
A229450100	CKL WB - E&M Bracket up to CP32	14	01-Apr-25	14-Apr-25		CKL WB - E&M Bracket up to CP32		
		WB EVB Portal	14	09-May-25	22-May-25			
A229450180	CKL WB EVB Portal - Road Barrier	14	09-May-25	22-May-25				CKL WB EVB Porta
		Branch Tunnel (S01)	31	01-Mar-25	31-Mar-25			
		E&M Brackets	31	01-Mar-25	31-Mar-25			
A229450090	CKL BT - E&M Bracket	31	01-Mar-25	31-Mar-25	CKL BT - E&M Bracket			
		09 Cross Passages	148	01-Mar-25	26-Jul-25			
		Cross Passages @ TSS (CP7 to CP29)	105	12-Apr-25	26-Jul-25			
		CP25 to CP29	105	12-Apr-25	26-Jul-25			
		CP25	105	12-Apr-25	26-Jul-25			
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	12-Apr-25	09-May-25			CP25 - EB - Tympanum Civil works CH8489	
A7950	CP25 - CP TBM cycle	18	09-May-25	27-May-25				CP25 -
A8260	CP25 - Internal & Collar Structure & ABWF	60	27-May-25	26-Jul-25				
		CP27	27	20-May-25	15-Jun-25			
TD0310	CP27 - WB - Tympanum Civil works CH8688	27	20-May-25	15-Jun-25				
		CP28	35	06-May-25	09-Jun-25			
TD1000	CP28 - WB - Temporary Platform setup & Tympanum CH8787	35	06-May-25	09-Jun-25				
		Cross Passages @ CKL Tunnel (CP30 to CP33)	133	01-Mar-25	11-Jul-25			
		CP32	78	01-Mar-25	17-May-25			
A229438446	CP32 - Backfill	26	01-Mar-25	26-Mar-25	CP32 - Backfill			
A229438436	CP32 - Lining Structure	26	27-Mar-25	21-Apr-25		CP32 - Lining Structure		
A229422590	CP32 - Collar	26	22-Apr-25	17-May-25			CP32 - Collar	
		CP33	133	01-Mar-25	11-Jul-25			
A1900	CP33 - Rock Plug Excavation Preparation Works	40	01-Mar-25	09-Apr-25	CP33 - Rock Plug Excavation Preparation Works			
A1710	CP33 - Rock Plug Excavation	26	10-Apr-25	05-May-25		CP33 - Rock Plug Excavation		
A1720	CP33 - CP33/Type E Junction	67	06-May-25	11-Jul-25				
		10 East Ventilation Building - EVB	441	15-Mar-24 A	29-May-25			
		Structure Works	131	23-Nov-24 A	02-Apr-25			
		LG2/F Walls & LG1/F Slab	131	23-Nov-24 A	02-Apr-25			
EVB1320	EVB - Portal Wall EB	109	23-Nov-24 A	11-Mar-25	EVB - Portal Wall EB			
EVB1715	EVB - Portal Wall WB	12	01-Mar-25	12-Mar-25	EVB - Portal Wall WB			
EVB1800	EVB - Falsework removal	21	13-Mar-25	02-Apr-25	EVB - Falsework removal			
		R/F Walls & UR/F Slab	28	01-Mar-25	28-Mar-25			
EVB1520	EVB - Remaining Plannter Walls	28	01-Mar-25	28-Mar-25	EVB - Remaining Plannter Walls			
		ABWF Works	170	10-Nov-24 A	28-Apr-25			
		ABWF - Door & Louvre installation	170	10-Nov-24 A	28-Apr-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Mar	Apr	May
	EVB1510	EVB - Door installation	61	14-Jan-25 A	15-Mar-25	EVB - Door installation		
	EVB1530	EVB - Louvre installation	170	10-Nov-24 A	28-Apr-25	EVB - Louvre installation		
	E&M Works (by BYME)		330	15-Mar-24 A	28-Apr-25			
	EVB1210	EVB - E&M works (B/F)	287	15-Mar-24 A	04-Mar-25	EVB - E&M works (B/F)		
	EVB1300	EVB - E&M works (LG3/F)	262	26-Apr-24 A	12-Mar-25	EVB - E&M works (LG3/F)		
	EVB1360	EVB - E&M works (LG2/F)	246	21-May-24 A	15-Mar-25	EVB - E&M works (LG2/F)		
	EVB1440	EVB - E&M works (LG1/F)	217	10-Jul-24 A	29-Mar-25	EVB - E&M works (LG1/F)		
	EVB1500	EVB - E&M works (G/F)	214	07-Aug-24 A	28-Apr-25	EVB - E&M works (G/F)		
	Statutory Procedures		239	11-Sep-24 A	08-May-25			
	GBP & VAC submission		74	24-Dec-24 A	07-Mar-25			
	EVB1580	VAC submission & 3 mth approval period by FSD	74	24-Dec-24 A	07-Mar-25	VAC submission & 3 mth approval period by FSD		
	Lift Installation		219	11-Sep-24 A	17-Apr-25			
	EVB1370	Lift Shaft - Lift Installation (by OTIS)	179	11-Sep-24 A	08-Mar-25	Lift Shaft - Lift Installation (by OTIS)		
	EVB1430	Lift Shaft - T&C & LE5 submission	28	09-Mar-25	05-Apr-25	Lift Shaft - T&C & LE5 submission		
	EVB1450	EMSD inspection & Issue Use Permit	12	06-Apr-25	17-Apr-25	EMSD inspection & Issue Use Permit		
	FS Water Supply		128	31-Dec-24 A	08-May-25			
	EVB1410	EVB - Final Watermain installation after given full access	74	31-Dec-24 A	15-Mar-25	EVB - Final Watermain installation after given full access		
	EVB1460	EVB - WWO 046 Part IV application & inspection	29	15-Mar-25	13-Apr-25	EVB - WWO 046 Part IV application & inspection		
	EVB1470	EVB - Water sampling test (by WSD)	12	13-Apr-25	25-Apr-25	EVB - Water sampling test (by WSD)		
	EVB1490	EVB - Watermeter installation	11	27-Apr-25	08-May-25	EVB - Watermeter installation		
	Final T&C and FSI Inspection		28	02-May-25	29-May-25			
	EVB1560	FSI Inspection (TBC)	7	02-May-25*	08-May-25			FSI Inspection (TBC)
	EVB1600	Waiting period	21	09-May-25	29-May-25			Waiting period
	11 Tunnel E&M Installation		376	12-Aug-24 A	23-Aug-25			
	E&M - Cabling works		376	12-Aug-24 A	23-Aug-25			
	AGR & DPR		120	01-Apr-25	29-Jul-25			
	DPR10060	DPR - EB E&M Installation	120	01-Apr-25	29-Jul-25		DPR - EB E&M Installation	
	DPR10080	DPR - WB E&M Installation	120	01-Apr-25	29-Jul-25		DPR - WB E&M Installation	
	SUS to CKL		376	12-Aug-24 A	23-Aug-25			
	Eastbound		313	20-Sep-24 A	29-Jul-25			
	E&MC1050	EB TSS - CP7-11 - E&M installation	221	20-Sep-24 A	28-Apr-25	EB TSS - CP7-11 - E&M installation		
	E&MC1080	EB TSS - CP11-16 E&M installation	90	01-Mar-25*	29-May-25	EB TSS - CP11-16 E&M installation		
	E&MC1010	EB SUS - E&M Installation	240	22-Oct-24 A	18-Jun-25	EB SUS - E&M Installation		
	E&MC1100	EB TSS - CP16-22 E&M installation	90	15-Apr-25	13-Jul-25	EB TSS - CP16-22 E&M installation		
	E&MC1020	EB LSCC - E&M Installation	60	16-May-25	14-Jul-25	EB LSCC - E&M Installation		
	E&MC1120	EB TSS - CP22-26 - E&M installation	90	01-May-25*	29-Jul-25	EB TSS - CP22-26 - E&M installation		
	Westbound		376	12-Aug-24 A	23-Aug-25			
	E&MC1041	WB TSS - CP7-11 - E&M installation	253	12-Aug-24 A	21-Apr-25	WB TSS - CP7-11 - E&M installation		
	E&MC1060	WB TSS - CP11-16 E&M installation	240	27-Sep-24 A	25-May-25	WB TSS - CP11-16 E&M installation		
	E&MC1030	WB SUS - E&M Installation	248	25-Oct-24 A	29-Jun-25	WB SUS - E&M Installation		
	E&MC1070	WB TSS - CP16-21 E&M installation	90	10-Apr-25	09-Jul-25	WB TSS - CP16-21 E&M installation		
	E&MC1040	WB LSCC - E&M Installation	90	16-May-25	13-Aug-25	WB LSCC - E&M Installation		
	E&MC1090	WB TSS - CP21-24 E&M installation	90	25-May-25	23-Aug-25	WB TSS - CP21-24 E&M installation		
	14 Projectwide Final Works		108	01-Mar-25	16-Jun-25			
	Tunnel Cladding (VE Panel)		108	01-Mar-25	16-Jun-25			
	Eastbound		80	29-Mar-25	16-Jun-25			
	Typical Subframe & Niche		76	29-Mar-25	12-Jun-25			
	VE10431	VE Panel - Niche - EB TSS CP7-12 CPS	7	29-Mar-25*	04-Apr-25	VE Panel - Niche - EB TSS CP7-12 CPS		
	VE10441	VE Panel - Niche - EB TSS CP12-17 CPS	7	05-Apr-25*	11-Apr-25	VE Panel - Niche - EB TSS CP12-17 CPS		
	VE10451	VE Panel - Niche - EB TSS CP17-22 CPS	7	12-Apr-25*	18-Apr-25	VE Panel - Niche - EB TSS CP17-22 CPS		
	VE10260	VE Panel - Subframe - EB TSS CP7-12 CPS & NCPS	21	29-Apr-25*	19-May-25	VE Panel - Subframe - EB TSS CP7-12 CPS & NCPS		
	VE10280	VE Panel - Subframe - EB TSS CP11-16 CPS & NCPS	14	30-May-25*	12-Jun-25	VE Panel - Subframe - EB TSS CP11-16 CPS & NCPS		
	Typical Cladding		28	20-May-25	16-Jun-25			
	VE10270	VE Panel - Cladding - EB TSS CP7-12 NCPS	28	20-May-25*	16-Jun-25	VE Panel - Cladding - EB TSS CP7-12 NCPS		

Activity ID		Activity Name		Dur	Start	Finish	2025		
							Mar	Apr	May
06	Westbound			90	01-Mar-25	29-May-25			
	Typical Subframe & Niche			90	01-Mar-25	29-May-25			
	VE10401	VE Panel - Niche - WB TSS CP7-12 CPS		7	01-Mar-25*	07-Mar-25	VE Panel - Niche - WB TSS CP7-12 CPS		
	VE10070	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS		12	01-Mar-25*	12-Mar-25	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS		
	VE10381	VE Panel - Niche - WB CKL CP32		14	01-Mar-25	14-Mar-25	VE Panel - Niche - WB CKL CP32		
	VE10391	VE Panel - Niche - WB TSS CP12-17 CPS		7	08-Mar-25*	14-Mar-25	VE Panel - Niche - WB TSS CP12-17 CPS		
	VE10411	VE Panel - Niche - WB TSS CP17-22 CPS		7	15-Mar-25	21-Mar-25	VE Panel - Niche - WB TSS CP17-22 CPS		
	VE10421	VE Panel - Niche - WB SUS CPS		7	22-Mar-25	28-Mar-25	VE Panel - Niche - WB SUS CPS		
	VE10060	VE Panel - Subframe - WB TSS CP7-12 CPS & NCPS		21	01-May-25*	21-May-25			VE Panel - Subframe - WB TSS CP7-12 CPS & NCPS
	VE10461	VE Panel - Niche - WB CKL EVB Portal		7	23-May-25	29-May-25			VE Panel - Niche - WB CKL EVB Portal
Infrastructure Works				228	15-Nov-24 A	30-Jun-25			
07 Road L10(N)				219	24-Nov-24 A	30-Jun-25			
L10(N) Landscape (KD-26)				26	31-Mar-25	06-May-25			
LN10110	L10(N) - Landscape softwork (TBC)		26	31-Mar-25	06-May-25		L10(N) - Landscape softwork (TBC)		
L10(N) Remaining works				219	24-Nov-24 A	30-Jun-25			
LN10100	Road L10N - Drainage T&C		21	01-Mar-25	21-Mar-25	Road L10N - Drainage T&C			
LN10140	Road L10N - Road Lighting		193	19-Dec-24 A	29-Jun-25				
LN10130	Road L10N - Street furniture & road signage		219	24-Nov-24 A	30-Jun-25				
08 Road L10(S) & L18				203	15-Nov-24 A	05-Jun-25			
L10(S) & L18 Landscape (KD-24)				25	01-Mar-25	29-Mar-25			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)		25	01-Mar-25*	29-Mar-25	L10 (S) & L18 - Landscape softwork (TBC)			
L10(S) & L18 Remaining works				203	15-Nov-24 A	05-Jun-25			
Miscellaneous road works				167	15-Nov-24 A	30-Apr-25			
A229448740	Street furniture & road signage		167	15-Nov-24 A	30-Apr-25				Street furniture & road signage
A229448760	L10 (S) & L18 - Road Lighting		138	14-Dec-24 A	30-Apr-25				L10 (S) & L18 - Road Lighting
Preparation for road opening				91	01-Mar-25	30-May-25			
A229448711	L10 (S) & L18 - Diversion of public footpath		14	01-Mar-25	14-Mar-25	L10 (S) & L18 - Diversion of public footpath			
A229448720	Container walkway removal		21	15-Mar-25	04-Apr-25	Container walkway removal			
A229448721	L10 (S) & L18 - Drainage T&C		36	05-Apr-25	10-May-25		L10 (S) & L18 - Drainage T&C		
A229448730	L10 (S) & L18 - Final Paving works & Road Marking		20	11-May-25	30-May-25				
Roadside Area adjacent to L10(S)				97	01-Mar-25	05-Jun-25			
Roadworks				30	01-Mar-25	30-Mar-25			
A229448810	Roadside Area adjacent to L10S - Road works		30	01-Mar-25*	30-Mar-25	Roadside Area adjacent to L10S - Road works			
Landscape				30	07-May-25	05-Jun-25			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)		30	07-May-25	05-Jun-25				
09 Footbridge FB-02 (KD-17 achieved)				86	04-Jan-25 A	30-Mar-25			
FB-02 Remaining works				86	04-Jan-25 A	30-Mar-25			
KF64 reinstatement				86	04-Jan-25 A	30-Mar-25			
FB211130	KF64 reinstatement - Finishing works		86	04-Jan-25 A	30-Mar-25	KF64 reinstatement - Finishing works			
10 Lam Chak Street / Kai Hing Road Modification				30	11-May-25	10-Jun-25			
LCS/KHR Modification (KD-19)				30	11-May-25	10-Jun-25			
VO - Additional Raod Lighting at Stage 1 Area				30	11-May-25	10-Jun-25			
A229450080	VO - Additional Road Lighting installation		30	11-May-25	10-Jun-25				

CONTRACT NO. ED/2020/03

TRUNK ROAD T2

TRAFFIC CONTROL SURVEILLANCE SYSTEM AND ASSOCIATED WORKS

THREE MONTH ROLLING PROGRAMME

Appendix III B - Three Month Rolling Programme

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Feb	Mar	Apr	May
										38	39	40	41
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works		571	01-Mar-25	08-Aug-25	09-Mar-24	20-Jan-28	10-Aug-23						
Access Dates		75	01-Mar-25	15-May-25	09-Mar-24	15-Feb-25							
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Mar-25		09-Mar-24								
AC1040	Underpass S21	0	01-Mar-25		03-Feb-25								
AC1080h	Portion 2 - LS - CKL Tunnel CP21 to CP24 (VSLS Signage Anchor) - WB	0	31-Mar-25		25-Jan-25								
AC1010a	Portion 2 - LSCC to CP7 (CP Side) - WB	0	01-Apr-25		11-Sep-24								
AC1010c	Portion 2 - LSCC to CP7 (Under OHVD) - WB	0	01-Apr-25		27-Dec-24								
AC1010b	Portion 2 - LSCC to CP7 (NCP Side) - WB	0	15-Apr-25		02-Oct-24								
AC1010e	Portion 2 - LSCC to CP7 (Service Gallery) - WB	0	15-Apr-25		15-Feb-25								
AC1050i	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - EB	0	30-Apr-25		31-Oct-24								
AC1090f	Portion 2 - LS - CKL Main Tunnel CP29 to CP32 (Service Gallery) - EB	0	01-May-25		07-Feb-25								
AC1090g	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Road Level) - WB	0	01-May-25		17-Sep-24								
AC1090h	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Service Gallery) - WB	0	01-May-25		07-Feb-25								
AC1010i	Portion 2 - LSCC to CP7 (Service Gallery) - EB	0	15-May-25		15-Feb-25								
Milestones of Contract T2		0	27-Mar-25	27-Mar-25	27-Mar-25	27-Mar-25							
KD1050	Commencement of Project-wide FSD Inspection - Contract T2	0	27-Mar-25		27-Mar-25								
Design & Submissions		304	01-Mar-25	01-Mar-25	25-Jun-25	20-Jan-28	29-Aug-23						
FSP Submissions (42 Working Days after Commencement of FSP)		304	01-Mar-25	01-Mar-25	25-Jun-25	20-Jan-28	29-Aug-23						
FSP Batch 1 Submission		304	01-Mar-25	01-Mar-25	25-Jun-25	20-Jan-28	29-Aug-23						
Central System		304	01-Mar-25	01-Mar-25	25-Jun-25	20-Jan-28	29-Aug-23						
Traffic Plan Review & Combine		140	01-Mar-25	01-Mar-25	20-Jan-28	20-Jan-28	28-Dec-23						
DS7300	Traffic Plan Review & Combine Workshop	140	01-Mar-25	01-Mar-25	20-Jan-28	20-Jan-28	28-Dec-23		DS1830: FS 22				
IT Security Risk Assessment Plan		30	01-Mar-25	01-Mar-25	25-Jun-25	25-Jun-25	29-Aug-23						
DS7440	Approval on IT Security Risk Assessment Plan	30	01-Mar-25	01-Mar-25	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS				
Interface Coordination & Integration with Other Parties		246	01-Mar-25	27-May-25	27-Oct-27	20-Jan-28	17-May-24						
Interfacing Coordination with TKO-LTT (Civil)		199	01-Mar-25	29-Mar-25	21-Dec-27	20-Jan-28	17-May-24						
Detail Interfacing Management Plan (DIMP)		199	01-Mar-25	29-Mar-25	21-Dec-27	20-Jan-28	17-May-24						
DS6780	Comment on DIMP with TKO-LTT (Civil)	17	01-Mar-25	01-Mar-25	21-Dec-27	21-Dec-27	17-May-24		DS6770: FS				
DS6790	Resubmit DIMP with TKO-LTT (Civil)	16	03-Mar-25	20-Mar-25	22-Dec-27	11-Jan-28			DS6780: FS				
DS6800	Approval of DIMP with TKO-LTT (Civil)	8	21-Mar-25	29-Mar-25	12-Jan-28	20-Jan-28			DS6790: FS				
Interfacing Coordination with T2		72	01-Mar-25	27-May-25	27-Oct-27	20-Jan-28							
Preliminary Interfacing Management Plan (PIMP)		72	01-Mar-25	27-May-25	27-Oct-27	20-Jan-28							
DS6890	Prepare & Submit PIMP with T2	24	01-Mar-25	28-Mar-25	27-Oct-27	23-Nov-27			DS2680: FS 211				
DS6900	Comment on PIMP with T2	24	29-Mar-25	26-Apr-25	24-Nov-27	21-Dec-27			DS6890: FS				
DS6910	Resubmit PIMP with T2	12	28-Apr-25	13-May-25	22-Dec-27	06-Jan-28			DS6900: FS				
DS6920	Approval of PIMP with T2	12	14-May-25	27-May-25	07-Jan-28	20-Jan-28			DS6910: FS				
Drawing & Installation Method Statement Submissions		459	01-Mar-25	06-Jun-25	01-Jun-24	20-Jan-28	10-Aug-23						
Installation Drawing Submission		459	01-Mar-25	06-Jun-25	01-Jun-24	20-Jan-28	08-Sep-23						
DS2695	Prepare & Submit Schedule of Installation Drawing	30	01-Mar-25	04-Apr-25	18-Oct-27	20-Nov-27			DS1050: FS 103				
DS2705	Approval of Schedule of Installation Drawing	50	07-Apr-25	06-Jun-25	22-Nov-27	20-Jan-28			DS2695: FS				
Traffic Control Devices		398	01-Mar-25	25-Mar-25	01-Jun-24	26-Jun-24	04-May-24						
DS8240	Resubmit Installation Drawing for Traffic Control Devices	12	01-Mar-25	11-Mar-25	01-Jun-24	12-Jun-24	04-May-24		DS5920: FS				
DS8250	Approval of Installation Drawing for Traffic Control Devices	12	12-Mar-25	25-Mar-25	13-Jun-24	26-Jun-24			DS8240: FS, SC1150: FF				
CCTV System		12					22-Jan-25	05-Feb-25					
DS8880	Approval of Installation Drawing for CCTV System	12					22-Jan-25	05-Feb-25	DS8870: FS, SC1410: FS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Feb	Mar	Apr	May
										38	39	40	41
PABX System		401	01-Mar-25	26-Mar-25	20-Aug-24	13-Sep-24	08-Sep-23						
DS6030	Resubmit Installation Drawing for PABX System	12	01-Mar-25	12-Mar-25	20-Aug-24	30-Aug-24	08-Sep-23		DS6020: FS				
DS6040	Approval of Installation Drawing for PABX System	12	13-Mar-25	26-Mar-25	31-Aug-24	13-Sep-24			DS6030: FS, SC1560: FF				
Radio System		60	01-Mar-25	13-May-25	30-Jul-24	09-Oct-24							
DS6130	Prepare & Submit Installation Drawing for Radio System	12	01-Mar-25	14-Mar-25	30-Jul-24	12-Aug-24			DS2154: FS				
DS6140	Comment on Installation Drawing for Radio System	24	15-Mar-25	12-Apr-25	13-Aug-24	09-Sep-24			DS6130: FS				
DS6150	Resubmit Installation Drawing for Radio System	12	14-Apr-25	26-Apr-25	10-Sep-24	24-Sep-24			DS6140: FS				
DS6160	Approval of Installation Drawing for Radio System	12	28-Apr-25	13-May-25	25-Sep-24	09-Oct-24			DS6150: FS, SC1930: FF				
Detection System		246	01-Mar-25	26-Mar-25	24-Dec-27	20-Jan-28	09-Dec-23						
DS8280	Resubmit Installation Drawing for Detection System	24	01-Mar-25	12-Mar-25	24-Dec-27	06-Jan-28	09-Dec-23		DS6200: FS				
DS8290	Approval of Installation Drawing for Detection System	12	13-Mar-25	26-Mar-25	07-Jan-28	20-Jan-28			DS8280: FS, SC2060: FF				
Manual Fallback Control System		245	01-Mar-25	26-Mar-25	12-Sep-24	09-Oct-24	04-May-24						
DS8300	Resubmit Installation Drawing for Manual Fallback Control System	12	01-Mar-25	12-Mar-25	12-Sep-24	24-Sep-24	04-May-24		DS6240: FS				
DS8310	Approval of Installation Drawing for Manual Fallback Control System	12	13-Mar-25	26-Mar-25	25-Sep-24	09-Oct-24			DS8300: FS, SC2190: FF				
Operation Facility		53	01-Mar-25	03-May-25	19-Aug-24	22-Oct-24							
DS6250	Prepare & Submit Installation Drawing for Operation Facility	5	01-Mar-25	06-Mar-25	19-Aug-24	23-Aug-24			DS2532: FS				
DS6260	Comment on Installation Drawing for Operation Facility	24	07-Mar-25	03-Apr-25	24-Aug-24	21-Sep-24			DS6250: FS				
DS6270	Resubmit Installation Drawing for Operation Facility	12	04-Apr-25	18-Apr-25	23-Sep-24	07-Oct-24			DS6260: FS				
DS6280	Approval of Installation Drawing for Operation Facility	12	19-Apr-25	03-May-25	08-Oct-24	22-Oct-24			DS6270: FS, SC2630: FF				
Speed Enforcement System		60	01-Mar-25	13-May-25	20-Sep-24	30-Nov-24							
DS6290	Prepare & Submit Installation Drawing for Speed Enforcement System	12	01-Mar-25	14-Mar-25	20-Sep-24	04-Oct-24			DS2472: FS				
DS6300	Comment on Installation Drawing for Speed Enforcement System	24	15-Mar-25	12-Apr-25	05-Oct-24	02-Nov-24			DS6290: FS				
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	14-Apr-25	26-Apr-25	04-Nov-24	16-Nov-24			DS6300: FS				
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	28-Apr-25	13-May-25	18-Nov-24	30-Nov-24			DS6310: FS, SC2340: FF				
Installation Method Statement Submission		373	01-Mar-25	26-Mar-25	24-Dec-27	20-Jan-28	10-Aug-23						
Power Distribution System		373	01-Mar-25	26-Mar-25	24-Dec-27	20-Jan-28	10-Aug-23						
DS6550	Resubmit Installation Method Statement for Power Distribution System	6	01-Mar-25	12-Mar-25	24-Dec-27	06-Jan-28	10-Aug-23		DS6540: FS				
DS6560	Approval of Installation Method Statement for Power Distribution System	12	13-Mar-25	26-Mar-25	07-Jan-28	20-Jan-28			DS6550: FS				
FAT Plan Submissions, Equipment Procurement & Manufacturing		85					12-Mar-24	31-Jan-25					
Traffic Control Devices		85					12-Mar-24	31-Jan-25					
Equipment FAT & Manufacturing		85					12-Mar-24	31-Jan-25					
LED Signage		85					12-Mar-24	31-Jan-25					
EM1650	Post-FAT Manufacturing & Delivery of Traffic Control Devices (LED Signage)	85					12-Mar-24	31-Jan-25	EM1461: FS, SC1190: FF, DS4291: FS, DS8160: FS				
SCT Plan Submissions		262	01-Mar-25	12-Apr-25	14-Sep-24	22-Mar-25	26-Oct-24						
Traffic Control Devices		235	01-Mar-25	10-Apr-25	11-Jan-25	22-Feb-25	11-Jan-25						
DS3010	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					11-Jan-25	10-Feb-25	DS3000: FS				
DS8910	Resubmission of SCT Plan for Traffic Control Devices	12	01-Mar-25	12-Mar-25	11-Jan-25	22-Jan-25	11-Feb-25		DS3010: FS				
DS8920	Approval of SCT Plan for Traffic Control Devices	24	13-Mar-25	10-Apr-25	23-Jan-25	22-Feb-25			DS8910: FS, SC1200: FF				
CCTV System		24					28-Jan-25	12-Feb-25					
DS8940	Approval of SCT Plan for CCTV System	24					28-Jan-25	12-Feb-25	DS8930: FS, SC1460: FF				
Radio System		256	01-Mar-25	21-Mar-25	23-Nov-24	13-Dec-24	26-Oct-24						
DS3240	Resubmission of SCT Plan for Radio System	12					26-Oct-24	21-Feb-25	DS3230: FS				
DS3250	Approval of SCT Plan for Radio System	24	01-Mar-25	21-Mar-25	23-Nov-24	13-Dec-24	22-Feb-25		DS3240: FS, SC1980: FF				
Detection System		262	01-Mar-25	12-Apr-25	05-Dec-24	17-Jan-25	31-Dec-24						
DS3280	Resubmission of SCT Plan for Detection System	12	01-Mar-25	14-Mar-25	05-Dec-24	18-Dec-24	31-Dec-24		DS3270: FS				
DS3290	Approval of SCT Plan for Detection System	24	15-Mar-25	12-Apr-25	19-Dec-24	17-Jan-25			DS3280: FS, SC2110: FF				
Operation Facility		24					25-Jan-25	04-Feb-25					



Remaining Work

Actual Work

Critical Activity

Milestone

Date28-Feb-25RevisionRev. 0CheckedMYApproved

Page 2 of 9

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Feb 38	Mar 39	Apr 40	May 41
	DS8900	Approval of SCT Plan for Operation Facility	24				25-Jan-25	04-Feb-25	DS8890: FS, SC2690: FF				
	Speed Enforcement System		250	01-Mar-25	28-Mar-25	22-Feb-25	22-Mar-25	24-Dec-24					
	DS8850	Resubmission of SCT Plan for Speed Enforcement System	12	01-Mar-25	01-Mar-25	22-Feb-25	22-Feb-25	24-Dec-24	DS3410: FS				
	DS8860	Approval of SCT Plan for Speed Enforcement System	24	01-Mar-25	28-Mar-25	24-Feb-25	22-Mar-25		DS8850: FS, SC2370: FF				
	Power Distribution System		262	01-Mar-25	26-Mar-25	14-Sep-24	12-Oct-24	31-Oct-24					
	DS3440	Resubmission of SCT Plan for Power Distribution System	12				31-Oct-24	26-Feb-25	DS3430: FS				
	DS3450	Approval of SCT Plan for Power Distribution System	24	01-Mar-25	26-Mar-25	14-Sep-24	12-Oct-24	27-Feb-25	DS3440: FS, SC2490: FF				
	SAT Plan Submissions		302	01-Mar-25	11-Jun-25	12-Nov-24	26-Oct-26	12-Dec-24					
	Central System		78	01-Mar-25	04-Jun-25	07-Jan-25	11-Apr-25						
	DS3500	Submission of Central System SAT Plan	18	01-Mar-25	21-Mar-25	07-Jan-25	27-Jan-25		DS2940: FS				
	DS3510	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	22-Mar-25	19-Apr-25	28-Jan-25	27-Feb-25		DS3500: FS				
	DS3520	Resubmission of SAT Plan for Central System	12	21-Apr-25	06-May-25	28-Feb-25	13-Mar-25		DS3510: FS				
	DS3530	Approval of SAT Plan for Central System	24	07-May-25	04-Jun-25	14-Mar-25	11-Apr-25		DS3520: FS, SC1090: FF				
	Traffic Control Devices		84	01-Mar-25	11-Jun-25	30-Dec-24	11-Apr-25						
	DS3540	Submission of Traffic Control Devices System SAT Plan	24	01-Mar-25	28-Mar-25	30-Dec-24	27-Jan-25		DS2980: FS				
	DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Mar-25	26-Apr-25	28-Jan-25	27-Feb-25		DS3540: FS				
	DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	28-Apr-25	13-May-25	28-Feb-25	13-Mar-25		DS3550: FS				
	DS3570	Approval of SAT Plan for Traffic Control Devices	24	14-May-25	11-Jun-25	14-Mar-25	11-Apr-25		DS3560: FS, SC1220: FF				
	Communication System		254	01-Mar-25	12-Apr-25	19-Nov-24	31-Dec-24	17-Jan-25					
	DS3600	Resubmission of SAT Plan for Communication System	12	01-Mar-25	14-Mar-25	19-Nov-24	02-Dec-24	17-Jan-25	DS3590: FS				
	DS3610	Approval of SAT Plan for Communication System	24	15-Mar-25	12-Apr-25	03-Dec-24	31-Dec-24		DS3600: FS, SC1350: FF				
	CCTV System		238	01-Mar-25	12-Apr-25	24-Feb-25	07-Apr-25	14-Jan-25					
	DS3640	Resubmission of SAT Plan for CCTV System	12	01-Mar-25	14-Mar-25	24-Feb-25	08-Mar-25	14-Jan-25	DS3630: FS				
	DS3650	Approval of SAT Plan for CCTV System	24	15-Mar-25	12-Apr-25	10-Mar-25	07-Apr-25		DS3640: FS, SC1480: FF				
	PABX System		214	01-Mar-25	12-Apr-25	11-Sep-26	26-Oct-26	12-Dec-24					
	DS3680	Resubmission of SAT Plan for PABX System	12	01-Mar-25	14-Mar-25	11-Sep-26	24-Sep-26	12-Dec-24	DS3670: FS				
	DS3690	Approval of SAT Plan for PABX System	24	15-Mar-25	12-Apr-25	25-Sep-26	26-Oct-26		DS3680: FS, SC1610: FF				
	ET System		250	01-Mar-25	10-Apr-25	26-Mar-25	07-May-25	25-Jan-25					
	DS3710	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24					25-Jan-25	18-Feb-25	DS3700: FS			
	DS3720	Resubmission of SAT Plan for ET System	12	01-Mar-25	12-Mar-25	26-Mar-25	07-Apr-25	19-Feb-25	DS3710: FS				
	DS3730	Approval of SAT Plan for ET System	24	13-Mar-25	10-Apr-25	08-Apr-25	07-May-25		DS3720: FS, SC1740: FF				
	PA System		214	01-Mar-25	12-Apr-25	28-Aug-26	10-Oct-26	10-Jan-25					
	DS3760	Resubmission of SAT Plan for PA System	12	01-Mar-25	14-Mar-25	28-Aug-26	10-Sep-26	10-Jan-25	DS3750: FS				
	DS3770	Approval of SAT Plan for PA System	24	15-Mar-25	12-Apr-25	11-Sep-26	10-Oct-26		DS3760: FS, SC1870: FF				
	Radio System		84	01-Mar-25	11-Jun-25	23-Jan-25	07-May-25						
	DS3780	Submission of Radio System SAT Plan	24	01-Mar-25	28-Mar-25	23-Jan-25	22-Feb-25		DS3220: FS 48				
	DS3790	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Mar-25	26-Apr-25	24-Feb-25	22-Mar-25		DS3780: FS				
	DS3800	Resubmission of SAT Plan for Radio System	12	28-Apr-25	13-May-25	24-Mar-25	07-Apr-25		DS3790: FS				
	DS3810	Approval of SAT Plan for Radio System	24	14-May-25	11-Jun-25	08-Apr-25	07-May-25		DS3800: FS, SC2000: FF				
	Detection System		84	01-Mar-25	11-Jun-25	04-Jan-25	16-Apr-25						
	DS3820	Submission of Detection System SAT Plan	24	01-Mar-25	28-Mar-25	04-Jan-25	04-Feb-25		DS3260: FS 72				
	DS3830	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Mar-25	26-Apr-25	05-Feb-25	04-Mar-25		DS3820: FS				
	DS3840	Resubmission of SAT Plan for Detection System	12	28-Apr-25	13-May-25	05-Mar-25	18-Mar-25		DS3830: FS				
	DS3850	Approval of SAT Plan for Detection System	24	14-May-25	11-Jun-25	19-Mar-25	16-Apr-25		DS3840: FS, SC2130: FF				
	Manual Fallback Control System		84	01-Mar-25	11-Jun-25	12-Nov-24	22-Feb-25						
	DS3860	Submission of Manual Fallback Control System SAT Plan	24	01-Mar-25	28-Mar-25	12-Nov-24	09-Dec-24		DS3300: FS				
	DS3870	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Mar-25	26-Apr-25	10-Dec-24	08-Jan-25		DS3860: FS				
	DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	28-Apr-25	13-May-25	09-Jan-25	22-Jan-25		DS3870: FS				
	DS3890	Approval of SAT Plan for Manual Fallback Control System	24	14-May-25	11-Jun-25	23-Jan-25	22-Feb-25		DS3880: FS, SC2270: FF				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Feb 38	Mar 39	Apr 40	May 41
Operation Facility		84	01-Mar-25	11-Jun-25	30-Dec-24	11-Apr-25							
DS3900	Submission of Operation Facility SAT Plan	24	01-Mar-25	28-Mar-25	30-Dec-24	27-Jan-25			DS3340: FS				
DS3910	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Mar-25	26-Apr-25	28-Jan-25	27-Feb-25			DS3900: FS				
DS3920	Resubmission of SAT Plan for Operation Facility	12	28-Apr-25	13-May-25	28-Feb-25	13-Mar-25			DS3910: FS				
DS3930	Approval of SAT Plan for Operation Facility	24	14-May-25	11-Jun-25	14-Mar-25	11-Apr-25			DS3920: FS, SC2710: FF				
Speed Enforcement System		84	01-Mar-25	11-Jun-25	30-Dec-24	11-Apr-25							
DS3940	Submission of Speed Enforcement System Reliability Test Plan	24	01-Mar-25	28-Mar-25	30-Dec-24	27-Jan-25			DS3380: FS				
DS3950	Comment on Reliability Test Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Mar-25	26-Apr-25	28-Jan-25	27-Feb-25			DS3940: FS				
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	28-Apr-25	13-May-25	28-Feb-25	13-Mar-25			DS3950: FS				
DS3970	Approval of Reliability Test Plan for Speed Enforcement System	24	14-May-25	11-Jun-25	14-Mar-25	11-Apr-25			DS3960: FS, SC2380: FF				
Training Document & O&M Manual Submission for T2/TKOLTT TCSS		65	01-Mar-25	19-May-25	25-Aug-27	11-Nov-27							
DS3980	Submit Document for System Description	6	01-Mar-25	07-Mar-25	25-Aug-27	31-Aug-27			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	08-Mar-25	20-Mar-25	01-Sep-27	13-Sep-27			DS3980: FS				
DS4020	Submit Training Manual	48	21-Mar-25	19-May-25	14-Sep-27	11-Nov-27			DS4010: FS				
Site Installation and Testing & Commissioning		382	01-Mar-25	08-Aug-25	09-Mar-24	20-Jan-28	01-Apr-24						
Portion 4 - TKO-LTT (LT Interchange)		118	01-Mar-25	22-Jul-25	09-Mar-24	25-Nov-24							
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	01-Mar-25	14-Mar-25	09-Mar-24	22-Mar-24			AC1030: SS, DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS				
SW1030	Rectify Civil Provision Defects by Others	18	15-Mar-25	04-Apr-25	23-Mar-24	13-Apr-24			SW1020: FS				
Installation Works		70	28-Apr-25	22-Jul-25	07-May-24	25-Nov-24							
SW1040	Install Cable Containments	48	28-Apr-25	25-Jun-25	07-May-24	04-Jul-24			DS6400: FS, DS6540: FS, SW1030: FS 18				
SW1130	Install VSLS on Gantry	14	28-Apr-25	15-May-25	02-Sep-24	17-Sep-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS				
SW1140	Install PVMS on Gantry	14	28-Apr-25	15-May-25	04-Jul-24	19-Jul-24			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS				
SW1050	Install Equipment Racks	24	15-May-25	12-Jun-25	19-Jul-24	15-Aug-24			SW1030: FS, SW1140: SS 13				
SW1060	Install CCTV Camera	36	15-May-25	26-Jun-25	23-Jul-24	02-Sep-24			SW1040: SS 13, SW1930: SS 13, DS4090: FS, DS6440: FS				
SW1070	Install Detection Camera	36	15-May-25	26-Jun-25	23-Jul-24	02-Sep-24			SW1040: SS 13, SW1930: SS 13, DS4490: FS, DS6440: FS, DS7500: FS				
SW1170	Install Manual Barriers	24	21-May-25	18-Jun-25	29-Oct-24	25-Nov-24			SW1130: FS, SW1140: SS 18				
SW1080	Laying of Signal Cable - the 1st Section	48	26-May-25	22-Jul-25	02-Aug-24	27-Sep-24			SW1040: SS 22, SW1060: SS 9, SW1070: SS 9, SW1930: SS 22, DS8480: FS, DS8580: FS				
Portion 1 - South Apron Up to SUS		78	01-Mar-25	04-Jun-25	31-May-24	04-Nov-24							
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	01-Mar-25	14-Mar-25	31-May-24	14-Jun-24			AC1000: SS				
SW1220	Rectify Civil Provision Defects by Others	18	15-Mar-25	04-Apr-25	15-Jun-24	06-Jul-24			SW1210: FS				
Installation Works		48	07-Apr-25	04-Jun-25	08-Jul-24	04-Nov-24							
SW1230	Install Cable Containments - the 1st Section	48	07-Apr-25	04-Jun-25	08-Jul-24	31-Aug-24			SW1220: FS, SC2480: FF, DS6404: FS, DS6540: FS				
SW1250	Install Detection Cameras	24	21-Apr-25	20-May-25	07-Oct-24	04-Nov-24			SW1230: SS 12, SW2000: SS 12, DS4490: FS, DS6440: FS, DS7500: FS				
SW1260	Signal Cable Laying - the 1st Section	14	28-Apr-25	15-May-25	11-Sep-24	27-Sep-24			SW1230: SS 18				
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		382	01-Mar-25	08-Aug-25	20-Jul-24	20-Jan-28	01-Apr-24						
Tunnel Section		151	01-Mar-25	08-Aug-25	25-Jul-24	20-Jan-28	01-Nov-24						
Tunnel Section - LSCC to CP7		54	01-Apr-25	06-Jun-25	11-Sep-24	07-Apr-25							
SW3080	Inspect Civil Provisions & Submit Inspection Report	3	01-Apr-25	03-Apr-25	11-Sep-24	13-Sep-24			AC1010a: SS				
SW3090	Rectify Civil Provision Defects by Others	6	04-Apr-25	11-Apr-25	14-Sep-24	21-Sep-24			SW3080: FS				



Activity ID		Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				
											Feb 38	Mar 39	Apr 40	May 41	
	East Bound		19	15-May-25	06-Jun-25	15-Feb-25	07-Apr-25								
	SW302(	Install ET (Service Gallery)	5	15-May-25	20-May-25	04-Mar-25	08-Mar-25			AC1010i: SS					
	SW3050	Install PA in Service Gallery	19	15-May-25	06-Jun-25	15-Mar-25	07-Apr-25			AC1010i: SS					
	SW3060	Install PABX in Service Gallery	19	15-May-25	06-Jun-25	15-Mar-25	07-Apr-25			SW3050: SS, AC1010i: SS					
	SW3070	Install Radio System in Service Gallery	19	15-May-25	06-Jun-25	15-Feb-25	08-Mar-25			AC1010i: SS					
	West Bound		28	12-Apr-25	16-May-25	02-Oct-24	07-Apr-25								
	SW3100	Install Cable Containment (CP Side)	9	12-Apr-25	22-Apr-25	02-Oct-24	12-Oct-24			AC1010a: SS, SW3090: FS					
	SW310(	Install Cable Containment (NCP Side)	9	15-Apr-25	24-Apr-25	02-Oct-24	12-Oct-24			AC1010b: SS					
	SW314(	Install ET (Service Gallery)	5	15-Apr-25	19-Apr-25	04-Mar-25	08-Mar-25			AC1010e: SS					
	SW3170	Install PA in Service Gallery	19	15-Apr-25	08-May-25	01-Mar-25	22-Mar-25			AC1010e: SS					
	SW3180	Install PABX in Service Gallery	19	15-Apr-25	08-May-25	15-Mar-25	07-Apr-25			AC1010e: SS					
	SW3190	Install Radio System in Service Gallery	19	15-Apr-25	08-May-25	15-Feb-25	08-Mar-25			AC1010e: SS					
	SW3110	Install CCTV Camera	19	23-Apr-25	16-May-25	13-Feb-25	06-Mar-25			SW3100: FS, AC1010c: SS					
	SW3120	Install Detection Camera	18	23-Apr-25	15-May-25	27-Dec-24	17-Jan-25			SW3100: FS, AC1010c: SS					
	SW3130	Install SEC Camera	7	23-Apr-25	30-Apr-25	15-Mar-25	22-Mar-25			SW3100: FS					
	SW3150	Install Traffic Control Devices	9	23-Apr-25	03-May-25	13-Feb-25	22-Feb-25			SW3100: FS, AC1010c: SS					
	Tunnel Section - CP7 to CP11			151	01-Mar-25	08-Aug-25	25-Jul-24	20-Jan-28	01-Nov-24						
	SW2860	Inspect Civil Provisions & Submit Inspection Report	3	01-Mar-25	04-Mar-25	11-Jan-28	13-Jan-28			AC1050a: SS					
	SW2870	Rectify Civil Provision Defects by Others	6	05-Mar-25	11-Mar-25	14-Jan-28	20-Jan-28			SW2860: FS					
	East Bound			151	01-Mar-25	08-Aug-25	25-Jul-24	20-Jan-28	01-Nov-24						
	CP Side			130	07-Apr-25	08-Aug-25	12-Nov-24	20-Jan-28	08-Feb-25						
	SW406	Install TCSS Cabinet - CP7 to CP11	22					08-Feb-25	28-Feb-25	SW2350: SS, AC1050d: SS					
	SW407	Install IDF - CP7 to CP11	22					08-Feb-25	28-Feb-25	SW4060: SS, AC1050d: SS					
	SW4060	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	75	07-Apr-25	10-Jul-25	23-Oct-27	20-Jan-28			SW4060: SS, SW2340d: SS					
	SW406	TCSS Cabinet - Physical Inspection - CP7 to CP21	25	10-May-25	09-Jun-25	21-Dec-27	20-Jan-28			SW4060a: SS 24					
	SW2340	Install ET (Road Level) - CP7 to CP11	16	12-May-25	29-May-25	12-Nov-24	29-Nov-24			DS4190: FS, DS6080: FS, DS6480: FS, AC1050i: SS 12					
	SW234	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	75	12-May-25	08-Aug-25	26-Nov-24	08-Mar-25			SW2340: SS					
	OHVD			127	01-Mar-25	05-Aug-25	17-Aug-24	22-Feb-25							
	SW2310	Install CCTV Camera - CP7 to CP11	25	01-Mar-25	29-Mar-25	17-Aug-24	14-Sep-24			SC1470: FF, DS4090: FS, DS6440: FS, SW2300: FS, AC1050b: SS					
	SW2320	Install Detection Camera - CP7 to CP11	25	03-Mar-25	31-Mar-25	23-Sep-24	23-Oct-24			SW2310: SS 1, SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS, SW2300: FS, AC1050b: SS					
	SW2350	Install Traffic Control Devices - CP7 to CP11	25	05-Mar-25	02-Apr-25	06-Nov-24	04-Dec-24			SW2300: FS, SC1210: FF, DS2810: FS, EM1650: FS, AC1050b: SS, SW2310: SS 3, DS5920: FS					
	SW231	CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	30-Apr-25	05-Aug-25	15-Oct-24	17-Jan-25			SW2310: SS 16, SW2430: SS 22					
	SW2320	Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	30-Apr-25	05-Aug-25	15-Oct-24	17-Jan-25			SW2320: SS, SW2310a: SS					
	SW2350	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	30-Apr-25	05-Aug-25	06-Nov-24	22-Feb-25			SW2350: SS, SW2310a: SS					
	Service Gallery			99	01-Mar-25	07-Jun-25	25-Jul-24	22-Mar-25	01-Nov-24						
	SW2370	Install PA in Service Gallery - CP7 to CP11	17	01-Mar-25	31-Mar-25	21-Feb-25	22-Mar-25	01-Nov-24		DS4240: FS, DS6480: FS, DS6120: FS, AC1050e: SS					
	SW234	Install ET in Service Gallery - CP7 to CP11	17	01-Mar-25	31-Mar-25	25-Jul-24	23-Aug-24	01-Nov-24		AC1050e: SS					
	SW2390	Install LCX Bracket - CP7 to CP21	49	01-Apr-25	30-May-25	24-Aug-24	23-Oct-24			DS4390: FS, DS6520: FS, AC1050e: SS, SW2340a: FS					
	SW234	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	48	07-Apr-25	07-Jun-25	15-Oct-24	09-Dec-24			SW2340a: FS 4, SW2590a: FS					
	SW239	Install LCX Cable - CP7 to CP21	24	02-May-25	30-May-25	24-Jan-25	06-Mar-25			SW2390: SS 25					
	SW239	Install RAD Feeder Cable - CP7 to CP21	24	02-May-25	30-May-25	24-Jan-25	06-Mar-25			SW2390a: SS					
	SW239	Install RAD Equipment & Coupler - CP7 to CP21	24	02-May-25	30-May-25	24-Jan-25	06-Mar-25			SW2390b: SS					
	West Bound			128	01-Mar-25	16-Jul-25	28-Aug-24	06-Mar-25	01-Nov-24						

Remaining Work

Actual Work

Critical Activity

<



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Feb	Mar	Apr	May
										38	39	40	41
	CP Side	75	07-Apr-25	10-Jul-25	11-Nov-24	21-Feb-25							
SW4100	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	75	07-Apr-25	10-Jul-25	11-Nov-24	21-Feb-25			SW4100: SS, SW2340d: SS				
	OHVD	110	01-Mar-25	16-Jul-25	15-Oct-24	06-Mar-25	15-Jan-25						
SW322	Install Detection Camera - CP7 to CP11	25	01-Mar-25	20-Mar-25	15-Oct-24	02-Nov-24	15-Jan-25		AC1050b: SS, SW3200: FS				
SW325	Install Traffic Control Devices - CP7 to CP11	25	01-Mar-25	31-Mar-25	06-Nov-24	05-Dec-24	15-Jan-25		AC1050b: SS, SW3200: FS				
SW3210	Install CCTV Camera - CP7 to CP11	25	01-Mar-25	25-Mar-25	18-Nov-24	11-Dec-24	25-Feb-25		AC1050b: SS, SW3200: FS, SW3250: FS 3				
SW321	CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	07-Apr-25	16-Jul-25	18-Nov-24	06-Mar-25			SW3210: SS, SW3220a: SS				
SW3220	Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	07-Apr-25	16-Jul-25	15-Oct-24	17-Jan-25			SW3220: SS, SW2340d: SS				
SW3250	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	07-Apr-25	16-Jul-25	06-Nov-24	22-Feb-25			SW3250: SS, SW3220a: SS				
	Service Gallery	96	01-Mar-25	07-Jun-25	28-Aug-24	24-Jan-25	01-Nov-24						
SW324	Install ET in Service Gallery - CP7 to CP11	17	01-Mar-25	31-Mar-25	29-Oct-24	27-Nov-24	01-Nov-24		AC1050h: SS				
SW327	Install PA in Service Gallery - CP7 to CP11	17	01-Mar-25	31-Mar-25	28-Aug-24	27-Sep-24	01-Nov-24		AC1050h: SS				
SW324	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	48	07-Apr-25	07-Jun-25	28-Nov-24	24-Jan-25			SW3240a: FS, SW2340d: SS				
Tunnel Section - CP11 to CP16		74	01-Mar-25	08-May-25	16-Sep-24	20-Jan-28	04-Dec-24						
SW2880	Inspect Civil Provisions & Submit Inspection Report	3	01-Mar-25	04-Mar-25	11-Jan-28	13-Jan-28			AC1060a: SS				
SW2890	Rectify Civil Provision Defects by Others	6	05-Mar-25	11-Mar-25	14-Jan-28	20-Jan-28			SW2880: FS				
East Bound		71	01-Mar-25	08-May-25	16-Sep-24	22-Mar-25	04-Dec-24						
	CP Side	22					15-Feb-25	28-Feb-25					
SW414	Install TCSS Cabinet - CP11 to CP16	22					15-Feb-25	28-Feb-25	SW4060: SS 6, AC1060d: SS				
SW415	Install IDF - CP11 to CP16	22					15-Feb-25	28-Feb-25	SW4140: SS, AC1060d: SS				
	OHVD	28	31-Mar-25	08-May-25	16-Sep-24	10-Jan-25							
SW2430	Install CCTV Camera - CP11 to CP16	25	31-Mar-25	03-May-25	16-Sep-24	17-Oct-24			SC1470: FF, DS4090: FS, DS6440: FS, AC1060b: SS, SW2310: FS				
SW2450	Install Detection Camera - CP11 to CP16	25	01-Apr-25	06-May-25	19-Nov-24	17-Dec-24			SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS, AC1060b: SS, SW2320: FS				
SW2460	Install Traffic Control Devices - CP11 to CP16	25	03-Apr-25	08-May-25	11-Dec-24	10-Jan-25			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FF, AC1060b: SS, SW2350: FS				
	Service Gallery	40	01-Mar-25	31-Mar-25	24-Jan-25	22-Mar-25	04-Dec-24						
SW2410	Install PA in Service Gallery - CP11 to CP16	17	01-Mar-25	31-Mar-25	21-Feb-25	22-Mar-25	04-Dec-24		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1060e: SS				
SW248	Install ET in Service Gallery - CP11 to CP16	17	01-Mar-25	31-Mar-25	24-Jan-25	08-Mar-25	04-Dec-24		AC1060e: SS				
SW2440	Install IDF in Service Gallery - CP11 to CP16	22					08-Feb-25	28-Feb-25	SC1590: FF, DS4140: FS, DS6040: FF, DS6480: FS, AC1060e: SS				
West Bound		69	01-Mar-25	06-May-25	25-Nov-24	22-Mar-25	04-Dec-24						
	CP Side	22					08-Feb-25	28-Feb-25					
SW419	Install TCSS Cabinet - CP11 to CP16	22					08-Feb-25	28-Feb-25	SW3300: FS, AC1060d: SS				
SW420	Install IDF - CP11 to CP16	22					08-Feb-25	28-Feb-25	SW4190: SS, AC1060d: SS				
	OHVD	34	21-Mar-25	06-May-25	25-Nov-24	11-Feb-25							
SW3320	Install Detection Camera - CP11 to CP16	25	21-Mar-25	23-Apr-25	25-Nov-24	23-Dec-24			SW3300: FS, AC1060b: SS, SW3220: FS				
SW3310	Install CCTV Camera - CP11 to CP16	25	26-Mar-25	28-Apr-25	30-Dec-24	11-Feb-25			SW3300: FS, AC1060b: SS, SW3210: FS				
SW3370	Install Traffic Control Devices - CP11 to CP16	25	01-Apr-25	06-May-25	17-Dec-24	16-Jan-25			SW3300: FS, AC1060b: SS, SW3250: FS				
	Service Gallery	40	01-Mar-25	31-Mar-25	24-Jan-25	22-Mar-25	04-Dec-24						
SW334	Install PA in Service Gallery - CP11 to CP16	17	01-Mar-25	31-Mar-25	21-Feb-25	22-Mar-25	04-Dec-24		AC1060h: SS				
SW336	Install ET in Service Gallery - CP11 to CP16	17	01-Mar-25	31-Mar-25	24-Jan-25	08-Mar-25	04-Dec-24		AC1060h: SS				
SW335	Install IDF in Service Gallery - CP11 to CP16	22					08-Feb-25	28-Feb-25	AC1060h: SS				
Tunnel Section - CP16 to CP21		99	01-Mar-25	07-Jun-25	11-Sep-24	20-Jan-28	26-Dec-24						



Remaining Work

Actual Work

Critical Activity

Milestone

Date

28-Feb-25

Revision

Rev. 0

Checked

MY

Approved

Page 6 of 9

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				
										Feb	Mar	Apr	May	
										38	39	40	41	
Tunnel Section - CP21 to CP26	SW2900	Inspect Civil Provisions & Submit Inspection Report	3	01-Mar-25	04-Mar-25	11-Jan-28	13-Jan-28			AC1070a: SS				
	SW2910	Rectify Civil Provision Defects by Others	6	05-Mar-25	11-Mar-25	14-Jan-28	20-Jan-28			SW2900: FS				
	East Bound		96	01-Mar-25	07-Jun-25	11-Sep-24	22-Mar-25	26-Dec-24						
	CP Side		54	01-Mar-25	21-Mar-25	20-Sep-24	12-Oct-24	26-Dec-24						
	SW2510	Install Cable Containment - CP16 to CP21	28	01-Mar-25	21-Mar-25	20-Sep-24	12-Oct-24	26-Dec-24		SC2480: FF, EM1620: FF, DS6404: FS, DS6540: FS, SW2910: FS, AC1070a: SS				
	SW424	Install TCSS Cabinet - CP16 to CP21	22					15-Feb-25	28-Feb-25	SW2510: FS 14, AC1070d: SS				
	SW425	Install IDF - CP16 to CP21	22					15-Feb-25	28-Feb-25	SW4240: SS, AC1070d: SS				
	OHVD		28	06-May-25	07-Jun-25	18-Dec-24	06-Mar-25							
	SW2550	Install CCTV Camera - CP16 to CP21	25	06-May-25	04-Jun-25	23-Jan-25	06-Mar-25			SC1470: FF, DS4090: FS, DS6440: FS, AC1070b: SS, SW2430: FS				
	SW2580	Install Detection Camera - CP16 to CP21	25	07-May-25	05-Jun-25	18-Dec-24	17-Jan-25			SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS, AC1070b: SS, SW2450: FS				
	SW2540	Install Traffic Control Devices - CP16 to CP21	25	09-May-25	07-Jun-25	11-Jan-25	22-Feb-25			SW2510: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070b: SS, SW2460: FS				
	Service Gallery		59	01-Mar-25	31-Mar-25	11-Sep-24	22-Mar-25	08-Jan-25						
	SW2530	Install PA in Service Gallery - CP16 to CP21	17	01-Mar-25	31-Mar-25	21-Feb-25	22-Mar-25	08-Jan-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1070e: SS				
	SW259	Install ET in Service Gallery - CP16 to CP21	17	01-Mar-25	31-Mar-25	11-Sep-24	14-Oct-24	08-Jan-25		AC1070e: SS				
	SW2560	Install IDF in Service Gallery - CP16 to CP21	22					08-Feb-25	28-Feb-25	SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1070e: SS, SW2440: FS				
	West Bound		89	01-Mar-25	29-May-25	20-Sep-24	22-Mar-25	26-Dec-24						
	CP Side		59	01-Mar-25	21-Mar-25	20-Sep-24	12-Oct-24	26-Dec-24						
	SW341	Install Cable Containment - CP16 to CP21	28	01-Mar-25	21-Mar-25	20-Sep-24	12-Oct-24	26-Dec-24		SW2910: FS				
	SW429	Install TCSS Cabinet - CP16 to CP21	22					20-Feb-25	28-Feb-25	SW3410: FS 7, AC1070d: SS				
	SW430	Install IDF - CP16 to CP21	22					20-Feb-25	28-Feb-25	SW4290: SS, AC1070d: SS				
	OHVD		29	24-Apr-25	29-May-25	24-Dec-24	06-Mar-25							
	SW343	Install Detection Camera - CP16 to CP21	20	24-Apr-25	19-May-25	24-Dec-24	17-Jan-25			AC1070b: SS, SW3320: FS				
	SW342	Install CCTV Camera - CP16 to CP21	20	29-Apr-25	23-May-25	12-Feb-25	06-Mar-25			AC1070b: SS, SW3310: FS				
	SW3480	Install Traffic Control Devices - CP16 to CP21	20	07-May-25	29-May-25	17-Jan-25	22-Feb-25			SW3410: FS, AC1070b: SS, SW3370: FS				
	Service Gallery		59	01-Mar-25	31-Mar-25	24-Jan-25	22-Mar-25	08-Jan-25						
	SW345	Install PA in Service Gallery - CP16 to CP21	17	01-Mar-25	31-Mar-25	21-Feb-25	22-Mar-25	08-Jan-25		AC1070h: SS				
	SW347	Install ET in Service Gallery - CP16 to CP21	17	01-Mar-25	31-Mar-25	24-Jan-25	08-Mar-25	08-Jan-25		AC1070h: SS				
	SW346	Install IDF in Service Gallery - CP16 to CP21	22					08-Feb-25	28-Feb-25	AC1070h: SS, SW3350: FS				
	Tunnel Section - CP21 to CP26		47	01-Mar-25	25-Apr-25	26-Aug-24	07-Apr-25							
	East Bound		15	01-Mar-25	18-Mar-25	20-Feb-25	07-Apr-25							
	East Bound - Tunnel Section - CP21 to CP24		15	01-Mar-25	18-Mar-25	20-Feb-25	07-Apr-25							
	SW398	Install PA in Service Gallery	15	01-Mar-25	18-Mar-25	06-Mar-25	22-Mar-25			AC1080j: SS				
SW401	Install PABX in Service Gallery	15	01-Mar-25	18-Mar-25	20-Mar-25	07-Apr-25			AC1080j: SS					
SW402	Install Radio System in Service Gallery	15	01-Mar-25	18-Mar-25	20-Feb-25	08-Mar-25			AC1080j: SS					
SW404	Install ET (Service Gallery)	8	01-Mar-25	10-Mar-25	28-Feb-25	08-Mar-25			AC1080j: SS					
West Bound		47	01-Mar-25	25-Apr-25	26-Aug-24	07-Apr-25								
SW3620	Inspect Civil Provisions & Submit Inspection Report	3	01-Mar-25	04-Mar-25	26-Aug-24	28-Aug-24			AC1080c: SS					
SW3630	Rectify Civil Provision Defects by Others	6	05-Mar-25	11-Mar-25	29-Aug-24	04-Sep-24			SW3620: FS					
West Bound - Tunnel Section - CP21 to CP24		47	01-Mar-25	25-Apr-25	05-Sep-24	07-Apr-25								
SW354	Install PA in Service Gallery	15	01-Mar-25	18-Mar-25	06-Mar-25	22-Mar-25			AC1080e: SS					
SW355	Install PABX in Service Gallery	15	01-Mar-25	18-Mar-25	20-Mar-25	07-Apr-25			AC1080e: SS					
SW356	Install ET (Service Gallery)	8	01-Mar-25	10-Mar-25	28-Feb-25	08-Mar-25			AC1080e: SS					
SW358	Install Radio System in Service Gallery	15	01-Mar-25	18-Mar-25	20-Feb-25	08-Mar-25			AC1080e: SS					
SW350	Install Cable Containment (CP Side)	15	12-Mar-25	28-Mar-25	05-Sep-24	23-Sep-24			SW3630: FS					



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Feb 38	Mar 39	Apr 40	May 41
	SW350	Install Cable Containment (NCP Side)	15	29-Mar-25	16-Apr-25	24-Sep-24	12-Oct-24		SW3500: FS				
	SW351	Install CCTV Camera	11	29-Mar-25	11-Apr-25	16-Oct-24	28-Oct-24		SW3500: FS				
	SW352	Install Detection Camera	11	29-Mar-25	11-Apr-25	16-Oct-24	28-Oct-24		SW3500: FS				
	SW359	Install SEC Camera	11	29-Mar-25	11-Apr-25	11-Mar-25	22-Mar-25		SW3500: FS				
	SW353	Install VSLS (CP Side)	11	31-Mar-25	12-Apr-25	25-Jan-25	10-Feb-25		SW3500: SS 12, AC1080h: SS				
	SW357	Install Traffic Control Devices	11	02-Apr-25	15-Apr-25	16-Oct-24	28-Oct-24		SW3500: SS 18, SW3500: FS				
	SW353	Install VSLS (NCP Side)	11	14-Apr-25	25-Apr-25	11-Feb-25	22-Feb-25		SW3530: FS, AC1080h: SS				
	West Bound - Tunnel Section - CP24 to CP26		9	01-Mar-25	11-Mar-25	27-Feb-25	07-Apr-25						
	SW368	Install PA in Service Gallery	9	01-Mar-25	11-Mar-25	13-Mar-25	22-Mar-25		AC1080g: SS				
	SW369	Install PABX in Service Gallery	9	01-Mar-25	11-Mar-25	27-Mar-25	07-Apr-25		AC1080g: SS				
	SW370	Install ET (Service Gallery)	4	01-Mar-25	05-Mar-25	05-Mar-25	08-Mar-25		AC1080g: SS				
	SW372	Install Radio System in Service Gallery	9	01-Mar-25	11-Mar-25	27-Feb-25	08-Mar-25		AC1080g: SS				
	Tunnel Section - CP26 to CP32		26	02-May-25	03-Jun-25	17-Sep-24	22-Mar-25						
	East Bound		26	02-May-25	03-Jun-25	07-Feb-25	08-Mar-25						
	East Bound - Tunnel Section - CP29 to CP32 (CKL Main Tunnel)		26	02-May-25	03-Jun-25	07-Feb-25	08-Mar-25						
	SW2740	Install PA in Service Gallery	10	02-May-25	14-May-25	07-Feb-25	18-Feb-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090f: SS				
	SW282	Install ET (Service Gallery)	6	02-May-25	09-May-25	03-Mar-25	08-Mar-25		AC1090f: SS				
	SW2770	Install PABX in Service Gallery	11	14-May-25	26-May-25	18-Feb-25	01-Mar-25		SW2740a: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1090f: SS				
	SW2800	Install Radio System in Service Gallery	11	21-May-25	03-Jun-25	25-Feb-25	08-Mar-25		SW2770a: SS 6, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS, AC1090f: SS				
	West Bound		26	02-May-25	03-Jun-25	17-Sep-24	22-Mar-25						
	West Bound - Tunnel Section - CP30 to CP32 (CKL Main Tunnel)		26	02-May-25	03-Jun-25	17-Sep-24	22-Mar-25						
	SW376	Install Cable Containment (CP Side)	10	02-May-25	14-May-25	17-Sep-24	28-Sep-24		AC1090g: SS				
	SW380	Install PA in Service Gallery	8	02-May-25	12-May-25	07-Feb-25	15-Feb-25		AC1090h: SS				
	SW382	Install ET (Service Gallery)	5	02-May-25	08-May-25	04-Mar-25	08-Mar-25		AC1090h: SS				
	SW381	Install PABX in Service Gallery	9	13-May-25	22-May-25	17-Feb-25	26-Feb-25		AC1090h: SS, SW3800a: FS				
	SW376	Install Cable Containment (NCP Side)	10	15-May-25	26-May-25	30-Sep-24	12-Oct-24		SW3760b: FS				
	SW377	Install CCTV Camera	8	15-May-25	23-May-25	05-Nov-24	13-Nov-24		SW3760b: FS				
	SW378	Install Detection Camera	8	15-May-25	23-May-25	05-Nov-24	13-Nov-24		SW3760b: FS				
	SW379	Install VSLS (CP Side)	6	15-May-25	21-May-25	10-Feb-25	15-Feb-25		SW3760b: FS				
	SW382	Install ET (Road Level)	5	15-May-25	20-May-25	04-Mar-25	08-Mar-25		SW3760b: FS				
	SW383	Install Traffic Control Devices	8	15-May-25	23-May-25	05-Nov-24	13-Nov-24		SW3760b: FS, SW3760b: FF				
	SW385	Install SEC Camera	8	15-May-25	23-May-25	14-Mar-25	22-Mar-25		SW3760b: FS				
	SW388	Install PVMS	5	15-May-25	20-May-25	18-Feb-25	22-Feb-25		SW3760b: FS				
	SW379	Install VSLS (NCP Side)	6	22-May-25	28-May-25	17-Feb-25	22-Feb-25		SW3790b: FS				
	SW384	Install Radio System in Service Gallery	9	23-May-25	03-Jun-25	27-Feb-25	08-Mar-25		AC1090h: SS, SW3810a: FS				
	SW3870	Signal Cable Laying and Termination (CP30 to CP32) (CP Side)	5	24-May-25	29-May-25	14-Nov-24	19-Nov-24		SW3760b: FS, SW3770a: FS, SW3780a: FS, SW3830a: FS				
	West Ventilation Building		338	01-Mar-25	17-Jun-25	13-Sep-24	20-Jan-28	01-Apr-24					
	Installation Works		338	01-Mar-25	17-Jun-25	13-Sep-24	20-Jan-28	01-Apr-24					
	SW1650	Install Cable Containments	24	01-Mar-25	05-Mar-25	13-Sep-24	17-Sep-24	01-Apr-24	SC2480: FF, DS6400: FS, DS6540: FS				
	SW1710	Install LCX Bracket	21	22-Mar-25	16-Apr-25	14-Dec-24	09-Jan-25		SW4340: FS, DS3250: FS				
	SW1690	Install PABX Equipment	36	15-Apr-25	02-Jun-25	30-Oct-24	10-Dec-24		SW1650: FS 33, SC1590: FF, DS4140: FS, DS6040: FS 2, DS6480: FS				
	SW1720	Install PA Equipment	27	15-Apr-25	21-May-25	20-Feb-25	22-Mar-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, SW1690: SS				
	SW1730	Install ET Equipment	12	15-Apr-25	02-May-25	30-Oct-24	12-Nov-24		SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW1690: SS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Feb	Mar	Apr	May
										38	39	40	41
	SW1710	Install LCX Cable	18	17-Apr-25	09-May-25	10-Jan-25	03-Feb-25		SW1710a: FS				
	SW1740	Signal Cable Laying	15	28-Apr-25	16-May-25	08-Nov-24	25-Nov-24		SW1730: SS 8				
	SW1670	Install Network Equipment	36	06-May-25	17-Jun-25	08-Dec-27	20-Jan-28		SW1660: FS, SC1330: FF, DS4340: FS, DS4440: FS, SW1700: SS				
	SW1680	Install Manual Fallback Control Equipment	24	06-May-25	03-Jun-25	29-Oct-24	25-Nov-24		EM1110: FS, SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1700: SS				
	SW1700	Install Operation Facilities Equipment	14	06-May-25	21-May-25	29-Oct-24	13-Nov-24		EM1120: FS, SC2680: FF, DS6280: FS				
	SW1710	Install RAD Equipment & Coupler	28	12-May-25	13-Jun-25	05-Feb-25	08-Mar-25		SC1990: FF, DS4390: FS, DS6520: FS, SW1710b: FS 1				
	SW1710c	RAD Connection & SCT	28	12-May-25	13-Jun-25	02-Apr-25	07-May-25		SW1710: SS				
	East Ventilation Building		90	01-Mar-25	18-Jun-25	20-Jul-24	07-Nov-24						
	SW2960	Inspect Civil Provisions & Submit Inspection Report	12	01-Mar-25	14-Mar-25	20-Jul-24	02-Aug-24		AC1010: SS, KD1010: FS				
	SW2970	Rectify Civil Provision Defects by Others	18	15-Mar-25	04-Apr-25	03-Aug-24	23-Aug-24		SW2960: FS				
	Installation Works		60	07-Apr-25	18-Jun-25	24-Aug-24	07-Nov-24						
	SW1750	Install Cable Containments	24	07-Apr-25	06-May-25	24-Aug-24	21-Sep-24		SC2480: FF, DS6400: FS, DS6540: FS, SW2970: FS				
	SW1790	Install PABX Equipment	20	28-Apr-25	22-May-25	14-Sep-24	09-Oct-24		SW1750: SS 18, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS				
	SW1760	Position Equipment Rack	12	07-May-25	20-May-25	25-Sep-24	09-Oct-24		SW1750: FS				
	SW1770	Install Network Equipment	36	07-May-25	18-Jun-25	25-Sep-24	07-Nov-24		SW1760: SS, SC1330: FF, DS4340: FS, DS4440: FS				
	SW1800	Install Operation Facilities Equipment	14	07-May-25	22-May-25	23-Oct-24	07-Nov-24		SW1770: SS, EM1120: FS, SC2680: FF, DS6280: FS				
	SW1780	Install Manual Fallback Control Equipment	24	14-May-25	11-Jun-25	10-Oct-24	07-Nov-24		SW1770: SS 6, EM1110: FS, SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS				
	SW1810	Install Radio Equipment	12	23-May-25	06-Jun-25	10-Oct-24	24-Oct-24		SW1790: FS, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS				